



JIGAWA STATE GOVERNMENT

DUE PROCESS
AND PROJECT MONITORING BUREAU
OFFICE OF THE EXECUTIVE GOVERNOR

MID-YEAR PROJECTS REPORT

JANUARY TO JUNE, 2019

WEB: WWW.JIGAWADUEPROCESS.COM

EMAIL: INFO@JIGAWADUEPROCESS.COM

CONTENTS

- SECTION (A) - EXECUTIVE SUMMARY**
- SECTION (B) - CONTRACTS AWARDED JANUARY TO JUNE, 2019**
- SECTION (C) - COMPLETED/ON-GOING PROJECTS**
 - MINISTRY OF HEALTH**
 - MINISTRY OF WATER RESOURCES**
 - MINISTRY OF WORKS AND TRANSPORT**
 - MINISTRY OF EDUCATION, SCIENCE & TECHNOLOGY**
 - MINISTRY OF LAND AND HOUSING**
 - MINISTRY OF COMMERCE**
 - DUTSE CAPITAL DEVELOPMENT AUTHORITY**
 - CABINET OFFICE**
 - MINISTRY OF INFORMATION**
 - MINISTRY OF FINANCE AND ECONOMIC PLANNING**
 - JIGAWA STATE COLLEGE OF ISLAMIC & LEGAL STUDIES, RINGIM**
 - BINYAMINU USMAN POLYTECHNIC, HADEJIA**
 - MINISTRY OF ENVIRONMENT**
 - JIGAWA STATE INFORMATICS INSTITUTE, KAZAURE**
 - GOVERNMENT HOUSE**
 - DIRECTORATE OF ECONOMIC EMPOWERMENT**

EXECUTIVE SUMMARY.

The 2019 year Budget of Sustainable Economic Growth and social Transformation (11), with an approved sum of N157.54 billion for expenditure, has an allocation of N73.97 billion (47%) for capital expenses. Though the budget performance of the previous year, 2018, stand at 90%, despite better allocation (by 14%) and political transition, compared with the current year, 2019, it is anticipated that budget performance will not attain 80% as at December, 2019.

The midyear 2019 projects progress report consist of two sections namely post contract evaluation and contracts awarded from January to June 2019. The transition period has passed in the state, though members of the executive council are yet to be appointed, to allow for mega projects award, however inflow of funds for capital projects has been steady and it is anticipated that implementation will be smooth up to December.

The two sections under review in this report are as follows;

Post Contract Evaluation: - This section records both ongoing and completed projects within the reporting period amounting to N109,282,628,998.23 only. It could be recalled that projects worth N107,477,292,657.85 only were carried forward from the previous year for completion, out of which some were revoked for non performance, while the balance of N2,292,233,606.65 were recently awarded in 2019. The sum of N 73.97

billion only was allocated for Capital expenditure, both on-going from previous year and new projects for award.

It is on record that the present administration has completed almost 85% of all projects inherited and still working hard to achieve 100%, as pledge accordingly.

Contracts Awarded: - A total of 51No. Contracts were awarded to date amounting to N2,292,233,606.65 only representing 3.09% of the capital budgetary provision, N73.97 billion, for year 2019. The previous year capital budget (2018), which is slightly less than the current year 2019 by 14%, has recorded 90% performance as at December, 2018. In view of the above scenario, the 3.09% performance recorded this year, is not very encouraging towards our expectation of achieving above 80% budget performance as at December 2019.

Furthermore, selective and nominative tendering process was employed during the contracts awarding process of most of the projects, as the executive council is yet to be inaugurated to approve the mega contracts in line with the state procurement laws, by open competitive process, within the reporting period,

Observations: - The performance of capital projects in terms of execution and award is not encouraging, less than 30% as at the time of reporting compared to budget time lapse by 50%. This might be due to non inauguration of the executive council to approve mega contracts.

Conclusion/Recommendations: - In conclusion the levels of performance of ongoing projects need to be enhanced by all concerned to reduce the level of spill over to the preceding year. Furthermore, the need to

complete all remaining inherited projects, remaining 15%, being carried forward from the previous administrations, as pledge by the government, deserves consideration so as to enjoy their full benefits by the populace. Finally, the need for inauguration of the executive council in the state is important to enhance the budget performance.

.....
Engr. Musa Alhassan MNSE, MIEEE
Ag. Secretary

.....
Ado Hussaini MON
Director General.

CONTRACTS AWARDED

MID-YEAR
JANUARY TO JUNE, 2019

JIGAWA STATE GOVERNMENT
DUE PROCESS AND PROJECT MONITORING BUREAU,
CONTRACTS AWARDED JANUARY TO JUNE, 2019

AWARD JAN – JUNE, 2019

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		works					
1	31/01/2019	Construction for the construction of health post at Tashena Village in Malam Madori Local Government Area.	FGPC/2/2019/VOL.I/7	DALARICONSTRUCTION	7,543,976.80	Min of Health	8 Weeks
2	31/01/2019	Renovation works (2019 Phase I) Constituency Project at Haya PHC and Gamji Health post in Fagam Constituency, Gwaram Local Government Area.	FGPC/1/2019/VOL.I/7	GIDAN ADEDE GENERAL	12,468,995.04	Min of Health	8 Weeks
3	12/2/2019	Supply and Installations of Integrated Standalone Solar Powered Streetlight at Hammado-Gagarawa (200 Unit) Bosuwa (100 Unit) iri (100 Units) Manga-Takwasa (120 Unit) and Unguwar Gawo-Batali-Kuzunzumi-Balarabe (200 unit) Total 720 Units (Lot 2)	FGPC/3/2019/VOL.I/28	SIMS NIGERIA LTD	430,360,875.00	Min of Works & Transport	14 Weeks
4	19/3/2019	Construction of 1No. Block of 4No. House of 2No. Bedroom Semi-Detach (Lot-3) at Birniwa Local Government Area	FGPC/15/2019/VOL.I/7	MWT Real Estate & General	10,424,245.65	Min of Land	14 Weeks
5	6/3/2019	Construction of 1No Block of health Post at Askandu Village in Kaugama Local Government Area	FGPC/7/2019/VOL.I/6	Jawad Global Construction	7,543,976.80	Min of Health	12 Weeks
6	19/3/2019	Construction of New Special Hospital at Hadejia Phase I (Additional Works)	FGPC/13/2017/VOL.I/22	Philko Limited	274,639,176.32	Min of Health	2 Month
7	14/1/2019	Construction of Health Post at Waza Village in Birnin Kudu Local Government Area	FGPC/94/2018/VOL.I/4	Ngaloma Construction	7,543,976.80	Min of Health	12 months
8	5/3/2019	Construction of 50No Hand Pumps Boreholes at 50 Communities Across the State	FGPC/5/2019/VOL.I/6	Sir Walter & Gen.Serv	36,897,000.00	Min of Water Resources	16 weeks
9	20/06/2019	Construction of block line drain and Filling of Low Area in Majaja Community of taura LGA	JEC/37/2019/VOL.I/6	Ummukhulsum Invest	86,485,008.42	Ministry of Works	6 month
10	31/05/2019	Construction of 2No. New Solar Powered Water supply Schemes at Malarin Gamm in Malam Madori Local Government Area and Walawa in Birniwa Local government Area Hadejia Zone	FGPC/33/2019/VOL.I/6	BSY Industries Nig Ltd	12,046,650.00	Ministry of Water Resources	8 weeks
11	31/05/2019	Rehabilitation of 17no. Small towns water supply schemes at hadejia and jahun Zone	FGPC/34/2019/VOL.I/6	BSY Industries Nig Ltd	5,161,739.63	Ministry of Water Resources	8 weeks
12	7/3/2019	Construction of 45No Hand Pumps Boreholes Water Supply to 45No Community at Babaduro, Gigar, Hazo, Unguwar Duna, Unguwar Naino Fulani, Wada, unguwar Tsamiya, Tudun Bayal, Janzomo, Kaikajo, Maizuwo, Yanmaulu, Mara, Kuldu A Malle, Matuntu, Gareji, Fulanin Kutumbi, Gandore, Fulanin Kandi, Shashatu, Cirimbin, Gumuzu, Arkel, Akula Quarters, Unguwar Sani, Yantuba, Waje Gari, Kandiren Fulani, Unguwar Mayau, Middle East, Karambanin Na Binni, Rahar Yusuf, Amsharawa Fulani, Gujguru Fulani, Burukun Fulani, Mudiri Fulani, Luggar Unguwar Turewa, Tirewa, Kurgun, Gagarawa, Sankarawa, Tasawa, Gangar Fulani, Bodawa G/Gurgu Danniya and Sayawa G/Mal, Ali Mai Rogo in Babura Local Govt Area	FGPC/8/2019/VOL.I/6	Safah & Fresh Ltd.	33,207,300.00	Min of Water Resources	16 weeks
13	19/3/2019	Construction of 1No. Block of 4No. House of 2No. Bedroom Semi-Detach at Kazaure Local Government Area	FGPC/13/2019/VOL.I/7	Al-Sabur Global Links	10,779,821.20	Min of Land	14 Weeks
14	19/3/2019	Construction of 1No. Block of 4No. House of 2No. Bedroom Semi-Detach at Gumel Local Government Area	FGPC/10/2019/VOL.I/7	Yalwa Oil & Gas Ltd	10,773,337.15	Min of Land	14 Weeks
15	19/3/2019	Construction of 1No. Block of 4No. House of 2No. Bedroom Semi-Detach at Ringim Local Government Area	FGPC/14/2019/VOL.I/7	Al-Sabur Global Links	10,779,821.20	Min of Land	14 Weeks
		Bal.C/F			956,655,900.01		
			1				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		BAL. B/F			956,655,900.01		
16	19/3/2019	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach at Babura Local Government Area	FGPC/9/2019/VOL.I/7	Yalwa Oil & Gas Ltd	10,773,337.15	Min of Land	14 Weeks
17	19/3/2019	Construction of 1no Block of 4No House of 2No Bedroom Semi-Detach (lot-2) at Birnin Kudu Local Government Area	FGPC/16/2019/VOL.I/7	Babandoki General Enterprises	10,651,650.00	Min of Land	14 Weeks
18	19/3/2019	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach (Lot-6) at Hadejia Local government Area	FGPC/17/2019/VOL.I/7	Ngaloma Construction	10,719,537.18	Min of Land	14 Weeks
19	19/3/2019	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach (Lot-9) at Malam Madori Local government Area	FGPC/18/2019/VOL.I/7	Ngaloma Construction	10,719,854.25	Min of Land	14 Weeks
20	19/3/2019	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach (Lot-4) at Dutse Local government Area	FGPC/11/2019/VOL.I/7	Loyalty Properties Ltd	10,582,286.69	Min of Land	14 Weeks
21	16/4/2019	Construction of 1no Solar Powered water supply scheme at Nafara in Kiyawa LGA, Dutse Zone	FGPC/26/4/2019/VOL.I/6	Sims Global Resources	6,023,325.00	Ministry of Water Res	8 weeks
22	16/4/2019	Construction of 4No. Solar Powered Water supply scheme at Danmarke, Wada, Kayarda and Garin Baki in Babura LGA Ringim Zone	FGPC/25/2019/VOL.I/6	Sims Global Resources	24,093,300.00	Ministry of Water Res	12 Weeks
23	16/4/2019	Construction of 1No. Solar Powered Water Supply Scheme at Dora in Garki LGA Ringim Zone	FGPC/27/2019/VOL.I/6	Sims Global Resources	6,023,325.00	Ministry of Water Res	8 Weeks
24	31/5/2019	Rehabilitation of 2No Small Towns water supply schemes at Yandamo and Malam Baki in Gumel Zone	FGPC/35/2019/VOL.I/8	Forte Technical Services Ltd	8,482,573.26	Ministry of Water Res	8 weeks
25	8/5/2019	Construction of 6No Hand Pump Boreholes water supply scheme at Yandamo Kulle 2, umarni, M odoji Babba, Fulanin Riggade, Gidan Hardo Musa (Fulanin Asayaya) in Sule Tankarkar Local Government Area and Tamburawa in Kafin Hausa LGA	FGPC/30/2019/VOL.I/6	K-Manu Gen Construction	4,427,640.00	Ministry of Water Res	12 weeks
26	8/5/2019	Construction of 12No Hand Pump Boreholes water supply schemes at Sule Fulanin Yandamo (Gidan Mallam) Fulanin Kwalawa(Gidan Kato dan Goma), Fulanin dan Kiri (Gidan Dan Bako) Garin Goto, Fulanin Kukule Gabas (Gidan Isah Kato) Fulanin Malam Kadiri (Gidan Sale), Fulanin Dantuwo (Gidan Ingire), Dan Adama Gari, Fulanin Dan Adama (Gidan Abdullahi), Dankira, Sabon Garin Dankira and Fulanin dan Kumbo (Gidan Hardo Kan Doki) in Sule Tankarkar Local Government Area Gumel Zone.	FGPC/29/2019/VOL.I/6	AI-Juraj Synergy Concept	8,855,280.00	Ministry of Water Res	12 weeks
27	28/06/2019	Construction of (1No.) Block of Twenty (20) Rooms Students Hostel at Jigawa State Institute of Information Technology kazaure	JEC/40/2019/VOL.I/7	Babandoki General Enter	47,989,101.98	Ministry of Education	16Weeks
28	21/06/2019	Renovation of Structures at Government Science Secondary School Lautai Gumel (Phase II)	JEC/39/2019/VOL.I/6	Gerawa Gobal Engr Ltd	98,014,279.51	Ministry of Education	6 month
		Bal.C/F			1,214,011,390.03		
			2				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
BAL. B/F					1,214,011,390.03		
29	8/5/2019	Sinti, Garin Goshi, Fulanin Masama (Hardo Tamabya) Dantuwo Gari, Dantuwo Tsangaya, Tashar Bala S/Tankarkar, Balarabe Mai Gari, Fulanin Jalko (Gidan Rabi) Hardo Dan Kawo (Fulanin Kuka Maidire), Sabon Garin Dan Yarda, Fulanin Dan Banki (Gidan Sha'aibu Jikan Hajja), Fulanin Tiriki (Hardo Ilu), Fulanin Charko (Gidan Dabbi) and Ma'azu Gidan Salisu Tifa in Sule Tankarkar Local Government Area, Gumel Zone	FGPC/28/2019/VOL.I/6	AI-Kawakeb Global Concept	11069,100.00	Ministry of Water Res	12 weeks
30	8/5/2019	Construction of 22No Hand Pump Boreholes water supply schemes at Yandamo gari A, Yandamo Gari B, Garin Yasai, Hardo Jauro, Kargo, Fulanin Lula, Madoji Tsalle, Fulanin Barnawa Fulanin Bayan Eka STK, Fulanin Santarbi, Dangoho, Fulanin Mai Rago (Yamma) Buntusu Fulani, Fulanin Hardo Musa S.Tankarkar Fulanin Kurguna, Fulanin Kaina unguwar Yamma (Danzomo) in Sule Tankarkar LGA and Kwanar Tsuru, Garin Kwalandi, Garin Malam, Gabasawar Kwalandi and Fulanin Shabarawa (Gidan Ibrahim Bidu) in Maigatari LGA	FGPC/31/2019/VOL.I/6	Forte Technical Services Ltd	16,234,680.00	Ministry of Water Res	12 weeks
GOODS							
31	16/4/2019	Procurement of Assorted Submersible pumps Across the State	FGPC/28/2019/VOL.I/8	Umar Aliyu & Sons Nig Ltd	19,479,796.87	Ministry of Water Res	8 Weeks
32	28/06/2019	Supply of Alternative Solar Power Energy and Solar Street light at Jigawa State Institute of Information Technology Kazaure	JEC/41/2019/VOL.I/12	Ngaloma Construction	62,121,465.00	Ministry of Education	12 weeks
33	20/06/2019	Purchase of 2No. Fairly used vehicle	JEC/38/2019/VOL.I/4	Modang investment Ltd	39,900,000.00	Government House	2 weeks
34	16/4/2019	Procurement of 2No. 200KVA Perkins Generating Set for Kazaure and Birnin Kudu Zone	FGPC/29/2019/VOL.I/8	Limis Brothers & Co	28,619,712.07	Ministry of Water Res	8 Weeks
35	16/4/2019	Supply and Installation of inyegrated standalone Solar Powered Streetlight at buji (150 Units), Basirka/Digijin (120 Units), Kudai (100 Units), balangu-Sarawa (100 Units) Garin Gabas (160 Units) and Biriwa Tasha (100 units) Total 710 units (Lot-1)	FGPC/24/2019/VOL.I/8	Arrayan Ventures Global	403,649,600.00	Ministry of Works	14 weeks
36	12/2/2019	Supply and Installation of inyegrated standalone Solar Powered Streetlight at Gada (150 units) Dandi (100 unit) Amaryawa (100 units) and Yankwashi (80 unit) total 430 units (lot-3)	FGPC/4/2019/VOL.I/28	Ngaloma Construction	256,684,050.00	Min of Works & Transport	14 weeks
BAL. C/F					2,051,769,793.97		
			3				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		BAL. B/F			2,051,769,793.97		
		SERVICES					
37	20/3/2019	Commissioning as consultant for the Supervision of the Construction of Kiyawa Township Roads Phase II (4km)	FGPC/40/2012/VOL.I/111	Sadiq Engineering	13,679,571.15	Min of Works	6 months
38	20/3/2019	Commissioning as consultant for the Supervision of the Construction of Chai Chai Tsohuwa township Roads	FGPC/20/2019/VOL.I/4	UGS Consultants	3,949,973.17	Min of Works	
39	20/3/2019	Commissioning as Consultant for the Supervision of the construction of Kanya Babba Township Roads (2.8km)	FGPC/59/2017/VOL.I/60	Curves & Straight design	6,056,229.07	Min of Works	6 months
40	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Kazaure-Fanda-Sabaru-Gallu-Karkama Feeder Road (16km)	FGPC/138/2012/VOL.I/228	UKM Civil Engineering	9,226,965.83	Min of Works	6 months
41	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Hammado-Dafarantama-Mele-Baikarya-Garin Baki-Kokinami-Liman Mado feeder Roads (32.76km)	FGPC/22/2011/VOL.I/179	Hag Engineering	15,959,738.87	Min of Works	6 months
42	20/3/2019	Commissioning as consultant for the supervision of the Construction of Zandam Nagogo township Roads (2.38km)	FGPC/6/2012/VOL.I/III	Land Base Engineering	7,629,535.56	Min of Works	6 months
43	20/3/2019	Commissioning as Consultant for the supervision of the Construction of Kaugama - Malam Madori Feeder Road (19.31km)	FGPC/41/2018/VOL.I/21	SIIS Engineering Consult	9,112,024.27	Min of Works	6 months
44	20/3/2019	Commissioning as consultant for the Supervision of the Construction of Guduncin-Aguyaka Road (4.30km)	FGPC/59/2017/VOL.I/56	Curves & Straight design	17,024,414.69	Min of Works	10 months
45	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Kwanar Medi-Danzomo-Garki Road (29.51km)	FGPC/59/2017/VOL.I/54	Curves & Straight design	62,714,754.77	Min of Works	20 months
46	26/3/2019	Commissioning as consultant for the Supervision of the Supply and Installation of Intergrated Standalone Solar Powered Streetlights at Buji 150 units, Basirka/Digijin 120 Units, Kudai 100 Units, Bulangu-Sarawa 100 units, garin Gabbas 160 units and birniwa Tasha 100 Units (total 710 Units)	FGPC/21/2019/VOL.I/10	ARDUGAL Engineering Ltd	7,606,368.00	Min of Works	4 months
47	26/3/2019	Commissioning as Consultant for the Supervision of the Supply and Installation of Integrated Standalone Solar Powered Streetlights at Hammado-Maituruniya-Duhuwa-Gangar 200 Units, Bosuwa 100 units, Kiri 100 units, Manga-Takwasa 12 units and unguwar Gawo-Bataki-Kuzunzumi-Balarabe 200 units (Total 720 units)	FGPC/22/2019/VOL.I/10	Secwave Nigeria Limited	7,531,315.31	Min of Works	4 months
48	10/4/2019	Commissioning as consultant for the supervision of the construction of sada-Kanawa-Dankari-Nasarawa-Kuda Feeder Road (112km)	FGPC/138/2012/VOL.I/248	UKM Engineering Consult	6,889,699.73	Ministry of Works	6 Months
49	24/5/2019	of 250 No Senior Secondary School Teachers on K-Yan Machine for the Facilitation of E-Learning at Senior Secondary Schools Across the State	FGPC/32/2019/VOL.I/8	C-Stemp Construction Skills	36,227,761.00	Ministry of Education	6 Month
50	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Birnin Kudu-Zaza-KwanGwara-Nafadan Warji-Nafadan Kanawa-Marmara-Kadangare-Hirin-Kwatai Nafara Feeder Road (33 Km)	FGPC/29/2011/VOL.I/77	Himma Tech Service & Co	19,415,172.13	Min of Works	10 months
51	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Gumel Township Roads (Phase III) 4.7Km	FGPC/29/2011/VOL.I/75	Himma Tech Service & Co	17,440,289.13	Min of Works	6 months
		BAL. C/F			2,292,233,606.65		
			4				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		BAL. B/F			2,292,233,606.65		
52	20/3/2019	Commissioning as Consultant for the Supervision of the Re-Construction of Taura-Garki Road (26.68Km)	FGPC/29/2011/VOL.I/73	Himma Tech Service & Co	51,197,948.77	Min of Works	16 months
53	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Miga Township Roads (Phase II) 3.1Km	FGPC/223/2018/VOL.I/32	Apex Design & Associate	13,091,926.38	Min of Works	6 months
54	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Balago-Kadowawa-Dumadumin Ky-Dumadumin Toka-Auno Road (412km)	FGPC/223/2018/VOL.I/30	Apex Design & Associate	93,126,261.93	Min of Works	24 months
55	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Jigawar Dan Ali Township Roads (2.1km)	FGPC/97/2013/VOL.I/36	Akram Engineering & Management	7,484,294.27	Min of Works	6 monthd
56	20/3/2019	Commissioning as Consultant for the Supervision of the Construction of Access Roads to 744, Sabuwar Takur and Yalwawa township roads (8.1km)	FGPC/59/2017/VOL.I/58	Curves & Straight design	27,603,997.03	Min of Works	10 months
		TOTAL			2,484,738,035.03		
			5				

SECTION (C)

COMPLETED/ON-GOING PROJECTS

MID-YEAR
JANUARY TO JUNE, 2019

JIGAWA STATE GOVERNMENT

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF HEALTH

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of New Gen. Hospital at B/Kudu	Datum Constr. Limited	B/kudu	1,498,970,413.02	1,498,970,413.02	1,145,153,325.12	19/5/2014	8 months	75	On-going
2	Commissioning/engagement as consultants for the supervision of construction of new general hospital at Birnin kudu	Design Plus	B/Kudu	74,010,950.99	74,010,950.99	67,484,513.49	27/5/2014	10 month	91	On-going
3	Renovation of X-Ray Block and Others at Hadejia General Hospital	Spring Global Service	Hadejia	10,771,117.36	10,771,117.36	4,502,571.15	4/2/2014	2month	43	Terminated
4	Conversion of Catering Rest House to School of Nursing, Hadejia	Business Gold Ltd.	Hadejia	67,757,628.62	67,757,628.62	38,524,250.94	3/22/2016	3 months	57	Revoked
5	General Renovation/Improvement works at Dutse General Hospital	Ummu Khulsum Global	Dutse	56,668,862.45	56,668,862.45	56,666,735.62	30/12/2016	16 weeks	100	Completed
6	General Renov. /Improvement works at Fagam Primary Health Care	Ngaloma Const. Co. Ltd.	Gwaram	64,869,057.07	71,417,939.66	64,370,619.95	30/12/2016	12 weeks	86	On-going
7	Constr. Of New 250 Bed Specialist Hospital in Hadejia	PHILKO LIMITED	Hadejia	1,593,314,294.25	1,867,953,470.57	793,427,138.47	11/10/2017	18 months	46	On-going
8	Supply and Installation of Solar Powered Lightening System at Dutse Gen. Hospital	SIMS Global Resources	Dutse	27,835,303.13	27,835,303.13	17,105,387.25	2/11/2017	8 Weeks	61	On-going
9	Supply and installation of Solar Powered lightening System in Babura General Hospital.	Sims Global Resources	Babura	20,984,971.88	20,984,971.88	19864375.77	20/12/2017	8 Weeks	95	On-going
10	Lightening System in Gumel General Hospital.	Sims Global Resources	Gumel	30,263,168.13	30,263,168.13	21922762.96	20/12/2017	8 weeks	77	On-going
11	Engagment as Consultant for the supervision of the Constr. of New Specialist Hospital, Hadejia	HAG Eng. Nig. Ltd.	Hadejia	67,363,041.01	67,363,041.01	45,503,239.00	19/10/2017	16 months	67	On-going
12	Constr of New General Hospital at Gantsa in Buji LGA	Ngaloma Constr Ltd.	Buji	465,983,075.70	465,983,075.70	362,489,211.55	12/7/2018	9 months	78	On-going
13	Constr of New General Hospital at Garki	Babandoki Gen. Entp.	Garki	493,805,327.06	493,805,327.06	369,464,104.93	12/7/2018	12 months	75	On-going
14	Constr of New General Hospital at Guri town, Headquarters of Guri LGA	Retro Constr Ltd.	Guri	538,386,262.75	538,386,262.75	228,239,220.77	12/7/2018	12 months	42	On-going
15	Constr of New School of Nursing and Midwifery at Babura, Headquarters of Babura LGA	Gridarch Nig. Ltd.	Babura	591,562,261.76	591,562,261.76	295,883,759.93	12/7/2018	12 months	48	On-going
16	Upgrading of Miga PHC to General Hospital at Miga town, Miga LGA.	Sabongarin Yaya	Miga	98,226,184.67	98,226,184.67	93,527,265.11	3/9/2018	24 weeks	91	On-going
	Balance C/F			5,700,771,919.85	5,981,959,978.76					
				1a						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Balance B/F			5,700,771,919.85	5,981,959,978.76					
17	General Renov./Improvement of Auyo Model Primary Health Care at Auyo town, Auyo LGA.	Math Global Investment	Auyo	87,354,794.85	87,354,794.85	86,269,610.43	3/9/2018	24 weeks	100	Completed
18	Engagement as Consultant for the Supervision of the Constr. of New General Hospital, Guri	AADC Limited	Guri	34,870,673.74	34,870,673.74	17,435,336.82	30/8/2018	12 months	50	On-going
19	Engagement as Consultant for the Supervision of the Constr. of New Specialist Hospital, Kazaure	HAG Eng. Consultants	Kazaure	78,006,110.10	78,006,110.10	35,580,055.43	10/8/2018	16 months	45	On-going
20	Engagement as Consultant for the Supervision of the Constr. of New General Hospital, Gantsa	Blue Urban Transnational	Buji	33,925,256.47	33,925,256.47	20,593,195.17	10/8/2018	9 months	60	On-going
21	Engagement as Consultant for the Supervision of the Constr. of New General Hospital, Garki	Zeebro Global Resources	Garki	34,321,462.71	34,321,462.71	20,670,835.53	10/8/2018	12 months	58	On-going
22	Constr. of New Specialist Hospital at Kazaure	Afdin Constr Co. Ltd.	Kazaure	1,893,240,056.40	1,893,240,056.40	608,536,257.00	5/7/2018	16 months	31	On-going
23	Construction of Prototype Basic Health Care Clinic (Lot-3) at Kale in Jahun Local Government Area.	Baban-Doki General Entp.	Jahun	19,816,590.02	19,816,590.02	18,497,752.60	14/11/2018	12 weeks	100	Completed
24	Construction of Prototype Basic Health Care Clinic (Lot-4) at Harbo Sabuwa in Jahun Local Government Area.	Ngloma Constr. Comp. Ltd	Jahun	20,061,603.77	20,061,603.77	18,196,466.00	14/11/2018	12 weeks	100	Completed
25	Construction of Prototype Basic Health Care Clinic (Lot-16) at Gora in Roni Local Government Area.	Khanadi Global Links	Roni	20,260,338.21	20,260,338.21	16,401,773.47	14/11/2018	12 weeks	77	On-going
26	Construction of Prototype Basic Health Care Clinic (Lot-19) at Zauma in Gwiwa Local Government Area.	Ngloma Constr. Comp. Ltd	Gwiwa	20,129,282.23	20,129,282.23	19,170,744.98	14/11/2018	12 weeks	100	Completed
27	Construction of Prototype Basic Health Care Clinic (Lot-21) at Yola in Gwiwa Local Government Area.	Baban-Doki General Entp.	Gwiwa	19,899,400.66	19,899,400.66	18,951,810.15	14/11/2018	12 weeks	100	Completed
28	Construction of Prototype Basic Health Care Clinic (Lot-8) at Hadin in Kaugama Local Government Area.	Dangata Memorial Invest.	Kaugama	19,495,565.93	19,495,565.93	18,197,951.22	14/11/2018	12 weeks	100	Completed
29	Construction of Prototype Basic Health Care Clinic (Lot-23) at Dabawa in Babura Local Government Area.	Ngloma Constr. Comp. Ltd	Babura	19,035,497.45	19,035,497.45	18,038,513.27	14/11/2018	12 weeks	100	Completed
30	Construction of Prototype Basic Health Care Clinic (Lot-1) at Dundubus in Dutse Local Government Area.	ALLAH Abin dogara Nig. Ltd.	Dutse	19,725,041.09	19,725,041.09	18,783,590.42	14/11/2018	12 weeks	100	Completed
	Balance C/F			8,020,913,593.48	8,302,101,652.39					
				1b						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Balance B/F			8,020,913,593.48	8,302,101,652.39					
31	Construction of Prototype Basic Health Care Clinic (Lot-13) at Chakwaikwaiwa in Taura Local Government Area.	Baban-Doki General Entp.	Taura	19,683,109.98	19,683,109.98	17,853,160.98	14/11/2018	12 weeks	100	Completed
32	Construction of Prototype Basic Health Care Clinic (Lot-17) at Sankau in Roni Local Government Area.	Al-Sabur Global Links Ltd.	Roni	19,555,834.00	19,555,834.00	19,149,604.51	14/11/2018	12 weeks	100	Completed
33	Construction of Prototype Basic Health Care Clinic (Lot-18) at Takurdawa in Roni Local Government Area.	Al-Sabur Global Links Ltd.	Roni	19,416,248.88	19,416,248.88	19,016,665.53	14/11/2018	12 weeks	100	Completed
34	Construction of Prototype Basic Health Care Clinic (Lot-20) at Firjin Yola in Gwiwa Local Government Area.	Pullad Global Consultant Nig	Gwiwa	19,663,657.62	19,663,657.62	18,736,157.99	14/11/2018	12 weeks	100	Completed
35	Construction of Prototype Basic Health Care Clinic (Lot-7) at Ubba in Kaugama Local Government Area.	Nushe Business Resources	Kaugama	20,025,983.09	20,025,983.09	18,564,157.00	14/11/2018	12 weeks	100	Completed
36	Construction of Prototype basic Health Care Clinic (Lot-6) at Mezan in Kafin Hausa L.G.A.	Asaka Construction Nig. Ltd.	K/Hausa	19,315,830.95	19,315,830.95	18,285,824.55	14/11/2018	12 weeks	100	Completed
37	Construction of Prototype basic Health Care Clinic (Lot-2) at Lafiya in Birnin kudu L.G.A.	Imam Ahmad Nig. Ltd.	B/kudu	19,956,897.66	19,956,897.66	18,999,849.20	14/11/2018	12 weeks	100	Completed
38	Construction of Prototype basic Health Care Clinic (Lot-11) at Gagarawa Gari in Gagarawa L.G.A.	Math Global Investment Ltd	Gagarawa	20,290,282.93	20,290,282.93	19,316,518.98	14/11/2018	12 weeks	100	Completed
39	Construction of Prototype basic Health Care Clinic (Lot-15) at Siyori in Garki L.G.A.	Sabon Garin 'Yaya	Garki	20,293,808.95	20,293,808.95	19,319,037.09	14/11/2018	12 weeks	100	Completed
40	Construction of Prototype basic Health Care Clinic (Lot-12) at Jeke in Sule Tankarkar L.G.A.	Sir Welter Drilling & General	S/Tankarkar	20,887,831.00	20,887,831.00	19,893,172.32	14/11/2018	12 weeks	100	Completed
41	Construction of Prototype basic Health Care Clinic (Lot-9) at Sali in Kirikasamma L.G.A.	Nushe Business Resources	Kiri Kasamma	19,816,590.01	19,816,590.01	18,867,482.86	14/11/2018	12 weeks	100	Completed
	Balance C/F			8,239,819,668.55	8,521,007,727.46					
				1c						

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF WOMEN RESOURCES

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Rehab. of Water Supply Schemes across the state at Gwaram Zone (Water Board)	Interworld I & E	Gwaram	27,207,315.85	27,207,315.85	25,403,004.38	9/21/2015	12 weeks	89	On-going
2	Constr. Of 4no. Hand pumps	AGM & Sons Ltd.	State	28,000,000.00	28,000,000.00	18,000,009.00	3/24/2014	6 months	65	On-going
3	Improvement of Kazaure town Water Supply	Marb Eng. & Multy Services	Kazaure	131,208,239.13	163,939,534.76	156,132,890.23	7/28/2016	7 weeks	100	Completed
4	Improvement of Ringim town water supply	Marb Eng. & Multy Services	Ringim	137,576,766.21	213,146,514.63	213,145,467.79	11/23/2016	20 weeks	100	Completed
5	Constr. of Hand Pumps Water Supply Schemes (phase II) as Constituency projects at Yosaro, Dilima/Zaramba and Mungulo in B/Kudu Constituency.	A.A. Aljazeera Agro Properties	B/Kudu	1,657,215.00	1,657,215.00		29/3/2017	8 weeks		Stalled
6	Construction of Hand pumps Water supply schemes (phase II) as constituency project at Yola, Masanawa, Larabar Gulai, Katanga Kudu, Dan koli and Dubal in Kiyawa Constituency.	DE-MASTBO	Kiyawa	3,331,430.00	3,331,430.00		29/03/2017	8 weeks		Stalled
7	Construction of Solar Powered Water supply schemes (Phase II) as constituency Projects at Sabuwar Rafa (Andaza ward) in Dutse constituency	DE-MASTBO	Dutse	6,270,000.00	6,270,000.00		29/03/2017	8 weeks		Stalled
8	Constr. Of 4no. Hand pumps Water supply schemes (phase II) as Constituency projects at Kofar Gidan Liman, Bayan Gidan Sarkin Bai, Zankuwa fulani and Sabuwar SSS in Garki Constituency.	Taqib Ventures Nig. Ltd.	Garki	2,340,000.00	2,340,000.00		21/6/2017	8 weeks		Stalled
9	Constr. Of Hand Pumps Water Supply Schemes as Constituency Projects at Falkin Jalo Nasarawa, Fulanin Kuka Uku, Fulanin Liman Mado, Fulanin Gangara and Fulanin Dan'ama Gabas in Gumel Constituency.	JAG & H Int. Services	Gumel	2,742,600.00	2,742,600.00	2,735,743.50	29/8/2017	8 weeks	57	On-going
10	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Marye in Birniwa Constituency	ADZ GLOBAL SERV LTD	Birniwa	6,968,010.00	6,968,010.00		7/8/2017	8 Weeks		Stalled
11	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Marma in Kirikasamma Constituency	LOYALTY PROPERTIES LTD	K/Kasamma	6,943,387.00	6,943,387.00		7/8/2017	8 Weeks		Stalled
12	Constr. Of Hand Pumps Supply Schemes (Phase I- 2017) as Constituency Project at Kofar Gabas Gwaram, Barebari Makabarta Sabuwa, Auyakawa Gidan Dutse Gwaram, Tambo Gwaram and Sumangara in Gwaram Constituency	AZZIDS NIG LTD	Gwaram	7,076,160.00	7,076,160.00		28/8/2017	8 Weeks		Stalled
13	Upgrading and Conversion of 7No Motorized Water Supply Schemes to Solar Powered Water Supply Schemes at Dundubus, Kafin Gana, Danmakama, M arma, Bulangu, Dansure and Jigawa Town.	SIM S GLOBAL RESOURCE	State	90,265,107.03	90,265,107.03	90,038,444.26	25/08/2017	16 weeks	100	Completed
	BAL. C/F			451,586,230.22	599,887,274.27					
				2a						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			451,586,230.22	559,887,274.27					
14	Rehabilitation of Solar Powered Water supply schemes across the State at Birnin kudu, Dutse, Hadejia, Ringim, Gumel, Jahun and Kazaure zone (Stowa)	Sims Global Resources	Across the state	166,689,700.28	166,689,700.28	166,272,976.03	18/12/2017	12 weeks	100	Completed
15	Construction of (1No.) Hand pump water supply Schemes 2017 Constituency Project Phase II (Lot-3) at Tsattiya in Dutse Constituency	Loyalty Properties Ltd	Dutse	798,000.00	798,000.00		1/24/2018	8 weeks		On-going
16	Constr of (10No.) Hand Pumps Water Supply Schemes 2017 Constituency Phase II Projects (Lot-5) at Kwakwado Fulani, Kabawa, Danbagaje Fulani, Rigar Dumu Dakau, Fulanin Fankami, Gana, Gwallawa Unguwar Kole, Jama'ar Dan Maigari and Ribinji in Garki Constituency	Loyalty Properties	Garki	7,980,000.00	7,980,000.00		1/24/2018	8 weeks		On-going
17	Construction of 91No.) Solar Powered water supply scheme 2017 constituency Phase II Project (Lot-16) at Gambawa in Miga Constituency	Loyalty Properties	Miga	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
18	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-27) at Gacharam in Guri Constituency.	Limis Brothers & Co.	Guri	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
19	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-29) at Kadamu tudu tashena in M/madori Constituency.	Limis Brothers & Co.	M/madori	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
20	Conversion of Motorized Boreholes to Solar Powered Water supply at Garki main Station in Garki Local Govt Area.	Sims Global Resources	Garki	34,070,557.50	34,070,557.50	18,327,487.50	7/2/2018	12 Weeks	52	On-going
21	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-39) at Jama'ar Suga in Kirikasamma Constituency.	Bulangu Drilling Services	K/kasamma	6,968,430.00	6,968,430.00		6/2/2018	8 weeks		On-going
22	Constr of (1no.) Solar Powered water supply schemes 2017 constituency phase III projects (Lot-13) at Kangarwa in Maigatari Constituency .	Jignaj Global Constr Ltd.	Maigatari	6,968,430.00	6,968,430.00		21/3/2018	8 weeks		On-going
23	Construction of Hand Pumps Water Supply Scheme 2017 Constituency Phase III Projects (Lot-10) at Unguwar Faru in Kazaure Constituency.	Na'ayi Resouces Ltd.	Kazaure	797,580.00	797,580.00	797,580.00	6/2/2018	8 weeks	100	Completed
24	Construction of (6No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-10) at Faskarau, Ubba, Fulanin Askandu, Turmi, Kanjuwa and Bayin Kwari in Kaugama Constituency.	ADZ Global Services Ltd.	Kaugama	4,803,750.00	4,803,750.00		22/2/2018	8 Weeks		On-going
	BAL. C/F			701,567,968.00	809,869,012.05					
				2b						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			701,567,968.00	809,869,012.05					
25	Construction of (9No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-8) at Gidan Iliyasu, Mai Goro, Falari Burburwa, Zulkuya Kila, Kila by pass, Sara cikin gari, Kuka manoma, Kafin torto and Fiji in Gwaram Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	7,202,791.35	7,202,791.35	5,588,165.61	24/1/2018	8 Weeks	74	On-going
26	Upgrading and Conversion of Motorised Boreholes to Solar Powered at 7no. Towns water supply schemes (Kanya Babba in Babaura LGA, Danzomo in S/tankarkar LGA, Kudai in Dutse LGA and Waza in B/kudu LGA)	SIMS GlobalResources	State	82,495,606.57	82,495,606.57	78,710,101.05	10/4/2018	16 weeks	100	Completed
27	Constr of (1no.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot-7 at Constituency.	Jignaj Global Ltd.		6,023,115.00	6,023,115.00		17/10/2018	8 weeks		On-going
28	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot-7 at Zunburu, Tange, S/garin Matsango, Bagiya, Ligada, Kuyungu (2no.), Rigari Beti Digijin and Tudun Wada Fagam in Fagam Constituency.	Loyalty Properties Nig. Ltd.	Gwaram	6,603,660.00	6,603,660.00		18/12/2018	8 weeks		On-going
29	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot-10 at Fulanin Dan Ama, Dantanoma Sarkin Gora, Jarumai Abuja Quarters, Nasarawa M/Juma'a, Fulanin Kanjau, Haruna Kuka Uku, Fulanin Danfarantama, Garin Ginsau, Prison Qtrs. and Gidan maigari in Gumel Constituency.	Farham Synergy Concept	Gumel	7,374,150.00	7,374,150.00	7374150	18/12/2018	6 weeks	100	Completed
30	Constr of Hand pump Boreholes as constituency projects (2018 phase III) Lot-8 at Nasarawa, Saunawa Fulani, Kashin Ganji, Kirya, Galma, Wailare, Rafin Kaba, Chakurawa, Timbi, Joganai, Matsari, Fulanin Maikanbu, Buta, Makersa, U/tudu, Fulanin Dakata, G/Gashi, Malamawa Dankabo, Danyaka fulani, JSS Garki, Sabuwar U/Arewa, Daurawa Yamma, Guraraji and Kuttu in Garki Constituency.	Mugin Invest. Nig. Ltd.	Garki	17,703,000.00	17,703,000.00		18/12/2018	12 weeks		On-going
31	Conversion of 2no. Motorized boreholes to Solar powered water supply schemes at Main pump station Sule Tankarkar and Oliya pump station in Sule Tankarkar LGA.	SIMS Global Resources	S/Tankarkar	42,243,266.00	42,243,266.00		31/12/2018	12 weeks		On-going
32	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot-2 at Guruma and Garin Ganji in B/Kudu Constituency.	Umar Aliyu & Sons Nig. Ltd.	B/kudu	1,475,560.00	1,475,560.00		18/12/2018	4 weeks		On-going
33	Constr of Water Collection points constituency projects (2018 phase III) Lot-22 at Gangara, Yarbarewa, JSS Doko, Barebari, Dan Kargo, Mahoni, Jangari, Dunguzu, Masare and Koyama in Garki Constituency.	Mugin Invest. Nig. Ltd.	Garki	12,588,450.00	12,588,450.00		18/12/2018	10 weeks		On-going
	BAL. C/F			885,277,566.92	993,578,610.97					
				2c						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			885,277,566.92	993,578,610.97					
34	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot- 14 at Kazon Kokori, D/Kyaure Yamma, Gafaya B., G.Baba Gagare D/Toca, Aguran Mazana, Dangoli Gabas and Gafaya in Kafin Hausa Constituency.	Alkawakeb Global Concept	K/Hausa	5,164,110.00	5,164,110.00		18/12/2018	8 weeks		On-going
35	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 9 at Zareku Miga Constituency.	AMIA Integ. Services	Miga	6,022,275.00	6,022,275.00	6,008,141.00	17/10/2018	8 weeks	100	Completed
36	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 27 at U/Shuri in Babura Constituency.	Mufabamex Consept	Babura	6,020,700.00	6,020,700.00	6,008,057.21	17/10/2018	8 weeks	100	Completed
37	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 47 at Danzomo Gari in Sule Tankarkar Constituency.	Lautai General Invest.	S/tankarkar	6,023,115.00	6,023,115.00	6,008,057.21	17/10/2018	8 weeks	100	Completed
38	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 28 at Kantudu in Roni Constituency.	HIKIMA Synergy Gen.	Roni	6,023,115.00	6,023,115.00		17/10/2018	8 weeks		On-going
39	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 33 at Matsarida in Maigatari Constituency.	A+Tech Integ. Nig Ltd.	Maigatari	6,022,275.00	6,022,275.00		17/10/2018	8 weeks		On-going
40	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 34 at Tarana in Maigatari Constituency.	A+Tech Integ. Nig Ltd.	Maigatari	6,022,275.00	6,022,275.00	6,007,219.31	17/10/2018	8 weeks	100	Completed
41	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 39 at Fagam Town in Fagam Constituency, Gwaram LGA.	A+Tech Integ. Nig Ltd.	Gwaram	6,022,275.00	6,022,275.00	6,007,219.31	17/10/2018	8 weeks	100	Completed
42	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 40 at Farin Dutse in Fagam Constituency, Gwaram LGA.	A+Tech Integ. Nig Ltd.	Gwaram	6,022,275.00	6,022,275.00	6,005,648.25	17/10/2018	8 weeks	100	Completed
43	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 37 at Mai'adua in Gagarawa Constituency.	LIMIS Brothers & Co.	Gagarawa	6,020,700.00	6,020,700.00	5,985,000.00	17/10/2018	8 weeks	100	Completed
44	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 31 at Takur in Dutse Constituency.	Talaku Ingrated Services	Dutse	6,000,000.00	6,000,000.00	5,985,000.00	17/10/2018	8 weeks	100	Completed
45	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 32 at Rungumai in Dutse Constituency.	Talaku Ingrated Services	Dutse	6,000,000.00	6,000,000.00	5,985,000.00	17/10/2018	8 weeks	100	Completed
46	Constr of (Ino.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot- 20 at Zabarani in Gumel Constituency.	Muhal Global Concept	Gumel	6,020,700.00	6,020,700.00		17/10/2018	8 weeks		On-going
	BAL. C/F			962,661,381.92	1,070,962,425.97					
				2d						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			962,661,381.92	1,070,962,425.97					
47	Scheme Constituency Projects (2018 phase 1) Lot-8 at Fulanin Akwalawa, Garin Kailu, Harbo sabo, Fulanin Mele, Dagerawa, Danfarantama, F/Mijin Gini, Lautai Science, Boarding Girls Pri. & JSS and	Muhal Global Concept	Gumel	7,347,380.00	7,347,380.00	7,347,379.99	17/10/2018	12 weeks	100	Completed
48	Constr of (1no.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot-6 at Anturu in Birniwa Constituency.	Synclime Nig. Ltd.	Birniwa	6,023,115.00	6,023,115.00	6,008,057.21	17/10/2018	8 weeks	100	Completed
49	Constr of (1no.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot-5 at GGSS Birniwa in Birniwa Constituency.	Synclime Nig. Ltd.	Birniwa	6,022,276.00	6,022,276.00	6,007,220.31	17/10/2018	8 weeks	100	Completed
50	Constr of (7no.) Hand Pumps Water Supply Scheme Constituency Projects (2018 phase 1) Lot-2 at Bagudu, Dugujaba, Gangara Nabunu, Wada Tsohuwa Tudu, Jan Zomo, Babbar Riga and Yarkirya in babura Constituency.	Mufabamex Concept	Babura	5,100,676.00	5,100,676.00	5,100,676.00	17/10/2018	8 weeks	100	Completed
51	Constr of (5no.) Hand Pumps Water Supply Scheme Constituency Projects (2018 phase 1) Lot-3 at Kauyen Boka, Dukari, Kyaurawa, fagoje U/Iya and Mungulo in Birnin Kudu Constituency.	Nushe Business Resources	B/kudu	3,656,467.50	3,656,467.50	3,647,326.34	17/10/2018	8 weeks	100	Completed
52	Constr of (6no.) Hand Pumps Water Supply Scheme Constituency Projects (2018 phase 1) Lot-10 at Rahaina, Takalafiya, Jangwam Fulani, Tasgan Gabas, Madamuwa and Garmaguwa Yamma in Guri Constituency.	A.Y.H. Investment Co.	Guri	4,415,040.00	4,415,040.00		17/10/2018	8 weeks		On-going
53	Construction of (28NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 13 at Gidan Danko, Bayan Gidan Wanka, Likindi, Damutawa Kazage, Kukawa Fulani, Afasha, Lilon Dan Baki, Tsalliyawa Kunguyun, Mahauta, Jabarna Kauye, Fantagwal, Zagau Makera, Abirikyau T. Gabas, Tsibiri, Masallacin M. Madibo, Gidan Tila, Gangaren Kwalta, Yalleman K. Gabar. Gidan Atiku, Kwanyoli, Gidan Hakimi, Jabarna, Darai Madobi, Bayan Katarin, Yalayin Kolrori, Kandahar and Sabon Kaye in Jahun Constituency.	Jawad Global Resources	Jahun	20,572,664.00	20,572,664.00	20,572,663.99	17/10/2018	8 weeks	100	Completed
	BAL. C/F			1,015,799,000.42	1,124,100,044.47					
				2e						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			1,015,799,000.42	1,124,100,044.47					
54	Construction of (10NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 16 at Yan Auta, Miyawa, Yalwan Fulani, Sabuwar Unguwa, Nafara Alh. Uba, Sabuwar Raba, Yolal, Jigawar Kiyawa, Ung. Dahiru Mai Gyada and Mandela in Kiyawa Constituency.	Demastbo Ventures Ltd.	Jahun	7,377,825.00	7,377,825.00	7,377,825.00	17/10/2018	12 weeks	100	Completed
55	Constr. Of (4no.) Hand pumps water supply Scheme Consultancy projects (2018 phase) Lot 20 at Fulanin G. Dunfu in Taura Constituency.	Faahm Integrated Resource	Taura	2,942,100.00	2,942,100.00		17/10/2018	6 weeks		On-going
56	Construction of (25NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 4 at Laraba, Zangon Farin Dutse, Kwanar Fado, Kakibare, Sayasaya Sabuwar Yalwa, Gayawa Zai, Kalusa, Gidan Kuka mainari, Dutsin Duru Ungullo Kagara, Taju, Ruwan Baure, Lemunawa, Hora Arewa, Dabawa Zango, Gidan Gawo, Kundi, Tsangayar Jan Shuri, Kargo Mahauta Manhada and Dilake in Dutse Constituency.	Talaku Integrated Services	Dutse	18,361,875.00	18,361,875.00	18,315,970.31	17/10/2018	12 weeks	100	Completed
57	Construction of (4NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 1 at Barburen, Mai zariya, Fulanin Kuka and Fulanin Wargalle in Birniwa Constituency.	Hambiscon Nig. Ltd.	Birniwa	2,877,000.00	2,877,000.00	2,877,000.00	17/10/2018	6 weeks	100	Completed
58	Construction of (10NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 19 at Dan kawu Har do Take, Tubus Har do Gatag M. Amadu, Gidan Dogo Har do Ruwa, Abdullahi Balga Har do Dawa, Barmanawa Gari, Kunkurai Gari, Akwai ALLAH Gari, Sabo mai Kalanda Har do Juli, Saidi Dogo Fulanin Gwata Gidan Rabo Fulani and Zokoto in Sule Tankarkar Constituency.	Lautai Genaral Investment	S/tankarkar	7,377,825.00	7,377,825.00	7,377,825.00	17/10/2018	12 weeks	100	Completed
59	Construction of (1NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 18 at Ban-iyaka in Roni Constituency.	HikimaSynergy Gen Entp Nig	Roni	733,918.50	733,918.50		17/10/2018	4 weeks		On-going
	BAL. C/F			1,055,469,543.92	1,163,770,587.97					
				2f						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			1,055,469,543.92	1,163,770,587.97					
60	Construction of (15NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 7 at Muku, Tsalle, Balashe, Fankami, Tsagwaye, Jirima, Magatarin B/ALLAH, Doguwar Kuka, Kwadage Dan karofi, Gwallawa, Kabawa, Kwana,Zaidawa, Karangi and Koguran Tsohuwa in Garki Constituency.	A.D.Z. Global Services Ltd.	Garki	18,884,580.00	18,884,580.00	18,884,580.00	17/10/2018	8 weeks	100	Completed
61	Construction of (1NO.) Water Collection Point Constituency projects (2018 Phase I) Lot 9 at Rigat Kagal in Taura Constituency.	Nushe Business Resources	Taura	1,199,677.50	1,199,677.50		17/10/2018	4 weeks		On-going
62	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-30) at Yan Duna in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	6,023,199.00	6,023,199.00	6,023,199.00	23/11/2018	8 weeks	100	Completed
63	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-27) at Muduga in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	6,201,720.00	6,201,720.00	6,201,720.00	23/11/2018	8 weeks	100	Completed
64	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-21) at Fagam in Fagam Constituency Gwaram LGA.	Loyalty Properties Ltd.	Gwaram	6,023,010.00	6,023,010.00		23/11/2018	8 weeks		On-going
65	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-37) at Botsotsuwa in Babura Constituency.	Mafabamex Concept Nig. Ltd.	Babura	6,023,199.00	6,023,199.00	6,008,141.00	23/11/2018	8 weeks	100	Completed
66	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-34) at Maradawa in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
67	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-33) at Kanti Gabas in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
68	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-38) at Achiya in Babura Constituency.	Mufabamex Concept Ltd.	Babura	6,023,199.00	6,023,199.00	6,008,141.00	23/11/2018	8 weeks	100	Completed
69	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-4) at Lawandi in Birniwa Constituency.	Limis Brother & Co.,	Birniwa	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
	BAL. C/F			1,123,917,473.42	1,232,218,517.47					
				29						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			1,123,917,473.42	1,232,218,517.47					
70	Construction of (3NO.) Water Collection Point Constituency Projects (2018 Phase 1) Lot-12 at Walawa (2NO.) and Kofar Tukura (1NO.) in Hadejia Constituency.	Step by Step Integrated	Hadejia	3,600,002.70	3,600,002.70		23/10/2018	6 weeks		On-going
71	Construction of Block of 2-Classroom Islamiyya (1NO.) Lot-11 at Jibori in Kirikasamma Constituency.	Tosarawa Global Ltd.	Kirikasamma	3,097,448.45	3,097,448.45		1/11/2018	4 Weeks		On-going
72	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-5) at Kukuma in Buji Constituency.	Limis Brother & Co.,	Buji	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
73	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-17) at Kirilla in Maigatari Constituency.	Limis Brother & Co.,	Maigatari	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
74	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-43) at Karyakaho in Gagarawa Constituency.	Limis Brother & Co.,	Gagarawa	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
75	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-44) at San Amarya in Gagarawa Constituency.	Limis Brother & Co.,	Gagarawa	6,023,115.00	6,023,115.00	6,023,115.00	23/11/2018	8 weeks	100	Completed
76	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-36) at Matsa in Malam Madori Constituency.	Hambiscon Nig. Ltd.	M/Madori	6,023,199.00	6,023,199.00	6,023,199.00	23/11/2018	8 weeks	100	Completed
77	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-11) at Kila Kofar Arewa in Gwaram Constituency.	Jag & H Intgrated Serv. Ltd.	Gwaram	6,023,220.00	6,023,220.00	6,023,220.00	23/11/2018	8 weeks	100	Completed
78	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-31) at Burji in Miga Constituency.	A. Barde Global Concept	Miga	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
79	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-28) at Dabaka in Miga Constituency.	A. Barde Global Concept	Miga	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
80	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-15) at Guri in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,184,822,833.57	1,293,123,877.62					
				2h						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,184,822,833.57	1,293,123,877.62					
81	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-16) at Arin in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
82	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-13) at Dawa in Guri Constituency.	A. y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
83	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-14) at Arinjasko in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
84	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-12) at Musari in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
85	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-9) at Juma'ar Yunusa in Kafin Hausa Constituency.	Tosarawa Global Nig. Ltd.	K/Hausa	6,023,010.00	6,023,010.00	6,023,010.00	23/11/2018	8 weeks	100	Completed
86	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-8) at Autako in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
87	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-6) at Majefarin Yamma in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
88	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-7) at Ansaya in Kafin Hausa Constituency.	Mungin Investment Nig. Ltd.	K/Hausa	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
89	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-41) at Babbar Riga in Malam Madori Constituency.	Step By Step intgrated Servic	M/madori	6,023,125.00	6,023,125.00	6,008,067.18	23/11/2018	8 weeks	100	Completed
90	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-32) at Bagade Gari in Sule Tankarkar Constituency.	Danfatu & Sons Nig. Ltd.	S/tankarkar	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
	BAL. C/F			1,245,053,783.57	1,353,354,827.62					
				2i						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,245,053,783.57	1,353,354,827.62					
91	Construction of (8NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 14 at Muna, Mundu, Kwagga, Fulanin Hauwa, Jakai Fulani, Dangaigai, Inguwar Goje and Kadagawa in Kanya Babba Constituency. Babura Local Government Area.	DeeTech Nig Ltd.	Babura	5,905,200.00	5,905,200.00		15/10/2018	8 weeks		On-going
92	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-24) at Burdawa S/Gabas in Gwiwa Constituency.	Jignaj Global Constructions	Gwiwa	6,023,220.00	6,023,220.00		23/11/2018	8 weeks		On-going
93	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-25) at Buntusun Abuja in Gwiwa Constituency.	Jignaj Global Constructions	Gwiwa	6,023,220.00	6,023,220.00		23/11/2018	8 weeks		On-going
94	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-39) at Sankara in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	6,023,199.00	6,023,199.00	6,023,199.00	23/11/2018	8 weeks	100	Completed
95	Supply of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects + (3no. Saflex pumps) (Lot-40) at Karshi, Fachama and Gamoji in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	10,872,138.69	10,872,138.69	10,872,138.69	23/11/2018	8 weeks	100	Completed
96	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-35) at Andaza Kudu in Kiyawa Constituency.	Farham Intgratred Resources	Kiyawa	6,023,115.00	6,023,115.00	6,023,115.00	23/11/2018	8 weeks	100	Completed
97	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-2) at Kaigamari in Auyo Constituency.	Madanta Global Nig. Ltd.	Auyo	6,023,220.00	6,023,220.00	6,023,220.00	23/11/2018	8 weeks	100	Completed
98	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-19) at Bakawa in Maigatari Constituency.	Alkawakeb Global Concept	Maigatari	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
99	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency Phase III Projects (Lot-18) at Kaya Jamu in Maigatari Constituency.	Alkawakeb Global Concept	Maigatari	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
	BAL. C/F			1,303,993,326.26	1,412,294,370.31					
				2i						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,303,993,326.26	1,412,294,370.31					
100	Upgrading of 1 no.) motorized Water Supply Schemes 2018 Constituency Phase III Projects (Lot-22) at Digijin in Fagam Constituency.	Pullad Global Consultant	Gwaram	10,872,138.69	10,872,138.69	10,872,138.69	23/11/2018	8 weeks	100	Completed
101	Construction of the (1 No.) Solar Powered Water Supply Schemes (2018 Phase III) Constituency Projects at Shiyo in Auyo Constituency.	Alaska Genral Enterprises	Auyo	6,023,010.00	6,023,010.00	6,023,010.00	23/11/2018	8 weeks	100	Completed
102	Construction of the (1 No.) Solar Powered Water Supply Schemes (2018 Phase III) Constituency Projects at Garin Jama'u in Gagarawa Constituency.	Altima Intgrated Services	Gagarawa	6,023,010.00	6,023,010.00		23/11/2018	8 weeks		On-going
103	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-10 at Takalafiya in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	6,023,199.00	6,023,199.00	6,023,199.00	23/11/2018	8 weeks	100	Completed
104	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-9 at Garbo in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	6,023,115.00	6,023,115.00	6,023,115.00	23/11/2018	8 weeks	100	Completed
105	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-47 at Gidan Gona in Kazaure Constituency.	Lautai Genaral Investment	Kazaure	6,023,220.00	6,023,220.00		23/11/2018	8 weeks		On-going
106	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-41 at Maguwa in Kirikasamma Constituency.	Talaku Intgrated Services	K/Kasamma	6,023,220.00	6,023,220.00	6,023,220.00	23/11/2018	8 weeks	100	Completed
107	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-35 at Kakudi Babba in Suletankarkar Constituency.	Talaku Intgrated Services	Sule tankarkar	6,023,010.00	6,023,010.00	6,023,010.00	23/11/2018	8 weeks	100	Completed
108	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-39 at Gangabituwa in Kirikasamma Constituency.	Loyalty Properties Ltd.	Kirikasamma	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
109	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-27 at Babura Yamma in Babura Constituency.	Mufabamex Concept Ltd.	Babura	6,014,355.00	6,014,355.00	5,999,319.11	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,369,064,718.95	1,477,365,763.00					
				2k						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			1,369,064,718.95	1,477,365,763.00					
110	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-50 at Gizo in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
111	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-49 at Yar'Unguwa in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
112	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-3 at Jam'ar Ayan in Auyo Constituency.	Khairussabah Nig.Ltd.	Auyo	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
113	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-36 at Shadamai in Yankwashi Constituency.	Granitoids Engr. Services Ltd	Yankwashi	6,023,220.00	6,023,220.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
114	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-37 at Karkarna in Yankwashi Constituency.	Granitoids Engr. Services Ltd	Yankwashi	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
115	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-32 at Yalwa in Gagarawa Constituency.	Farham Intgratred Resources	Gagarawa	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
116	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-33 at Medin Saleh in Gagarawa Constituency.	Farham Intgratred Resources	Gagarawa	6,022,275.00	6,022,275.00		23/11/2018	8 weeks		On-going
117	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-1 at Anauya in Auyo Constituency.	Farham Intgratred Resources	Auyo	6,023,220.00	6,023,220.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
118	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-44 at Unguwar Ganji in Kanya Babba Constituency.	Limis Brother & Co.,	Babura	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
119	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-24 at Garubji in Maigatari Constituency.	Limis Brother & Co.,	Maigatari	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
120	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-25 at Dirani in Maigatari Constituency.	Limis Brother & Co.,	Maigatari	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,435,318,458.95	1,543,619,503.00					
				21						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,435,318,458.95	1,543,619,503.00					
121	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-23 at Maifari in Magatari Constituency.	Limis Brother & Co.,	Magatari	6,023,010.00	6,023,010.00	6,007,952.48	23/11/2018	8 weeks	100	Completed
122	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-40 at Ilallah in Kirikasamma Constituency.	Sahal Bin Nig. Ltd.	Kirikasamma	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
123	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-38 at Kiramisau in Kirikasamma Constituency.	Sahal Bin Nig. Ltd.	Kirikasamma	6,023,220.00	6,023,220.00	6,023,220.00	23/11/2018	8 weeks	100	Completed
124	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-16 at Roran Malamai in Gwiwa Constituency.	Jignaj Global Constructions	Gwiwa	6,023,220.00	6,023,220.00		23/11/2018	8 weeks		On-going
125	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-44 at Daushe in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	6,023,115.00	6,023,115.00	6,023,115.00	23/11/2018	8 weeks	100	Completed
126	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-46 at Marawa in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	6,023,220.00	6,023,220.00	6,023,220.00	23/11/2018	8 weeks	100	Completed
127	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-7 at Bakwarga in Buji Constituency.	Limis Brother & Co.,	Buji	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
128	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-8 at Gwangwan in Buji Constituency.	Limis Brother & Co.,	Buji	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
129	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-22 at Garbagal in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
130	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-31 at Maijiruwa in Gagarawa Constituency.	Danfatu & Sons Nig. Ltd.	Gagarawa	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
131	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-2 at Kwazumo in Auyo Constituency.	Danfatu & Sons Nig. Ltd.	Auyo	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
132	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-21 at Abunabo in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
133	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-20 at Zugo in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,513,619,058.95	1,621,920,103.00					
				2m						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,513,619,058.95	1,621,920,103.00					
134	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-19 at Garmaguwa Yamma in Guri Constituency.	A. Y. H. Investment Company	Guri	6,023,010.00	6,023,010.00	6,007,952.48	23/11/2018	8 weeks	100	Completed
135	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-18 at Garmaguwa Gabas in Guri Constituency.	A. Y. H. Invest. Co.	Guri	6,023,010.00	6,023,010.00	6,007,952.47	23/11/2018	8 weeks	100	Completed
136	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-17 at Zugobiya in Guri Constituency.	A. Y. H. Invest. Co.	Guri	6,075,720.00	6,075,720.00	6,060,530.70	23/11/2018	8 weeks	100	Completed
137	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-28 at Unguwar Dinya in Roni Constituency.	Hikima Synergy Gen. Entp.	Roni	6,023,199.00	6,023,199.00	6,008,141.00	23/11/2018	8 weeks	100	Completed
138	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-30 at Amaryawa in Roni Constituency.	Hikima Synergy Gen. Entp.	Roni	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
139	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-29 at Unguwar Mani in Roni Constituency.	Hikima Synergy Gen. Entp.	Roni	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
140	Construction of the (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) at Kabala Jahun in Jahun Constituency.	Dalari Constr Co.	Jahun	6,023,115.00	6,023,115.00	6,008,057.21	23/11/2018	8 weeks	100	Completed
141	Upgrading and Conversion of (30 No.) Water Supply Schemes to Solar Powered System Across the State (Lot-1).	Sims Global Resources Nig.	across the State	240,169,437.35	240,169,437.35	130,192,579.23	14/11/2018	3 Months	54	On-going
142	Construction of (5 No.) Hand Pump Water Supply Schemes Constituency Projects (2018 Phase I) Lot-21 at Gidan Nokia Fulani, Karkarna C/Gari, S/Fulani Gurjiya, Karkarna Islamiyya and Ringim in Yankwashi Constituency.	Granitoids Engr. Services Ltd	Yankwashi	3,644,025.00	3,644,025.00		17/10/2018	8 weeks		On-going
143	Conversion of 2no. Motorized boreholes to Solar powered water supply schemes at Babura town in Babura LGA.	SIMS Global Resources	Babura	56,502,805.27	56,502,805.27		31/12/2018	12 weeks		On-going
	BAL. C/F			1,856,149,715.57	1,964,450,759.62					
				2n						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,856,149,715.57	1,964,450,759.62					
144	Construction of (4No.) Solar Powered Water Supply Schemes at Garin ganau, Kwadage, Chikakoshi and Kankaren Nagona in Babura L. G. A. (Ringim Zone).	Sims Global Resources Nig.	Babura	24,093,300.00	24,093,300.00	18,069,975.00	12/12/2018	12 weeks	75	On-going
145	Construction of (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-48 at Gwabbare in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	6,023,220.00	6,023,220.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
146	Construction of (1 No.) Solar Powered Water Supply Schemes Constituency Projects (2018 Phase II) Lot-47 at Gidan Gona in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	6,023,122.00	6,023,122.00	6,008,161.95	23/11/2018	8 weeks	100	Completed
147	Construction of the (1 No.) Solar Powered Water Supply Schemes (2018 Phase III) Constituency Projects (Lot-42) at Matara Galadima in Kirikasamma Constituency.	Bulangu Drilling Services	K/kasamma	6,023,010.00	6,023,010.00	6,023,010.00	31/12/18	8 weeks	100	Completed
148	Construction of the (1 No.) Solar Powered Water Supply Schemes (2018 Phase III) Constituency Projects (Lot-29) at Garin Abdalla in Miga Constituency.	Xtrax 99 Integrated Services	Miga	6,023,115.00	6,023,115.00		23/11/2018	8 weeks		On-going
149	Construction of the (1 No.) Solar Powered Water Supply Schemes (2018 Phase II) Constituency Projects (Lot-43) at Kanya Arewa in Kanya Babba Constituency.	Limis Brother & Co.,	Babura	6,023,010.00	6,023,010.00	6,007,952.48	23/11/2018	8 weeks	100	Completed
150	Construction of the (1 No.) Solar Powered Water Supply Schemes 2018 Constituency (Phase III) Projects (Lot-10) at Be-bayi in Kafin Hausa Constituency.	Tosarawa Global Nig. Ltd.	K/Hausa	6,023,010.00	6,023,010.00	6,023,010.00	12/12/2018	8 weeks	100	Completed
151	Construction of Water Collection Point as Constituency Projects (2018 Phase III) Lot-24 at Tsohuwar Gwaram, Guduma, Katsinawa and Dutsen Gandu in Gwaram Constituency.	Farham Synergy Concept Ltd.	Gwaram	5,011,996.00	5,011,996.00	5,011,995.96	18/12/2018	8 weeks	100	Completed
152	Construction of Water Collection Point as Constituency Projects (2018 Phase III) Lot-23 at Jibwis Mosque Gumel, Kuloniya, Tanda, Nasarawa Gabas and Prison Quartes in Gumel Constituency.	ag & H Intgrated Services Ltd	Gumel	6,264,995.00	6,264,995.00		18/12/2018	8 weeks		On-going
153	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase III) Lot-7 at Gidan Nakuka, Makwai Fulani, Dandidi (4 No.), Gidan Kato Furya, Gidan Badawai, Fulanin mai Adu'a and Kukule in Gagarawa Constituency	Farham Synergy Concept Ltd.	Gagarawa	7,374,150.00	7,374,150.00	7,374,150.00	18/12/2018	8 weeks	100	Completed
	BAL. C/F			1,935,032,643.57	2,043,333,687.62					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,935,032,643.57	2,043,333,687.62					
154	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase III) Lot-12 at Limawa, Afaru, Giwaran, Kununu Zaki, Kuzan Iliya and Kwazalewa Gidan Mafi in Kafin Hausa Constituency	Faahm Intgrated Resources	K/Hausa	4,425,750.00	4,425,750.00	4,425,750.00	18/12/2018	6 weeks	100	Completed
155	Construction of Water Collection Point as Constituency Projects (2018 Phase III) Lot-28 at Ajaura (Pipe Line Extention) and Gidan Dauda (W.C.Point) in Taura Constituency.	Nushe Business Resources	Taura	4,874,063.25	4,874,063.25		18/12/2018	8 weeks		On-going
156	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase III) Lot-18 at Majiya Secondary School in Taura Constituency	Nushe Business Resources	Taura	737,520.00	737,520.00		18/12/2018	4 weeks		On-going
157	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase III) Lot-15 at Kabobo Chaichai, 'Yanduna kawai, Dandalin Wailari, Takwasha, Chaichai Makabarta and Amaguwa in Ringim Constituency	Marb Engr. Multi-Services	Ringim	4,426,680.00	4,426,680.00	4,415,413.30	18/12/2018	8 weeks	100	Completed
158	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-5 at Akurya, Limawa, Gumussawa, Gabari, Yola Musa, Mawa, Bujaje, Jigawar Gabas, Rigar Jauro Mato, Rigar Buba Salewa, Gulungulun, Karsha, Suwameri, ALLAH kayi, Tumba gidan Baba Sarki, Aduna Dikko, Shagewa, Yammarin A. Mato, Shagen Yamma Danlalan Fulanin Village, Gamajan, Kuloma, Sadingo Garin Mati, Babbar Jigawa, Alhajerin Chiromari, Chakwasan, Guduwari Gidan Gaiya, Mangari, Mawalan Tumunjira and Rigar Buba Habbo in Bulangu Constituency	Bulangu Drilling Services	K/Hausa	25,036,410.00	25,036,410.00	24,973,818.97	18/12/2018	12 weeks	100	Completed
159	Supply Schemes Constituency Projects (2018 Phase II) Lot-19 at Alagarso Gari Haru, Tarawa Fulani, Haro Yale, Babbar Dinya, Balarabe, Harso Sale, Gidan Nomau and Gidan M/manu in Maigatari Constituency.	Nadada Ventures Nig. Ltd.	Maigatari	5,869,920.00	5,869,920.00	5,869,920.00	18/12/2018	8 weeks	100	Completed
	BAL. C/F			1,980,402,986.82	2,088,704,030.87					
				2p						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,980,402,986.82	2,088,704,030.87					
160	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-23 at Girgi Gari, Tsangaya, Jemau, Sabon Layi Unguwar Barde Banaga, Sakataren Muyatti ALLAH, Har do Yahaya Balkindo, Har do Lauwali Fulanin Girgi Yamma, Zanguna, Jumawa Gari, Nazau Gari, Fulanin Walawa Gidan Haruna Babe, Dungundun Gari and Gidan Shuaibu Ajiya Hardolla in Sule Tankarkar Constituency.	Nushe Business Resources	S/tankarkar	8,844,192.00	8,844,192.00	8,822,081.52	18/12/2018	8 weeks	100	Completed
161	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-18 at Tsotsawa Fulani and Bakata Cikin Gari in Kiyawa Constituency.	Faahm Intgrated Resources	Kiyawa	1,467,730.00	1,467,730.00	1,467,730.00	18/12/2018	4 weeks	100	Completed
162	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-16 at Rangina, Kantamari, Gangara, Motso, Karumi, Mai Kunama, Rugar Kota Buhun Karangiya, Meleri Marke, Masama Karama, Fulanin Kagori, Kaugama Yamma, Kanwar Gamawa, Manda Mai Gawo and Anguwar Habulle in Kaugama Constituency.	Faahm Intgrated Resources	Kaugama	14,569,232.00	14,569,232.00	14,569,232.00	18/12/2018	10 weeks	100	Completed
163	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-8 at Firy a, Garin Inu, Zaro, Dan Daga Arewa and Habatsai in Gagarawa Constituency.	Farham Synergy Concept Ltd.	Gagarawa	3,687,075.00	3,687,075.00	3,687,075.00	18/12/2018	6 weeks	100	Completed
164	Construction of Water Collection Point as Constituency Projects (2018 Phase II) Lot-32 at Maigatari (2No.) Maloya, Bosuwa, Galadi, Madana and Jajeri in Maigatari Constituency.	ag & H Intgrated Services Ltd	Maigatari	7,358,173.38	7,358,173.38		18/12/2018	8 weeks		On-going
165	Construction of Water Collection Point as Constituency Projects (2018 Phase II) Lot-29 at Unguwar Kanya T/Gwaram, Shiwo Sara, Sakuwa Sara, Lukutu, Innakawa, Maruta cikin Gari, Yaddare Kila, Unguwar kudu Z/nagogo, Gogurawa Yamma Z/Nagogo, Lafiya Tsangarwa Shabewa Tsangarwa, Fasa Ganga T/Gwaram, Sakwaya Maruta Tsahira T/Gwaram GGUSS Gwaram and Salmande in Gwaram Constituency.	ag & H Intgrated Services Ltd	Gwaram	22,686,282.00	22,686,282.00	22,686,281.10	18/12/2018	12 weeks	100	Completed
	BAL. C/F			2,039,015,671.20	2,147,316,715.25					
				2q						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			2,039,015,671.20	2,147,316,715.25					
166	Construction of Water Collection Point as Constituency Projects (2018 Phase II) Lot-28 at Tsamiyar Osi, Ahabab Rasulillahi Ado Tela Gana, Layin Babar Sardauna, Tudun Alhazai, College of Education, Kofar Danmakwayo, Dantanoma S/Kwalta, Layin GidanGalaba, Layin Gidan Dallatu, Dantanoma L/Mari Audu, Gidan Gawo, Egoni Sabon Layi, Famfom Gawo, Masallacin J/Gabas and Masallacin Yarabawa in Gumel Constituency.	Farham Synergy Concept Ltd.	Gumel	20,165,584.00	20,165,584.00		18/12/2018	12 weeks		On-going
167	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot-14 at Kanzo kokori, D/ky aure yamma, Gafaya B, Baba Gagare D/Toca, Aguran mazana, Dangoli Gabas and Gafaya in K/Hausa Constituency.	Alkawakeb Global Concept	K/Hausa	5,164,110.00	5,164,110.00		18/12/2018	8 weeks		On-going
168	Improvement of Gwaram Tsohuwa and Gwaram Sabuwa Towns Water Supply Schemes	Nushe Business Resources	Gwaram	122,870,123.46	122,870,123.46	59,837,762.25	28/11/2018	6 weeks	48	On-going
169	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-3 at Dagolori, Fulanin Mariye, Buhunni, Fulanin Nguwa, Fajiginari, Medori, Birniwa Unguwar Mangawa, Birniwa T/kudu, Kadairi, Goruban Tingiri and Gidan usaini wanzam in Birniwa Constituency.	Kafiyama Gen. Enterprises	Birniwa	8,833,860.00	8,833,860.00	8,811,775.35	18/12/2018	6 weeks	100	Completed
170	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase II) Lot-15 at Rabo Fulani (4No), Kankaren Jemawa, Jolowa Fulani, Sansami, Toge, Halladu, Kwadabe Fulanin Shuaibu, Dan Maakeri, Fulanin Tsamiyar Kwance, Fulanin Yamma, Kwanar Kuzunzumi and Dorawar Waje in Kanya Babba Constituency.	Deetech Nig. Ltd.	Babura	11,072,250.00	11,072,250.00		18/12/2018	10 weeks		On-going
	BAL. C/F			2,207,121,598.66	2,315,422,642.71					
				2r						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,207,121,598.66	2,315,422,642.71					
171	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-3 at Kupsa, Fulanin Karda, Barbura, Baltori, Zigidimi, Marge and Busugu Abdu in Birniwa Constituency.	Kafiyama Gen. Enterprises	Birniwa	5,330,906.00	5,330,906.00	5,317,578.73	31/12/18	8 weeks	100	Completed
172	Construction of Water Collection Points Constituency Projects (2018 Phase II) Lot-26 at Gomburawa, Kachallari and Gajarma in Birniwa Constituency.	Kafiyama Gen. Enterprises	Birniwa	3,778,327.26	3,778,327.26	3,768,881.43	18/11/2018	8 weeks	100	Completed
173	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-9 at Rigat Lamido Gandu Una, Rigat Wuro Jigga, Gaduwa, Rigat Gapta, Maiyiri, Rigat Lamido Nairi and Rigat Zuzu in Guri Constituency.	A.Y.H. Investment Ltd.	Guri	8,054,970.00	8,054,970.00	8,034,832.57	18/11/2018	10 weeks	100	Completed
174	Construction of Water Collection Points Constituency Projects (2018 Phase II) Lot-34 aFilin Aya, Veterinary, Tsohuwar Quarters Yamma da Tsamiya, Unguwar M. Danmodoji, Mains Goma Shabiyu, Sule kudu Pri. Sch., Tsangayar M. Liman, Kofar gidan Rabi Hassan, Tsangayar M. Haruna K/Arewa Gari, Gaban Gidan Najib Councilor K/Gabas, Masallacin M. SaleDan Birib K/Yamma and Kofar Gidan Aminu Ado Kofa in Sule Tankarkar Constituency.	Pullad Global Consultant	S/tankarkar	14,716,363.00	14,716,363.00	14,678,572.09	18/12/2018	8 weeks	100	Completed
175	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-14 at Rigat Wakiliya'a, Zubafinji and Jarmari in Malam madori Constituency.	Express Innovation Concept	M/madori	2,213,340.00	2,213,340.00	2,207,806.65	18/12/2018	6 weeks	100	Completed
176	Renovation of (1No) Solar Powered Water supply Scheme Constituency Projects (2018 Phase II) Lot-26 at Jingino in Gwaram Constituency.	Bakawa Multi Services Ltd.	Gwaram	6,023,115.00	6,023,115.00	6,008,057.21	23/12/2018	8 weeks	100	Completed
177	Upgrading and Conversion of Wurma Town Water Supply Schemes to Solar Powered Water supply Scheme in Dutse L. G. A.	Sims Global Resources	Dutse	16,451,241.45	16,451,241.45	15,667,848.99	18/12/2018	8 weeks	100	Completed
	BAL. C/F			2,263,689,861.37	2,371,990,905.42					
				2s						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,263,689,861.37	2,371,990,905.42					
178	Upgrading and Conversion of 22No. Small Towns Water Supply Schemes to Solar Powered Water supply Scheme (Lot-1) at Maitsamiya in Sule Tankarkar, Sarkin gandu in Sule Tankarkar, Medu in Gagarawa, Dankumbo in Maigatari, Giginya in Babura,Dorawa in Babura Tasawa in Babura, Samamiyya in Birninkudu, Bamaina in Birnin kudu, Kantoga in Birnin kudu, Kila kudu, in Gwaram Kila Orchard in Gwaram, Jidawa in Dutse, Aujara A. B. & C in Jahun, Girbobo in Kaugama, Margadu in Birniwa, Batatsaba in Guri, Tuntube in Kazaure and Sada in Roni.	Sims Global Resources	State	204,765,713.15	204,765,713.15	94,681,470.24	24/12/2018	4 month	44	On-going
179	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot- 11 at Katsiro Gidan Jaka, Mai Yadiya, Kwarin Sanka, Gama Fulani, Unguwar Dani Fulani, Gyauraji Alhazai, Torankayi, Makaranta Gabas ZangonKaigamari, Kanwayi, Tsalliyawa katagum, dangewaye, kwanjamawa, albirakyau, gidan sansani, shafatu, gauzagidandorawa, narba kauye, komai ALLAH yayi, ringimawa fulani, jikin kotu, gargabo, fanfam liba, zagau fulani, gidan dan wanka, harbo tsohuwa, harbo sabuwa, zarga, nahuce harbo, tazara gidan gabas, gaskawa, turubu, kurfai fulani, koya tsangayar tsoho, bagamarusabon gari, dogawa bankin titi and jahun police station in jahun Constituency	Loyalty Properties Nig Ltd.	Jahun	28,035,640.00	28,035,640.00		18/12/2018	15 weeks		On-going
180	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-6 at Kiroro Duru Ward, Irwa Limawa Ward, Laraba Kudai Ward, Zai cikin gari Kachi Ward, Dutsawa J/Tsada Ward and Gadadin Kachi Ward in Dutse Constituency	Loyalty Properties Nig Ltd.	Dutse	4,402,440.00	4,402,440.00		18/12/2018	6 weeks		On-going
181	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-6 at Yalwan Gabas, Rigar kaba, Bakawa, Damagyal, Dabawa, Shiti, Ije, Tsungur, Kwanar Fado and Junawo in Dutse Constituency	Loyalty Properties Nig Ltd.	Dutse	7,337,800.00	7,337,800.00		18/12/2018	8 weeks		On-going
	BAL. C/F			2,508,231,454.52	2,616,532,498.57					
				2t						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,508,231,454.52	2,616,532,498.57					
182	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase II) Lot-13 at Shamsul Duhu Islamiyya, Achau Makaranta, Gwanfai Yamma, Afun funa, Akena Fulani, Gwanfai Malamai Magama, Birjawa Fulani, AskawaGidan makera, Alkalawa, makanin makera, kamaiAujara gidan kaya fulani, achau barnoji, rindai dina, unguwar tile, juniorarabicaujara, kauyen makama, unguwar yakubu tubabe, buki tsurutawa, garawai, sabuwar abujagabashi, yantsuru, kwarin malam,dashi yar jigawa, kwaru nula, kadoma kagul, kargo, fagen ganji, gurji, Alhazai bakin kasuwa jahun, rigar larabargambadungu, lungun mai katako and sabuwar unguwa jahun in jahun Constituency.	Loyalty Properties Nig.Ltd.	Jahun	27,882,120.00	27,882,120.00		18/12/2018	14 weeks		On-going
183	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-1 at Gamba kaban, Ayama K/bulama, Aguz and Jejin Garo in Auyo Constituency	Khairussabah Nig.Ltd.	Auyo	2,947,560.00	2,947,560.00	2,947,560.00	18/12/2018	6 weeks	100	Completed
184	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) at Fulanin Fateka, Fulanin Garin Malam Makarantar Yamma and fulanin marma in Malam madori Constituency.	Limis Brothers & Co.	M/madori	5,164,110.00	5,164,110.00		18/12/2018	6 weeks		On-going
185	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-9 at Unguwar Saidu, Fulanin Madachi, Unguwar shege Unguwar kale,Ufala Fulanin Farjak, Gunzara, Zankawa, Gidan Wada Daurawa, Gasatanni Garki, Fulanin Rairai, Tafi Sale, Kita, Yarkureshe, Unguwar Gaya, Fulanin Dandarai, Kargo Sabuwar Unguwa, Gidan Baki, Barmawa Gari, Abdawa muku Ward, Rigar Hardo Ibrahim Kore, Rigar Usman Mai Bare, Kore Sabuwar Unguwa, Gwadayawa, Kukar mekiya, Garin Makera, Rigar Malam Adamu kugi, Kofar Gidan Na'abi Garki, Kofar Gidan Liman Garki and Kofar Gidan Cici Garki in Garki Constituency.	ALLAH Abin Dogara Nig. Ltd.	Garki	22,121,190.00	22,121,190.00	16,959,579.00	18/12/2018	12 weeks	76	On-going
186	Construction of Water Collection Point as Constituency Projects (2018 Phase II) Lot-27 at Umboro, Aujara, Kwanar Garki, Siyore Cikin Gari, Magarya Garki and Sabuwar Unguwa in Garki Constituency.	ALLAH Abin Dogara Nig. Ltd.	Garki	7,562,094.00	7,562,094.00	7,562,094.00	18/12/2018	8 weeks	100	Completed
187	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-11 at Rigar Wakili Ya'a, Zubafinji, Jarmari, Kwanar mai Labbo, Garin Malam S/Guga and Tasgan Yamma in Guri Constituency.	Limis Brothers & Co.	Guri	4,426,380.00	4,426,380.00	4,415,314.05	18/12/2018	6 weeks	100	Completed
	BAL. C/F			2,578,334,908.52	2,686,635,952.57					
				2u						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,578,334,908.52	2,686,635,952.57					
188	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-4 at Bulangori in Buji Constituency.	Limis Brothers & Co.	Buji	737,625.00	737,625.00		18/12/2018	4 weeks		On-going
189	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-4 at Gogel Kukuma, Rigar Shehu Kado Kukuma, Dakawa Danbazau and Galadima Bebeji in Buji Constituency.	Limis Brothers & Co.	Buji	2,950,920.00	2,950,920.00	2,943,542.70	18/12/2018	6 weeks	100	Completed
190	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase II) Lot-17 at Yola and Masanawa in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	1,472,730.00	1,472,730.00		18/12/2018	8 weeks		On-going
191	Constr of Solar powered water supply schemes at new market, Zai/Galadimawa and Improvement works at Shuwarin Sabuwa and Shuwarin main pump stations, Dutse zone.	China Zhanghao Nig. Ltd.	Dutse	95,232,647.00	95,232,647.00	58,411,327.80	31/12/2018	16 weeks	58	On-going
192	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) at Takwardawa, Roni Gabas, Kalage Gabas, Kwanar Ganji, Dage Baderi and Bahe Elde in Roni Constituency.	Hikima Synergy Gen. Enterp.	Roni	4,422,096.00	4,422,096.00	4,411,040.76	18/12/2018	8 weeks	100	Completed
193	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-16 at Roni Mission, Ruwan Dutse, Jahoko, Rahamawa A. Roni and Marke in Roni Constituency.	Hikima Synergy Gen. Enterp.	Roni	3,687,600.00	3,687,600.00	3,678,381.00	18/12/2018	8 weeks	100	Completed
194	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-1 at Fulanin Tudun Yola, Jammutum Arewa, Fulanin Aunaka, Koko and Rubunji in Babura Constituency.	Mufabamex Concept Nig. Ltd.	Babura	3,688,650.00	3,688,650.00	3,679,428.38	18/12/2018	8 weeks	100	Completed
195	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-7 at Gidan Nakuka, Makawai Fulani, Fulanin Dandidi (4No.), Gidan Kato Furya, Gidan badawai, Fulanin Mai adu'a and Kukule in Gagarawa Constituency.	Farham Synergy Concept Ltd.	Gagarawa	7,374,150.00	7,374,150.00		22/12/2018	8 weeks		On-going
196	Upgrading and Conversion of Motorized Boreholes to Solar Powered Water supply Scheme Sabon Garin Takanebu Town in Miga L.G.A. of Jahun Zone.	Sims Global Resources Ltd	Jahun	17,238,621.65	17,238,621.65	9,356,484.90	31/12/2018	8 weeks	52	On-going
	BAL. C/F			2,715,139,948.17	2,823,440,992.22					
				2v						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,715,139,948.17	2,823,440,992.22					
197	Upgrading and Conversion of Motorized Boreholes to Solar Powered Water supply Scheme at Mairakumi Town in Malam madori L. G. A. (Hadejia Zone).	Sims Global Resources Ltd	Hadejia	14,518,546.88	14,518,546.88	13,827,187.50	31/12/2018	8 weeks	100	Completed
198	Conversion of Motorized Pumps to Solar Powered Water supply Scheme at Jama'are pump station in K/hausa L.G.A.	Sims Global Resources Ltd	K/Hausa	14,998,281.46	14,998,281.46	14,284,077.58	31/12/2018	8 weeks	100	Completed
199	Conversion of Motorized Pumps to Solar Powered Water supply Scheme at Unguwar kudu in Auyo L.G.A.	Sims Global Resources Ltd	Auyo	16,809,055.11	16,809,055.11	16,008,623.91	31/12/2018	8 weeks	100	Completed
200	Construction of (1No.) Solar Powered Water supply Schemes (2018 Phase III) Lot-42 at Medu Town in Gagarawa Constituency.	Dantatu Gen. Constr. Eng.	Gagarawa	6,023,010.00	6,023,010.00	6,023,010.00	31/12/2018	8 weeks	100	Completed
201	Construction of (1No.) Solar Powered Water supply Schemes (2018 Phase III) Constituency Projects Lot-46 at Magaji Kufai in Gagarawa Constituency.	A.A. Aljazeera Agro Proc.	Gagarawa	6,023,010.00	6,023,010.00	6,023,010.00	23/11/2018	8 weeks	100	Completed
202	Construction of new Solar Powered Pump Water supply Schemes at Babura Tsallake in Babura L.G.A.	Sims Global Resources Ltd	Babura	25,563,695.34	25,563,695.34		31/12/2018	8 weeks		On-going
203	Conversion of (15No.) Hand Pumps to Solar Powered Water supply Schemes at Babura Yamma, Yangadi, Zuru, Gadi, Dan Barage, Hayin Buzu, Kuka, Gasakoli, Duzau, Yada, Kaki Zago, Gatuta Sansami, Kankare tukurkusa and Lamba in Babura L.G.A.	Sims Global Resources Ltd	Babura	15,301,125.00	15,301,125.00		31/12/2018	10 weeks		On-going
204	Conversion of (12No.) Hand Pumps to Solar Powered Water supply Schemes at Dan Amale, Walawa, Yanmaulu, Unguwar Ma'aruf, Batali, Kanya Gari, Dankarda, Babura Gabas, Malamawa, Figi, Dunkumi and Duwala in Babura L.G.A.	Sims Global Resources Ltd	Babura	12,240,900.00	12,240,900.00		31/12/2018	10 weeks		On-going
205	Construction of Water Collection Points Water supply Schemes Constituency Projects (2018 Phase II) Lot-25 at Giginya, Achiya, Babura Tsallake, Garin Ganau, Marken Biki, Gurfai, Yammaulu, Botsotsuwa and Kwando in Babura Constituency.	Mufabamex Concept Ltd.	Babura	11,037,269.25	11,037,269.25	11,009,679.08	18/12/2018	10 weeks	100	Completed
	BAL. C/F			2,837,654,841.21	2,945,955,885.26					
				2w						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			2,837,654,841.21	2,945,955,885.26					
206	Construction of Water Collection Points Constituency Projects (2018 Phase III) Lot-20 at Babura Islamiyya, Gangara Hanware, Baskwar and Chirimbi in Babura Constituency.	Mufabamex Concept Ltd.	Babura	4,905,453.00	4,905,453.00	4,893,189.32	18/12/2018	8 weeks	100	Completed
207	Construction of Water Collection Points as Constituency Projects (2018 Phase II) Lot-30 at Unguwar Sankira, Kandahar, Kofar Abdullahi Ranbo, Unguwar Aminu Yusuf and garejin musan 'O' in Hadejia Constituency.	Alh. Umaru Babandoki Ltd.	Hadejia	6,131,816.25	6,131,816.25		18/12/2018	8 weeks		On-going
208	Construction of Water Collection Points as Constituency Projects (2018 Phase III) Lot-26 at Kwanar Duniya, Kogon Bara and Jobi in Maigatari Constituency.	Danbanki Gen. Enterprises	Maigatari	3,679,089.75	3,679,089.75		18/12/2018	8 weeks		On-going
209	Construction of Water Collection Points as Constituency Projects (2018 Phase II) Lot-33 at Gumuma in Roni Constituency.	Hikima Synergy Gen. Enterp.	Roni	1,226,363.25	1,226,363.25		18/12/2018	6 weeks		On-going
210	Construction of Water Collection Points as Constituency Projects (2018 Phase II) Lot-31 at Yelleman (2No.) Dakayyawa (2No.) and Yellaman Tijjanai (2No.) in Kaugama Constituency.	Alkawakeb Global Concept Ltd	Kaugama	7,358,173.38	7,358,173.38		18/12/2018	8 weeks		On-going
211	Construction of (30No). Hand Pumps at Tsakuware, Gidan Hanau (Madatta), Timbau, Bekawa, Sabon Gari, Kandiren Wailare, Zanguna, Damfar Jigawa, Tsallake, Rugagen Melefe, Kafin Dan Yayi, Jaunare, Unguwar Duhuwa, Gidan Gide, Gidan Maja, Danzago, Naino Sabon Garin Jigawa, Tsugunau, Garin Baki, Chirimbi Malamai, Rugar Hardo Hassan, Ribinjin Manzo, Gurfan Batali, Jan Mutum, Lambar Lululu, Rahar Hanau, Nabai, Kaya Harimi and Kankaren Nagona in Babura L.G.A.	Limis Brothers & Co.	Babura	22,138,200.00	22,138,200.00	22,082,854.50	28/12/2018	15 weeks	100	Completed
212	Construction of (22No). Hand Pumps at Jankoli, Unguwar Malam, Doguwar Dorawa, Gidan Kwano, Bodawa, Digawar Kwando, Babajiya, Gidan Gitti, Shafa, Kyara, Gage, Yantuba, Kaliya Jemawa, Karkafawa, Fulanin Danmarke, Adugul Fulani, Danmakera, Waje, Fulanin Masko and Aunaka Gari in Babura L.G.A.	Welter Drilling & Gen. Serv	Babura	16,234,680.00	16,234,680.00	16,194,093.30	28/12/2018	12 weeks	100	Completed
	BAL. C/F			2,899,328,616.84	3,007,629,660.89					
					2x					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,899,328,616.84	3,007,629,660.89					
213	Upgrading and Conversion of (2No.) Motorized Boreholes to Solar Powered Water supply Scheme at Gurfai in Babura L.G.A. of Ringim Zone, Garkon Alli in Kiyawa L.G.A. of Dutse Zone, and Construction of 1No. New Solar Water Supply Schemes at Luddaga in Birnin kudu L.G.A. of Birnin kudu Zone.	Sims Global Resources Nig. Ltd	State	31,275,783.95	31,275,783.95	16,540,897.50	31/12/2018	12 weeks	50	On-going
214	Construction of (22No). Hand Pumps at Jankoli, Unguwar Malam, Doguwar Dorawa, Gidan Kwano, Bodawa, Digawar Kwando, Babajiya, Gidan Gitti, Shafa, Kyara, Gage, Yantuba, Kaliya Jemawa, Karkafawa, Fulanin Danmarke, Adugul Fulani, Danmakera, Waje, Fulanin Masko and Aunaka Gari in Babura L.G.A.	Sir Welter Drilling & Gen. Serv	Babura	16,234,680.00	16,234,680.00		28/12/2018	12 weeks		On-going
215	Construction of 50No Hand Pumps Boreholes at 50 Communities Across the State	Sir Walter & Gen Serv	State	36,897,000.00	36,897,000.00	22,138,200.00	5/3/2019	16 week	60	On-going
216	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase II) Lot-24 at Kawaye, Karkarna Bakin Titi, Rauda durbe, Gwarta Karama and rauda Asibitin Yankwashi Constituency.	Granitoids Engr. Services Ltd.	Yankwashi	3,685,082.10	3,685,082.10		18/12/2018	6 weeks		On-going
217	Supply and instlation of (1nNo.) 30KVA Generator set 2018 Constituency projects (Lots -40) at Dabuwaran in Kaugama constituency	Madanta Global nig. Ltd	Kaugama	3,740,625.00	3,740,625.00	3,740,625.00	23/11/2018	8 weeks	100	Completed
218	Conversion of 10No hand Pump Boreholes to Solar in at Uku da Sisi, Ajjah, Mudirin gadi, Mundu, unguwar Ganji, Kafin Danyayi, Unguwar gawo, Dabawa, Katirje and Tsadarwa in Babura Local Government Area	Sims Global Res	Babura	10,276,880.00	10,276,880.00	8,221,500.00	11/7/2018	8 weeks	76%	On-Going
219	Constr of 11no. Hand pumps water supply constituency project phase III 2018 (Lot-7) at Wallere, S/Gari, Redo, Shinfida, Daragi, Tsamiya, Kafa Doya, Kundiga, Daurawa, Fara Fulani and Sabuwar Yola in Gwiwa	Jignaj Global	Gwiwa	8,113,297.50	8,113,297.50	8,093,014.26	18/12/2018	12 weeks	100%	Completed
220	Rehab of Some water supply scheme at Maidabaru and Nazau in S/tankarkar L.G.A.	Centuary Trade Ltd.	S/Tankarkar	2,956,078.13	2,956,078.13	2,948,687.93	31/12/2018	8 weeks	100%	Completed
221	Rehab and Maintenance of 5no. Water supply scheme at Limawa A,B,C, Galamawa and Karnaya in Dutse L.G.A.	Limis Brothers & Co	Dutse	3,585,192.19	3,585,192.19	3,414,468.75	31/12/2018	4 weeks	100%	Completed
222	Rehab of 2no. Water supply Scheme at Dansure, Roni and Gafaya town in K/Hausa L.G.A.	Limis Brothers & Co	Roni+K/Hausa	1,584,843.57	1,584,834.51	1,509,375.00	31/12/2018	4 weeks	100%	Completed
223	Rehab of 4no. Water supply Scheme at Arbus, Karoro, Dodorin Malan Audu, and Ronjin in Kaugama L.G.A.	Limis Brothers & Co	Kaugama	3,611,204.57	3,611,204.57	3,439,242.45	31/12/2018	4 weeks	100%	Completed
	BAL. C/F			3,021,289,283.85	3,129,590,318.84					
				2y						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	BAL. B/F			3,021,289,283.85	3,129,590,318.84					
224	Rehab of 4no. Small towns water supply schemes at Albasu main station, Albasu Hospital, Katangar Lafiya and Chediyar Kuda in Gumel, Dutse and Kazaure zones.	Limis Brothers & Co	State	4,932,998.44	4,932,998.44	4,698,093.75	31/12/2018	8 weeks	100	Completed
225	Construction of Water Collection Points as Constituency Projects (2018 Phase II) Lot-32 at Maigatari, Balarabe, Matoya, Bosuwa, Galadi, Madana and Jajeri in Maigatari Constituency	JAG & H Integrated	Maigatari	8,822,443.00	8,822,444.00		14/1/2019	8 Weeks		
226	Construction of 1no Solar Powered water supply scheme at Nafara in Kiyawa LGA, Dutse Zone	Sims Global Resources	Kiyawa	6,023,325.00	6,023,325.00		16/4/2019	8 weeks		
227	Construction of 4No. Solar Powered Water supply scheme at Danmarke, Wada, Kayarda and Garin Baki in Babura LGA Ringim Zone	Sims Global Resources	Ringim	24,093,300.00	24,093,300.00		16/4/2019	12 Weeks		
228	Construction of 1No. Solar Powered Water Supply Scheme at Dora in Garki LGA Ringim Zone	Sims Global Resources	Ringim	6,023,325.00	6,023,325.00		16/4/2019	8 Weeks		
229	Rehabilitation of 2No Small Towns water supply schemes at Yandamo and Malam Baki in Gumel Zone	Forte Technical Services Ltd	Gumel	8,482,573.26	8,482,573.26	8,078,641.20	31/5/2019	8 weeks	100	Completed
230	Construction of 6No Hand Pump Boreholes water supply scheme at Yandamo Kulle 2, umarni, Modoji Babba, Fulanin Riggade, Gidan Hardo Musa (Fulanin Asayaya) in Sule Tankarkar Local Government Area and Tamburawa in Kafin Hausa LGA	K-Manu Gen Construction	K/Hausa	4,427,640.00	4,427,640.00		8/5/2019	12 weeks		
231	Construction of 12No Hand Pump Boreholes water supply schemes at Sule Fulanin Yandamo (Gidan Mallam) Fulanin Kwalawa (Gidan Kato dan Goma), Fulanin dan Kiri (Gidan Dan Bako) Garin Goto, Fulanin Kukule Gabas (Gidan Isah Kato) Fulanin Malam Kadiri (Gidan Sale), Fulanin Dantuwo (Gidan Ingire), Dan Adama Gari, Fulanin Dan Adama (Gidan Abdullahi), Dankira, Sabon Garin Dankirya and Fulanin dan Kumbo (Gidan Hardo Kan Doki) in Sule Tankarkar Local Government Area Gumel Zone.	Al-Juraj Synergy Concept	Gumel	8,855,280.00	8,855,280.00		8/5/2019	12 weeks		
	BAL. C/F			3,092,950,168.55	3,201,251,204.54					
				2z						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			3,092,950,168.55	3,201,251,204.54					
232	Construction of 15No. Hand Pumps Boreholes water supply scheme at Sinti, Garin Goshi, Fulanin Masama (Hardo Tamabya) Dantuwo Gari, Dantuwo Tsangaya, Tashar Bala S/Tankarkar, Balarabe Mai Gari, Fulanin Jaliko (Gidan Rabi) Hardo Dan Kawo (Fulanin Kuka Maidire), Sabon Garin Dan Yarda, Fulanin Dan Banki (Gidan Sha'aibu Jikan Hajja), Fulanin Tiriki (Hardo Ilu), Fulanin Charko(Gidan Dabbi) and Ma'azu Gidan Salisu Tifa in Sule Tankarkar Local Government Area, Gumel Zone	Al-Kawakeb Global Concept	S/Tankarkar	11,069,100.00	11,069,100.00		8/5/2019	12 weeks		
233	Construction of 22No Hand Pump Boreholes water supply schemes at Yandamo gari A, Yandamo Gari B, Garin Yasai, Hardo Jauro, Kargo, Fulanin Lula, Madoji Tsalle, Fulanin Barnawa Fulanin Bayan Eka STK, Fulanin Santarbi, Dangoho, Fulanin Mai Rago (Yamma) Buntusu Fulani, Fulanin Hardo Musa S.Tankarkar Fulanin Kurguna, Fulanin Kaina unguwar Yamma (Danzomo) in Sule Tankarkar LGA and Kwanar Tsuru, Garin Kwalandi, Garin Malam, Gabasawar Kwalandi and Fulanin Shabarawa (Gidan Ibrahim Bidu) in Maigatari LGA	Forte Technical Services Ltd	Maigatari	16,234,680.00	16,234,680.00	16,194,093.30	8/5/2019	12 weeks	100	Completed
234	Construction of 2No. New Solar Powered Water supply Schemes at Malarin Gamm in Malam Madori Local Government Area and Walawa in Birniwa Local government Area Hadejia Zone	BSY Industries Nig Ltd	Hadejia	12,046,650.00	12,046,650.00		31/05/2019	8 weeks		
235	Rehabilitation of 17no. Small towns water supply schemes at hadejia and Jahun Zone	BSY Industries Nig Ltd	Jahun	5,161,739.63	5,161,739.63		31/05/2019	8 weeks		
236	Procurement of Assorted Submersible pumps Across the State	Umar Aliyu & Sons Nig Ltd	Across the state	19,479,796.87	19,479,796.87	18,552,187.50	16/4/2019	8 Weeks	100	Completed
237	Procurement of 2No. 200KVA Perkins Generating Set for Kazaura and Birnin Kudu Zone	Limis Brothers & Co	B/Kudu	28,619,712.07	28,619,712.07	28,619,712.07	16/4/2019	8 Weeks	100	Completed
238	Extension of Pipe borne water supply line (Lot-27) phase III-2018 Constituency project at Achauya village in S/Tankarkar .	Pullad	S/Tankarkar	3,647,700.00	3,647,700.00	3,647,700.00	31/12/2018	8 weeks	100	Completed
239	Constr of Solar Water Scheme at Hammadi in Babura Constituency	Mufabamax Nigeria Ltd.	Babura	6,020,700.00	6,020,700.00	6,005,648.25	17/10/2018	8 weeks	100	Completed
	BAL. C/F			3,195,230,247.12	3,303,531,283.11					
				2za						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			3,195,230,247.12	3,303,531,283.11					
240	Constr of 6no. Hand pumps boreholes (2018 phase III) Constituency projects at Gidantawa, Ganzayi A, Gidan Chaya, K/Hausa basen Asibiti, Kanza Masarafa and Yam Darma Element in K/Hausa Constituency.	Dantatu Nigeria Ltd.	K/Hausa	4,426,380.00	4,426,380.00	4,415,314.05	18/12/2018	8 weeks	100	Completed
241	Constr of Solar water Scheme at Ando in Babura Constituency	Mufabamax Nigeria Ltd.	Babura	6,020,700.00	6,020,700.00	6,005,648.25	17/10/2018	8 weeks	100	Completed
242	Constr of 45no. Hand pumps Boreholes at Babura	Safar & Fresh Int.	Babura	33,207,300.00	33,207,300.00		7/3/2019	16 weeks		On-going
243	Constr of Solar water scheme at Madari in Kanya Babba Constituency	Mufabamax Nigeria Ltd.	Babura	6,023,115.00	6,023,115.00	6,008,057.21	21/12/2018	8 weeks	100	Completed
244	Constr of Solar water supply scheme at Gayana Tudu in Gagarawa L.G.A.	Limis Brothers & Co	Gagarawa	6,023,005.00	6,023,115.00	6,008,057.21	20/5/2019	8 weeks	100	Completed
245	Constr 2no Bore holes at Hadejia LGA	Limis Brothers & Co	Hadejia	1,254,519.00	1,254,519.00	1,251,382.70	28/12/2018	4 weeks	100	Completed
246	Rehab of Water Scheme at Dadda in Stankarkar LGA	Guidance Agency for Excellenc	S/Tankarkar	1,447,031.25	1,447,031.25	1,443,413.67	8/1/2019	4 weeks	100	Completed
247	Constr of 3no. Hand pumps water supply (Lot-14) phase III 2018 Constituency projects at Sabuwar Kwalta, Rugar Zargu, and Dakuna town in M/madori Constituency.	Express Innovation Co. Ltd.	M/madori	2,213,340.00	2,213,340.00	2,207,806.65	14/01/2019	8 weeks	100	Completed
248	Rehab of Madoji solar water Scheme at Abanderi in S/Tankarkar LGA	Giant Tech Ltd.	S/Tankarkar	1,667,531.25	1,667,531.25	1,588,125.00	3/6/2019	4 weeks	100	Completed
249	Constr of solar water Scheme at Abanderi in Dutse LGA	Limis Brothers & Co	Dutse	4,598,493.32	4,598,493.32	3,283,632.45	31/12/2018	8 weeks	100	Completed
	TOTAL			3,262,111,661.94	3,370,412,807.93					
					2zb					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF WORK

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of Internal Road Network and Drainage at College of Agriculture Yam	Amirco Universal Concept	Hadejia	114,852,386.25	499,296,564.31	499,296,564.31	6/10/2011	20 weeks	100	Completed
2	Consultancy services for the Constr. of Limawa-Warwade-Jidawa-Sakwaya-Dulse road	KAP Civil Eng. Consultants	Dulse	57,547,589.11	57,547,589.11	51,132,963.56	11/15/2012	16 months	94	Stalled
3	Constr. of Limawa-Warwade-Jidawa-Sakwaya-Dulse road (33.40km)	Boroni Prono & Co. Ltd.	Dulse	2,968,551,896.02	2,968,551,896.02	2,611,339,802.95	2/11/2012	14 months	88	Stalled
4	Reconstr. Of Asphaltic concrete overlay of Kijawal-Dabi road (4.5km)	Triacta Nig. Ltd.	Ringim	453,412,679.27	526,840,847.35	526,837,028.02	18/3/2013	3 months	100	Completed
5	Urban Towns Streetlight Projects at Karkama Town	Stratrade Nig. LTD	Yankwashi	234,338,917.73	234,338,917.73	163,695,161.17	11/11/2013	6 Months	70	On-going
6	Commissioning as Consultant on the supervision of the Urban Town Streetlight Project at Garki, Karkama, Bamaina and 3no. Gen. Hosp.	MBS Eng. Nig. Ltd.	Garki	29,431,500.00	29,431,500.00	27,371,295.00	23/4/2014		93	stalled
7	Commissioning as Consultant for the Supervision of the Constr. of Gumel-G/Gambo, feeder roads, M/madori-Dakido, Shafar-G/sani	OPIQ Consultant LTD.	Gumel	16,024,856.75	16,024,856.75	16,024,856.75	3/3/2014	6month	100	Completed
8	Constr. of feeder road at gumel-Garin Gambo in Gumel L.G.A.	Omega Stars Nig. Ltd.	Gumel	149,763,131.44	149,763,131.44	149,763,131.44	13/02/2014	6 months	100	Completed
9	Consultancy services for the Constr. Of Kiyako-Zarenawa feeder road	UKM Civil Eng. Consultant	B/kudu	16,187,482.45	16,187,482.45	16,187,482.00	2/2/2014	8 months	100	Completed
10	Consultancy services for the constr. Of T/kance-jamus feeder road	UKM Civil Eng. Consultant	Babura	21,657,808.87	21,657,808.87	21,657,808.87	2/8/2014	8 Months	60	On-going
11	Commissioning as consultant on the supervision of the construction of 6No. New feeder road projects across the state	OPIQ Consultant	Ringim	22,400,354.68	22,600,354.68	21,242,736.09	28/5/2014	8 months	95	On-going
12	Consultancy Supervision for the Constr. of Gwiwa township roads (4.0km)	Sadiq Eng. Services	Gwiwa	34,489,165.99	34,489,165.99	31,495,251.31	12/17/2012	6 months	95	Stalled
13	Commissioning as consultant for the supervision of Kazaure township roads (15KM)	Wuro Associate	Kazaure	92,141,988.97	92,141,988.97	76,441,935.16	5/9/2013	8 months	82	On-going
14	Construction of Township at kaugama Urban Centre (6.30KM)	Rocad Contr. LTD	Kaugama	940,127,208.47	940,127,208.47	263,578,988.93	13/12/2013	8 Months	28	Revoked
15	Constr. of Township Roads at Hadejia Urban Centre (12.80KM)	Paache Const. Nig. LTD	Hadejia	2,507,773,876.62	2,685,622,244.94	2,234,788,683.09	12/31/2013	12 months	83	On-going
16	Constr. of Township Roads at Maigatari Urban Centre (6.95KM)	H&M Nig. LTD	Maigatari	1,037,700,121.50	1,037,700,121.50	866,698,245.00	17/12/2013	8 Months	83	On-going
17	Constr. of Township Roads at Guri Urban Centre (6.15KM)	SKY Tech.& Contr.LTD	Guri	1,362,774,826.33	1,362,774,826.33	1,152,861,566.48	17/12/2013	8 Months	79	On-going
18	Commissioning as Consultant on the Supervision of the Constr. of Maigatari Township Road (6.95KM)	Sadiq Eng Ser. LTD	Maigatari	64,472,315.43	64,472,315.43	58,918,158.83	19/12/2013	8 Months	90	On-going
19	Commissioning as Consultant on the Supervision of the Constr. of M/Madori township Road (6.40KM)	U.K.M Civil Eng. LTD	M/madori	59,544,758.06	59,544,758.06	58,052,780.58	12/31/2013	8 Months	100	On-going
20	Commissioning as Consultant on the Constr. Of Roni township roads (5.00KM)	EMACS Eng. Consultants	Roni	61,195,703.35	61,195,703.35	57,626,153.48	12/31/2013	8 Months	94	On-going
21	Commissioning as Consultant for the Constr. of Hadejia Township roads	Global Ecological	Hadejia	101,482,637.11	101,482,637.11	86,766,122.59	12/31/2013	16 months	85	On-going
22	Commissioning as Consultant for the Constr. of Sule Tankarkar Township roads	Thamar Eng. Ltd.	S/tankarkar	64,638,503.00	64,638,503.00	50,957,364.19	13/02/2014	12 months	78	On-going
	Balance C/F			10,410,509,707.40	11,046,430,421.86					
					3a					

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Balance B/F			10,410,509,707.40	11,046,430,421.86					
23	Commissioning as Consultant for the Constr. of Kaugama Township roads	Interactive Consultants	Kaugama	66,347,751.06	66,347,751.06	38,946,478.35	12/31/2013	12 months	58	Revoked
24	Commissioning as Consultant for the Constr. of Guri Township roads	Madapad Eng. Ltd.	Guri	66,500,604.95	66,500,604.95	58,742,130.61	12/3/2013	12 months	88	On-going
25	Fabrication and Erection of roads directional signs (Gantry) and street naming within Dutse Municipality	Durability Eng. Services	Dutse	90,081,840.00	90,081,840.00	77,618,236.51	18/3/2014	12 weeks	87	Stalled
26	Construction of Gwiwa township roads (4.0km)	H & M Nig. Ltd.	Gwiwa	509,414,865.75	509,414,865.75	412,393,839.50	29/11/2012	6 months	88	Stalled
27	Re-Constr. of Sule Tankarkar Township road (5.16km)	Afdin Constr. Co. Ltd.	S/tankarkar	727,649,360.56	909,561,700.70	857,941,087.50	4/4/2016	8 months	100	Completed
28	Re-Constr. of Roni Township road (5.00km)	Alren Constr. Co. Ltd.	Roni	645,608,565.02	645,608,565.02	645,579,156.97	4/4/2016	8 months	100	On-going
29	Re-Constr. of Kazaure Township road (14.643km)	Soject Nig. Ltd.	Kazaure	2,090,736,236.34	2,090,736,236.34	2,090,610,656.20	4/4/2016	8 months	100	On-going
30	Constr. of Jigawar Dan Ali-Maitsamiya-S/tankarkar-Dangwanki-Dankumbo Feeder road with Sur from Dankumbo to Matsatsagi (45km)	H & M Nig. Ltd.	S/tankarkar	639,156,955.50	1,003,554,571.95	756,368,198.25	28/12/2016	9 months	81	On-going
31	Constr. of Majingini-Maimazari-Dantuwo -Hannun Giw a-Dankumbo feeder road (11.5km)	H & M Nig. Ltd.	S/tankarkar	188,786,408.33	188,786,408.33	174,762,675.02	28/12/2016	6 months	75	On-going
32	Consultant for valuation of the State Govt's Investment in Electricity Distribution network (PHCN)	Emirate Consulting Ltd.	State	125,000,000.00	125,000,000.00	62,500,000.00	19/6/2013	12 months	50	Stalled
33	Cons. of Handpumps Across the State (RUWASA)	Muhabib Nig. Ltd	State	28,000,000.00	28,000,000.00	26,000,013.06	3/1/2014	4month	93	On-going
34	Electrification of Shakoto-Bulangu (REB)	Aima Strong Store Ltd.	K/hausa	36,199,059.19	36,199,059.19	29,923,001.66	2/19/2014	6 months	89	On-going
35	Supervision of the construction of Maigatari-Galadi-Girbobob-Diginsa-Birniwa Road (Phase II) (37.1KM)	HIMMA TECH SERV.	Birniwa	74,761,966.60	74,761,966.60	59,809,573.27	18/05/2017	13 months	80	On-going
36	Supervision of the construction of Jigawar Dan-ali-Maitsamiya-Suletankarkar-Dangwanki-Dankumbo to Matsatsagi (45KM) and construction of Kudai-Ruru-Dantawuya-Sakwaya Feeder Road (15KM)	UKM Civil Eng.	S/tankarkar + Dutse	14,172,571.35	14,172,571.35	7,829,679.04	11/4/2017	12 months	50	On-going
37	Supply and installation s of 150 Units Integrated stand alone Solar Powered Streetlight at Aujara in Jahun Local Govt Area	Sims Nig. Ltd.	Jahun	95,192,680.94	95,192,680.94	90,659,703.75	14/12/2017	12 weeks	100	Completed
38	Constr of Dutse-Madobi-Katanga-Dangoli with Spur from Madobi to Baranda road (35.7km) Lot -1	Gerawa Global Eng Ltd.	Dutse	4,643,482,872.42	4,643,482,872.42	4,640,482,872.21	27/4/2018	12 months	100	Completed
39	Rehab/Asphalt Overlay of Babura-Yarkirya-Kuzunzumi road (49.4km) lot -5	Gerawa Global Eng Ltd.	Babura	4,944,415,159.06	4,944,415,159.06	4,941,128,617.95	27/4/2018	8 months	100	Completed
40	Constr of Darai-Gilima road (9.5km) lot-2	Alren Const. Co. Ltd.	Jahun/Taura	2,492,310,165.97	2,492,310,165.97	2,114,436,744.00	27/4/2018	8 months	84	On-going
41	Constr of Gambara-Waza-Baranda with Spur to yalwa (16.8km) lot-3	Alren Const. Co. Ltd.	B/kudu	3,194,083,855.93	3,194,083,855.93	3,119,614,701.90	27/4/2018	10 months	96	On-going
42	Constr of Access road from Harbo Sabuwa to Harbo Tsohuwa (1.52km) lot-9	Retercha Co. Ltd.	Jahun	241,058,058.35	241,058,058.35	240,921,302.79	27/4/2018	4 months	100	Completed
43	Constr of Kaugama township road (6.3km) lot-7	Afdin Constr Co. Ltd.	Kaugama	1,333,357,771.41	1,333,357,771.41	382,030,272.75	30/4/2018	12 months	30	On-going
	Balance C/F			32,656,826,456.13	33,839,057,127.18					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			32,656,826,456.13	33,839,057,127.18					
44	Constr of Bariki-Munzarau-Tawakkalta-Turabu road (16.8km) lot-6	CGC Nig. Ltd.	Hadejia	2,919,955,823.72	2,919,955,823.72	2,919,634,562.05	4/5/2018	12 months	100	Completed
45	Constr of Babura Township road (10.28km) lot-8	Triacta Nig. Ltd.	Babura	2,624,756,218.01	2,624,756,218.01	2,623,119,350.61	2/5/2018	10 months	99	On-going
46	Electrification project at Katurje in Kafin Hausa Constituency, Kafin Hausa LGA.	Kawu Nig. Ltd.	K/Hausa	10,916,014.48	10,916,014.48	10,023,514.47	10/5/2018	16 weeks	100	Completed
47	Commissioning as Consultant for the Supervision of the Constr. of Road Network at College of Education, Gumel (3.3km)	EMACS Eng. Consultants	Gumel	11,798,466.27	11,798,466.27	9,038,773.02	7/6/2018	6 months	72	On-going
48	Commissioning as Consultant for the Supervision of the Constr. of Babura township roads (10.28km)	UKM Civil Eng.	Babura	45,933,233.82	45,933,233.82	44,555,236.80	7/6/2018	10 months	99	On-going
49	Commissioning as Consultant for the Supervision of the Constr. of Dutse-Madobi-Katanga-Dangoli with a SPUR from Madobi to Baranda (35.7km)	CURVES and Straight	Dutse	81,260,950.27	81,260,950.27	55,793,427.06	7/6/2018	123 months	69	On-going
50	Commissioning as Consultant for the Supervision of the Constr. Of Bariki-Munzarau-Tawakkalta-Turabu-Gidan Mutum Daya road (16.8km)	Himma Technical Services	Hadejia	51,099,226.92	51,099,226.92	38,499,226.92	7/6/2018	12 months	75	On-going
51	Commissioning as Consultant for the Supervision of the Rehab./Asphalt Concrete Overlay of Babura-Yarkirya -Kuzunzumi road (49.4km)	HAG Eng Consultants	Babura	86,527,265.28	86,527,265.28	64,895,448.95	7/6/2018	8 months	75	On-going
52	Commissioning as Consultant for the Supervision of the Constr of Babura Darai-Gilima road (9.5km)	APEX Design & Associates	Babura	43,615,427.90	43,615,427.90	28,350,028.13	8/6/2018	8 months	60	On-going
53	Commission as Consultant for the Supervision of the Construction of Gambaru-Waza-Baranda with a Spur to Yalwa	Wuro Associates Eng.	B/kudu	55,896,467.48	55,896,467.48	44,478,880.52	7/6/2018	10 months	88	On-going
54	Commission as Consultant for the Supervision of the Construction of Access road from Harbo Sabuwa to Harbon Tsohuwa (1.52km)	Powermatrix Eng	Jahun	4,218,516.02	4,218,516.02	3,796,664.41	13/6/2018	4 months	90	On-going
55	Supply and Installations of Integrated Standalone Solar Powered Streetlight at Yalleman Town in Kaugama LGA	SIMS Nig. Ltd.	Kaugama	85,276,275.00	85,276,275.00	82,792,500.00	25/9/2018	3 months	100	Completed
56	Rehabilitation of the electrification project at Marke- yalo ITC line in Kaugama LGA	AG Global serv. Nig Ltd	Kaugama	40,151,533.53	40,151,533.53	36,276,617.55	6/12/2018	12 weeks	90	On-going
57	Constr of Gadadin-Jigawar Sarki road (600m) in Dutse LGA.	Retercha Company Ltd	Dutse	64,554,624.07	64,554,624.07	64,554,624.07	20/12/2018	3 months	100	Completed
58	Constr of Balago-Dubeni-Kodowawa-Dumadumin Kyaure-Auno road (41.2km) Lot-3	Gerawa Global Engr. Ltd.	Kiyawa	5,321,500,681.77	5,321,500,681.77	1,230,439,455.00	21/12/2018	24 months	22	On-going
59	Constr. Of Kaugama-Mallam Madori Feeder Road (19.31km) Lot-15	IGEE Eng. Ltd.	M/madori	520,687,101.38	520,687,101.38	196,286,616.54	21/12/2018	6 months	36	On-going
60	Construction of Hammado-Danfarantama-mele-Balkarya-Kokinami-Limanmado-Barikin faka-Gumel Feeder Road (33.0KM) Lot 17.	Babandoki Gen. Enterp.	Gumel	911,985,078.38	911,985,078.38	210,053,252.07	21/12/2018	6 months	22	On-going
61	Construction of 744 - Sabuwar Takur - Yalwawa Road (8.10KM) Lot 7.	Retercha Company Ltd	Dutse	1,577,371,259.00	1,577,371,259.00	135,185,592.35	21/12/2018	10 months	9	On-going
	Balance C/F			47,114,330,619.43	48,296,561,290.48					
				3c						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			47,114,330,619.43	48,296,561,290.48					
62	Construction of Taura - Garki Road (26.68KM) Lot 2.	Alren Constr. Comp. Ltd.	Garki	2,925,979,072.38	2,925,979,072.38	416,251,717.75	21/12/2018	16 months	14	On-going
63	Construction of Kwanar Medi - Danzomo - Garki Road (29.51KM) Lot 1.	Triacta Nig. Ltd.	Garki	3,583,700,255.94	3,583,700,255.94	632,346,605.15	27/12/2018	20 months	21	On-going
64	Construction of Birnin kudu - Zazika - Kwangara Nafadan - Kadangare - Shirin - Malamawa - Kwatai - Nafara Feeder Road (33.0KM) Lot 16.	Ganan Constr. Co.	B/Kudu	1,109,438,407.32	1,109,438,407.32	213,236,661.75	24/12/2018	10 months	18	On-going
65	Construction of Kazaure - Gallu Babba - Karkarna Feeder Road (16.0KM) Lot 13.	China Zhanhao Nig. Ltd.	Kazaure/Yankwashi	527,255,190.00	527,255,190.00	309,537,382.60	27/12/2018	6 months	58	On-going
66	Construction of Zandam Nagogo Township Road (2.38KM) Lot 12.	Ganan Constr. Co.	Gwaram	435,973,460.83	435,973,460.83	63,796,057.50	24/12/2018	6 months	15	On-going
67	Construction of Sada - Kanawa - Dankari - Nasarawa - Kudu Feeder Road (11.2KM) Lot 14.	YDY Engr. & Constrt. Co. Ltd	Yankwashi	393,697,127.25	393,697,127.25	299,636,347.00	24/12/2018	6 months	76	On-going
68	Construction of Kanya Babba - Kankare - Ballada - Duzau - Dan Halili - Kyambo - Mundu - Goran Maje Feeder Road (19.KM) Lot 18.	Y.A. Logistics & Constrt Ltd	Babura	512,115,693.47	512,115,693.47	270,628,365.00	24/12/2018	6 months	52	On-going
69	Construction of Chai-chai Tsohuwa Township Road (1.23KM) Lot 11.	elgrade Engr. & Constr. Ltd	Dutse	225,712,752.30	225,712,752.30		24/12/2018	6 months	5	On-going
70	Construction of Kanya Babba Township Road (2.0KM) Lot 10.	Mother Cat Nig. Ltd.	Babura	346,070,232.61	346,070,232.61	120,106,410.00	24/12/2018	6 months	34	On-going
71	Construction of Jigawar Dan Ali Township Road (2.10KM) Lot 9.	Mother Cat Nig. Ltd.	Babura	427,673,958.29	427,673,958.29	89,143,002.69	24/12/2018	6 months	21	On-going
72	Rehabilitation of Hadejia - Aguyaka - Gudincin Road (4.30KM) Lot 13.	Centrolead Nig. Ltd.	Hadejia	972,823,696.47	972,823,696.47	439,563,673.34	24/12/2018	8 months	43	On-going
73	Construction of Miga Township Road (3.1KM) Lot 5.	CGC Nig. Ltd.	Miga	748,110,079.06	748,110,079.06	59,852,246.48	24/12/2018	8 months	8	On-going
74	Construction of Kiyawa Township Road (Phase II) (4.0KM) Lot 8.	CGC Nig. Ltd.	Kiyawa	781,689,780.01	781,689,780.01		24/12/2018	7 months	5	On-going
75	Electrification Project at Masanawa in Kiyawa L.G.A.	Nabakwai Gen. Enterprises	Kiyawa	19,149,196.14	19,149,196.14	18,810,572.61	24/12/2018	12 weeks	100	Completed
76	Electrification Project at Askandu in Kaugama L.G.A.	Nabakwai Gen. Enterprises	Kaugama	20,298,933.03	20,298,933.03	18,533,808.41	24/12/2018	12 weeks	90	On-going
77	Electrification Project at Hambarawa in Ringim L.G.A.	Al-Majeed Constr. Nig. Ltd	Ringim	14,261,545.68	14,261,545.68	12,442,077.84	24/12/2018	12 weeks	90	On-going
78	Electrification Project at Gidan Garke in Ringim L.G.A.	Al-Majeed Constr. Nig. Ltd	Ringim	13,314,314.45	13,314,314.45	11,542,905.76	24/12/2018	12 weeks	90	On-going
79	Electrification Project at Guntai in Gwiwa L.G.A.	H & N Engr. Consultancy	Gwiwa	38,057,153.66	38,057,153.66	36,348,908.15	24/12/2018	16 weeks	95	On-going
80	Maintenance of Failed Section of Auyo - Kafin hausa Road (100) Section 'B'	Retercha Company Ltd	Auyo	51,175,143.02	51,175,143.02	51,083,760.00	31/12/2018	12 weeks	100	Completed
81	Electrification Project at Kanya Babba - Muna in Babura L.G.A.	Deetech Nig. Ltd.	Babura	29,981,471.52	29,981,471.52		24/12/2018	16 weeks		On-going
82	Consultancy services for the Dualization of Fanisau road to Unity Pentagon round about in Dutse (11.4km)	A.G. & Partners Ltd.	Dutse	83,028,671.25	83,028,671.25	44,446,452.75	14/7/2017		50	On-going
83	Maintenance of Failed Section of Auyo - Kafin hausa Road (150) Section 'A'	Retercha Company Ltd	K/hausa	69,533,544.12	69,533,544.12	69,392,935.50	31/12/2018	12 weeks	100	Completed
84	Electrification Project at Alaye in Kirikasamma L.G.A.	Dabino Integ. Serv. Ltd.	K/kasamma	24,380,538.09	24,380,538.09	17,785,248.08	24/12/2018	12 weeks	87	On-going
85	Electrification Project at NTA Hadejia in Hadejia L.G.A.	Xtra X-99 Integ. Services	Hadejia	19,427,729.87	19,427,729.87	17,395,165.36	31/12/2018	12 weeks	100	Completed
	Balance C/F			60,487,178,566.19	61,669,409,237.24					
				3d						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			60,487,178,566.19	61,669,409,237.24					
86	Electrification Project at Sambo Primary School Hadejia in Hadejia L.G.A.	A+Techn. Integ. Services	Hadejia	14,876,542.55	14,876,542.55	14,087,057.64	31/12/2018	12 weeks	100	Completed
87	Construction of Block Line Drainages (738M) at Basirka Town in Gwaram L.G.A.	Pullad Global Consultant	Gwaram	22,726,861.79	22,726,861.79	22,726,861.79	24/12/2018	12 weeks	100	Completed
88	Supply and Installations of 130 Units Integrated Standalone Solar Powered Streetlight at Danzomo in Sule Tankarkar L.G.A	Sims Nigeria Limited	S/Tankarkar	82,515,030.00	82,515,030.00	74,843,565.00	1/7/2018	16 weeks	100	Completed
89	Supply and installation of standalone solar power streetlight at Bekarya, meke and Danmanomi towns in Gumel LGA	Sims globalres. Nig Ltd	Gumel	9,1008,225.00	9,1008,225.00	88,200,000.00	22/11/2018	16 weeks	100	Completed
90	Commissioning as Consultant for the Supervision of the Constr of Kaugama Township roads (6.3km)	SIS Eng. Consultants Ltd.	Kaugama	23,333,761.00	23,333,761.00	4,666,752.06	1/11/2018	12 months	19	
91	Constr of road Network at College of Education, Gumel (3.3km) lot-4	H & M Nig. Ltd.	Gumel	674,198,072.42	674,198,072.42	587,169,587.71	30/4/2018	6 months	87	On-going
92	Constr of Gadadin-Jigawar Sarki road, Dutse (600m)	Retercha Co. Ltd	Dutse	64,554,624.07	64,554,624.07	64,146,465.81	20/12/2018	3 months	100	Completed
93	at Hammado-Gagarawa (200 Unit) Bosuwa (100 Unit) iri (100 Units) Manga-Takwasa (120 Unit) and Unguwar Gawo-Batali-Kuzunzumi-Balarabe (200 unit) Total 720 Units (Lot 2)	SIMS NIGERIA LTD	Gagarawa	430,360,875.00	430,360,876.00	430,349,174.12	12/2/2019	14 Weeks	100	Completed
94	Commissioning as consultant for the Supervision of the Construction of Chai Chai Tsohuwa township Roads	UGS Consultants	Dutse	3,949,973.17	3,949,973.17	1,224,290.42	20/3/2019	6 weeks	30	On-going
95	Construction of block line drain and Filling of Low Area in Maja Community of Taura LGA	Ummukhulsum Invest	Taura	86,485,008.42	86,485,008.42		20/06/2019	6 month		On-going
96	Supply and Installation of integrated standalone Solar Powered Streetlight at buji (150 Units), Basirka/Digijin (120 Units), Kudai (100 Units), balanngu-Sarawa (100 Units) Garin Gabas (160 Units) and Birniwa Tasha (100 units) Total 710 units (Lot-1)	Arrayan Ventures Global	State	403,649,600.00	403,649,600.00	392,133,000.00	16/4/2019	14 weeks	100	Completed
97	Commissioning as consultant for the Supervision of the Construction of Kiyawa Township Roads Phase II (4km)	Sadiq Engineering	Kiyawa	13,679,571.15	13,679,571.15	4,103,871.34	20/3/2019	6 weeks	30	On-going
98	Commissioning as Consultant for the Supervision of the construction of Kanya Babba Township Roads (2.8km)	Curves & Straight design	Babura	6,056,229.07	6,056,229.07	1,211,245.81	20/3/2019	6 weeks	19	On-going
99	Commissioning as Consultant for the Supervision of the Construction of Kazare-Fanda-Sabaru-Gallu-Karkama Feeder Road (16km)	UKM Civil Engineering	Yankwashi -Kazare	9,226,965.83	9,226,965.83	1,845,393.17	20/3/2019	6 weeks	20	On-going
100	Commissioning as Consultant for the Supervision of the Construction of Hammado-Dafarantama-Mele-Baikarya-Garin Baki-Kokinami-Liman Mado feeder Roads (32.76km)	Hag Engineering	Gumel	15,959,738.87	15,959,738.87		20/3/2019	6 weeks		On-going
101	Commissioning as consultant for the supervision of the Construction of Zandam Nagogo township Roads (2.38km)	Land Base Engineering	Gwaram	7,629,535.56	7,629,535.56		20/3/2019	6 weeks		On-going
102	Commissioning as Consultant for the supervision of the Construction of Kaugama - Malam Madori Feeder Road (19.31km)	SIS Engineering Consult	M/Madori	9,112,024.27	9,112,024.27		20/3/2019	6 weeks		On-going
	Balance C/F			62,446,501,204.36	63,628,731,876.41					
					3e					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF EDUCATION

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Procurement of 2-sets of Sporting facilities at Bamaina Talented & Gifted School, B/kudu L.G.A.	BM Invest. Nig. Ltd.	B/kudu	36,030,000.00	36,030,000.00	31,987,558.79	16/8/2012	12 weeks	85	Stalled
2	Supply of Classrooms, Staff Houses & Office Equip. to JICORAS	A. Barde Global Concept.	K/hausa	33,143,878.07	33,143,878.07	24,952,793.85	13/12/2012	3 weeks	75	Stalled
3	Supply of Library books to JICORAS	Al-kassam Jannah	K/Hausa	30,785,750.00	30,785,750.00	28,526,075.95	2/5/2013	8 weeks	92	Stalled
4	Constr. works at JICORAS (phase II)	Datum Constr. Co.	K/Hausa	1,677,895,165.73	1,708,557,551.33	1,608,258,817.26	30/8/13	18 weeks	94	On-going
5	Constr. of 1No. Block of Sabbatical Lodge, 5No Principal Officers Quarters 3No Blocks 240 Capacity Students Hostels and Construction of Road Network Culvert and Drainages at Jigawa State University Kafin Hausa (Phase III)	Datum Const. Nig. LTD	K/Hausa	2,574,587,179.00	2,782,409,740.68	873,397,813.68	28/11/2013	6 Months	34	On-going
6	Construction of Senate Building at Jigawa State University, K/hausa	A.G Ferrero	K/Hausa	1,698,949,299.60	1,698,949,299.60	1,504,127,869.23	24/7/2014	10 months	88	On-going
7	Supply and Installation of 5HP Pumps at BEC Camp For the use of State University	Modang Investment Nig. Ltd	Auyo	2,436,750.00	2,436,750.00	623,000.00	13/2/2014	8 weeks	23	Stalled
8	Commissioning as Consultant for the Designing and Supervision of (phase II) for the constr. of Jigawa State University, K/Hausa	Design Plus +	K/Hausa	158,703,031.78	158,703,031.78	117,453,599.98	12/18/2014	18months	74	On-going
9	Procurement of 1000no. College Tablets, CAMP 1000 students for the period of (5) weeks E-learning Programme Activities	Echo Infotech Solutions	H/qtrs.	34,311,150.00	34,311,150.00	28,508,507.50	12/3/2015	2 months	83	Stalled
10	Constr. of 1no. Block of workshop with Standard work benches at GSTC Ringim	Marb Eng. & Multi-services	Ringim	18,564,893.17	18,564,893.17	13,651,194.30	30/12/2016	6 weeks	73	Stalled
11	Constr. of 1no. Block of two (2) Science Laboratories at GSTC Ringim	Marb Eng. & Multi-services	Ringim	28,487,680.00	28,487,680.00	14,554,973.87	30/12/2016	6 weeks	51	Stalled
12	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-16) at Lautai in Garki Constituency.	Jag & H Integ. Serv. Ltd.	Garki	3,273,426.45	3,273,426.45	3,115,926.45	6/3/2018	6 weeks	100	Completed
13	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-7) at Yalwa and Gandum Bundigoma in Malam madori Constituency.	Ramadan Constr. Ltd.	M/madori	9,180,832.35	9,180,832.35	8,708,332.34	6/3/2018	9 weeks	100	Completed
14	Construction of 1No. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-11) at Gora maikasawa in Roni Constituency.	Na'ayi Resources Nig. Ltd.	Roni	3,272,810.10	3,272,810.10		19/3/2018	3 weeks		On-going
15	Construction of 1no. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-16) at GAJSS Jeke Gari in Sule Tankarkar Constituency.	Khairussabah Nig. Ltd.	S/Tankarkar	3,224,219.90	3,224,219.90		6/3/2018	6 weeks		On-going
16	Construction of 1no. Block of 6No. Classroom Islamiya School (Upstairs 1No.) 2nd Phase 2017 Constituency Projects (Lot-9) at Tsakuwawa in Miga Constituency.	A.G.A. Kilawa Nig. Ltd.	Miga	20,735,725.17	20,735,725.17	20,079,272.01	6/3/2018	18 weeks	100	Completed
17	Constr of 1no. Block of 2no. Classroom Islamiyya school (3no.) 2nd phase 2017 constituency projects (Lot-5) at Karkarna, Sada and Yalawa in Yankwashi Constituency.	Granitoids Eng Services	Yankwashi	9,820,818.00	9,820,818.00		9/5/2018	13 weeks		On-going
18	Constr of 1no. Block of 2-classroom Islamiyya at Bakwarga in Buji Constituency 2017 (phase III)	Yayarin Tukur Nig Ltd.	Buji	3,269,819.70	3,269,819.70		28/5/2018	8 weeks		On-going
19	Constr of Block of 2no. Classroom Islamiyya and Constr of 1no. Block of 3-classroom and 2no. Block of classroom with office (SUBEB Type) 3rd phase 2017 Constituency project (Lot-9) at K/Arewa, Izala Islamiyya and Makarantar Malam Daura in Ringim Local Govt.	Nushe Business Resources	Ringim	9,819,350.10	9,819,350.10		5/7/2018	10 weeks		On-going
BAL. C/F				6,356,491,779.12	6,594,976,726.40					
				4a						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			6,356,491,779.12	6,594,976,726.40					
20	Constr of 1-block of 3 classrooms and 1no. Block of 6-seater toilets at GDSS Amaryawa, Roni LGA (1st phase 2018 projects) (Lot-8)	Sabon Garin Yaya	Roni	11,734,589.64	11,734,589.64	11649994.83	12/7/2018	6 months	100	Completed
21	Constr of 1-block of 3 classrooms and 1no. Block of 6-seater toilets at GDSS Yankwashi (1st phase 2018 projects) (Lot-9)	Sabon Garin Yaya	Yankwashi	11,734,589.64	11,734,589.64	11,649,994.83	12/7/2018	6 months	100	Completed
22	Constr of 1-block of 3 classrooms and 1no. Block of 6-seater toilets at GDSS Sakwaya in Dutse LGA. (Lot-10)	Steb by Step Integ.	Dutse	11,734,589.64	11,734,589.64	11,618,430.78	16/7/2018	6 months	100	Completed
23	Constr of 1-block of 3 classrooms and 1no. Block of 6-seater toilets at GDSS Kwalam in Taura LGA. (Lot-12)	Steb by Step Integ.	Taura	11,734,589.64	11,734,589.64	11,598,398.71	16/7/2018	6 months	100	Completed
24	Constr of 1-block of 3 classrooms and 1no. Block of 6-seater toilets at GDSS Garki (1st phase 2018 projects) Lot-6	Yusma Tech Invest.	Garki	11,745,517.16	11,745,517.16	11,660,425.90	12/7/2018	6 months	100	Completed
25	Constr of 1-block of 3 classrooms, 1no. Admin. Block at GDSS Doko, GDSS Gunka and GDSS Shuwarin (Lot-13)	SUB Gen. Ventures	State	70,030,373.82	70,030,373.82	69,711,120.60	16/7/2018	6 months	100	Completed
26	Constr of 1-block of 3 classrooms each at at GDSS Tsohuwar Gwaram, Birniwa, Maigatari, Guri and Auyo LGA (1st phase 2018 projects) (Lot-14)	Sabon Garin Yaya	State	46,968,477.85	46,968,477.85	45,989,109.54	12/7/2018	6 months	100	Completed
27	Constr of 1-block of 3 classrooms and 2no. Block of 6-seater toilets at GDSS Beguwa, Ringim LGA (1st phase 2018 projects) (Lot-15)	Imam Ahmed Nig. Ltd.	Ringim	14,089,454.89	14,089,454.89	13,899,800.51	12/7/2018	6 months	100	Completed
28	Constr of 1-block of 3 classrooms and 2no. Block of 6-seater toilets at GDSS Gerawa, Ringim LGA (1st phase 2018 projects) (Lot-16)	Imam Ahmed Nig. Ltd.	Ringim	14,133,338.07	14,133,338.07	13,888,831.16	12/7/2018	6 months	100	Completed
29	Constr of 1-block of 3 classrooms and 2no. Block of 6-seater toilets at GDSS Babaldu in Birnin Kudu LGA (Lot-17)	Math Global Ltd.	B/Kudu	14,099,561.50	14,099,561.50	13,428,153.82	16/7/2018	6 months	100	Completed
30	Constr of 1-block of 3 classrooms and 2no. Block of 6-seater toilets at GDSS Takanebu, Miga LGA (1st phase 2018 projects) (Lot-18)	Sabon Garin Yaya	Miga	14,089,454.89	14,089,454.89	13,936,878.82	12/7/2018	6 months	100	Completed
31	Constr of 1-block of 3 classrooms and 2no. Block of 6-seater toilets at GDSS Kwarko in Gwaram LGA (Lot-19)	SUB Gen. Ventures	Gwaram	14,080,760.93	14,080,760.93	13,859,245.31	16/7/2018	6 months	100	Completed
32	Renov of classrooms blocks, Hostels, Admin block, School Clinic, Toilet, and Constr of wall fence and Gate, Additional 3 courses blocks to Existing wall, Renov of Zonal office and Reticulation of Water at GDSS Kazaure (1st phase 2018 projects) (Lot-27)	Abdulcom Projects	Kazaure	49,732,107.32	49,732,107.32	49,223,609.70	12/7/2018	6 months	100	Completed
33	Development and Improvement on the Grave of the Late Emir of Hadejia, Mallam Muhammadu Sambo at Mairakumi Village of Malam Madori LGA.	AGM & Sons Nig.	M/Madori	14,426,123.10	14,426,123.10	13,734,855.30	19/7/2018	9 weeks	100	Completed
34	Constr of Drainage at Kuburu-Mabuga (Anku) Titin Yahai Qtrs (907m) Hadejia town, 1st Qtrs. 2018 Constituency project	Tasi'u Mohammed	Hadejia	28,264,601.73	28,264,601.73		17/8/2018	3 months		On-going
35	Installation of TDN Line, Substation and 40KVA Gen. at GS&TC Ringim (1st phase 2018 projects) (Lot-30)	Yusma Tech Invest.	Ringim	11,119,230.57	11,119,230.57	6,006,971.25	12/7/2018	6 months	55	On-going
36	Installation of TDN Line, Substation and 20KVA Gen. at GS&TC B/kudu and Installation of TDN line at SSS K/Babba (Lot-31)	Math Global Concept	B/Kudu + Babura	12,717,747.66	12,717,747.66	8,916,752.51	16/7/2018	6 months	67	On-going
	BAL. C/F			6,718,926,887.17	6,957,411,834.45					
				4b						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			6,718,926,887.17	6,957,411,834.45					
37	Renov of ICT and Science Laboratories at 4no. Centre of Excellence across the state (Dutse Model Internation School, GUSS Fantai, GUSS Ringim and SSS Lautai).	Abdulcom Projects	Ringim	32,979,423.69	32,979,423.69		21/9/2018	10 weeks		On-going
38	Constr. Of 2no. Bore-hole and Pipeline route of Water Supply from Matanfada pump station to (GSS) Roni in Roni.	NE Global Eng.	Roni	12,400,890.80	16,875,276.80	16,867,411.57	14/9/2017	8 Weeks	100	Completed
39	Construction of Senate Building along with the provision of parking Lots and walk ways at Sule Lamido University, Kafin Hausa (additional Works).	A.G Ferrero Building	K/Hausa	262,448,571.57	262,448,571.57		23/10/2018	24 weeks		
40	Construction for the Rehabilitation of Windstorm Damaged Structures at Science School Lautai in Gumel L.G.A. (phase I)	Gerawa Global Engr. Ltd.	Gumel	94,507,858.91	94,507,858.91	93,884,336.41	16/10/2018	16 weeks	100	Completed
41	Construction of Block of 2-Classroom Islamiyya (2NO.) Lot-6 at Tashena and Tagwari in Malam madori Constituency	Express Innovation Nig.	M/Madori	6,208,148.10	6,208,148.10	5,998,152.30	1/11/2018	6 Weeks	100	Completed
42	Construction of Block of 2-Classroom Islamiyya (3NO.) Lot-19 at Jigawar Maroka, Kiyawa K/fada and Tuje in Kiyawa Constituency	Demastbo Ventures Ltd.	Kiyawa	9,342,612.24	9,342,612.24		1/11/2018	10 Weeks		On-going
43	Construction of Block of 2-Classroom Subeb type Islamiyya (3NO.) Lot-1 at Kankare, Sayawa and Tsardawa in Kanya babba Constituency, Babura L.G.A.	DeeTech Nig Ltd.	Babura	13,885,760.58	13,885,760.58		1/11/2018	10 Weeks		On-going
44	Construction of Block of 2-Classroom Islamiyya (5NO.) Lot-18 at Samamiya, Zanga, Waza, Warwade and Rungumawa in Birnin kudu Constituency.	Nushe Business Resources	B/Kudu	15,574,595.66	15,574,595.66	15,051,170.66	1/11/2018	16 Weeks	100	Completed
45	Construction of Block of 2-Classroom Islamiyya (1NO.) Lot-12 at Unguwar mani in Roni Constituency.	Yanduna Ventures Ltd.	Roni	3,100,220.00	3,100,220.00	2,995,220.45	1/11/2018	4 Weeks	100	Completed
46	Construction of Block of 2-Classroom Islamiyya (1NO.) Lot-20 at Dunnaka in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	3,115,779.08	3,115,779.08		1/11/2018	4 Weeks		On-going
47	Construction of Block of 2-Classroom Islamiyya (4NO.) Lot-17 at Guru, Wawan rafi, Lokon Rijija and Hayen Gabas in Kazaure Constituency.	Yanduna Ventures Ltd.	Kazaure	12,427,116.32	12,427,116.32	12,005,316.33	1/11/2018	15 Weeks	100	Completed
48	Construction of Block of 2-Classroom Islamiyya (2NO.) Lot-2 at Rakumin Rafa and Kasabur in Birniwa Constituency.	Amm Manzo Nig. Ltd.	Birniwa	6,224,550.80	6,224,550.80		1/11/2018	10 weeks		On-going
49	Construction of Block of 2-Classroom Islamiyya (2NO.) Lot-2 at Rakumin Rafa Constituency.	Bulangu Drilling Services		6,968,430.00	6,968,430.00		1/11/2018	10 Weeks		On-going
50	Construction of Block of 2-Classroom Islamiyya (7NO.) Lot-10 at Sabalari, kishingawa, Limawa Gabar, Dan masara, Chamo Gari, Yalwawa and Buju in Dutse Constituency.	Al-kasam Jannah Nig. Ltd.	Dutse	21,687,679.15	21,687,679.15		5/11/2018	20 Weeks		On-going
51	Construction of Block of 2-Classroom Islamiyya (1NO.) 2nd Phaes 2017 Constituency Projects (Lot-16) at Government Arabic Secondry School (G.A.S.S.) in Sule Tankarkar Constituency.	Kairussabah Nig. Ltd.	S/tankarkar	3,224,219.90	3,224,219.90		1/11/2018	3 Weeks		On-going
52	Construction of Block of 2-Classroom Islamiyya (2NO.) Lot-15 at Karkarna Town and Magami Fulani in Yankwashi Constituency.	Granitoids Engr. Service Ltd.	Yankwashi	6,230,701.36	6,230,701.36	6,011,944.91	1/11/2018	6 weeks	100	Completed
53	Construction of Block of 2-Classroom Islamiyya (2Nos.) at Kankare & Raha and (1NO.) Block of 3-Classroom Subeb Type at Tsardawa in Kanya Babba Constituency. (Lot-1) Babura Local Government Area.	DeeTech Nig Ltd.	Babura	13,885,760.58	13,885,760.58		15/10/2018	10 weeks		On-going
54	Construction of (3NO.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -9) at chilaro, munkawo and kakori sabuwa in Birniwa constituency.	Amm Manzo Nig. Ltd	Birniwa	9,334,202.22	9,334,202.22	9,019,202.22	23/11/2018	8 weeks	100	Completed
	BAL. C/F			7,252,473,408.13	7,495,432,741.41					
				4c						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			7,252,473,408.13	7,495,432,741.41					
55	Construction of (2N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -15) at Tagwayen fage and Kargo in Garki constituency.	MMZ Garki contr. Nig Ltd	Garki	6,230,718.16	6,230,718.16		23/11/2018	8 weeks		On-going
56	Construction of (8N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -4) at Dangan tsaure, Galadanchi, maranjuwa, kargo mahauta, abaya cikin gari mainomi opp. Government House, Gwdige and sabuwar Abuja in Dutse constituency.	Backbone global links	Dutse	24,921,192.62	24,921,192.62	23,735,124.26	23/11/2018	18 weeks	100	Completed
57	Construction of (8N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -3) at hago, Inkaibo, Har do Ali, Mezan, kirin Kwatalo, sabon sara and kurunbudi in Bulangu constituency.	Kawu Nig Ltd	K/Hausa	21,772,100.00	21,772,100.00	21,712,598.35	23/11/2018	16 weeks	100	Completed
58	Construction of (3N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -5) at Sabuwar Gwaram, Unguwar Kudu jibwis kila and unguwar Gamji in Gwaram constituency.	Nushe Bus. Resou. Nig Ltd	Gwaram	9,346,064.24	9,346,064.24	6,020,709.49	23/11/2018	10 weeks	61	On-going
59	Construction of (1N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -21) at Bila in Taura constituency.	Nushe Bus. Resou. Nig Ltd	Taura	3,113,183.85	3,113,183.85	3,008,183.85	23/11/2018	8 weeks	100	Completed
60	Construction of (6N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -22) at Gidan Gona Ringim, Karshi, Shangal, Jankawa Yola, and Gasakoli in Ringim constituency.	Marb Eng. Multi-serv. Nig. Ltd	Ringim	18,662,710.50	18,662,710.50		23/11/2018	18 weeks		On-going
61	Construction of (6N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -24) at Tsadoji, Filin Danshawai, Gidan shallau, Lokon Dallatu, Gada yamma and Ganguli islamiyya in Kazaure constituency.	Yanduna Venture Nig Ltd	Kazaure	18,629,958.00	18,629,958.00	17,999,963.10	23/11/2018	18 weeks	100	Completed
62	Construction of (1N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -6) at Kwatsatsa in Roni constituency.	Na'ayi Resources Ltd	Roni	3,115,354.00	3,115,354.00		23/11/2018	10 weeks		On-going
63	Construction of (2N0.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -19) at Karkarna in Yankwasi constituency.	Granitoids Eng. Nig. Ltd	Yankwashi	6,224,045.10	6,224,045.10	6,020,298.10	5/12/2018	8 weeks	100	Completed
	BAL. C/F			7,364,488,734.60	7,607,448,067.88					
				4d						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			7,364,488,734.60	7,607,448,067.88					
64	Construction of (5No.) Blocks of 2-classroom Islamiyya school at Dakwaro, 3No. 2-classroom block at govt. day arabic secondary school basirka and 1No. 2-classroom block at digijin (Lot-8) in fagam constituency in gwaram LGA	G.M Sara & sons Nig Ltd	Gwaram	15,485,650.64	15,485,650.64	14,960,646.75	1/11/2018	4 weeks	100	Completed
65	Construction of (3No.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -13) at chukutu, malamawar taura and gidan ganji in Taura constituency.	Nushe Bus. Resou. Nig Ltd	Taura	9,347,337.24	9,347,337.24	9,032,337.24	1/11/2018	10 weeks	100	Completed
66	Construction of (1No.) Blocks of 2-classroom Islamiyya school SUBEB typed 2018 phase II constituency projects (Lot -7) at Danmakeri in Ringim constituency.	Mai-Mai Blocks ind. Nig. Ltd	Ringim	4,940,040.00	4,940,040.00		1/11/2018	6 weeks		On-going
67	Construction of (4 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-15) at Kwaido, Tsagam, Almajirawa and Majjiyawa in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	12,454,716.33	12,454,716.33		18/12/2018	12 weeks		On-going
68	Construction of (3 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-8) at Majirga Yanduna, Jamaga and Ganuwa in Miga Constituency.	Nabakwai Gen. Enterp. Nig. Ltd	Miga	9,334,202.22	9,334,202.22		5/12/2018	8 weeks		On-going
69	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-19) at Karkarna and Ruruma in Yankwashi Constituency.	Granitoids Engr. Services Ltd	Yankwashi	6,224,045.10	6,224,045.10		18/12/2018	8 weeks		On-going
70	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-11A) at Malori and Kuka Dabo in Kirikasamma Constituency.	Tosarawa Global Nig. Ltd.	Kirikasamma	6,231,558.16	6,231,558.16		18/12/2018	10 weeks		On-going
71	Construction of (1 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-23) at Kawari in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	3,104,993.80	3,104,993.80	2,999,099.25	17/12/2018	8 weeks	100	Completed
72	Construction of (9 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-25) at Masaya, Zaraina, Tsangaya, Badingu, Dokoki, Ramin kura, Samamiya, Zarainawa and Kura in Birnin kudu Constituency.	Nushe Business Resources	B/kudu	27,909,116.39	27,909,116.39	26,964,115.92	5/12/2018	20 weeks	100	Completed
73	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-11) at Diya and Unguwar Malawa in Gwiwa Constituency.	Dankaka Integrated Services	Gwiwa	6,225,216.00	6,225,216.00	6,015,219.00	5/12/2018	8 weeks	100	Completed
74	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-18) at Maitsamiya and Burmanwa in Sule Tankarkar Constituency.	Pullad Global Consultant	S/tankarkar	6,223,218.34	6,223,218.34	6,014,218.35	5/12/2018	8 weeks	100	Completed
75	Construction of (1 No.) Blocks of 3-Classroom, 1No. 6-Seater Pit Latrine, and Supply of 17No. 3-Seater Desks at GDASS G/Gabas, 1No. Block of 3-Classroom, 1No. 6-Seater Pit Latrine, and 23No. 3-Seater Desks at GDASS Bulangu.	Masaka Global Concept Ltd.	Various	24,539,884.16	24,539,884.16	24,430,607.74	12/12/2018	8 weeks	100	Completed
76	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-2) at Majingini and Babban Kambari in Gumel Constituency.	ag & H Integrated Services Ltd	Gumel	6,230,703.46	6,230,703.46	3,010,358.03	5/12/2018	8 weeks	48	On-going
	BAL. C/F			7,502,739,416.44	7,745,698,749.72					
				4e						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			7,502,739,416.44	7,745,698,749.72					
77	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-2) at Majingini and Babban Kambari in Gumel Constituency.	ag & H Intrgrated Services Ltd	Gumel	6,230,703.46	6,230,703.46		5/12/2018	8 weeks		On-going
78	Construction of (1 No.) Blocks of 3-Classroom, 1No. 6-Seater Pit Latrine, Supply of (38No.) 3-Seater Desks at GDASS Auajara, 1No. Block of 3-Classroom, Construction 1No. 6-Seater Pit Latrine, Supply of 34No. 3-Seater Desks at GDASS Kwalam, Construction of (1No.) Block of 6-Seater Pit Latrine Renovation of 2-Classroom and Supply of (29No.) 3-Seater Desks at GDASS Gwaram, Construction of (1No.) Block of 3-Classroom, 1No. 6-Seater Pit Latrine and Supply of (38No.) 3-Seater Desks at GDASS Marma.	tusmatech Investment Nig. Ltd	Across the state	45,687,338.25	45,687,338.25	35,938,195.53	12/12/2018	8 weeks	75	On-going
79	Construction of (1 No.) Blocks of Students Hostel and Supply and Distribution of 100No, Double Bunks Beds at GSTC Birnin kudu.	Math Global Investment Ltd.	B/kudu	29,140,079.84	29,140,079.84	29,092,645.67	12/12/2018	8 weeks	100	Completed
80	Construction of (1 No.) Blocks of Students Hostel and Supply and Distribution of 100No, Double Bunks Beds at GSSS Kanya Babba, Babura LGA.	Sabon Garin 'Yaya Nig. Ltd.	Babura	29,140,079.84	29,140,079.84	29,092,645.63	12/12/2018	8 weeks	100	Completed
81	Construction of Teacher Lodge Hostel 2018 Phase II Constituency Projects (Lot-26) at Madachi in Kirikasamma Constituency.	K-Manu Gen. Constr & Engr.	Kirikasamma	22,461,011.45	22,461,011.45	21,391,439.17	5/12/2018	16 weeks	100	Completed
82	Construction of (4 No.) Blocks of 2-Classroom Islamiyya School Typed and 2-Classroom Blocks with Head Master Office Subeb Typed (2No) 2018 Phase II Constituency Projects (Lot-14) at Dawar Gada, Malam Aba, Gangara and Dan Barno in Maigatari Constituency.	ALLAH Abin Dogara Nig. Ltd.	Maigatari	18,855,242.08	18,855,242.08	18,291,543.71	5/12/2018	14 weeks	100	Completed
83	Construction of (3 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-4) at Kwaita, Unguwar Dinya and Computer Girls School Roni in Roni Constituency.	Yanduna Ventures Ltd.	Roni	23,016,302.00	23,016,302.00		18/10/18	10 weeks		On-going
84	Construction of (1No.) Blocks of Teacher Lodge 2018 Phase III Constituency Projects (Lot-BB) at Buji in Buji Constituency.	Yayarin Tukur Nig. Ltd.	Buji	12,701,000.00	12,701,000.00	12,688,611.14	18/10/2018	12 weeks	100	Completed
85	Construction of (1 No.) Blocks of 3-Classroom, and 1No. 6-Seater Pit Latrine each at GDSS Jahun, GDASS Malam madori, GDASS Gagarayaga, GDASS Kondiko, GDASS Roni and GDASS Danmasara	abandoki General Enterprise	Across the state	71,225,652.48	71,225,652.48	71,216,726.88	12/12/2018	8 weeks	100	Completed
86	Construction of (3 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-20) at Galadimawa Maje ward, Tunannan Kiyawa ward and Zakwaro Tsirma in Kiyawa Constituency.	Step by Step Intergrated Serv	Kiyawa	9,346,077.24	9,346,077.24	9,026,037.24	24/12/2018	10 weeks	100	Completed
87	Constr of (3no.) block of 2-classroom Islamiyya School typed 2018 phase II constituency projects (Lot-13) at Hussaindeen Babangida Jahun, Atuman Harbo Sabuwa and Ruwan Dawa in Jahun Constituency.	AGA Kilawa Nig. Ltd	Jahun	9,311,022.00	9,311,022.00		5/12/2018	10 weeks		On-going
88	Construction of (4 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-18) at Dantanoma, Abuja, Garin Barka and Gangara Village in gumel Constituency.	Jag & H Integrated Serv. Ltd.	Gumel	12,454,716.33	12,454,716.33	9,026,037.24	18/12/2018	12 weeks	72	On-going
	BAL. C/F			7,792,308,641.41	8,035,267,974.69					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			7,792,308,641.41	8,035,267,974.69					
89	Construction of (1 No.) Blocks of 3-Classroom, 1-Block of 6-Seater VIP Pit Latrine and Hand Pump at Govt. Day Arabic Secondary School Birniwa (Lot-1).	MWT Real Estate & Gen. Mer.	Birniwa	12,639,228.22	12,639,228.22		28/12/2018	3 months		On-going
90	Construction of 1-Blocks of 6-Classroom (1st & 2nd Quarter 2018 UBEC/SUBEB Intervention Project) Lot-5 G/Sarki and Construction of 2-Classrooms with Office, Staff Room, Meeting Room and Toilet at Ruhogo in Hadejia L.G.A.	Step by Step Intergrated Serv	Hadejia	31,639,463.50	31,639,463.50		18/11/2018	16 weeks		On-going
91	Construction of Blocks of 2-Classroom Islamiyya Typed (2No.) Lot-6 at Tashena and Kargon Gabas in Malam madori Constituency.	Express Innovation Concept	M/madori	6,208,148.10	6,208,148.10		27/12/2018	6 weeks		On-going
92	Construction of (5 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-8A) at Gantsa kudu, Foto, Gwadayi, Sagu and Y/Chakari in Buji Constituency.	Mai-mai Blocks Industry Nig	Buji	15,578,895.41	15,578,895.41	14,935,576.16	18/12/2018	12 weeks	100	Completed
93	Construction of (8 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-4) at Sumangara, Tsahiro, Kafit Gwaram, Innakawa, Tsangaya Sara, Sara kudu, Isawa Maruta and Tsangayar kofar kudu in gwaram Constituency.	Nushe Business Resources	Gwaram	24,909,432.66	24,909,432.66	24,069,432.66	18/12/2018	15 weeks	100	Completed
94	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-17) at Kari Tsalle and Majiya Tasha in Taura Constituency.	Nushe Business Resources	Taura	9,662,035.24	9,662,035.24	9,470,443.73	18/12/2018	10 weeks	100	Completed
95	Construction of (8No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-21) at Dangoli, Yarma, Andazawa, Rungumawa, Zarainawa A, Chandan, Nahuce and Bammowa in Birnin kudu Constituency.	NUshe Business Resources	B/kudu	24,922,872.66	24,922,872.66	24,090,432.66	18/12/2018	15 weeks	100	Completed
96	Construction of (1No.) Blocks of Teachers Lodge 2018 Phase III Constituency Projects (Lot-25) at Kanya Babba in Kanya Constituency.	Deetech Nig. Ltd.	Gwaram	12,701,001.00	12,701,001.00		18/12/2018	12 weeks		On-going
97	Construction of (1No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-6) at Malam Isa Unguwa in Kaugama Constituency.	Mai-mai Blocks Industry Nig	Kaugama	3,113,679.08	3,113,679.08	3,010,779.08	18/12/2018	10 weeks	100	Completed
98	Construction of (2No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-1A) at Arawa and Tigima in Auyo Constituency.	Mai-mai Blocks Industry Nig	Auyo	6,231,558.16	6,231,558.16	6,021,558.16	18/12/2018	10 weeks	100	Completed
99	Construction of (1No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-9) at Waluwa in Kafin Hausa Constituency.	Mai-mai Blocks Industry Nig	K/Hausa	3,117,879.08	3,117,879.08	3,010,779.08	18/12/2018	8 weeks	100	Completed
100	Construction of (4 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-22) at Kilawa, Martaba, Sumiyau and Galambi in Fagam Constituency.	Pullad Global Consultant	Gwaram	14,367,439.93	14,367,439.93	13,711,431.33	18/12/2018	10 weeks	100	Completed
101	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-11C) at Diladige and Malorin Baturiya in Kirikasamma Constituency.	Nabakwai Gen. Enterprises	Kirikasamma	6,230,718.16	6,230,718.16	6,020,718.16	10/12/2018	8 weeks	100	Completed
102	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-24) at Garun Gabas in Malam madori Constituency.	Nabakwai Gen. Enterprises	M/madori	3,115,351.08	3,115,351.08		18/12/2018	8 weeks		On-going
103	Construction of (1 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-11B) at Madachi in Kirikasamma Constituency.	Mai-mai Blocks Industry Nig	Kirikasamma	3,115,354.08	3,115,354.08	3,010,779.08	18/12/2018	8 weeks	100	Completed
	BAL. C/F			7,969,861,697.77	8,212,821,031.05					
				4q						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			7,969,861,697.77	8,212,821,031.05					
104	Constr of (3no.) blocks of 2-classroom Islamiyya school typed 2018 phase III constituency projects (Lot-13) at Ajura, Kekau and Garki in Garki Constituency.	Mugin Investment Nig. Ltd.	Garki	9,341,037.24	9,341,037.24		18/12/18	10 weeks		On-going
105	Constr of (10no.) block of 2-classroom Islamiyya School typed 2018 phase III constituency projects (Lot-3) at Gida Dubu, Kargo Yamma, Kudat Yamma, Zobiya, Tofa, Galadimawa, Katangare, Irwa, Gandun Mazare and Barandain Dutse Constituency.	Mugin Investment Nig. Ltd.	Dutse	31,136,790.83	31,136,790.83	12,836,962.26	24/12/2018	15 weeks	39	On-going
106	Construction of Additional Block of 3-Classrooms each at GDSS Galagamma Gumel and GGDSS Hadejia (Lot-2)	Pullad Global Consultant	Gumel + Hadejia	19,004,045.22	19,004,045.22	16,458,812.07	28/12/2018	3 months	80	On-going
107	Construction of (4No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-12) at Batali, Insharuwa, Bakar Kuka and Masko in Babura Constituency.	Mufabamex Concept Nig. Ltd.	Babura	12,444,222.00	12,444,222.00	6,012,111.00	5/12/2018	12 weeks	50	On-going
108	Construction of (3No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-10) at Dan Barage, Tela Rabiu Residence Babura Kofar kudu and Jigawa Yamma in Babura Constituency.	Mufabamex Concept Nig. Ltd.	Babura	9,341,037.24	9,341,037.24		18/12/2018	10 weeks		On-going
109	Construction of (1No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-14) at Yoruba Islamiyya School Hadejia Quarters in Hadejia Constituency.	Step by Step Interg. Serv	Hadejia	3,115,779.08	3,115,779.08	3,010,779.08	18/12/2018	8 weeks	100	Completed
110	Construction of (4No.) 1-Blocks of 3-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-23) at Karkarna 'A', Karkarna 'B', Karkarna 'C' and Karkarna 'D' in Yankwashi Constituency.	Granitoids Engr. Services	Yankwashi	34,364,888.00	34,364,888.00		18/12/2018	18 weeks		On-going
111	Construction of 1-Blocks of 3-Classroom, 1-Block of 6-Seater VIP Pit Latrine and Hand Pump at Tsohuwar Gwaram (Lot-2).	Babandoki Gen. Enterp.	Gwaram	12,528,665.77	12,528,665.77	12,289,355.25	28/12/2018	3 months	100	Completed
112	Construction of (3No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-16) at Dan Abzin, Tinkishi and Waila Karai in Gwiwa Constituency.	Jignaj Global Constr. Ltd.	Gwiwa	9,341,037.24	9,341,037.24	9,026,037.24	18/12/2018	10 weeks	100	Completed
113	Construction of 1-Blocks of 3-Classroom, 1-Block of 6-Seater VIP Pit Latrine and Hand Pump at GDSS Kirikasamma (Lot-3).	Babandoki Gen. Enterp.	Kirikasamma	12,467,040.04	12,467,040.04	9,665,311.42	28/12/2018	3 months	77	On-going
114	Renovation of 2No. Students Hostel, Block of 3-Classes and Computer Laboratory at GSTC Birnin kudu (Lot-9).	Masaka Global Concept	B/kudu	14,023,833.17	14,023,833.17	13,375,079.21	28/12/2018	3 months	100	Completed
115	Renovation of Classrooms and Hostels at GSS Aujara (Lot-5).	Ngaloma Constr. Co.	Jahun	79,506,892.39	79,506,892.39	78,002,265.33	28/12/2018	6 months	100	Completed
116	Development of Permanent Site of GGDSS Gagarayaga and GDSS Gawuna (Lot-4).	Ngaloma Constr. Co.	Gwaram+Hadejia	95,540,000.00	95,540,000.00	93,407,896.69	28/12/2018	6 months	100	Completed
117	Construction of Additional Block of 3-Classrooms each at GDSS Kanti Kazaure and GDSS Bosuwa (Lot-3)	Pullad Global Consultant	Kazaure+Gagarawa	19,004,045.22	19,004,045.22	17,805,667.22	28/12/2018	3 months	100	Completed
118	Supply and Installation of (63 Units) of Solar Powered System at Various Schools (Lot-2)	Sims Nig. Ltd.	Across the state	48,238,101.45	48,238,101.45	47,471,547.50	1/11/2018	3 Month	100	Completed
119	Procurement and Distribution of Instructional Materials Basic Levels across the State.	Ngaloma Constr. Co.	Across the state	62,319,731.25	62,319,731.25		28/12/2018	12 weeks		On-going
120	Procurement and Renovation of Classes at Jigawa State Academy for the Gifted, Bamaina (Lot-8)	Ngaloma Constr. Co.	B/Kudu	47,319,728.73	47,319,728.73	28,244,160.11	28/12/2018	3 months	57	
121	Procurement of Science Laboratory equipment and consumables at Dutse Model Int. school (Lot-7)	Al-hamsad Invest. Ltd.	Dutse	4,587,837.70	4,587,837.70		28/12/2018	4 month		On-Going
	BAL. C/F			8,493,486,410.34	8,736,445,743.62					
				4h						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			8,493,486,410.34	8,736,445,743.62					
122	Procurement and Distribution of 2,520 3-Seater Students Desks to various Senior Secondary Schools across the State (Lot-6)	Furni-Elect Global Ventures	Across the state	50,373,237.60	50,373,237.60	50,373,237.60	28/12/2018	5 months	100	Completed
123	Procurement of 7,500No Furniture Sets to Primary Schools 4-6 Pupil (1st & 2nd Quarter 2018 UBEC/SUBEB Intervention Project) Lot-32 across the State.	Furni-Elect Global Ventures	Across the state	119,749,935.00	119,749,935.00		18/12/2018	16 weeks		On-Going
124	Supply and Distribution of 640No. 3-Seater Students Desks and Benches at GDSS Jahun, GGDSS Malam madori, GDSS Gagarayaga, GDSS Kondiko, GGDSS Roni and GDSS Danmasara	Furni-Elect Global Ventures	Across the state	12,796,800.00	12,796,800.00	12,796,800.00	12/12/2018	8 weeks	100	Completed
125	Procurement of 224 boxer motorcycles for school supervision effectiveness across the state.	Babandoki Gen. Entp.	Across the state	75,000,000.00	75,000,000.00	75,000,000.00	28/12/2018	8 weeks	100	Completed
126	General Renov of School Structures at GGASS Kaugama (Lot-4)	Al-hamsad Invest. Ltd.	Kaugama	153,516,678.32	153,516,678.32		28/12/2018	8 months		On-Going
127	Procurement of ICT materials/Equipments for 3-centres of excellence (Lot-6)	Al-hamsad Invest. Ltd.	Across the state	41,452,175.00	41,452,175.00	41,452,175.00	28/12/2018	3 months	100	Completed
128	Procurement of School uniforms, Sendels and Bags to Nomadic Schools.	Muhib Global	State	29,880,000.00	29,880,000.00	29,880,000.00	19/12/18	12 weeks	100	Completed
129	Procurement of instructional materials to Schools at basic levels across the state.	Babandoki Gen. Entp.	State	62,319,731.25	62,319,731.25	62,319,731.25	28/12/18	12 weeks	100	Completed
130	Construction of (1No.) Block of Twenty (20) Rooms Students Hostel at Jigawa State Intitute of Information Technology kazaure	Babandoki General Enter	Kazaure	47,989,101.98	47,989,101.98		28/06/2019	16Weeks		
131	Renovation of Structures at Government Science Secondary School Lautai Gumel (Phase II)	Gerawa Goba Engr Ltd	Gumel	98,014,279.51	98,014,279.51		21/06/2019	6 month		
132	Supply of Alternative Solar Power Energy and Solar Street light at Jigawa State Institute of Information Technology Kazaure	Ngaloma Construction	Kazaure	62,121,465.00	62,121,465.00		28/06/2019	12 weeks		
133	Commissioning as Consultant for the Training and Technical Support of 250No Senior Secondary School Teachers on K-Yan Machine for the Facilitation of E-Learning at Senior Secondary Schools Across the State	C-Stemp Construction Skills	Across the state	36,227,761.00	36,227,761.00		24/5/2019	6 Month		On-going
134	Constr of Upstars Classroom Islamiyya type (1no.) Block of 2classrooms (2018 phase II) constituency project (Lot-17) at Harazimiyya in Hadejia	Alh. Umaru Babandoki Nig. Ltd.	Hadejia	15,011,567.54	15,011,567.54	14,889,338.36	5/12/2018	14 weeks	100	Completed
	Total			9,297,939,142.54	9,540,898,475.82					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF LAND

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Construction of (30NO.) Boys Quarters, External Electrification and Water supply to individual Legislator's Quarters at Disina in Dutse L.G.A.	Gerawa Global Engr.	Dutse	812,600,502.00	812,600,502.00	388,717,003.50	17/10/2018	32 weeks	46	On-going
2	Consultancy services for the supervision of the construction of 30no. Boys Qtrs., Ext. Electrification and Water Supply at Legislative Qtrs., Dutse	HAG Eng. Ltd.	Dutse	47,049,676.58	47,049,676.58	31,392,782.48	9/1/2019	32 weeks	67	On-going
3	Construction of 1No. Block of 4No. House of 2No. Bedroom Semi-Detach at Kazaure Local Government Area	Al-Sabur Global Links	Kazaure	10,779,821.20	10,779,821.20		19/3/2019	14 Weeks		On-going
4	Construction of 1No. Block of 4No. House of 2No. Bedroom Smi-Detach at Gumel Local Government Area	Yalwa Oil & Gas Ltd	Gumel	10,773,337.15	10,773,337.15		19/3/2019	14 Weeks		On-going
5	Construction of 1No. Block of 4No. House of 2No. Bedroom Smi-Detach at Ringim Local Government Area	Al-Sabur Global Links	Ringim	10,779,821.20	10,779,821.20		19/3/2019	14 Weeks		On-going
6	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach at Babura Local Government Area	Yalwa Oil & Gas Ltd	Babura	10,773,337.15	10,773,337.15		19/3/2019	14 Weeks		On-going
7	Bedroom Semi-Detach (lot-2) at Birnin Kudu Local Government Area	Babandoki General Enterprises	B/Kudu	10,651,650.00	10,651,650.00		19/3/2019	14 Weeks		On-going
8	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach (Lot-6) at Hadejia Local government Area	Ngaloma Construction	Hadejia	10,719,537.18	10,719,537.18		19/3/2019	14 Weeks		On-going
9	Bedroom Semi-Detach (Lot-9) at Malam Madori Local government Area	Ngaloma Construction	M/Madori	10,719,854.25	10,719,854.25		19/3/2019	14 Weeks		On-going
10	Bedroom Semi-Detach (Lot-4) at Dutse Local government Area	Loyalty Properties Ltd	Dutse	10,582,286.69	10,582,286.69		19/3/2019	14 Weeks		On-going
11	Constr of 1no. Block of 4no. House of 2no. Bedrooms semi detached (Lot-3) at Birniwa LGA	MWT Real Estate & Gen Enp.	Birniwa	10,424,245.65	10,424,245.65		19/3/2019	14 Weeks		On-going
	TOTAL			955,854,069.05	955,854,069.05					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BALANCE B/F			955,854,069.05	955,854,069.05					
	TOTAL			955,854,069.05	955,854,069.05					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BALANCE B/F			955,854,069.05	955,854,069.05					
	TOTAL			955,854,069.05	955,854,069.05					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF COMMERCE

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of (3.5km) Culverts & Drainage at Sara Market	Beefar Constr. Nig. Ltd.	Gwaram	76,329,801.45	76,329,801.45	59,864,067.40	22/11/2012	3 months	78	Stalled
2	Extension of road works at Maigalari Border Free Zone	Beefar Constr. Nig. Ltd.	Maigalari	37,677,600.00	37,677,600.00	11,259,724.00	11/12/2012	20 weeks	30	Stalled
3	Consultancy services for the Constr. of Drainages at Sara, Maigalari + Gujungu markets	Stirling Dev. Ltd.	State	19,140,670.57	19,140,670.57	16,621,973.19	14/10/12	6 months	90	Stalled
	Total			133,148,072.02	133,148,072.02					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

CABINET OFFICE

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Upgrading and Renovation of Jigawa State Governor's Lodge Kano	Anhas Nig. LTD	Kano	123,614,216.81	123,614,216.81	81,054,154.32	5/11/2013	9 Months	65	On-going
2	Commissioning as Consultant on the Supervision of the Upgrading and Renov. of Governor's Lodge Kano	Design+Consultant LTD	Kano	10,097,505.90	10,097,505.90	6,555,808.21	19/11/2013	9 Months	75	On-going
3	Constr. of Juma'at Prayer Mosque at Galambi, fagam Constituency in Gwaram LGA.	Ramadan Constr. Nig. Ltd.	Gwaram	26,396,975.14	26,396,975.14	25,831,669.29	24/01/2017	16 weeks	100	Completed
4	Constr. of Juma'at Prayer Mosque at Kukuma yamma and Gubabiya in Buji Constituency.	Loyalty Properties Nig. Ltd.	Buji	5,613,871.72	5,613,871.72		24/01/2017	6 weeks		Stalled
5	Constr. of five (5) Daily prayer Mosques at Gidan Mutari Fulanin Harbo, Danmodi Gari and Hammado in Sule Tankarkar Constituency.	Manhaf Global Ventures	S/Tankarkar	6,543,114.75	6,543,114.75	6,352,538.59	16/10/2017	6 weeks	100	Completed
6	Constr. of Friday prayer mosque at Gada yamma and 3no. Daily prayer mosques at Gada Rumawa, Sabaru Fanda and Gada Gabas in Kazaure Constituency.	Yanduna Ventures	Kazaure	53,061,271.36	53,061,271.36	52,346,684.20	25/10/2017	12 Weeks	100	Completed
7	Constr. of Five (5) Daily Prayer Mosques at Dawan gawo and Karkarna in Yankwashi Constituency.	Granitoids Eng. Services	Yankwashi	6,148,095.00	6,148,095.00	3,267,402.13	16/10/2017	6 weeks	53	On-going
8	Interlocking Tiles and External Works of (No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-44) at Garki Central Mosque in Garki Constituency	MMZ Garki Construction	Garki	7,642,374.33	7,642,374.33		31/12/2018	8 weeks		Stalled
9	Constr. of Friday Prayer Mosques at Nasarawa in Gumel Constituency.	JAG & H Integrated Serv. Ltd.	Gumel	15,046,340.35	15,046,340.35	14,329,847.95	16/10/2017	12 weeks	100	Completed
10	Construction of Five (5) daily Prayer Mosques at Wutsada and Kankare Fulani in Gagarawa Constituency.	Al-Nasibi Gen. Intp.	Gagarawa	4,129,061.98	4,129,061.98	3,932,439.98	18/12/2017	4 Weeks	100	Completed
11	Construction of Five (5) daily prayer mosques (2018 phase II) Constituency projects (Lot-11) at Wasari, Yanusori and Goyi in Bulangu Constituency	Kawu Nig Ltd.	K/Hausa	5,868,833.55	5,868,833.55	5,780,776.24	23/11/2018	12 Weeks	100	Completed
12	Construction of Five (5) daily Prayer Mosques at Garbagar Gari (Garbagai Ward), Wareri (Guri Ward), Zoriyo (Adiyani Ward), Jauron Kadira (Kadira Ward) and Dolewa (Kadira Ward) in Guri Constituency.	Alh Umar Baban Doki Nig Ltd	Guri	10,322,654.95	10,322,654.95	10,322,654.94	18/12/2017	8 Weeks	100	Completed
13	Construction of Five (5) daily Prayer Mosques at Makwarawa (Tofa Ward) and Dabi (Dabi ward) in Ringim Constituency.	Prestige Intgrt. Serv.	Ringim	4,129,061.98	4,129,061.98		18/12/2017	6 Weeks		Stalled
14	Construction of Five (5) daily Prayer Mosques at mazzaga (Garko Ward) and Balago Town Balago Ward) in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	4,129,061.98	4,129,061.98	3,932,439.98	18/12/2017	6 Weeks	100	Completed
	BAL. C/F			282,742,439.80	282,742,439.80					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
BAL. B/F				282,742,439.80	282,742,439.80					
15	Construction of (3No. Friday Prayer Mosques (2018 Phase II) Constituency Projects (Lot-40) at Zangin Kanya, Waloji Sabuwa and Tsangaiwa in Bulangu Constituency	Kawu Nigeria Ltd	Kafin Hausa	16,888,035.21	16,888,035.21	16,797,853.54	23/11/2018	12 Weeks	100	Completed
16	Completion/renovation of Juma'at Prayer Mosques at Jibwis Garki in Garki Constituency.	Jag & H Intgrt Services Ltd	Garki	23,736,083.26	23,736,083.26	23,423,788.50	18/12/2017	12 Weeks	100	Completed
17	Construction of (3No) Five Daily Prayer Mosques at Kukuma Kudu (Kumuma Ward), Dakori (Gantsa Ward) and Falgeri Arewa (Falgeri Ward) in Buji Constituency	A+TECH INTEG	Buji	6,193,592.97	6,193,592.97	5,898,659.98	1/19/2018	8 weeks	100	Completed
18	Renov/Completion of 1no. Juma'at prayer mosque 2017 constituency projects phase III Remaining works (Lot-1) at Garki Jibwis in Garki Constituency.	JAG & H Integrated	Garki	10,088,567.00	10,088,567.00		16/4/218	12 weeks		On-going
19	Constr of 2no. Five daily prayer mosques 2017 constituency projects phase III remaining works (lot-3) at Mahudi Tsangaya and Jingino in Fagam Constituency, Gwaram LGA.	G.M. Sara & Sons Ltd.	Gwaram	4,129,061.98	4,129,061.98		16/4/2018	6 weeks		On-going
20	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-5) at Sunkuye and Suga in Kirikasamma Constituency.	Alh Umaru Babandoki	K/Kasamma	16,539,295.58	16,539,295.58		16/4/2018	12 weeks	100	On-going
21	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-7) at Kiri-kasamma Gari in Kirikasamma Constituency.	Alh Umaru Babandoki	K/Kasamma	17,176,291.17	17,176,291.17	16,631,655.95	16/4/2018	12 weeks	97	On-going
22	Constr /Renovation/Completion of prayer mosques 2017 Constituency projects phase III Remaining works (Lot-4) at Galambi Central mosque in Fagam Constituency, Gwaram LGA.	Ramadan Constr Ltd.	Gwaram	16,011,630.21	16,011,630.21		16/4/2018	12 weeks		On-going
23	Renovation/Completion of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-8) at Maje in Taura Constituency.	Nushe Business Resources	Taura	9,001,562.13	11,793,398.14	10,940,373.12	16/4/2018	12 weeks	100	Completed
24	Constr of (6no.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-5) at Nera, Lauya, Shantake, Kurtulla, Haladawa and G/Ganji in Kanya Babba Constituency, Babura LGA.	Deetech Nig. Ltd.	Babura	11,455,254.00	11,455,254.00	10,784,277.06	10/10/2018	6 weeks	100	Completed
25	Constr of (2no.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-15) at Gadewa and Bayan Lambu in Jahun Constituency.	Yanduna Ventures	Jahun	3,788,985.90	3,788,985.90	3,746,645.70	10/10/2018	6 weeks	100	Completed
BAL. C/F				417,750,799.21	420,542,635.22					
				8b						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			542,496,613.50	545,288,449.51					
38	Construction of (1NO.) five Daily Prayer Mosques 2018 Constituency Projects at Laya in Fagam Constituency, Gwaram Local Government Area.	Ramadan Constrt. Nig. Ltd.	Gwaram	7,307,084.41	7,307,084.41	6,959,128.00	14/11/2018	8 weeks	100	Completed
39	Construction of (3NO.) five Daily Prayer Mosques (2018 Phase II) Constituency Projects (Lot-12) at Gongga Yamma, Kakibare and Jingi Town in Dutse Constituency.	Al-Kassam Jannah Nig. Ltd.	Dutse	5,881,500.02	5,881,500.02	5,846,768.55	23/11/2018	8 weeks	100	Completed
40	Construction of (4NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-18) at Zangon Kanya, Alagarno, Luggai and Tsagaiwal in Bulangu Constituency, Kafin Hausa Local Government Area.	Kawu Nig. Ltd.	K/Hausa	7,843,906.50	7,843,906.50		14/11/2018	8 weeks		On-going
41	Construction of (3NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-8) at Tsangayar Kuka, Dagaceri Kukawa and Goguwa Kandawa in Birniwa Constituency.	Amm Manzo Nig. Ltd.	Birniwa	5,830,306.65	5,830,306.65	5,578,306.65	14/11/2018	8 weeks	100	Completed
42	Construction of (1NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-1) at Kajilmaran in Auyo Constituency.	Amm Manzo Nig. Ltd.	Auyo	1,943,435.55	1,943,435.55	1,859,435.55	14/11/2018	8 weeks	100	Completed
43	Construction of Five (5) daily Prayer Mosques at Sabuwar Kaura, Kiyako, Birnin kudu, Samamiya and Bigidan in Birnin Kudu Constituency.	Nushe Business Resources	B/kudu	10,322,654.95	10,322,654.95		18/12/2017	8 Weeks		Stalled
44	Construction of Juma'at Prayer Mosques at Garin Mado in Gagarawa Constituency.	Modang Investment Ltd.	Gagarawa	9,527,340.25	9,527,340.25	6,914,922.90	18/12/2017	12 Weeks	100	Completed
45	Construction of (3NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-31) at Rauda L/Dutse, Karkarna "A" and new Achilafiya in Yankwashi Constituency.	Granitoids Engr. Service Ltd.	Yankwashi	5,834,168.55	5,834,168.55	5,582,168.55	14/11/2018	8 weeks	100	Completed
46	Construction of (4NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-10) at Basirka Taya, Basirka S/Fawa, Ruwa Kari and Basirka Karofi in Fagam Constituency, Gwaram Local Government Area.	Ramadan Constrt. Nig. Ltd.	Gwaram	7,754,111.40	7,754,111.40	7,418,111.40	14/11/2018	8 weeks	100	Completed
	BAL. C/F			604,741,121.78	607,532,957.79					
				8d						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			604,741,121.78	607,532,957.79					
47	Completion/Renovation of (1NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-4) at Faru M/Taya in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	1,931,522.85	1,931,522.85	1,815,157.71	26/12/2018	8 weeks	100	Completed
48	Construction of (1NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-3) at Gandun Kadir in Auyo Constituency.	Wajedu Nig. Ltd.	Auyo	1,951,976.50	1,951,976.50	1,867,976.50	14/11/2018	8 weeks	100	Completed
49	Construction of (2NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-21) at Maragwado and Jama'ar Jiyar in Kirikasamma Constituency.	Naila Multiservices Venture	K/kasamma	3,922,645.70	3,922,645.70		14/11/2018	8 weeks		On-going
50	Construction of (3NO.) five Daily Prayer Mosques 2018 Constituency Projects at Kaugama S/Gari, Taura Jarkasa and Daurawa in Taura Constituency.	Nushe Business Resources	Taura	5,853,062.00	5,853,062.00		14/11/2018	6 weeks		On-going
51	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Gusau Quarters in Gumel Constituency.	ag&H Integrated Services Ltd	Gumel	4,875,157.22	4,875,157.22		14/11/2018	8 weeks		On-going
52	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-40) at Mele in Gumel Constituency.	ag&H Integrated Services Ltd	Gumel	11,823,386.40	11,823,386.40		14/11/2018	8 weeks		On-going
53	Completion/Renovation of (2NO.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-41) at Dantawuya and Maja B/Jeji Towns in Dutse Constituency.	Al-kasam Jannah Nig. Ltd.	Dutse	20,177,486.34	20,177,486.34	20,221,586.34	23/11/2018	8 weeks	100	Completed
54	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-66) at Tsangaiwa in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	11,869,289.26	11,869,289.26		14/11/2018	8 weeks		On-going
55	Construction of Five (5) daily Prayer Mosques at mazzaga (Garko Ward) and Balago Town Balago Ward) in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	4,129,061.98	4,129,061.98	3,932,439.98	18/12/2017	6 Weeks	100	Completed
56	Construction of Five (5) daily Prayer Mosques at Jemawa, Sansami, Muna fadi and Construction of Juma'at Prayer Mosque at Kanya Town in Kanya Babba Constituency of Babura Local Govt Area.	Deetech Nig. Ltd.	Babura	16,304,386.14	16,304,386.14	16,009,453.15	18/12/2017	12 Weeks	100	Completed
57	Construction of Five (5) daily Prayer Mosques at Mirgina, Danbuwayi, Zuge, UnguwarKiwo, Dan Goriba and Construction of Juma'at Prayer Mosque at Danbanki in Sule Tankarkar Constituency.	Bulangu Drilling Services	S/tankarkar	22,536,624.84	22,536,624.84	10,413,807.93	18/12/2017	12 Weeks	100	Completed
	BAL. C/F			710,115,721.01	712,907,557.02					
				8e						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			710,115,721.01	712,907,557.02					
58	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-54) at UZA in Auyo Constituency.	Muhal Global Concept Ltd.	Auyo	2,276,676.25	2,276,676.25	2,168,263.10	14/11/2018	8 weeks	100	Completed
59	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-35) at Yalwa Dawai Village in Birnin kudu Constituency.	Nushe Business Resources	B/kudu	7,300,090.20	7,300,090.20	7,037,590.20	14/11/2018	12 weeks	100	Completed
60	Completion/Renovation of (3NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-59) at Yarfi, Sharifori and Digijin Village in Fagam Constituency, Gwaram L.G.A.	G.M. Sara & Sons Ltd.	Gwaram	5,203,805.88	5,203,805.88		14/11/2018	8 weeks		On-going
61	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-55) at Marken Biki in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	1,577,938.00	1,577,938.00		14/11/2018	8 weeks		On-going
62	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-47B) at Likori in Kirikasamma Constituency.	Tosarawa Global Nig. Ltd.	Kirikasamma	5,005,071.05	5,005,071.05	5,005,071.05	14/11/2018	8 weeks	100	Completed
63	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Suga Town in Kirikasamma Constituency.	Murat Construction Company	K/kasamma	8,439,582.90	8,439,582.90	7,559,671.35	14/11/2018	8 weeks	85	On-going
64	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-51) at Jibwis Sule Tankarkar in Sule Tankarkar Constituency.	Lautai Genaral Investment	S/Tankarkar	7,960,852.75	7,960,852.75	7,610,355.95	14/11/2018	8 weeks	100	Completed
65	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at K/Fada in Sule Tankarkar Constituency.	Lautai Genaral Investment	S/Tankarkar	6,506,264.97	6,506,264.97	6,414,745.17	14/11/2018	8 weeks	100	Completed
66	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Bebeji in Buji Constituency.	Yayarin Tukur Nig. Ltd.	Buji	8,267,235.04	8,267,235.04	7,873,557.18	14/11/2018	8 weeks	100	Completed
67	Construction of (2NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-33) at Dagilibani and Matara Babba in Birniwa Constituency.	Amm Manzo Nig. Ltd.	Birniwa	10,008,223.63	10,008,223.63		14/11/2018	12 weeks		On-going
	BAL. C/F			772,661,461.68	775,453,297.69					
				8f						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			772,661,461.68	775,453,297.69					
68	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-45) at Wiwi in Kafin Hausa Constituency.	Danfatu & Sons Nig. Ltd.	K/Hausa	3,996,672.02	3,996,672.02	3,996,672.01	14/11/2018	8 weeks	100	Completed
69	Completion/Renovation of (3NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-67) at Nisan Marke, Shafar and Gidan K/H Ari in Ringim Constituency.	Madanta Global Nig. Ltd.	Ringim	16,816,456.06	16,816,456.06	7,672,069.07	14/11/2018	8 weeks	46	On-going
70	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Sarkin Dare in Gagarawa Constituency.	Amm Manzo Nig. Ltd.	Gagarawa	10,561,294.91	10,561,294.91	10,058,376.11	14/11/2018	8 weeks	100	Completed
71	Completion/Renovation of (5NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-63) at Majerinzan Goma, Matakur, Kutugum, Aduwa and D/Kyauure in Kafin Hausa Constituency.	Amm Manzo Nig. Ltd.	K/Hausa	16,853,819.38	16,853,819.38	13,140,583.66	14/11/2018	8 weeks	100	Completed
72	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Jikas in Gwaram Constituency.	Amm Manzo Nig. Ltd.	Gwaram	14,523,958.83	14,523,958.83	14,463,706.74	14/11/2018	8 weeks	100	Completed
73	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Girbobo in Kaugama Constituency.	Amm Manzo Nig. Ltd.	Kaugama	10,069,325.22	10,069,325.22	10,069,325.21	14/11/2018	8 weeks	100	Completed
74	Completion/Renovation of (5NO.) Friday Prayer Mosque 2018 Constituency Projects at Takwasa, Batali, Babura Central, Jigawar Dan Ali and Babura Jibwis in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	11,560,530.17	11,560,530.17	11,010,028.73	19/11/2018	8 weeks	100	Completed
75	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-65) at Askandu in Kaugama Constituency.	Amm Manzo Nig. Ltd.	Kaugama	6,219,763.56	6,219,763.56	6,020,579.08	14/11/2018	8 weeks	100	Completed
76	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-53) at Sabuwa Village in Yankwashi Constituency.	Granitoids Engr. Service Ltd.	Yankwashi	12,195,580.26	12,195,580.26		14/11/2018	12 weeks		On-going
77	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-32) at Gamsarka in Auyo Constituency.	Muhal Global Concept Ltd.	Auyo	7,026,996.02	7,026,996.02	6,692,377.15	24/12/2018	8 weeks	100	Completed
78	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at K/Fada Sara in Gwaram Constituency.	Alh. Umaru Baban Doki	Gwaram	15,941,139.39	15,941,139.39	15,925,657.32	31/12/2018	8 weeks	100	Completed
79	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-99) at Yan Makada in Kazaure Constituency.	Karami Constr. Co.	Kazaure	18,118,618.22	18,118,618.22	17,255,827.82	14/11/2018	8 weeks	100	Completed
	BAL. C/F			916,545,615.72	919,337,451.73					
				8g						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			916,545,615.72	919,337,451.73					
80	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-37) at Nasarawan Kigudu in Fagam Constituency Gwaram L.G.A.	Mukudai Construction Nig. Ltd.	Gwaram	7,274,348.35	7,274,348.35	7,259,747.80	14/11/2018	8 weeks	100	On-going
81	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-64) at Kaugama Town in Kaugama Constituency.	Nabakwai General Entp.	Kaugama	17,890,045.00	17,890,045.00	17,780,488.09	14/11/2018	8 weeks	100	On-going
82	Completion/Renovation of (3NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-58) at Jibwis Kondiko, Dangulani and Kijin Village in Fagam Constituency, Gwaram L.G.A.	G.M. Sara & Sons Ltd.	Gwaram	8,371,896.23	8,371,896.23	8,021,154.15	14/11/2018	8 weeks	100	On-going
83	Construction of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Makerabu Village in Gagarawa Constituency.	Modang Investment Ltd.	Gagarawa	10,561,294.91	10,561,294.91	10,058,376.10	14/11/2018	8 weeks	100	On-going
84	Fencing of Kafin Hausa Jibwis Friday Prayer Mosque 2018 Constituency Projects (Lot-62) in Kafin Hausa Constituency.	Faahm Integrated Resources	K/Hausa	2,403,328.04	2,403,328.04		14/11/2018	8 weeks		On-going
85	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-57) at Dansure in Roni Constituency.	Na'ayi Resources Nig. Ltd.	Roni	4,550,100.85	4,550,100.85		23/11/2018	8 weeks		On-going
86	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-67) at Gada Yamma in Kazaure Constituency.	Yanduna Ventures Nig. Ltd.	Kazaure	3,268,000.00	3,268,000.00		23/11/2018	8 weeks		On-going
87	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-...) at Kadama in Roni Constituency.	Na'ayi Resources Nig. Ltd.	Roni	9,527,340.25	9,527,340.25	9,317,340.24	23/11/2018	8 weeks	100	Completed
88	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-...) at Kwanar Yarshara in Roni Constituency.	Na'ayi Resources Nig. Ltd.	Roni	9,527,340.25	9,527,340.25	9,317,340.24	23/11/2018	8 weeks	100	Completed
89	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-69) at Bashe and Amaryawa Towns in Roni Constituency.	Na'ayi Resources Nig. Ltd.	Roni	13,161,630.65	13,161,630.65	12,534,886.32	23/11/2018	8 weeks	100	Completed
90	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-36) at Jansa in Babura Constituency.	Mufabamex Concept Ltd.	Babura	1,910,001.00	1,910,001.00		23/11/2018	6 weeks		On-going
91	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-35) at Masko in Babura Constituency.	Mufabamex Concept Ltd.	Babura	3,002,226.00	3,002,226.00		23/11/2018	6 weeks		On-going
	BAL. C/F			1,007,993,167.25	1,010,785,003.26					
				8h						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,007,993,167.25	1,010,785,003.26					
92	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-47) at Dinya Wayakawoka in Jahun Constituency.	Khairussabah Nig. Ltd.	Jahun	4,411,465.20	4,411,465.20	4,201,395.42	23/11/2018	8 weeks	100	Completed
93	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-46) at T'sigi in Jahun Constituency.	Khairussabah Nig. Ltd.	Jahun	3,102,667.92	3,102,667.92		23/11/2018	8 weeks		On-going
94	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-45) at Kulawa mai Kasuwa Gauza in Jahun Constituency.	Khairussabah Nig. Ltd.	Jahun	9,942,198.00	9,942,198.00	9,937,789.05	24/12/18	8 weeks	100	Completed
95	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-71) at Sabon Garin Yaya in Taura Constituency.	ALLAH Abin Dogara Nig. Ltd.	Taura	19,681,939.15	19,681,939.15		23/11/2018	8 weeks		On-going
96	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-59) at Gatafa and Shinge in Auyo Constituency.	Nushe Business Resources	Auyo	10,520,922.00	10,520,922.00		23/11/2018	8 weeks		On-going
97	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-43A) at Nasarawa Jibwis in Gumel Constituency.	Farham Synergy Concept Ltd	Gumel	15,210,520.70	15,210,520.70		23/11/2018	8 weeks		On-going
98	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-50) at Gareru in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	8,120,321.42	8,120,321.42	7,733,639.44	23/11/2018	8 weeks	100	Completed
99	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-68) at Garun Gabas in Malam madori Constituency.	Step By Step intgrated Servic	M/madori	15,819,389.40	15,819,389.40	15,766,085.13	23/11/2018	8 weeks	100	Completed
100	Completion/Renov. Of (2 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-66) at Yalo and Yanleman/Dakayyawa in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	12,471,560.90	12,471,560.90		23/11/2018	8 weeks		On-going
101	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-54) at Garin Makera in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	8,142,760.20	8,142,760.20		23/11/2018	8 weeks		On-going
102	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-53) at Yanduna in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	8,157,650.70	8,157,650.70		23/11/2018	8 weeks		On-going
103	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-44) at Kundiga in Gwiwa Constituency.	Jignaj Global Constructions	Gwiwa	14,802,529.09	14,802,529.09	14,765,972.55	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,138,377,091.93	1,141,168,927.94					
				8i						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,138,377,091.93	1,141,168,927.94					
104	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-...) at Yelwa in Buji Constituency.	Yayarin Tukur Nig. Ltd.	Buji	12,518,061.42	12,518,061.42	11,921,962.85	23/11/2018	8 weeks	100	Completed
105	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-38) at Dagilfani in Birniwa Constituency.	AMM Manzo Nig. Ltd.	Birniwa	10,900,793.17	10,900,793.17	10,133,120.74	29/11/2018	8 weeks	100	Completed
106	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-51) at Ubba in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	8,110,126.52	8,110,126.52	7,723,931.07	23/11/2018	8 weeks	100	Completed
107	Construction of the (2No.) Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-31) at Gajin Gebi and Margawa in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	3,923,039.40	3,923,039.40		23/11/2018	6 weeks		On-going
108	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-53) at Yandutse in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	8,157,650.70	8,157,650.70		23/11/2018	8 weeks		On-going
109	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Kwantamawa in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	3,996,672.02	3,996,672.02	3,989,065.98	23/11/2018	8 weeks	100	Completed
110	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at G/Kanya in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	3,996,672.02	3,996,672.02	3,989,065.98	23/11/2018	8 weeks	100	Completed
111	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Zarga in Taura Constituency.	Dankwara Maijimina Invest.	Taura	8,373,590.40	8,373,590.40	8,177,082.90	23/11/2018	8 weeks	100	Completed
112	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Wurma Town in Dutse Constituency.	H.M. Dangara Ltd.	Dutse	2,401,479.28	2,401,479.28		23/11/2018	8 weeks		On-going
113	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Matara Babba in Birniwa Constituency.	AMM Manzo Nig. Ltd.	Birniwa	10,100,873.67	10,100,873.67	10,060,866.90	29/11/2018	8 weeks	100	Completed
114	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Rabadi in Fagam Constituency.	Ramadan Construction Ltd.	Gwaram	8,167,025.88	8,167,025.88	7,778,119.88	23/11/2018	8 weeks	100	Completed
115	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Kalagari in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	10,620,617.35	10,620,617.35		23/11/2018	8 weeks		On-going
	BAL. C/F			1,229,643,693.76	1,232,435,529.77					
					8j					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,229,643,693.76	1,232,435,529.77					
116	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Ganji in Fagam Constituency.	Ahmad Maidoya & Sons	Gwaram	4,001,112.00	4,001,112.00		23/11/2018	8 weeks		On-going
117	Completion/Renovation of (3 No.) Friday Prayer Mosques 2018 Constituency Projects (Lot-67) at Nisan Marke, Shafar and Gidan K/H Ari in Ringim Constituency.	Madanta Global Nig. Ltd.	Ringim	16,816,456.06	16,816,456.06		14/11/2018	8 weeks		On-going
118	Completion/Renovation of (1 No.) Friday Prayer Mosques 2018 Constituency Projects (Lot-57) at Ganji in Fagam Constituency.	Kawu Nig. Ltd.	Gwaram	11,000,088.92	11,000,088.92		14/11/2018	8 weeks		On-going
119	Completion/Renovation of (1 No.) Friday Prayer Mosques 2018 Constituency Projects (Lot-55) at Marken Biki in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	3,577,938.00	3,577,938.00		14/11/2018	8 weeks		On-going
120	Completion/Renovation of (6 No.) Friday Prayer Mosques 2018 Constituency Projects at Sugungun, Kanya, Gwarzo, Zaidawa, G/Maza and Kargo in Garki Constituency.	MMZ Garki Construction Nig	Garki	27,784,329.15	27,784,329.15		14/11/2018	8 weeks		On-going
121	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-49) at Romawa village in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	10,169,831.21	10,169,831.21	10,162,921.57	23/11/2018	8 weeks	100	Completed
122	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-52) at Akasan in Taura Constituency.	Dankwara Maijimina Invest.	Taura	8,219,582.90	8,219,582.90	8,177,082.90	23/11/2018	8 weeks	100	Completed
123	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-57) at Meden Laban in Gagarawa Constituency.	Essence World Wide Service	Gagarawa	8,229,020.55	8,229,020.55	8,171,044.38	23/11/2018	8 weeks	100	Completed
124	Construction of the (3 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-62) at Kiri Town Gujungu/Civil Defence and Nomi in Taura Constituency.	Essence World Wide Service	Taura	21,345,568.24	21,345,568.24	9,155,925.03	23/11/2018	8 weeks	43	On-going
125	Construction of Interlocking tiles and External Works at Garki Central Mosque (2018 Phase II) Constituency Projects (Lot-44) at Garki Central Mosque in Garki Constituency.	MMZ Garki Construction Nig	Garki	7,642,374.33	7,642,374.33		23/11/2018	8 weeks		On-going
126	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects at Danyayi in Kanya Babba Constituency.	Deetech Nig. Ltd.	Babura	6,907,388.25	6,907,388.25		23/11/2018	8 weeks		On-going
	BAL. C/F			1,355,337,383.37	1,358,129,219.38					
				8k						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,355,337,383.37	1,358,129,219.38					
127	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-42B) at Kafin Tugga in Fagam Constituency.	Yayarin Tukur Nig. Ltd.	Gwaram	5,391,347.85	5,391,347.85	5,056,374.80	23/11/2018	8 weeks	100	Completed
128	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-38) at Digawar Kwando in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	4,797,719.10	4,797,719.10		23/11/2018	8 weeks		On-going
129	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-58) at Malam Anas Madachi in Kirikasamma Constituency.	Wajedu Nig. Ltd.	K/kasamma	13,008,460.55	13,008,460.55	12,413,468.55	23/11/2018	8 weeks	100	Completed
130	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-48) at Chanchanda in Malam Madori Constituency.	Wajedu Nig. Ltd.	M/madori	10,102,692.86	10,102,692.86	9,931,523.67	23/11/2018	10 weeks	100	Completed
131	Construction of the (2 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-53) at Addani and Ringim in Yankwashi Constituency.	Granitoids Engr. Services Ltd	Yankwashi	24,386,180.20	24,386,180.20	23,248,724.31	23/11/2018	8 weeks	100	Completed
132	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-39) at Lafiya Madabe in Buji Constituency.	Yayarin Tukur Nig. Ltd.	Buji	12,518,061.42	12,518,061.42	11,921,963.25	23/11/2018	8 weeks	100	Completed
133	Construction of the (2 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-51) at Dandi and Nisan Marke Towns in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	4,272,234.94	4,272,234.94	4,068,795.17	23/11/2018	8 weeks	100	Completed
134	Construction of the (3 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-50) at K/Bashe, Tsabare and G/Sani in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	6,170,717.41	6,170,717.41	5,876,873.10	23/11/2018	8 weeks	100	Completed
135	Construction of the (4 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-61) at Kwalam, Wayu, Bardu and Yangayami in Taura Constituency.	Baban Doki General Enterp	Taura	22,075,259.57	22,075,259.57	21,024,056.73	23/11/2018	8 weeks	100	Completed
136	Construction of the (2 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-...) at Buro and Fadi Burgi Towns in Fagam Constituency.	G.M. Sara & Sons Ltd.	Gwaram	10,700,387.08	10,700,387.08		23/11/2018	8 weeks		On-going
137	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-59) at Kargo mai Makaranta in Malam Madori Constituency.	amadan Construction Nig. Lt	M/Madori	14,081,577.61	14,081,577.61	13,411,026.30	23/11/2018	8 weeks	100	Completed
138	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-37) at Ganuwar Kuka in Auyo Constituency.	AMM Manzo Nig. Ltd.	Auyo	10,604,774.94	10,604,774.94	10,597,464.93	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,493,446,796.90	1,496,238,632.91					
				81						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,493,446,796.90	1,496,238,632.91					
139	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-43) at Bula Sabuwa in Gagarawa Constituency.	A.G.M. & Sons Nig. Ltd.	Gagarawa	9,245,690.00	9,245,690.00	9,245,690.00	23/11/2018	8 weeks	100	Completed
140	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-20) at Tudun Alhazai and Maigazari in Gumel Constituency.	Lautai Genaral Investment	Gumel	3,831,916.20	3,831,916.20	3,746,645.70	23/11/2018	6 weeks	100	Completed
141	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-19) at G/Dawa Kabawa, Dahabu and Malaman Doko in Garki Constituency.	MMz Garki Construction Nig	Garki	5,846,768.55	5,846,768.55	5,614,950.00	23/11/2018	6 weeks	100	Completed
142	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects at Bayan GSS Wunti and Unguwar Danjani in Hadejia Constituency.	Jiffa Enterprises	Hadejia	3,912,545.07	3,912,545.07	3,532,839.03	23/11/2018	6 weeks	100	Completed
143	Construction of (4 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects at Kagadama, Sarkin Gabas, Madaka and Gamji in Gagarawa Constituency.	Essence World Wide Service	Gagarawa	7,835,700.60	7,835,700.60	7,807,061.39	23/11/2018	6 weeks	100	Completed
144	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-27) at Gemu H/Tsohuwa, Fantagwai and Gangawa in Jahun Constituency.	A.G.A. Kilawa Nig. Ltd.	Jahun	5,883,803.10	5,883,803.10		23/11/2018	6 weeks		On-going
145	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-36) at Rafin kanya and Garin Kuttu in Taura Constituency.	Nushe Business Resources	Taura	3,918,404.70	3,918,404.70	3,743,300.00	23/11/2018	8 weeks	100	Completed
146	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-11) at Tudun Wada in Hadejia Constituency.	Muhal Global Concept Ltd.	Hadejia	2,276,676.25	2,276,676.25		23/11/2018	8 weeks		On-going
147	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects at Kubuna, Dolen Kwana and Karanga in Birniwa Constituency.	AMM Manzo Nig. Ltd.	Birniwa	5,878,268.25	5,878,268.25	1,875,422.74	23/11/2018	6 weeks	30	On-going
148	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-29) at Barbawa in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	1,952,522.85	1,952,522.85		23/11/2018	6 weeks		On-going
149	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-3) at mara Jigawa and Uku da Sisi in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	3,918,845.70	3,918,845.70		23/11/2018	6 weeks		On-going
150	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects at Kankaren Shatima in Maigatari Constituency.	ALLAH Abin Dogara Nig. Ltd.	Maigatari	1,959,107.85	1,959,107.85		23/11/2018	6 weeks		On-going
	BAL. C/F			1,549,907,046.02	1,552,698,882.03					
				8m						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,549,907,046.02	1,552,698,882.03					
151	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects at Kankaren Bakin Ruwa, Kankaren Madawa and Idari in Maigatari Constituency.	NBS & Sons Construction Nig	Maigatari	5,878,268.50	5,878,268.50	5,632,568.55	23/11/2018	6 weeks	100	Completed
152	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-6) at Malamawar G/Kwalli, Azare Sabuwa and Kalgeri in Bulangu Constituency.	Kawu Nig. Ltd.	K/Hausa	5,881,121.97	5,881,121.97	5,795,089.17	23/11/2018	6 weeks	100	Completed
153	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-5) at Sabon Gidan Jabo, Fadawa Karama and Dokori in Bulangu Constituency.	Kawu Nig. Ltd.	K/Hausa	5,869,568.55	5,869,568.55	5,645,892.31	23/11/2018	6 weeks	100	Completed
154	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-21) at Sabaru Gabas, Gada Yamma and Kanti Gabas in Kazaure Constituency.	Yanduna Ventures Nig. Ltd.	Kazaure	5,881,418.50	5,881,418.50	5,632,568.55	23/11/2018	6 weeks	100	Completed
155	Construction of (4 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects at Dan Karaye, Bindaye, Lafiya and Kokochi in Taura Constituency.	Sambu Synergy Concept Ltd.	Taura	7,830,026.40	7,830,026.40	7,486,599.96	23/11/2018	6 weeks	100	Completed
156	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-9) at Lafiyan Kondiko in Fagam Constituency.	Ahmed Maidoya & Sons Nig	Gwaram	1,960,892.42	1,960,892.42		23/11/2018	6 weeks		On-going
157	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-25) at Malam Abba and Alagarano in Maigatari Constituency.	Nadada Ventures Nig. Ltd.	Maigatari	3,919,263.76	3,919,263.76	3,721,445.70	23/11/2018	6 weeks	100	Completed
158	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects at Baramusa in Malam Madori Constituency.	Step By Step Integrated Service	M/Madori	10,100,798.17	10,100,798.17	9,621,612.18	23/11/2018	8 weeks	100	Completed
159	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects at Ashura Madaki in Jahun Constituency.	Mugin Investment Nig. Ltd.	Jahun	1,959,335.00	1,959,335.00		23/11/2018	8 weeks		On-going
160	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-31) at Garin Makera and Margawa in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	3,923,039.40	3,923,039.40		23/11/2018	6 weeks		On-going
161	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-...) at Dallare, Barebari Sankara and Digawar Kurmi in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	5,884,568.55	5,884,568.55	3,755,045.70	23/11/2018	6 weeks	61	On-going
	BAL. C/F			1,608,995,347.24	1,611,787,183.25					
				8n						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,608,995,347.24	1,611,787,183.25					
162	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-30) at Kaki Kankare, Larabawa and Daunawa in Ringim Constituency.	Marb Engr. Multi-Services	Ringim	5,882,678.50	5,882,678.50		23/11/2018	6 weeks		On-going
163	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-3) at Yayarin Tukur Town in Buji Constituency.	Yayarin Tukur Nig. Ltd.	Buji	1,961,519.70	1,961,519.70	1,877,522.80	23/11/2018	6 weeks	100	Completed
164	Construction of (2 No.) Two Daily Prayer Mosque 2018 Constituency Projects at Masheme and Tangari Tsagaya in Garki Constituency.	MMZ Garki Constr. Nig.	Garki	3,915,162.00	3,915,162.00	3,743,809.45	14/11/2018	8 weeks	100	Completed
165	Construction of wall fencing and Grave yard (2018 phase II) constituency projects (lot -64B) at B/Zango in Gwaram Constituency.	Yayarin Tukur Nig Ltd	Gwaram	10,524,058.65	10,524,058.65	10,022,912.99	23/11/2018	8 weeks	100	Completed
166	Construction of wall fencing and Grave yard (1No.) (2018 phase II) constituency projects (lot -65) at Dakayyawa town in Kaugama Constituency.	Nabakwai Gen. Enterp Ltd	Kaugama	10,175,937.42	10,175,937.42	10,161,792.63	23/11/2018	10 weeks	100	Completed
167	Completion/Renov. Of (1no.) Friday Prayer Mosque (2018 phase III) Constituency Projects (Lot-67) at Gadayamma in kazaure Constituency.	Yanduna Venture Nig Ltd	kazaure	3,268,000.00	3,268,000.00		23/11/2018	8 weeks		On-going
168	Construction of (5No) five daily prayer mosques (2018 phase II) constituency project (Lots -32) at agufa Gabas, markawa, kadirawa, sarawiya and maiganjara in miga constituency	Amia interg. Serv. Nig. Ltd	Miga	9,781,364.25	9,781,364.25	9,361,364.25	23/11/2018	6 weeks	100	Completed
169	Construction of (2No.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -16) at kalasu and Kukawa in Fagam constituency.	Amm Manzo Nig. Ltd	Gwaram	6,222,111.00	6,222,111.00		23/11/2018	8 weeks		On-going
170	Construction of (3No.) Blocks of 2-classroom Islamiyya school typed and renovation of teachers lodge 2018 phase II constituency projects (Lot -20) at sayawa, danbando and kuzunzumi/tsardawa in kanya babba constituency.	Deetech Nig Ltd	Babura	14,739,389.96	14,739,389.96		23/11/2018	15 weeks		On-going
171	Construction of (1No.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -6) at Kwatsatsa in Roni constituency.	Na'ayi Resources Ltd	Roni	3,115,354.00	3,115,354.00		23/11/2018	10 weeks		On-going
172	Construction of wall fencing and Grave yard (2018 phase III) constituency projects at U/Tudu A. in Kanya Babba Constituency.	Deetech Nig Ltd	Babura	15,576,291.17	15,576,291.17		23/11/2018	8 weeks		On-going
173	Construction of wall fencing External works and Solar Electricity Supply (2018 phase III) constituency projects at JIBWIS Juma'at Mosque Basirka in Fagam Constituency.	Lines and Dimension Nig. Ltd	Gwaram	12,484,914.10	12,484,914.10	11,890,363.80	31/12/18	8 weeks	100	Completed
	BAL. C/F			1,706,642,127.99	1,709,433,964.00					
				80						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,706,642,127.99	1,709,433,964.00					
174	Construction of wall fencing and Grave yard (2018 phase II) constituency projects (lot -) at Kukuma in Buji Constituency.	Yayarin Tukur Nig Ltd	Buji	8,320,638.93	8,320,638.93	7,954,570.48	23/11/2018	8 weeks	100	Completed
175	Renov. Of District Head house (2018 phase III) Constituency Projects (Lot-26) at Auyo in Auyo Constituency.	Na-bakwai Enterp. Ltd	Auyo	6,127,766.75	6,127,766.75	5,835,963.33	23/11/2018	8 weeks	100	Completed
176	Construction of N.D.L.E.A office (2018 phase II) constituency projects (lot -74) at Gumel in Gumel Constituency.	Na-bakwai Enterp. Ltd	Gumel	14,701,871.63	14,701,871.63		23/11/2018	8 weeks		On-going
177	Construction of wall fencing and Grave yard (2018 phase II) constituency projects (lot -) at Kiyawa Gabas kiyawa Constituency.	AGM & Sons Nig. Ltd	kiyawa	11,146,344.60	11,146,344.60	11,024,014.57	23/11/2018	8 weeks	100	Completed
178	Construction of wall fencing and Grave yard (2018 phase III) constituency projects (lot -72) at kofar arewa Babura in Babura Constituency.	mufabamex concept nig ltd	Babura	12,752,272.00	12,752,272.00		23/11/2018	8 weeks		On-going
179	Construction of wall fencing and Grave yard (2018 phase II) constituency projects (lot -) at Gagara Yaga town in Gwaram LGA	AS Gaza inter. Serv. Nig Ltd	Gwaram	13,260,534.00	13,260,534.00	12,629,085.25	27/11/2018	8 weeks	100	Completed
180	Completion/Renov. Of (1no.)Friday Prayer Mosque (2018 phase III) Constituency Projects (Lot-65) at Yoruba Juma'at mosque in Hadejia Constituency.	Muhal Global concept	Hadejia	4,013,760.20	4,013,760.20	3,822,702.10	23/11/2018	8 weeks	100	Completed
181	Completion/Renov. Of (1no.)Friday Prayer Mosque (2018 phase II) Constituency Projects (Lot- 64) at Sabon garin Dingaya In Fagam Constituency.	Dalari const comp. Nig Ltd	Gwaram	5,779,878.00	5,779,878.00		23/11/2018	8 weeks		On-going
182	Completion/Renov. Of (1no.)Friday Prayer Mosque (2018 phase III) Constituency Projects (Lot-) at Batatsaba in Kazaure Constituency.	Na'ayi Resources Ltd	Kazaure	7,821,847.00	7,821,847.00		23/11/2018	6 weeks		On-going
183	Completion/Renov. Of (2no.)Friday Prayer Mosque (2018 phase III) Constituency Projects (Lot- 62) at Shamakeri in Bulangu Constituency.	Kawu Nig. Ltd.	K/Hausa	11,250,950.40	11,250,950.40	10,714,848.00	27/12/18	8 weeks	100	Completed
184	Completion/Renov. Of (2no.) Friday Prayer Mosque (2018 phase III) Constituency Projects (Lot-60) at Waloyi sabuwa, JIBWIS Juma'at mosque in Bulangu Constituency.	Kawu Nig Ltd	K/Hausa	12,674,985.00	12,674,985.00		23/11/2018	8 weeks		On-going
185	Construction of (3No.) Friday prayer Mosque (2018 phase II) Constituency project (lot -40) at Zangon kanya, waloyi sabuwa and Tsangaiwa in Bulangu Constituency	Kawu Nig Ltd	K/Hausa	16,888,035.21	16,888,035.21		23/11/2018	8 weeks		On-going
186	Construction Of (4no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-30) at sabaru, Batatsaba and Tudun wayo in kazaure Constituency.	Yanduna Venture Nig Ltd	kazaure	7,833,491.40	7,833,491.40		23/11/2018	6 weeks		On-going
	BAL. C/F			1,839,214,503.11	1,842,006,339.12					
				8p						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,839,214,503.11	1,842,006,339.12					
187	Construction Of (1no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-34) at Gidan alhaji Yakubu in Roni Constituency.	Na'ayi Resources Ltd	Roni	1,959,212.85	1,959,212.85		23/11/2018	6 weeks		On-going
188	Construction Of (2no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at kofar yamma anad rukutu in Sule Tankarkar Constituency.	Na'ayi Resources Ltd	S/tankarkar	5,375,297.80	5,375,297.80	5,112,128.79	23/11/2018	8 weeks	100	Completed
189	Construction Of (5no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-7) at kuntukulu, yarma, chiliga, Nafada and giwa in Birnin Kudu Constituency.	Nushe Bus. Resou. Nig Ltd	B/kudu	9,799,739.25	9,799,739.25	9,379,739.25	23/11/2018	8 weeks	100	Completed
190	Construction Of (2no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-) at kadira and tukuikui town in guri Constituency.	Jiffa enterprises	Guri	3,912,545.07	3,912,545.07	3,606,083.67	23/11/2018	6 weeks	100	Completed
191	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-) at Riga yoka, kubulu and abir in guri Constituency.	Jiffa enterprises	Guri	5,881,418.55	5,881,418.55		23/11/2018	6 weeks		On-going
192	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-23) at Dadin duniya, kargo and maje gari in kiyawa Constituency.	FAAHM Intreg. Resour. Ltd	kiyawa	5,872,358.50	5,872,358.50		23/11/2018	6 weeks		On-going
193	Construction Of (4no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-19) at U/malam, kununrogo, kankare and timbau in kanya babba Constituency.	Deetech Nig Ltd	Babura	7,846,091.40	7,846,091.40		23/11/2018	6 weeks		On-going
194	Construction Of (6no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-5) at Barwa, K/boka, Bulliti, Dokaro, Lafiya and Jingargari in Birnin Kudu Constituency.	Nushe Bus. Resou. Nig Ltd	B/kudu	11,733,404.10	11,733,404.10	11,229,404.13	23/11/2018	8 weeks	100	Completed
195	Construction Of (5no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-4) at Chandam, Daurawa, Ajawa bkd, Juwan Tudu and Ludduga in Birnin Kudu Constituency.	Nushe Bus. Resou. Nig Ltd	B/kudu	9,782,614.25	9,782,614.25	9,362,614.27	23/11/2018	8 weeks	100	Completed
	BAL. C/F			1,901,377,184.88	1,904,169,020.89					
				8q						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,901,377,184.88	1,904,169,020.89					
196	Construction Of (4no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Masama, Malumawa, Jinnako and Kintiri in Kirikasamma Constituency.	Dabino interg.serv. Ltd	Kirikasamma	7,085,135.75	7,085,135.75		23/11/2018	6 weeks		On-going
197	Construction Of (1no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Kirikasamma police station in Kirikasamma Constituency.	Dabino interg.serv. Ltd	Kirikasamma	1,196,120.45	1,196,120.45		23/11/2018	8 weeks		On-going
198	Construction Of (1no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Garin Kosau in Maigatari Constituency.	Nadada Venture Nig Ltd	Maigatari	1,952,627.20	1,952,627.20	1,913,222.85	23/11/2018	8 weeks	100	Completed
199	Construction Of (2no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-17) at Jabarna and Jahun Gabas in Jahun Constituency.	Khairussabah Nig Ltd	Jahun	3,918,645.50	3,918,645.50	3,746,645.70	23/11/2018	6 weeks	100	Completed
200	Construction Of (4no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-27) at Makera, Malikawa, Da'a and Atafiyawar Gyatami in Miga Constituency.	Khairussabah Nig Ltd	Miga	7,842,091.36	7,842,091.36		23/11/2018	6 weeks		On-going
201	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-28) at Dunnaka, koramawa and Gidan Yaya in Miga Constituency.	Khairussabah Nig Ltd	Miga	5,880,473.55	5,880,473.55		23/11/2018	6 weeks		On-going
202	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Gaduwa, Tsangaya Yamma and U/buluburum in Guri Constituency.	AMIM Consult Nig Ltd	Guri	5,877,322.55	5,877,322.55		23/11/2018	6 weeks		On-going
203	Construction Of (1no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Tasgen yamma in Guri Constituency.	AMIM Consult Nig Ltd	Guri	1,959,420.85	1,959,420.85		23/11/2018	6 weeks		On-going
204	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Guri, Galadimari and Majanguwa in Guri Constituency.	Jiffa enterprises	Guri	5,882,678.05	5,882,678.05		23/11/2018	6 weeks		On-going
205	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-31) at Rauda Y/Dutse, Karkarna "A" and Jama'ar Gabas Fulani in Yankwashi Constituency.	Granitoids Eng. Nig. Ltd	Yankwashi	5,834,168.55	5,834,168.55		23/11/2018	8 weeks		On-going
206	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-10) at U/Gamji, Wale wale and M/tahir in Garki Constituency.	Mugin Inv. Nig Ltd	Garki	5,878,007.61	5,878,007.61	5,626,007.60	23/11/2018	6 weeks	100	Completed
	BAL. C/F			1,954,683,876.30	1,957,475,712.31					
				8r						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,954,683,876.30	1,957,475,712.31					
207	Construction Of (4no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-) at Kurunguma, babande, koguran sabuwa and wauta in Garki Constituency.	MMZ Garki contr. Nig Ltd	Garki	7,841,169.36	7,841,169.36	7,510,091.40	23/11/2018	6 weeks	100	Completed
208	Construction Of (2no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Nasakari and Danbako in Garki Constituency.	Mugin Inv. Nig Ltd	Garki	3,918,671.70	3,918,671.70	1,875,335.85	23/11/2018	6 weeks	46	On-going
209	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-16) at Dandaga, Kangarwa and Dogon dawa in Gagarawa Constituency.	essence world wide serv. Nig Ltd	Gagarawa	5,876,775.45	5,876,775.45	5,854,621.16	23/11/2018	6 weeks	100	Completed
210	Construction Of (5no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-6) at Damukashi, Lura, Asayaya and Sundumina, Nafara in Birnin Kudu Constituency.	Nushe Bus. Resou. Nig Ltd	B/Kudu	9,807,614.25	9,807,614.25	9,387,614.25	23/11/2018	8 weeks	100	Completed
211	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-35) at Titi Town, Danmakama and Adama in Sule Tankarkar Constituency.	Nushe Bus. Resou. Nig Ltd	S/Tankarkar	5,877,323.55	5,877,323.55	5,859,968.55	23/11/2018	8 weeks	100	Completed
212	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-29) at G/karfi, Limamai and shinkafi in Miga Constituency.	Tosarawa Global Nig Ltd	Miga	5,884,568.55	5,884,568.55	3,755,045.70	23/11/2018	8 weeks	63	On-going
213	Construction Of (4no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-16) at Dakila, Tauraruwa, ankun Yamma and Matsaro in Hadejia Constituency.	Xtrax 99 Interg. Serv. Nig Ltd	Hadejia	7,844,831.40	7,844,831.40	7,192,088.07	23/11/2018	6 weeks	100	Completed
214	Construction Of (1no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-54) at Uza in Auyo Constituency.	Muhal Global concept	Auyo	2,276,676.25	2,276,676.25	2,276,676.00	23/11/2018	8 weeks	100	Completed
215	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Jidawa, Kwannawa and G/Darmara in Dutse Constituency.	H.M Dangara ltd	Dutse	5,879,843.00	5,879,843.00		23/11/2018	6 weeks		On-going
216	Construction Of (4no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-14) at Innakawa, Uduwa, Lambuna and sabon garin ila in Gwaram Constituency.	Yayarin Tukur Nig Ltd	Gwaram	7,846,076.80	7,846,076.80	7,510,076.78	23/11/2018	6 weeks	100	Completed
	BAL. C/F			2,017,737,426.61	2,020,529,262.62					
				8s						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,017,737,426.61	2,020,529,262.62					
217	Construction Of (5no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-17) at Kira Malamawar jabo, satari, malamawar jigawa, and walori in kafin Hausa Constituency, K/Hausa LGA.	Kawu Nig Ltd	K/Hausa	9,778,250.00	9,778,250.00		23/11/2018	8 weeks		On-going
218	Construction Of (4no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-10) at U/maina, Yara dankoshe, karanjau and musa d/hajiya kukuma in Buji Constituency.	Yayarin Tukur Nig Ltd	Buji	7,825,091.40	7,825,091.40	7,469,528.43	23/11/2018	6 weeks	100	Completed
219	Construction Of (1no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-56) at Sara Kudu in Gwaram Constituency.	Yayarin Tukur Nig Ltd	Gwaram	1,956,272.85	1,956,272.85	1,872,272.85	23/11/2018	6 weeks	100	Completed
220	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-24) at Kawal Gana, Bye pass Gwaram and Maruta in Gwaram Constituency.	Yayarin Tukur Nig Ltd	Gwaram	5,868,818.55	5,868,818.55	5,616,818.55	23/11/2018	6 weeks	100	Completed
221	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-13) at Basirka A, Ali Kondigo and madachi in Fagam Constituency.	G.M Sara & sons Nig Ltd	Gwaram	5,881,568.55	5,881,568.55	5,635,339.62	23/11/2018	8 weeks	100	Completed
222	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-15) at Yarfi, Gadama and Dingaya in Fagam Constituency.	G.M Sara & sons Nig Ltd	Gwaram	5,875,118.55	5,875,118.55	5,628,905.75	23/11/2018	8 weeks	100	Completed
223	Construction Of (3no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-14) at Basirka Tsangaya, S/Ruwa Digijin and chediya in Fagam Constituency.	G.M Sara & sons Nig Ltd	Gwaram	5,880,586.95	5,880,586.95	5,634,360.48	23/11/2018	8 weeks	100	Completed
224	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Takur Aduwa, Sabuwar Tasha and Gidan Dugur in Dutse Constituency.	H.M Dangara ltd	Dutse	5,879,213.55	5,879,213.55		23/11/2018	6 weeks		On-going
225	Construction Of (2no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Gugurum and Wargale in Birniwa Constituency.	B.D.U Vent. Nig Ltd	Birniwa	3,907,045.70	3,907,045.70	3,738,247.48	23/11/2018	6 weeks	100	Completed
226	Construction Of (1no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-26) at Inaruwanku in Malam madori Constituency.	Wajedu Nig Ltd	M/madori	1,961,519.70	1,961,519.70	1,871,650.00	23/11/2018	6 weeks	100	Completed
227	Construction of (2No.) Friday Prayer Mosques 2018 Constituency Projects at Mamudawa and U/Kaya in Roni Constituency.	Na'ayi Resources Ltd.	Roni	18,967,013.14	18,967,013.14	18,063,822.04	14/11/2018	8 weeks	100	Completed
	BAL. C/F			2,091,517,925.55	2,094,309,761.56					
				8t						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
BAL. B/F				2,091,517,925.55	2,094,309,761.56					
228	Completion of Magahsala/Janazah Preparation Block, Fencing, Gate, Landscaping of Vicinity, Installation of Overhead Tanks and Supply of Ghusal Table and Trolley at Dutse General Mosque.	Equishare Nig. Ltd	Dutse	12,332,148.96	12,332,148.96	2,113,524.61	10/12/2018	8 weeks	16	On-going
229	Completion/Renovation of (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-41) at Sagi in Fagam Constituency.	A.G.A. Kilawa Nig. Ltd.	Gwaram	5,391,347.85	5,391,347.85		23/11/2018	8 weeks		On-going
230	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-28) at Gangawa Yankunama and H/tsohuwa in Jahun Constituency.	A.G.A. Kilawa Nig. Ltd.	Jahun	3,920,735.70	3,920,735.70		23/11/2018	6 weeks		On-going
231	Completion/Renovation of (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-42) at Mana in Fagam Constituency.	A.G.A. Kilawa Nig. Ltd.	Gwaram	5,391,347.85	5,391,347.85		23/11/2018	8 weeks		On-going
232	Completion/Renovation of (2 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Farin Dutse and Chediya Towns in Fagam Constituency.	A.A. Maikatako Gen. Enterp.	Gwaram	13,213,177.10	13,213,177.10	12,583,978.18	23/11/2018	8 weeks	100	Completed
233	Construction of (2 No.) Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-1) at Zigon Fulani and Kataudi in Auyo Constituency.	Wajedu Nig. Ltd.	Auyo	3,923,039.45	3,923,039.45	3,755,045.70	23/11/2018	6 weeks	100	Completed
234	Construction of (1 No.) Daily Prayer Mosque (2018 Phase III) Constituency Projects at Ashura Madaki in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	1,959,335.00	1,959,335.00	1,877,522.85	11/12/2018	8 weeks	100	Completed
235	Construction of (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Kwatamma in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	3,996,672.02	3,996,672.02		11/12/2018	8 weeks		On-going
236	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-56) at Unguwar Kanya in Gwaram Constituency.	Yayarin Tukur Nig. Ltd.	Gwaram	1,959,790.35	1,959,790.35	1,875,790.35	14/12/2018	8 weeks	100	Completed
237	Construction of (3No.) Five Daily Prayer Mosques (2018 Phase II) Constituency Projects (Lot-1) at Maje Hausawa, Jama'ar Alkali and Muran in Auyo Constituency.	Ahmed Maidoya & Sons	Auyo	5,821,382.70	5,821,382.70	5,569,382.70	23/12/2018	6 weeks	100	Completed
238	Construction of (1No.) Friday Prayer Mosques (2018 Phase III) Constituency Projects at Baramusa in Malam madori Constituency.	Step by Step Interg. Serv	M/madori	10,100,798.17	10,100,798.17		31/12/2018	8 weeks		On-going
239	Construction of (3No.) Five Daily Prayer Mosques (2018 Phase II) Constituency Projects (Lot-2) at Dogon Marke Tudu, Takwasa and Akula Quarters Babura in Babura Constituency.	Express Innovation Concept	Babura	5,787,583.55	5,787,583.55	5,452,528.54	23/11/2018	6 weeks	100	Completed
BAL. C/F				2,165,315,284.25	2,168,107,120.26					
				8u						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			2,165,315,284.25	2,168,107,120.26					
240	Completion/Renovation of (1No.) Friday Prayer Mosques 2018 Constituency Projects (Lot-68) at Zugai in Roni Constituency.	Yanduna Ventures Ltd.	Roni	4,231,861.26	4,231,861.26	4,030,352.45	14/11/2018	8 weeks	100	Completed
241	Construction of (1No.) Friday Prayer Mosques 2018 Constituency Projects at Kargo in Jahun Constituency.	Yanduna Ventures Ltd.	Jahun	3,674,875.89	3,674,875.89	3,596,966.88	14/11/2018	8 weeks	100	Completed
242	Wall Fencing of (1No.) Juma'at Prayer Mosque (2018 Phase III) Constituency Projects at Wurma Town in Dutse Constituency.	H.M. Dangara Ltd.	Dutse	2,401,479.28	2,401,479.28		13/12/2018	8 weeks		On-going
243	Renovation of (1No.) Juma'at Prayer Mosques (2018 Phase III) Constituency Projects (Lot-59A) at Gatafa in Auyo Constituency.	A.G.M. & Sons Nig. Ltd.	Auyo	9,331,213.96	9,331,213.96	9,327,464.19	24/12/2018	8 weeks	100	Completed
244	Construction of (3No.) Daily Prayer Mosques (2018 Phase III) Constituency Projects Karofin Tsamiya, Maje and Ruwan Dutse and completion of (1No.) Daily Prayer Mosques at Roni Unguwar Sani Kwati in Roni Constituency.	Na'ayi Resources Ltd.	Roni	7,821,847.00	7,821,847.00	7,372,828.41	17/12/2018	6 weeks	100	Completed
245	Construction of (2No.) Daily Prayer Mosques (2018 Phase III) Constituency Projects (Lot-2) at Aunaka and Katirje Fulani in Babura Constituency.	A.A. Aljazeera Agro Proc.	Babura	3,919,049.70	3,919,049.70		23/11/2018	6 weeks		On-going
246	Construction of (3No.) Five Daily Prayer Mosques (2018 Phase III) Constituency Projects at Shabarun Jere, Mailefe Gari and Kakindi Tsuru in Sule Tankarkar Constituency.	A.A. Aljazeera Agro Proc.	S/tankarkar	5,884,568.55	5,884,568.55		23/11/2018	6 weeks		On-going
247	Completion/Renovation of (1No.) Friday Prayer Mosques (2018 Phase II) Constituency Projects (Lot-64) at Sabon Garin Dingaya in Fagam Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	5,729,567.56	5,729,567.56		27/12/2018	8 weeks		On-going
248	Completion/Renovation of (1No.) Friday Prayer Mosques (2018 Phase III) Constituency Projects at Danyarda Gari in Sule Tankarkar Constituency.	A.A. Aljazeera Agro Proc.	S/Tankarkar	2,820,120.00	2,820,120.00		23/11/2018	8 weeks		On-going
249	Construction of (1No.) Friday Prayer Mosques (2018 Phase III) Constituency Projects at Chakara in Fagam Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	5,279,873.00	5,279,873.00		23/12/2018	8 weeks		On-going
250	Construction of (4No.) Five Daily Prayer Mosques (2018 Phase III) Constituency Projects at Darare, Gwanda Gwaro, Udawaki and Ma'azu in Sule Tankarkar Constituency.	A.A. Aljazeera Agro Proc.	S/Tankarkar	7,841,891.40	7,841,891.40		23/11/2018	6 weeks		On-going
251	Supply and Installation of Medical equipments to the newly constructed 31no. BHC across the state.	G.M. Sara & Sons Ltd.	across the state	4,129,061.98	4,129,061.98		16/4/2018	6 weeks		
252	Partial works (Constr of Main mosque Lower Level Roof Slab) at K/Hausa Juma'at mosque 2018 2nd Qtr. Constituency project.	Shelterdom Nig. Ltd.	K/Hausa	24,584,666.85	24,584,666.85	18,153,528.80	14/9/18	24 weeks	75	On-going
	BAL. C/F			2,228,380,693.83	2,255,757,196.69					
				8v						

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF AGRICULTURE

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	TOTAL			-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

SCIENCE AND TECHNOLOGY

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	MMENCEME DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Total			-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

JISIEC

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Total			-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF JUSTICE

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Total			-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF FINANCE

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Commission/Engagement as Consultant for the Technical consultants on Software Dev. Consulting in the state and MDAs. (IPSAS)	Sparklesoft Solutions Ltd	Dulse	19,710,000.00	19,710,000.00	15,412,500.00	10/28/2016	6 months	78	On-going
2	Engagement as Consultant to Recover all excess and Cot charges covering the period of April, 2013 to December, 2015 (at 5% commission).	Yolight Limited	In the state				14/8/2018	3 months		Stalled
3	Consultancy services fees to deliver World class payment and collection on I.G.R.	Ercas Solution Limited	In the state			70,016,433.40	24/12/2018			On-going
	Total			19,710,000.00	19,710,000.00					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

NOMADIC EDU.

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Total			-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

BINYAMINU USMAN POLYTECHNIC HADEJIA

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of Classrooms and Laboratories complex at Binyaminu Usman Polytechnic, Hadejia.	DAD A.E. Nig. Ltd.	Hadejia	82,582,274.72	82,582,274.72	43,106,485.97	5/1/2017	24 weeks	50	Stalled
2	Fabrication of (300no.) Detached classroom Desk	K-Manu Eng. Ltd.	Hadejia	9,090,000.00	9,090,000.00	9,089,999.99	22/10/2018	12 weeks	100	Completed
	TOTAL			91,672,274.72	91,672,274.72					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

MINISTRY OF ENVIRONMENT

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of Drainage at K/fada basirka (phase II)	Dazal Nig. Ltd.	Gwaram	8,236,789.42	8,236,789.42	8,127,129.15	18/09/2017	8 weeks	100	Completed
2	Construction of Drainages at makwalla (A) and Unguwar sarkin Busa Quarters in Hadejia Local Govt area	Muhal Global concept	Hadejia	41,936,999.19	41,936,999.19	41,936,999.19	23/11/2018	16 weeks	100	Completed
	Total			8,236,789.42	8,236,789.42					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

JIGAWA STATE COLLEGE OF EDU. GUMEL

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK (N)	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
Total				-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

OFFICE OF HEAD OF SERVICE

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	TOTAL			-	-					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

GOVERNMENT HOUSE

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Purchase of 2No. Fairly used vehicle	Modang investment Ltd	in the state	39,900,000.00	39,900,000.00		20/06/2019	2 weeks		On-going
Total				39,900,000.00	39,900,000.00					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Balance B/F			39,900,000.00	39,900,000.00					
	Total			39,900,000.00	39,900,000.00					

**DUE PROCESS AND PROJECT MONITORING BUREAU,
AWARDED JANUARY TO JUNE, 2019 PROGRESS REPORT**

DIRECTORATE OF ECONOMIC EMPOWERMENT

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Approval for the release of Three Hundred and Fourty Thousand Naira (N340,000,000.00) only for the Procurement of Fifty (50no.) tractors from JASCO for Distribution as Empowerment loans to Farmers.	JASCO	Across the state	340,000,000.00	340,000,000.00		24/12/2018	3 months		On-going
	Total			340,000,000.00	340,000,000.00					