



# JIGAWA STATE GOVERNMENT

---

---

## DUE PROCESS AND PROJECT MONITORING BUREAU OFFICE OF THE EXECUTIVE GOVERNOR

---

---

MID-YEAR PROJECTS REPORT  
JANUARY-JUNE, 2018

## **CONTENTS:**

<b>SECTION (A)</b>	-	<b>EXECUTIVE SUMMARY</b>
<b>SECTION (B)</b>	-	<b>CONTRACT AWARD JANURAY TO JUNE, 2018</b>
<b>SECTION (C)</b>	-	<b>COMPLETED PROJECTS /ON-GOING PROJECTS</b>

- MINISTRY OF HEALTH
- MINISTRY OF WATER RESOURCES
- MINISTRY OF WORKS AND TRANSPORT
- MINISTRY OF EDUCATION, SCIENCE & TECHNOLOGY
- MINISTRY OF LAND AND HOUSING
- MINISTRY OF COMMERCE
- DUTSE CAPITAL DEVELOPMENT AUTHORITY
- CABINET OFFICE
- MINISTRY OF INFORMATION
- MINISTRY OF AGRICULTURE
- MINISTRY OF JUSTICE
- MINISTRY OF FINANCE
- JIGAWA STATE COLLEGE OF ISLAMIC AND LEGAL STUDIES RINGIM
- BINYAMINU USMAN POLYTECHNIC, HADEJIA
- MINISTRY OF ENVIRONMENT
- JIGAWA STATE INFORMATICS INSTITUE, KAZAURE
- OFFICE OF THE HEAD OF SERVICE

## **EXECUTIVE SUMMARY.**

The 2018 year Budget of Sustainable Economic Growth and social Transformation, with an approved sum of N134.17 billion for expenditure, has an allocation of N67.035 billion (50%) for capital expenses. Though the budget performance of the previous year ,2017, stand at 75%, despite better allocation (by 0.7%) and recession compared with the current year,2018, it is anticipated that budget performance will exceed 80% as at December,2018.

The midyear 2018 projects progress report consist of two sections namely post contract and contracts awarded from January to June 2018. The recession period has passed and inflow of funds for capital projects has been steady over the period, apart from the stalemate recorded in May-June, which resulted in suspension of federal allocation to the states, it is anticipated that implementation will be smooth up to December.

The two sections under review in this report are as follows;

**Post Contract Evaluation:** - This section records both ongoing and completed projects within the reporting period amounting to N108,324,735,3392.51 only. It could be recalled that projects worth N80,820,679,677.34

only were carried forward from the previous year for completion, while the balance of N27,717,873,748.14 were recently awarded in 2018. The sum of N 67.035 billion only was allocated for Capital expenditure, both on-going from previous year and new projects for award.

It is on record that the present administration has pledge to complete all inherited projects from the previous administrations and is working hard to discharge its responsibility accordingly.

**Contracts Awarded:** - A total of 271No. Contracts were awarded to date amounting to N27,717,873,748.14 only representing 39.8% of the capital budgetary provision, N67.035 billion, for year 2018. The current year capital budget which is slightly less than the previous year 2017 by 0.7%, has recorded 75% performance as at December, 2017. In view of the above scenario, the 39.8% performance recorded is very encouraging towards our expectation of achieving 80% budget performance as at December 2018.

Furthermore, over 80% of the contracts were awarded by open competitive bidding which is our expectation to be maintained up to December.

**Observations:** - The performance of capital projects has appreciated in terms of percentage completion, there are still some lagging behind. Traces of ongoing projects carried forward from year 2016 in the Ministry of Health, Education and Water resources, which ought to have been completed, are still dragging despite prompt payment of presented claims by the administration.

**Conclusion/Recommendations:** - In conclusion the levels of performance of ongoing projects need to be enhanced by all concerned to reduce the level of spill over to the preceding year. Furthermore, the need to revoke all projects being carried forward from year 2016 deserves consideration so as to serve as warning to contractors and prevent future occurrence. Finally, no contractor should be allowed to bid for any contract so long as he has not delivered on any contract from the preceding year without a genuine reason.

.....  
**Alh. Ibrahim B. Chaichai**  
**Special Adviser.**

.....  
**Ado Hussaini MON**  
**Director General.**

**SECTION ( B )**

# **CONTRACTS AWARDED**

**JANUARY - JUNE, 2018**

## JIGAWA STATE DUE PROCESS AND PROJECTS MONITORING BUREAU, CONTRACTS AWARDED JANUARY TO JUNE, 2018

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		<b>WORKS</b>					
1	1/4/2018	Construction of (1No) Solar Powered Water Supply Schemes 2017 Constituency Project Phase II (Lot-4) at Zangon Kaya in Gwiwa Constituency.	FGP/75/2018/VOL.I/21	JigNaj Global Construction	6,968,430.00	Min of Water Resources	8 weeks
2	1/17/2018	Supply and Installations of 130 Units Integrated Standalone Solar Powered Streeilight at Danzomo in Sule Tankarkar L.G.A	FGPC/2/2018/VOL.I/8	Sims Nigeria Limited	82,515,030.00	Min of Works & Transport	16 weeks
3	1/18/2018	Construction of (7No.) Five Daily Prayer Mosques at J/Habuba, Gorum, Auyakawa, Barde Rabe (Madobi Ward) Maya-Maya (Kudai Ward) Ma'ai and Sharifai ( Madobi Ward) in Dutse Constituency	FGPC/275/2017/VOL.I/10	AL-KASAM JANNAH	14,451,716.93	Cabinet Office	8 weeks
4	1/19/2018	Construction of (3No.) Five Daily Prayer Mosque at S/G Shinakani, Galadimawa and Bulangori in Buji Constituency	FGPC/279/2017/VOL.I/10	K-MANU GEN	6,193,592.97	Cabinet Office	6 weeks
5	1/19/2018	Construction of (3No) Five Daily Prayer Mosques at Kukuma Kudu (Kumuma Ward), Dakori (Gantsa Ward) and Falgeri Arewa ( Falgeri Ward) in Buji Constituency	FGPC/277/2017/VOL.I/10	A+-TECH INTEG	6,193,592.97	Cabinet Office	8 weeks
6	1/22/2018	Constr of Drainages at Sabon Gari Quarters Birnin Kudu Town Birnin Kudu Local Government Area.	FGPC/3/2018/VOL.I/6	MATH GLOBAL INVEST LTD	32,461,026.92	Min of Enviroment	
7	1/24/2018	Construction of (5No) hand pumps water Supply schemes 2017 Constituency Phase-II Projects (Lot-16) at Gurjiya Fulani, Magami Fulani, Kuda Fulani and Jama'ar Fulani in Constituency	FGPC/30/2018/VOL.I/21	Granitoids Eng. Serv	4,003,125.00	Min of Water Resources	8 weeks
8	1/24/2018	Construction of (1No.) Solar Power water Supply Scheme 2017 constituency Phase II Project (Lot-10) at Karkarna in Yankwashi Constituency	FGPC/73/2018/VOL.I/21	Granitoids Eng. Serv	6,968,430.00	Min of Water Resources	8 weeks
9	1/24/2017	Construction of (1No) Solar Powered Water Supply Scheme 2017 Constituency Phase-II Project (Lot-9) at Furji in Yankwashi Constituency	FGPC/72/2018/VOL.I/21	Granitoids Eng. Serv	6,968,430.00	Min of Water Resources	8 weeks
10	1/24/2018	Construction of (1No.) Solar Power Water Supply Scheme 2017 Constituency Phase II Project (Lot-26) at Dutse in Dutse Constituency	FGPC/59/2018/VOL.I/21	TALAKU INTEG. SERV LTD	6,968,430.00	Min of Water Resources	8 weeks
11	1/24/2018	Construction of (1No.) Hand pump water supply Schemes 2017 Constituency Project Phase II (Lot-3) at Tsattiya in Dutse Constituency	FGPC/19/2018/VOL.I/21	Loyalty Properties Ltd	798,000.00	Min of Water Resources	8 weeks
12	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-25) at Jaudi in Dutse Constituency	FGPC/41/2018/VOL.I/21	Loyalty Properties Ltd	6,968,430.00	Min of Water Resources	8 weeks
13	1/24/2018	Construction of (1No.) Solar powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-24) at Galamawa in Dutse constituency	FGPC/40/2018/VOL.I/21	Loyalty Properties Ltd	6,968,430.00	Min of Water Resources	8 weeks
14	1/24/2018	Construction of (1No.) Solar Power Water Supply Scheme 2017 Constituency Phase II Project (Lot-41) at Marayar Duwu in Jahun Constituency	FGPC/39/2018/VOL.I/21	Loyalty Properties Limited	6,968,430.00	Min of Water Resource	8 weeks
15	1/24/2018	Constr of ( 8No.) Handpumps water Supply Schemes 2017 Constituency Phase II Projects (Lot-2) at Kuka Inkiwa, Inkibilwa, Lare Rigar A. Isa, Dangajawa Rigar Babaki, Rigar Ari Nagaske, Makkari and Goriba in Birniwa Constituency	FGPC/20/2018/VOL.I/21	GOGORI ENG. Nig Ltd	6,405,000.00	Min of Water Resources	8 Weeks
16	1/24/2018	Constr of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-18) at Domarta in Birniwa Constituency	FGPC/47/2018/VOL.I/21	Alh. Umaru Baban Doki	6,968,430.00	Min of Water Resources	8 Weeks
17	1/24/2018	Constr. of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II(Lot-17) at Laraba in Birniwa Constituency	FGPC/46/2018/VOL.I/21	Alh. Umaru Baban Doki	6,968,430.00	Min of Water Resources	8 Weeks
18	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-39) at Dadin Duniya ( Danladi) in Sule tankarkar Constituency	FGPC/67/2018/VOL.I/21	Khairussabah Nig Ltd	6,968,430.00	Min of Water Resources	8 weeks
19	1/24/2018	Constr. of (10No.) Handpumps Water Supply Schemes 2017 Constituency Phase II Project (Lot-15) at G/Malam Musa Hardo Shafe, Gidan Audu Maigida, Gidan Gagare Hardo Wada, Gidan Musa Gardi Hurdo Auta, G/Yusuf Dankalili,Hardo Maikya, G/Sule Bodari Hardo Nene, G/Ya'u Sule Danduna, Hardo Ado, G/Ja'o Hardo Zubairu and Gidan Kaura in Sule Tankarkar Constituency	FGPC/29/2018/VOL.I/21	Khairussabah Nig Ltd	8,001,000.00	Min of Water Resources	8 weeks
		Bal.C/F			230,706,384.79		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		BAL B/F			230,706,384.79		
20	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-19) at Dangadi Wuddi in Roni Constituency	FGPC/43/2018/VOL.I/21	HIKIMA SYNERGY	6,968,430.00	Min of Water Resources	8 weeks
21	1/24/2018	Construction of (1No) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-20) at B/Tuntube in Roni Constituency	FGPC/44/2018/VOL.I/21	HIKIMA SYNERGY	6,968,430.00	Min of Water Resources	8 weeks
22	1/24/2018	Constr of (7No.) Hand pumps water Supply schemes 2017 Constituency Phase-II Projects (Lot-14) at Jama'ar Marke, Shimfidar Fulani, Sabuwar Kasuwa, Kaganto Gabas, Kagadama Arewa , Yan Gaure Ruwan Dutse and Bage Yelde Yankewa in Roni Constituency	FGPC/28/2018/VOL.I/20	HIKIMA SYNERGY	5,604,375.00	Min of Water Resources	8 weeks
23	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-21) at Mahuta in Roni Constituency	FGPC/45/2018/VOL.I/21	HIKIMA SYNERGY	6,968,430.00	Min of Water Resources	8 weeks
24	1/24/2018	Construction of (2No.) Handpumps water Supply Schemes 2017 Constituency Phase, II Projects (Lot-4) at Kankare and Fulanin Kukule in Gagarawa Constituency	FGPC/18/2018/VOL.I/21	Jag & H Integrated Services	1,601,250.00	Min of Water Resources	8 weeks
25	1/24/2018	Construction of (4No.) Hand pumps water Supply Schemes 2017 Constituency phase-II Projects (Lot-19) at Kuka Uku Sani Ali, Tsamai Alasan Gido, Fulanin Maituruniya and Fulanin Garin Baki in Gumel Constituency	FGPC/33/2018/VOL.I/21	Jag & H Integrated	3,202,500.00	Min of Water Resources	8 weeks
26	1/24/2018	Construction of (4No. Water Collection Points Schemes 2017 Constituency Phase II Projects (Lot-6) at Balal Masallachin Yan Izala, Zaburan Quarters and Falwayar Yandaru in Gumel Constituency	FGPC/23/2018/VOL.I/21	Jag & H Integrated	5,235,548.00	Min of Water Resources	8 weeks
27	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II ( Lot-7) at Rataye In Kanya Babba Constituency Babura Local Govt Area.	FGPC/52/2018/VOL.I/21	DEETECH NIGERIA LTD	6,968,430.00	Min of Water Resources	8 weeks
28	1/24/2018	Construction of (1No.) Solar Powered Supply Scheme 2017 Constituency Phase II Project (Lot-6) at Dorawa in Kanya Babba Constituency, Babura Local Govt Area.	FGPC/51/2018/VOL.I/22	DEETECH NIGERIA LTD	6,968,430.00	Min of Water Resources	8 weeks
29	1/24/2018	Construction of (3No) Handpumps water Supply Schemes 2017 Constituency Phase II Project (Lot-18) at Koko Fulanin Dan Uwal and Yayi In Kanya Babba Constituency of Babura Local Government area.	FGPC/32/2018/VOL.I/21	DEETECH NIGERIA LTD	2,400,300.00	Min of Water Resources	8 weeks
30	1/24/2018	Constr of (1No.) Slar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-2) at Dodai in Gwiwa Constituency	FGPC/35/2018/VOL.I/21	JigNaj Global Construction	6,968,430.00	Min of Water Resources	8 weeks
31	11/6/2018	Constr of (8No.) Hand pumps Supply Schemes 2017 Constituency Project Phase II (Lot-9) at Kulgare G. Mai-unguwa Umaru, Forore, Gidan Iliyasu, Gidan Alhaji Gajere, Gidan Hajja Gwiwa, Daragin Fulani and Bengel in Gwiwa Constituency	FGPC/14/2018/VOL.I/24	JigNaj Global Construction	6,400,800.00	Min of Water Resources	8 weeks
32	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-1) at Buntusu in Gwiwa Constituency	FGPC/34/2018/VOL.I/21	JigNaj Global Construction	6,968,430.00	Min of Water Resources	8 weeks
33	1/24/2018	Construction of (1No.) Solar Powered water Supply Schemes 2018 Constituency Phase II (Lot-5) at Doda/Mori in Gwiwa Constituency	FGPC/74/2018/VOL.I/21	DARAJI AND SONS NIG LTD	6,968,430.00	Min of Water Resources	8 weeks
34	1/24/2018	Construction of (1No.) Solar Powered water supply Scheme 2017 Constituency project Phase II (Lot-3) at Jammaje Maharba in Gwiwa Constituency	FGPC/36/2018/VOL.I/21	DARAJI AND SONS NIG LTD	6,968,430.00	Min of Water Resources	8 weeks
35	1/24/2018	Constr of (10No.) Hand Pumps Water Suppy Schemes 2017 Constituency Phase II Projects (Lot-5) at Kwakwado Fulani, Kabawa, Danbagaje Fulani, Rigar Dumu Dakau, Fulanin Fankami, Gana , Gwallawa Unguwar Kole, Jama'ar Dan Maigari and Ribinji in Garki Constituency	FGPC/17/2018/VOL.I/21	Loyalty Properties	7,980,000.00	Min of Water Resources	8 weeks
		BalC/F			325,847,027.79		



S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		<b>BAL B/F</b>			<b>325,847,027.79</b>		
36	1/24/2018	Construction of (6No.) Hand Pumps Supply Schemes 2017 Constituency Project Phase II (Lot-10) at Faskarau, Fulanin Siminti, Fulanin Askandu, Turmi, Kaujiwa and Bayin Kwari in Kaugama Constituency	FGPC/26/2018/VOL.I/20	ADZ GLOBAL SERV	4,803,750.00	Min of Water Resources	8 weeks
37	1/24/2018	Construction of (5No.) Hand Pumps Water Supply Schemes 2017 Constituency Project Phase II (Lot-11) at Bujaye Fulani, Fulanin Mainono, Gidan Maikudu, Hardo Dan Meran and Hardo Babandi in Maigatari Constituency.	FGPC/27/2018/VOL.I/21	NADADA VENTURES LTD	3,969,000.00	Min of Water Resources	8 weeks
38	1/24/2018	Installation of (6No.) Solar So flex pumps Water Supply Schemes 2017 Constituency phase II (Lot-42) at Chaichai, tsagur, Dallari, Dingare and Beguwa and Bulatu in Ringim Constituency	FGPC/22/2018/VOL.I/21	Prestige Integrated Serv	5,391,222.00	Min of Water Resources	8 weeks
39	1/24/2018	Construction of (10No.) Hand pumps water supply schemes 2017 constituency project Phase II (Lot-13) at Riniyal Daushe, Kyuido Zabur, Chori Fulani Galadi, Malamawa Yan Dutse, Fadama Da'awa, Gidan Dinya, Tsohuwa and Gidan Dinya Sabuwa in Ringim Constituency	FGPC/24/2018/VOL.I/21	Marb Engineering Mult	8,001,000.00	Min of Water Resources	8 weeks
40	1/24/2018	Construction of (1No.) Hand Pump water supply schemes 2017 Constituency project Phase-II (Lot-12) at Malam Madori Kanpala G/Mumini in Malam Madori Constituency	FGPC/25/2018/VOL.I/21	RAMADAN CONST NIG LTD	800,000.00	Min of Water Resources	8 weeks
41	1/24/2018	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-40) at Sabon Garin Tsirma in Kiyawa Constituency	FGPC/42/2018/VOL.I/21	DEMASTBO VENT LTD	6,968,430.00	Min of Water Resources	8 weeks
42	1/24/2018	Construction of (1No.) Solar Powered Water Supply Schemes 2017 Constituency Phase II Project (Lot-15) at Malaluwa in Fagam Constituency Gwaram Local Govt Area.	FGPC/37/2018/VOL.I/21	Loyalty Properties Ltd	6,968,430.00	Min of Water Resources	8 week
43	1/24/2018	Construction of 91No.) Solar Powered water supply scheme 2017 constituency Phase II Project (Lot-16) at Gambawa in Miga Constituency	FGPC/38/2018/VOL.I/21	Loyalty Properties	6,968,430.00	Min of Water Resources	8 weeks
44	1/29/2018	Construction of Juvenile Prison, Gate Lodge, Mosque, classroom and Perimeter wall at Babura	FGPC/132/2016/VOL.I/23	NAILA MULTI SERV	21,215,830.23	Min of Justice	
45	1/31/2018	Electrification Project (Lot-2) at Janbiri Village in Birnin Kudu local Govt Area.	FGPC/6/2018/VOL.I/9	Al-Sabur Global Ltd	19,005,680.68	Min of Works & Transport	12 weeks
46	1/31/2018	Electrification Project (Lot-6) at Maituruniya Village in gumel Local Govt	FGPC/10/2018/VOL.I/9	Alpha Power Energy	22,569,869.93	Min of Works & Transport	12 weeks
47	1/31/2018	Electrification Project (Lot-9) at Takwasa Village In Babura Local Govt Area	FGPC/13/2018/VOL.I/9	BABANDOKI GEN ENT	47,166,504.58	Min of Works 7 Transport	12 weeks
48	1/31/2018	Electrification Project (Lot-5) at Gafasa Village in Kafin Hausa Local Govt Area	FGPC/9/2018/VOL.I/9	A+ TECH INTEGRATED	13,736,803.51	Min of Works & Transport	12 weeks
49	1/31/2018	Electrification Project (Lot-1) at Malaluwa Village in Gwaram Local Govt Area	FGPC/5/2018/VOL.I/9	BABAN DOKI GEN ENTER	21,708,400.82	Min of Works & Transport	12 weeks
50	1/31/2018	Electrification Project (Lot-3) at Korama Village in Kiyawa Local Govt Area	FGPC/7/2018/VOL.I/9	Xtrax-99 Integrated Serv	23,317,133.91	Min of Works & Transport	12 Weeks
51	1/31/2018	Electrification Project (Lot-4) at Buguwa Village in Malam Madori Local Govt Area	FGPC/8/2018/VOL.I/9	SAHIH ENGINEERING SERV	12,552,186.41	Min of Works & Transport	12 weeks
52	1/31/2018	Electrification Project (Lot-7) at Amanga Village In Sule Tankarkar Local Govt Area	FGPC/11/2018/VOL.I/9	Nabeelah Nig Ltd	26,858,433.95	Min of Works & Transport	12 weeks
53	1/31/2018	Electrification Project (Lot-8) at Habatsai Village in Gagarawa Local gov't Area	FGPC/12/2018/VOL.I/9	NGALOMA ENTER LTD	19,245,588.08	Min of Works & Tansport	12 weeks
54	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-27) at Gacharam in Guri Constituency.	FGPC/65/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
55	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-22) at Babar Duniya Kuka Yasku in Maigatari Constituency.	FGPC/63/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
		<b>Bal.C/F</b>			<b>611,030,581.89</b>		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRY	COMP. PERIOD
		BAL. B/F			611,030,581.89		
56	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-30) at Kadamu Kwari Tashena in M/madori Constituency.	FGPC/69/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
57	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-32) at Kirfowa Dunari in M/madori Constituency.	FGPC/71/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
58	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-31) at Kirfowa Dunari in M/madori Constituency.	FGPC/70/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
59	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-8) at Banlada in Kanya Babba Constituency , Babura LGA.	FGPC/62/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
60	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-23) at Gwabgo Galadi in Maigatari Constituency.	FGPC/64/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
61	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-28) at Dorowaji in Guri Constituency.	FGPC/66/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
62	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-29) at Kadamu tudu tashena in M/madori Constituency.	FGPC/68/2018/VOL.I/21	Limis Brothers & Co.	6,968,430.00	Min. Water Resources	8 weeks
63	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-11) at Manga (Takwasa ward) in Babura Constituency.	FGPC/49/2018/VOL.I/21	Mufabamex Concept	6,968,430.00	Min. Water Resources	8 weeks
64	24/1/2018	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-12) at Uguwar Naino (Takwasa ward) in Babura Constituency.	FGPC/50/2018/VOL.I/21	Mufabamex Concept	6,968,430.00	Min. Water Resources	8 weeks
65	24/1/2018	Constr. of (2no.) Hand pumps water supply schemes 2017 Constituency Phase II Projects (LOT-1) at Jan mutum and Muni in Babura Constituency.	FGPC/21/2018/VOL.I/21	Mufabamex Concept	1,600,000.00	Min. Water Resources	8 weeks
66	24/1/2018	Constr. of (7no.) Hand pumps water supply schemes 2017 Constituency Phase II Projects (LOT-7) at Rigar Mabara Zugobiya, Rigar Lamido Kawu a. Umaru Tela, Rigar baba Saje, Rigar baba Jaji, Malam yakubu mai Alewa, Abunabo and New site qtrs. Guri in Guri Constituency.	FGPC/16/2018/VOL.I/21	Limis Brothers & Co.	5,602,905.00	Min. Water Resources	8 weeks
67	24/1/2018	Constr. of (17no.) Hand pumps water supply schemes 2017 Constituency Phase II Projects (LOT-7) at Hadagur, Tijjanai, Rigar Ahmadu, malumawar Kwari, Malumawar Jigawa, Shiggau, Sosun gabas , garin kudu turenai, Yambo, Jalingo Shamakeri, Kila Sabuwa, Gumurwa A. Ya'u , Gwadewa, Fulanin Kaigamari, Abbori Kudu, yayarin Fulani and Rigar Isa in Bulangu Constituency of K/Hausa LGA.	FGPC/31/2018/VOL.I/21	Bulangu Drilling Serv.	13,610,625.00	Min. Water Resources	8 weeks
		Bal.C/F			694,559,981.89		
			4				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		BAL B/F			694,559,981.89		
68	8/2/2018	Electrification Project at Ubba Village in Kaugama Local Govt Area	FGPC/104/2018/VOL.I/7	Babandoki Gen. Ent. Ltd.	37,455,532.00	Min of Works	12 Weeks
69	8/2/2018	Electrification Project at Unguwar Yarima Village in Kazaure Local Govt Area	FGPC/105/2018/VOL.I/7	Ngaloma Constr Com	56,372,998.38	Min of Works	16 weeks
70	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-1) at Machibina in Auyo Constituency.	FGPC/98/2018/VOL.I/18	A+Tech Integrated Nig Ltd.	6,968,535.00	Min of Water Resources	8 weeks
71	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-33) at Kangarwa in Maigatari Constituency.	FGPC/102/2018/VOL.I/18	AHF Global Services	6,968,535.00	Min of Water Resources	8 weeks
72	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-32) at Garin Tsirya in Maigatari Constituency.	FGPC/101/2018/VOL.I/18	AHF Global Services	6,968,535.00	Min of Water Resources	8 weeks
73	27/3/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-30) at Kakaburi in Hadejia Constituency.	FGPC/100/2018/VOL.I/20	AG Global Golden Services	6,968,514.00	Min of Water Resources	8 weeks
74	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-29) at Bayan Aminu Yusuf in Hadejia Constituency.	FGPC/99/2018/VOL.I/18	AG Global Golden Services	6,968,482.50	Min of Water Resources	8 weeks
75	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-3) at Garin Tudu in Birniwa Constituency.	FGPC/82/2018/VOL.I/18	Deetech Nig Ltd.	6,980,190.00	Min of Water Resources	8 weeks
76	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-19) at Masama in Sule Tankarkar Constituency.	FGPC/93/2018/VOL.I/18	Al-Kasam Jannah Nig Ltd.	6,968,430.00	Min of Water Resources	8 weeks
77	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-21) at Zango in Kanya Babba Constituency, Babura Local Govt Area.	FGPC/84/2018/VOL.I/18	Deetech Nig Ltd.	6,980,190.00	Min of Water Resources	8 weeks
78	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-20) at Lamintani in Kanya Babba Constituency, Babura Local Govt Area.	FGPC/83/2018/VOL.I/18	Deetech Nig Ltd.	6,980,190.00	Min of Water Resources	8 weeks
79	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-25) at Shaunakin Kafin Hausa Constituency.	FGPC/129/2018/VOL.I/18	Demastbo Ventures Ltd.	6,968,514.00	Min of Water Resources	8 weeks
80	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-8) at Tsakuwawa in Miga Constituency.	FGPC/115/2018/VOL.I/18	Amia Integ. Service Nig Ltd.	6,968,829.00	Min of Water Resources	8 weeks
81	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-37) at Kadawawa in Jahun Constituency.	FGPC/94/2018/VOL.I/18	Na'ayi Resouces Ltd	6,968,514.00	Min of Water Resources	8 weeks
82	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-9) at Tsakuwawa in Miga Constituency.	FGPC/116/2018/VOL.I/18	Amia Integ. Service Nig Ltd.	4,999,998.90	Min of Water Resources	8 weeks
83	6/2/2018	Construction of Hand Pumps Water supply scheme 2017 Constituency Phase III projects (Lot-14) at Barinje and Santar Tsaye in Roni Constituency.	FGPC/126/2018/VOL.I/18	HikimaSynergy Gen Entp Nig	1,601,670.00	Min of Water Resources	8 weeks
84	6/2/2018	Construction of Hand Pumps Water supply scheme 2017 Constituency Phase III projects (Lot-15) at Achana, Kattori, Kore, Halilu Wala dama, Alkalawa, Gambawa "A" Gambawa "B" in Kafin Hausa Constituency.	FGPC/125/2018/VOL.I/19	Demastbo Ventures Ltd.	5,604,375.00	Min of Water Resources	8 weeks
		Bal.C/F					
			5		884,252,014.67		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT	EXECUTING MINISTRIES	COMP. PERIOD
					(N)		
		BAL. B/F			884,252,014.67		
85	6/2/2018	Construction of Hand Pumps Water supply scheme 2017 Constituency Phase III projects (Lot-12) Rigar Amina, Dunguzu, Larabar Wulari, Ashirfa and Harba in Kiyawa Constituency.	FGPC/128/2018/VOL.I/18	Demastbo Ventures Ltd.	4,500,000.00	Min of Water Resources	8 weeks
86	7/2/2018	Construction of Solar Powered Water supply scheme (Phase I) as Constituency project at Goruba in Birniwa Constituency.	FGPC/110/2017/VOL.I/15	ADZ Global Services Ltd.	6,968,010.00	Min of Water Resources	8 weeks
87	7/2/2018	Conversion of Motorized Boreholes to Solar Powered Water supply at Garki main Station in Garki Local Govt Area.	FGPC/76/2018/VOL.I/18	Sims Global Resources	34,070,557.50	Min of Water Resources	12 Weeks
88	6/2/2018	Construction of Hand Pumps Water supply schemes 2017 Constituency Phase III projects (Lot-2) at Kachi-Gida unguwar Dabinai, Fagoji unguwar kofa, Jigawar Tsada-unguwar Gandu, Rankwaci, Galamawa, Kandi, Abanderi, Rijiyar Dalla, Malamawa Gari, Barangu A, Zangon Fado, Hammayayi, Kunkuru, Sakwaya, Kauyen Kaya and Kolori in Dutse Constituency.	FGPC/97/2018/VOL.I/18	Loyalty Properties Ltd.	12,754,560.00	Min of Water Resources	8 weeks
89	6/2/2018	Construction of Hand Pumps Water supply Schemes 2017 Constituency Phase III projects (Lot-13) at Malam madori, Yalwan bujiri, Toni kutara, kashin dila karama, Nasarawa Guri Bura, Jakunawa Fulani, Jidda Kamfala and Malam madori Shirinya in Malam madori Constituency.	FGPC/108/2018/VOL.I/18	Ramadan Constr Compn Ltd	6,375,560.00	Min of Water Resources	8 weeks
90	15/2/2018	Rehabilitation of (1No.) Solar Powered water supply scheme 2017 Constituency Phase III projects (Lot-9) at Tsakuwawa in Miga Constituency.	FGPC/116/2018/VOL.I/20	Amia Integ. Service Nig Ltd.	4,999,998.90	Min of Water Resources	8 weeks
91	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-6) at Garun Gabas in Malam madori Constituency	FGPC/85/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
92	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-5) at Makwalla in Malam madori Constituency	FGPC/86/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
93	6/3/2018	Constr of Block of 2no. Classroom Islamiyya (1no.) 3rd phase 2017 constituency projects (Lot-5) at Gagarawa Tasha in Gagarawa Constituency.	FGPC/170/2018/VOL.I/5	Al-Nasybi Gen. Entp.	3,273,205.00	Min of Education	5 weeks
94	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-22) at Harbatsa in Kanya Babba Constituency babura Local Govt Area.	FGPC/88/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
95	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-26) at Unguwar Maman Wale in Hadejia Constituency.	FGPC/89/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
96	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-27) at Bello Bayi in Hadejia Constituency.	FGPC/90/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
97	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-28) at Unguwar Malam Aye in Hadejia Constituency.	FGPC/91/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
98	6/2/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-31) at Gaugara in Maigatari Constituency.	FGPC/92/2018/VOL.I/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
99	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-4) at Misewa in Birniwa Constituency.	FGPC/109/2018/VOL.I/18	Alh. Umaru Baban Doki Nig	6,921,600.00	Min of Water Resources	8 weeks
		Bal.C/F			1,012,894,883.57		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
<b>BAL B/F</b>					<b>1,012,894,883.57</b>		
100	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-15) at Galdimari in Guri Constituency.	FGPC/110/2018/VOL1/18	A.Y.H. Invest. Com. Nig. Ltd.	6,921,600.00	Min of Water Resources	8 weeks
101	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-16) at Arin in Guri Constituency.	FGPC/111/2018/VOL1/18	A.Y.H. Invest. Com. Nig. Ltd.	6,921,600.00	Min of Water Resources	8 weeks
102	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-17) at Margadu in Guri Constituency.	FGPC/112/2018/VOL1/18	A.Y.H. Invest. Com. Nig. Ltd.	6,921,600.00	Min of Water Resources	8 weeks
103	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-18) at Dole in Guri Constituency.	FGPC/113/2018/VOL1/18	A.Y.H. Invest. Com. Nig. Ltd.	6,921,600.00	Min of Water Resources	8 weeks
104	6/2/2018	Construction of Hand pump water supply scheme 2017 Constituency phase III Projects (Lot-7) at Wareri and Boarding Primary School Guri in Guri Constituency.	FGPC/114/2018/VOL1/18	A.Y.H. Invest. Com. Nig. Ltd.	1,599,570.00	Min of Water Resources	8 weeks
105	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-39) at Jama'ar Suga in Kirikasamma Constituency.	FGPC/134/2018/VOL1/18	Bulangu Drilling Services	6,968,430.00	Min of Water Resources	8 weeks
106	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-23) at Bule in Babura Constituency.	FGPC/77/2018/VOL1/17	Mufabamex Concept Ltd.	6,968,514.00	Min of Water Resources	8 Weeks
107	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-2) at Yarda in Birniwa Constituency.	FGPC/78/2018/VOL1/18	Mufabamex Concept Ltd.	6,968,514.00	Min of Water Resources	8 Weeks
108	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-24) at Dan Zago in Babura Constituency.	FGPC/80/2017/VOL1/18	Mufabamex Concept Ltd.	6,968,514.00	Min of Water Resources	8 Weeks
109	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-36) at Zagada Tsofuwa in Gagarawa Constituency.	FGPC/79/2018/VOL1/18	Mufabamex Concept Ltd.	6,968,514.00	Min of Water Resources	8 Weeks
121	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-10) at Yayari in Balangu Constituency, Kafin Hausa Local Govt Area.	FGPC/117/2018/VOL1/18	Bulangu Drilling Services	6,968,430.00	Min of Water Resources	8 Weeks
122	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-11) at Zangun Gari in Bulangu Constituency, Kafin Hausa Local Govt Area.	FGPC/118/2018/VOL1/18	Bulangu Drilling Services	6,968,430.00	Min of Water Resources	8 Weeks
123	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-12) at Shuweri Malumawa in Balangu Constituency, Kafin Hausa Local Govt Area.	FGPC/119/2018/VOL1/18	Bulangu Drilling Services	6,968,430.00	Min of Water Resources	8 Weeks
124	28/3/2018	Construction of (8No.) Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-9) at Gidan Kuka, Mamajo, Bausina, Duduma, Salawa, Karori, Kyara Karama and Dukawa in K/Hausa Constituency.	FGPC/124/2018/VOL1/21	Mugin Invest. Nig. Ltd.	6,380,808.00	Min of Water Resources	8 Weeks
125	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-38) at Faru in Kazaure Constituency	FGPC/122/2018/VOL1/18	Zone I Engr. Consultant Ltd	6,965,017.00	Min of Water Resources	8 Weeks
126	6/2/2018	Construction of (2No.) Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-11) at Kaiwari and Fandun in Kirikasamma Constituency.	FGPC/127/2018/VOL1/18	Alh Umar BabanDoki Nig Ltd	1,595,160.00	Min of Water Resources	8 Weeks
127	22/2/2018	Construction of (6No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-10) at Faskarau, Ubba, Fulanin Askandu, Turmi, Kanjuwa and Bayin Kwari in Kaugama Constituency.	FGPC/26/2017/VOL1/23	ADZ Global Services Ltd.	4,803,750.00	Min of Water Resources	8 Weeks
128	22/2/2018	Construction of (5No.) Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-5) at Jamilu Gambo, Hardo Gako, Fulanin Zuge, kanjau and Fulanin G/Baushe in Gumel Constituency.	FGPC/123/2018/VOL1/20	Jag & H Intgrt Services Ltd	4,003,125.00	Min of Water Resources	8 Weeks
<b>Bal.C/F</b>					<b>1,121,676,489.57</b>		
			7				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		BAL B/F			1,121,676,489.57		
129	27/2/2018	Construction of (10No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-13) at Riniyal, Fulanin Ganjin Gebi, Kyuido zuba, Chori Fulani, Galadai, Zangon Kanya Makabarta, Fadama, Da'awa Gidan Dinya Tsohuwa and Gidan Dinya Sabuwa in Ringim Constituency.	FGPC/24/2018/VOL.1/24	Marb Engr. & Multi Services	8,001,000.00	Min of Water Resources	8 Weeks
130	24/1/2018	Construction of (2No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-1) at Jan Mutum and Muni in Babura Constituency.	FGPC/21/2018/VOL.1/21	Mufabamex Concept Ltd.	1,600,000.00	Min of Water Resources	8 Weeks
131	24/1/2018	Construction of (7No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-7) at Rigar mabara zugobiya, Rigar Lamido Kawu a. Umaru Tela, Rigar Baba Saje, Rigar Baba Jaji, Malam Yakuba mai Alewa, Abunabo and new Site Quarters Guri in Guri Constituency.	FGPC/16/2018/VOL.1/21	Limis Brothers & Co.	5,602,905.00	Min of Water Resources	8 Weeks
132	24/1/2018	Construction of (17No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-17) at Hadagur, Tijjanai, Rigar Ahmadu, Malumawr Kwari, Malumawar Jigawa, Shiggu, Sosun Gabas, Garin Kudu Tureni, Yambo, Jalingo Shamakeri, Kila Sabuwa, Gumurwa A. Ya'u, Gwadewa, Fulanin Kaigamari, Abbori Kudu, Yayarin Fulani and Rigar Isa in Bulangu Constituency of Balangu Kafin Hausa Local Govt Area.	FGPC/31/2018/VOL.1/21	Bulangu Drilling Services	13,610,625.00	Min of Water Resources	8 Weeks
133	6/2/2018	Construction of Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-1) at Ribinji, Gangara Hanware, Mudurin Dan Zago, Kyara, Damu and Gadawa in Babura Constituency.	FGPC/81/2018/VOL.1/18	Mufabamex Concept Ltd.	4,803,000.00	Min of Water Resources	8 Weeks
134	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-13) at Gasanya in Auyo Constituency.	FGPC/60/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
135	24/1/2018	Construction of (9No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-8) at Gidan Iliyasu, Mai Goro, Falari Burburwa, Zulkiya Kila, Kila by pass, Sara cikin gari, Kuka manoma, Kafin torto and Fiji in Gwaram Constituency.	FGPC/15/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	7,202,791.35	Min of Water Resources	8 Weeks
136	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-33) at Kadeta in Gagarawa Constituency.	FGPC/53/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
137	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-34) at Magaji in Gagarawa Constituency.	FGPC/54/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
138	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-35) at Limawa Kofar Arewa in Gumel Constituency.	FGPC/55/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
139	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-36) at Rijiyar Mabaffa Zango in Gumel Constituency.	FGPC/56/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
140	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-37) at Masallacin Juma'a Sabuwar Gwaram in Gwaram Constituency.	FGPC/57/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
141	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-38) at Tsangarwa Fada in Gwaram Constituency.	FGPC/58/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
		BalC/F			1,211,275,820.92		
			8				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		BAL B/F			1,211,275,820.92		
143	24/1/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-14) at Mashagwar in Auyo Constituency.	FGPC/61/2018/VOL.1/21	A.A. Aljazeera Agro Proc.	6,968,430.00	Min of Water Resources	8 Weeks
144	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-34) at Garawa in Mai gatari Constituency.	FGPC/106/2018/VOL.1/18	Alh Umar BabanDoki Nig Ltd	6,927,900.00	Min of Water Resources	8 Weeks
145	6/2/2018	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-35) at Maitukuta in Mai gatari Constituency.	FGPC/107/2018/VOL.1/18	Alh Umar BabanDoki Nig Ltd	6,927,900.00	Min of Water Resources	8 Weeks
146	9/3/2018	Installation of (6No.) Solar SQ Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-42) at Gidan Ari, Kwartawa, Dallari, Dingare, Sankara and Bulatu in Ringim Constituency.	FGPC/22/2018/VOL.1/35	Prestige Integrated Service	5,391,222.00	Min of Water Resources	8 Weeks
147	26/2/2018	Electrification project at Kwazalewa/Kununu Village in Kafin Hausa Local Govt Area.	FGPC/140/2018/VOL.1/6	Kawu Nig. Ltd.	8,641,430.91	Min of Works	12 Weeks
148	22/2/2018	Rural Electrification Project (Lot-14) at Yalwan Zandam Nagogo Village in Gwaram Local Govt Area	FGPC/137/2018/VOL.1/8	Kanadhi Global Link Ltd.	30,755,655.17	Min of Works	12 weeks
149	22/2/2018	Rural Electrification Project (Lot-15) at Aducuwa Village in Miga Local Govt Area	FGPC/138/2018/VOL.1/8	Al-sabur Global Nig.	30,050,716.26	Min of Works	12 weeks
150	19/2/2018	Rural Electrification project at Zugai Village in Roni Local Govt Area	FGPC/135/2018/VOL.1/8	Pullad Global Consultant	53,152,553.53	Min of Works	12 weeks
151	19/2/2018	Rural Electrification project at Rataye Village in Babura Local Govt Area	FGPC/136/2018/VOL.1/8	Babandoki Gen. Ent. Ltd.	41,587,283.43	Min of Works	12 weeks
152	12/3/2018	Renovation of Juma'at Prayer Mosques at Tsadawa, Abakura and Tsinaho in Taura Constituency.	FGPC/276/2018/VOL.1/10	Dan Kwara Maijimina Nig. Ltd	10,258,059.52	Cabinet Office	12 weeks
153	30/1/2018	Construction of Drainages at Ashuran Chiroma Town, Kafin Hausa Local Govt Area	FGPC/4/2018/VOL.1/6	Sukudai Construct. Nig. Ltd.	21,101,815.80	Min of Environment	16 weeks
154	31/1/2018	Electrification Project (Lot-2) at Janbiri Village in Birnin Kudu Local Govt Area.	FGPC/6/2018/VOL.1/19	Al Sabur Global Links Nig. Ltd.	19,005,680.68	Min of Works	12 weeks
155	22/2/18	Rural Electrification Project (Lot-16) at Fandum Jigawa Village in Kirikasamma Local Govt Area.	FGPC/139/2018/VOL.1/8	Xtrax-99 Intgr Service Nig. Ltd.	32,695,076.31	Min of Works	12 weeks
156	6/2/2018	Construction of Hand Pumps Water Supply Schemes 2017 Constituency Phase III Projects (Lot-8) at Yola Jahun, Kafin Baka, G. Ganaki Gauza, Kulawa Fulani, Tazara Tudu, Tsalliya Katagun, Yarkasuwa, Bayan Asibiti, Dogawa Gabas, Kofar Gabas, Gidan Kuka, Gangaren Kwalta, Bayan Tasha, Dina, Kadirawa, Tsole, Buda, KanwaMakarantar Bako, Sabuwar Aujara, Albasu, Debi, Kargo Gulai, Makarantar Bako and Tazara Kanawa in Jahun Constituency.	FGPC/95/2018/VOL.1/20	Na'ayi Resouces Ltd.	19,141,920.00	Min of Water Resources	8 weeks
157	6/2/2018	Construction of (15No.) Water Collection Point 2017 Constituency Phase III Projects (Lot-3) at Medu (5No.), Gagarawa Tasha (5No.) and Gagarawa Gari (5No.) in Gagarawa Constituency	FGPC/131/2018/VOL.1/18	Jag & H Integ. Services Ltd.	19,679,955.00	Min of Water Resources	8 weeks
		BalC/F			1,523,561,419.53		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		BAL B/F			1,523,561,419.53		
159	6/2/2018	Construction of (10No.) Water Collection point 2017 Constituency Phase III Projects (Lot-6) at Kofar Saja, Bariki, Zaburan, Yankifi, Gidan Komarado, Zuwo, Garin Gambo, Abuja Quarters, Reran Gama Fada and Mahuta in Gumel Constituency.	FGPC/133/2018/VOL.1/18	Jag & H Integ. Services Ltd.	13,119,970.00	Min of Water Resources	8 weeks
160	6/2/2018	Construction of (2No.) Water Collection point 2017 Constituency Phase III Projects (Lot-4) at Garki Arewa and Garki Sabuwar Unguwa in Garki Constituency.	FGPC/132/2018/VOL.1/18	Jag & H Integ. Services Ltd.	2,623,994.00	Min of Water Resources	8 weeks
161	20/2/2018	Construction of (4No.) Water collection Point Schemes 2017 Constituency Phase II Project (Lot-6) at Kofar Kudu, Masallacin Yan Izala, Zaburan Quarters and Kattakai in Gumel Constituency.	FGPC/23/2018/VOL.1/24	Jag & H Integ. Services Ltd.	5,235,548.00	Min of Water Resources	8 weeks
162	13/2/2018	Construction of Collapsed Wall-fence at Maigatari Export processing Zone	MOC/S/ADM/42/VOL.1/XXX	Amia Integ. Service Nig Ltd.	7,326,370.30	Ministry of Commerce	4 weeks
163	20/02/2018	Construction of Aujara acces Road Project (1.65KM) (Consultancy services)	MOW&T/PROJ/SEC/1	UKM CIVL Eng. Consultant	1,695,056.99	Min of Works	8 Weeks
164	8/3/2018	Up[grading of Malam Madori Primary Health Centre (PHC) to General Hospital.	FGPC/149/2018/VOL.1/7	Sassauchi Multi Trade Inve	92,843,480.81	Min of Health	16 weeks
165	6/3/2018	Construction of Block of 2No. Classroom Islamiya (5No.) 3rd Phase 2017 Constituency Projects (Lot-10) at Waso, Majala, Jarkasa, Kwarko and Kundum in Fagam Constituency, Gwaram Local Govt Area.	FGPC/173/2018/VOL.1/12	G.M. Sara & Sons Ltd.	16,284,444.75	Min of Education	13 weeks
166	6/2/2018	Construction of Hand Pumps Water Supply Scheme 2017 Constituency Phase III Projects (Lot-10) at Unguwar Faru in Kazaure Constituency.	FGPC/96/2018/VOL.1/18	Na'ayi Resouces Ltd.	797,580.00	Min of Water	8 weeks
167	6/3/2018	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-16) at Lautai in Garki Constituency.	FGPC/176/2018/VOL.1/15	Jag & H Integ. Services Ltd.	3,273,426.45	Min of Education	6 weeks
168	6/2/2018	Construction of (1No.) Solar Powered Water Supply Schemes 2017 Constituency Phase III Projects (Lot-13) at Eka in Gwiwa Constituency.	FGPC/120/2018/VOL.1/18	Daraji & Sons	6,968,430.00	Min of Water	8 weeks
169	6/3/2018	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-7) at Yalwa and Gandum Bundigoma in Malam madori Constituency.	FGPC/146/2018/VOL.1/15	Ramadan Constr Compn Ltd	9,180,832.35	Min of Education	9 weeks
170	6/3/2018	Construction of 1No. Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-13) at Agin and Garin Mijiya, in Malam madori Constituency.	FGPC/142/2018/VOL.1/12	Ramadan Constr Compn Ltd	6,458,537.40	Min of Education	5 weeks
171	6/3/2018	Completion Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-12) at Yalleman in Kaugama Constituency.	FGPC/163/2018/VOL.1/16	Danfatu & Sons,	5,200,236.05	Min of Education	3 weeks
172	6/3/2018	Construction of Block of 2No. Classroom Islamiya (2No.) 3rd Phase 2017 Constituency Projects (Lot-1) at Auyo Town in Auyo Constituency.	FGPC/165/2018/VOL.1/12	Nushe Business Resources	6,508,228.00	Min of Education	4 weeks
173	6/3/2018	Construction of Block of 2No. Classroom Islamiya (8No.) 3rd Phase 2017 Constituency Projects (Lot-4) at Gebiya, Takur Aduwa, Gadadin, Kachi Gari, Limawa, S/Maranjuwa, G/Sarki Maja and Yargaba in Dutse Constituency.	FGPC/169/2018/VOL.1/15	Alkasam Jannah Nig. Ltd.	26,185,642.00	Min of Education	10 weeks
		BalC/F			1,727,263,196.63		



S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		<b>BAL B/F</b>			<b>1,727,263,196.63</b>		
174	6/3/2018	Construction of 1No. Block of 3No. Classroom Islamiyya and (2No.) of Block of 2No. Classroom (3No.) 3rd Phase 2017 Constituency Projects (Lot-11) at Sabon Garin Yaya, Yanfari Majiya and Asayaya in Taura Constituency.	FGPC/177/2018/VOL.1/15	Nushe Business Resources	19,323,315.23	Min of Education	16 weeks
175	6/3/2018	Construction of 1No. Block of 2No. Classroom Islamiya School (3No.) 2nd Phase 2017 Constituency Projects (Lot-8) at Sabon gidan Ayanduwa, Galadimari and Kuge in Auyo Constituency.	FGPC/161/2018/VOL.1/16	A.U.A & Sons Nig. Ltd.	9,810,239.10	Min of Education	8 weeks
176	6/3/2018	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-3B) at Bore, Kwarinja and Kagadama in Buji Constituency.	FGPC/168/2018/VOL.1/15	A.U.A & Sons Nig. Ltd.	9,823,266.10	Min of Education	9 weeks
177	6/3/2018	Construction of Block of 2No. Classroom Islamiya (7No.) 3rd Phase 2017 Constituency Projects (Lot-3A) at Bakwanga, K/Makera, Gambasha, Lelankudu, Madabe, Chakwama and K/Madaki in Buji Constituency.	FGPC/167/2018/VOL.1/12	Yayarin Tukur Ventures Ltd.	19,646,512.20	Min of Education	10 weeks
178	6/3/2018	Construction of 1No. Block of 2No. Classroom Islamiya School (5No.) 2nd Phase 2017 Constituency Projects (Lot-2) at Gidan Kargo, Auno, Kwadigwai, kyari and Ganzarawa in Kafin Hausa Hausa Constituency.	FGPC/156/2018/VOL.1/17	Amm Manzo Nig. Ltd.	16,324,096.00	Min of Education	13 weeks
179	6/3/2018	Completion of 1No. Block of 4No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-3) at Garki Arewa in Garki Constituency.	FGPC/158/2018/VOL.1/16	MMZ Garki Constructioin Ltd	3,912,765.16	Min of Education	5 weeks
180	19/3/2018	Construction of 1No. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-11) at Gora maikasuwa in Roni Constituency.	FGPC/141/2018/VOL.1/16	Na'ayi Resources Nig. Ltd.	3,272,810.10	Min of Education	3 weeks
181	27/3/2018	Construction of Block of 2No. Classroom Islamiya (2No.) 3rd Phase 2017 Constituency Projects (Lot-13b) at Harbo tsohuwa and Mijirge in Jahun Constituency.	FGPC/144/2018/VOL.1/19	Yanduna Ventures Ltd.	6,548,837.40	Min of Education	6 weeks
182	27/3/2018	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-18) at Romi Kudu in Roni Constituency	FGPC/145/2018/VOL.1/12	Yanduna Ventures Ltd.	3,274,418.70	Min of Education	6 weeks
183	6/3/2018	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-6) at Ganguli in Kazaure Constituency	FGPC/171/2018/VOL.1/15	Na'ayi Resources Nig. Ltd.	3,260,277.45	Min of Education	5 weeks
184	6/3/2018	Construction of (1No.) Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-5) at Karkarna, Sada and Yalawa in Yankwashi Constituency	FGPC/160/2018/VOL.1/16	Granitoid Engr. Services Ltd.	3,273,606.00	Min of Education	3 weeks
185	6/3/2018	Construction of (1No.) Hand Pumps Water Supply Scheme 2017 Constituency Phase III Projects (Lot-16) at Gidan Dutse in Yankwashi Constituency	FGPC/130/2018/VOL.1/18	Granitoid Engr. Services Ltd.	806,100.00	Min of Water	8 weeks
186	6/3/2018	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-15) at Garin Magaji, Tasheguwa and Gadari in Kirikasamma Constituency.	FGPC/148/2018/VOL.1/12	Alh Umar Babandoki Nig Ltd	9,823,266.10	Min of Education	9 weeks
187	6/3/2018	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-8) at Tsagariwa in Miga Constituency.	FGPC/147/2018/VOL.1/13	Barde Global Concept	3,274,418.27	Min of Education	6 weeks
188	6/3/2018	Construction of (1No.) Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-1) at Bakwarda in Buji Constituency	FGPC/154/2018/VOL.1/16	Yayarin Tukur Nig. Ltd.	3,272,810.10	Min of Education	6 weeks
189	6/3/2018	Construction of (1No.) Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-10) at Kupsa in Birniwa Constituency.	FGPC/155/2018/VOL.1/16	Sassauchi Multi Trade Inve	3,272,810.10	Min of Education	6 weeks
		<b>Bal.C/F</b>			<b>1,846,182,744.64</b>		
			11				

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		BAL B/F			1,846,182,744.64		
190	6/3/2018	Construction of (1No.) Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-4) at Kankare and Kanya Babba cikin Gari in Kanya Babba Constituency, Babura Local Govt Area.	FGPC/157/2018/VOL.1/17	Deetech Nig Ltd.	6,528,054.82	Min of Education	6 weeks
191	13/3/2018	Renovation /Improvement Works at Gujungu Primary Health Care (PHC)	FGPC/181/2018/VOL.1/6	Dangata Memorial Invest Ltd	35,518,580.71	Min of Health	16 weeks
192	13/3/2018	Renovation of Ten (10No.) Staff Quarters at Dutse General Hospital.	FGPC/179/2018/VOL.1/6	Babandoki Gen. Ent. Nig Ltd.	65,775,118.09	Min of Health	16 weeks
193	13/3/2018	(Phase II) Renovation/Improvement Works at Babura General Hospital.	FGPC/180/2018/VOL.1/6	Dangata Memorial Invest Ltd	74,729,818.58	Min of Health	16 weeks
194	6/3/2018	Construction of (1No.) Block of 2No. Classroom Islamiya School (3No.) 2nd Phase 2017 Constituency Projects (Lot-6) at Babura kudu, Unguwar Gawo and Mudurin Gadi in Babura	FGPC/159/2018/VOL.1/16	Mufabamex Concept Ltd.	9,743,459.10	Min of Education	8 weeks
195	6/3/2018	Construction of (1No.) Block of 2No. Classroom Islamiya School (1No.) 3rd Phase 2017 Constituency Projects (Lot-122) at Babura town in Babura Constituency.	FGPC/172/2018/VOL.1/12	Mufabamex Concept Ltd.	3,278,505.00	Min of Education	6 weeks
196	6/3/2018	Construction of Block of 2No. Classroom Islamiya School (8No.) 3rd Phase 2017 Constituency Projects (Lot-2) at Kiyako, Unguwar ya, Dumus, Kuja, Mariri, Damau, Kafin Gana and Migawa in Birnin kudu Constituency.	FGPC/166/2018/VOL.1/15	Nushe Business Resources	25,956,912.00	Min of Education	10 weeks
197	6/3/2018	Construction of 1no. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-16) at GAJSS Jeke Gari in Sule Tankarkar Constituency.	FGPC/164/2018/VOL.1/16	Khairussabah Nig. Ltd.	3,224,219.90	Min of Education	6 weeks
198	6/3/2018	Construction of Block of 2No. Classroom Islamiya School (2No.) 3rd Phase 2017 Constituency Projects (Lot-19) at Kofar arewa and Shagari in Hadejia Constituency.	FGPC/178/2018/VOL.1/15	Jiffa Enterprises Ltd.	6,549,659.00	Min of Education	8 weeks
199	6/3/2018	Construction of 1no. Block of 2No. Classroom Islamiya School (3No.) 2nd Phase 2017 Constituency Projects (Lot-15) at Jangwano, Sankara Gabas and Sankara Arewa in Ringim	FGPC/153/2018/VOL.1/13	Nushe Business Resources	9,771,596.10	Min of Education	6 weeks
200	6/3/2018	Construction of 1no. Block of 2No. Classroom Islamiya School (5No.) 2nd Phase 2017 Constituency Projects (Lot-7) at Birnin kudu Gari, Bigidan, Yalwan damai, Kawo and Tukuda in Birnin Kudu Constituency.	FGPC/152/2018/VOL.1/13	Nushe Business Resources	16,210,948.50	Min of Education	13 weeks
201	6/2/2018	Constr of (1no.) Solar Powered water supply schemes 2017 constituency phase III projects (Lot-14) at Unguwar Dorawa in Gwiwa Constituency .	FGPC/121/2018/VOL.1/18	Jignaj Global Constr Ltd.	6,968,430.00	Min of Water Resources	8 weeks
202	24/01/2018	Constr of (1no.) Solar Powered water supply schemes 2017 constituency phase II projects (Lot-1) at Buntusu in Gwiwa Constituency .	FGPC/34/2018/VOL.1/21	Jignaj Global Constr Ltd.	6,968,430.00	Min of Water Resources	8 weeks
203	6/3/2018	Construction of Block of 2No. Classroom Islamiya School (1No.) 3rd Phase 2017 Constituency Projects (Lot-11) at Kuzuba in Kiyawa Constituency.	FGPC/174/2018/VOL.1/15	Demastbo Ventures Ltd.	3,232,666.50	Min of Education	6 weeks
204	19/3/2018	Construction of 1no. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-11) at Gora maikasawa in Roni Constituency.	FGPC/141/2018/VOL.1/16	Na'iy'a Resources Ltd.	3,272,810.10	Min of Education	6 weeks
		BalC/F			2,123,911,953.04		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		<b>BAL. B/F</b>			<b>2,123,911,953.04</b>		
205	26/4/2018	Upgrading and Conversion of Motorised Boreholes to Solar Powered at 7no. Towns water supply schemes (Kanya Babba in Babaura LGA, Danzomo in S/tankarkar LGA, Kudai in Constr./desilting of Drainages at Abuja, Nasarawa and Failed sections of Darin along	FGPC/185/2018/VOLI/9	SIMS GlobalResources	82,495,606.57	Min of Water Resources	16 weeks
206	10/4/2018	M/madori road in Gumel Town.	FGPC/184/2018/VOLI/9	Pullad Global Consultant	76,277,200.41	Min of Works	12 weeks
207	16/4/2018	Constr of 1no. Juma at prayer mosque 2017 constituency projects phase III remaining works (Lot-1) at Giginya Bakwai in Buji Constituency.	FGPC/198/2018/VOLI/10	K-Manu General Constr.	16,304,144.98	Cabinet Office	12 weeks
208	16/4/2018	Constr of 1no. Juma at prayer mosque 2017 constituency projects phase III remaining works (Lot-3) at Unguwar Malamawa in Gwiwa Constituency.	FGPC/200/2018/VOLI/10	Jignaj Global Constr.	14,497,202.48	Cabinet Office	12 weeks
209	24/4/2018	Constr of five (5) daily prayer mosques at Dantanoma Gidan Ruwan Sallau and Sabo Layi in Gumel Constituency.	FGPC/225/2017/VOLI/9	JAG & H Integrated	4,120,393.20	Cabinet Office	6 weeks
210	16/4/2018	Renov/Completion of 1no. Juma at prayer mosque 2017 constituency projects phase III Remaining works (Lot-1) at Garki Jibwis in Garki Constituency.	FGPC/202/2018/VOLI/10	JAG & H Integrated	10,088,567.00	Cabinet Office	12 weeks
211	16/4/2018	Constr of Wall fencing of Grave Yard 2017 constituency projects III remaining works (Lot-1) at Karkarna in Yankwashi Constituency.	FGPC/206/2018/VOLI/10	Granitoids Eng Services	7,914,578.47	Cabinet Office	12 weeks
212	27/4/2018	Constr of Dutse-Madobi-Katanga-Dangoni with Spur from Madobi to Baranda road (35.7km) Lot -1	FGPC/210/2018/VOLI/13	Gerawa Global Eng Ltd.	4,643,482,872.42	Min of Works	12 months
213	27/4/2018	Rehab/Asphalt Overlay of Babura-Yarkirya-Kuzunzumi road (49.4km) lot -5	FGPC/211/2018/VOLI/13	Gerawa Global Eng Ltd.	4,944,415,159.06	Min of Works	8 months
214	27/4/2018	Constr of Darai-Gilima road (9.5km) lot-2	FGPC/212/2018/VOLI/13	Alren Const. Co. Ltd.	2,492,310,165.97	Min of Works	8 months
215	27/4/2018	Constr of Gambara-Waza-Baranda with Spur to yalwa (16.8km) lot-3	FGPC/213/2018/VOLI/13	Alren Const. Co. Ltd.	3,194,083,855.93	Min of Works	10 months
216	27/4/2018	Constr of Access road from Harbo Sabuwa to Harbo Tsohuwa (1.52km) lot-9	FGPC/214/2018/VOLI/13	Retercha Co. Ltd.	241,058,058.35	Min of Works	4 months
217	30/4/2018	Constr of Kaugama township road (6.3km) lot-7	FGPC/215/2018/VOLI/13	Afdin Constr Co. Ltd.	1,333,357,771.41	Min of Works	12 months
218	30/4/2018	Constr of road Network at College of Education, Gumel (3.3km) lot-4	FGPC/216/2018/VOLI/13	H & M Nig. Ltd.	674,198,072.42	Min of Works	6 months
219	4/5/2018	Constr of Bariki-Munzarau-Tawakkalta-Turabu road (16.8km) lot-6	FGPC/217/2018/VOLI/13	CGC Nig. Ltd.	2,919,955,823.72	Min of Works	12 months
220	2/5/2018	Constr of Babura Township road (10.28km) lot-8	FGPC/218/2018/VOLI/13	Triacta Nig. Ltd.	2,624,756,218.01	Min of Works	10 months
221	12/4/2018	Constr of Jigawar Dan Ali-Maitsamiya-Sule Tankarkar-Dangwanki-Dankumbo feeder road with a Spur from Dankumbo to Matsatsagi (Additional work) 21.5km	FGPC/138/2016/VOLI/39	H & M Nig. Ltd.	364,397,616.45	Min of Works	4 months
222	25/4/2018	Supply and Installation of Medical equipments to the newly constructed 31no. BHC across the state.	FGPC/208/2018/VOLI/7	Mashasha Investment Ltd.	98,065,965.00	Min of Health	20 weeks
223	16/4/2018	Supply and Installation of Medical equipments to the newly constructed 31no. BHC across the state.	FGPC/196/2018/VOLI/10	G.M. Sara & Sons Ltd.	4,129,061.98	Cabinet Office	6 weeks
224	7/3/2018	Constr of 2no. Borehole and Pipeline route of water supply from matan Fada pump station to GSS Roni in Roni LGA. (Additional work)	FGPC/202/2017/VOLI/31	NE Global Eng Ltd.	4,474,386.00	Min of Education	8 weeks
225	4/5/2018	Constr of (1) five daily prayer mosque 2017 phase II Constituency projects (Lot-30) at Liman Mado (Bekarya ward) in Gumel Constituency.	FGPC/220/2018/VOLI/7	JAG & H Integ. Services	2,064,530.99	Cabinet Office	4 weeks
226	30/4/2018	Improvement of Hadejia town and its Environs water supply schemes at Proposed G/Gabas road NTA new pump station, Pipe line extension in Hadejia town 90mm 6 Bar (6mts) PVC, Geneating sets and transformer at various pump station and additional of 8no. 150mm 6"	FGPC/219/2018/VOLI/5	Land base Eng. Services	209,678,962.50	Min of Water Resources	6 months
		<b>BALANCE C/F</b>			<b>26,086,038,166.36</b>		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
<b>BALANCE B/F</b>					<b>26,086,038,166.36</b>		
227	25/4/2018	Constr of Wall fence, Gate and Gate House for the Proposed New School of Nursing and Midwifery Babura	FGPC/209/2018/VOLI/7	Babandoki Gen Enterprises	70,165,822.24	Min of Health	12 weeks
228	9/5/2018	Constr of 1no. Block of 2no. Classroom Islamiyya school (3no.) 2nd phase 2017 constituency projects (Lot-5) at Karkarna, Sada and Yalawa in Yankwashi Constituency.	FGPC/160/2018/VOLI/23	Granitoids Eng Services	9,820,818.00	Min of Education	13 weeks
229	10/5/2018	Electrification project at Katurje in Kafin Hausa Constituency, Kafin Hausa LGA.	FGPC/221/2018/VOLI/6	Kawu Nig. Ltd.	10,916,014.48	Min of Works	16 weeks
230	24/5/2018	Constr of 3no. Five daily prayer mosques 2017 constituency projects phase III Remaining works (Lot-4) at Tsohon Layi, fanisau and Kale in Jahun Constituency.	FGPC/197/2018/VOLI/10	Khairussabah Nig. Ltd.	6,139,592.97	Cabinet Office	6 weeks
231	16/4/2018	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-6A) at Lafiya in Fagam Constituency, Gwaram LGA.	FGPC/187/2018/VOLI/10	AGM & Sons Ltd.	8,105,235.83	Cabinet Office	12 weeks
232	16/4/2018	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-5) at Sunkuye and Suga in Kirikasamma Constituency.	FGPC/186/2018/VOLI/10	Alh Umaru Babandoki	16,539,295.58	Cabinet Office	12 weeks
233	16/4/2018	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-7) at Kiri-kasamma Gari in Kirikasamma Constituency.	FGPC/189/2018/VOLI/10	Alh Umaru Babandoki	17,176,291.17	Cabinet Office	12 weeks
234	16/4/2018	Constr /Renovation/Completion of prayer mosques 2017 Constituency projects phase III Remaining works (Lot-4) at Galambi Central mosque in Fagam Constituency, Gwaram LGA.	FGPC/191/2018/VOLI/10	Ramadan Constr Ltd.	16,011,630.21	Cabinet Office	12 weeks
235	16/4/2018	Renovation/Completion of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-8) at Maje in Taura Constituency.	FGPC/193/2018/VOLI/10	Nushe Business Resources	9,001,562.13	Cabinet Office	12 weeks
236	16/4/2018	Constr of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-8) at Danzaina in Taura Constituency.	FGPC/190/2018/VOLI/10	Nushe Business Resources	8,152,006.99	Cabinet Office	12 weeks
237	16/4/2018	Constr of 2no. Five daily prayer mosques 2017 Constituency projects phase III Remaining works (Lot-1) at Jama'ar Mezan and Turminjira in Bulangu Constituency, Kafin Hausa LGA.	FGPC/194/2018/VOLI/10	Kawu Nig. Ltd.	4,129,510.99	Cabinet Office	6 weeks
238	16/4/2018	Constr of 1no. Five daily prayer mosque 2017 constituency mosques 2017 Constituency projects phase III Remaining works (Lot-2) at Tigima in Auyo Constituency.	FGPC/195/2018/VOLI/10	AMM Manzo Nig. Ltd.	2,065,000.10	Cabinet Office	6 weeks
239	16/4/2018	Renovation/Completion of 1no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-5) at Yalleman Tijjanai in Kaugama Constituency.	FGPC/204/2018/VOLI/10	Danfatu & Sons Nig. Ltd.	16,955,433.85	Cabinet Office	12 weeks
240	16/4/2018	Constr of 2no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-2) at Unguwar Jibrin and Bultuwa in Kaugama Constituency.	FGPC/199/2018/VOLI/10	Danfatu & Sons Nig. Ltd.	16,304,133.98	Cabinet Office	12 weeks
<b>BALANCE C/F</b>					<b>26,297,520,514.88</b>		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
<b>BALANCE B/F</b>					<b>26,297,520,514.88</b>		
241	16/4/2018	Constr of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-6B) at Jaryanta in Fagam Constituency, Gwaram LGA.	FGPC/188/2018/VOLI/10	MARBS Eng & Multi Services	8,105,235.83	Cabinet Office	12 weeks
242	16/4/2018	Constr of 1no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-4) at Garin Chiroma in Gagarawa Constituency.	FGPC/201/2018/VOLI/10	Modang Nig Ltd.	9,527,340.25	Cabinet Office	12 weeks
243	16/4/2018	Renovation/Completion of 3no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-2) at Guduba, Dangole and Andaza in Kiyawa Constituency.	FGPC/203/2018/VOLI/10	Dematsbo Ventures Ltd.	17,599,744.78	Cabinet Office	12 weeks
244	16/4/2018	Renovation/Completion of 1no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-7) at Jarmai in Babura Constituency.	FGPC/192/2018/VOLI/10	Mufabamex Concept Nig Ltd.	1,387,468.70	Cabinet Office	12 weeks
245	17/4/2018	Constr of Drainages along College of Nursing road, Birnin Kudu town, B/Kudu LGA.	FGPC/207/2018/VOLI/6	Math Global Investment	96,169,036.59	Min of Environment	16 weeks
246	28/5/2018	Constr of 1no. Block of 2-classroom Islamiyya at Bakwarga in Buji Constituency 2017 (phase III)	FGPC/167B/2018/VOLI/4	Yayarin Tukur Nig Ltd.	3,269,819.70	Min of Education	6 weeks
247	30/5/2018	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-7) at Jigawar Mamman in Malam madori Constituency	FGPC/87/2018/VOLI/18	Limis Brothers & Co.	6,968,482.50	Min of Water Resources	8 weeks
248	30/5/2018	Upgrading of Gwaram Primary Health Centre to General Hospital	FGPC/222/2018/VOLI/6	Manhaf Global Concept	95,361,273.39	Min of Health	16 weeks
249	28/5/2018	Constr of 1no. Block of 2-classroom Islamiyya at Bakwarga in Buji Constituency 2017 (phase III)	FGPC/167B/2018/VOLI/4	Yayarin Tukur Nig Ltd.	3,269,819.70	Min of Education	8 weeks
250	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. of Road Network at College of Education, Gumel (3.3km)	FGPC/31/2013/VOLI/2	EMACS Eng. Consultants	11,798,466.27	Min of Works	6 months
251	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. of Babura township roads (10.28km)	FGPC/138/2012/VOLI/215	UKM Civil Eng.	45,933,233.82	Min of Works	10 months
252	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. of Dutse-Madobi-Katanga-Dangoli with a SPUR from Madobi to Baranda (35.7km)	FGPC/59/2017/VOLI/41	CURVES and Straight	81,260,950.27	Min of Works	12 months
253	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. Of Bariki-Munzarau-Tawakkalta-Turabu-Gidan Mutum Daya road (16.8km)	FGPC/29/2011/VOLI/68	Himma Technical Services	51,099,226.92	Min of Works	12 months
254	7/6/2018	Commissioning as Consultant for the Supervision of the Rehab./Asphalt Concrete Overlay of Babura-Yarkirya -Kuzunzumi road (49.4km)	FGPC/22/2011/VOLI/140	HAG Eng Consultants	86,527,265.28	Min of Works	8 months
255	8/6/2018	Commissioning as Consultant for the Supervision of the Constr of Babura Darai-Gilima road (9.5km)	FGPC/223/2018/VOLI/15	APEX Design & Associates	43,615,427.90	Min of Works	8 months
<b>BALANCE C/F</b>					<b>26,859,413,306.78</b>		

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
		<b>BAL. B/F</b>			<b>26,859,413,306.78</b>		
256	6/3/2018	Construction of 1no. Block of 6No. Classroom Islamiya School (Upstairs 1No.) 2nd Phase 2017 Constituency Projects (Lot-9) at Tsakuwawa in Miga Constituency.	FGPC/162/2018/VOL.1/16	A.G.A. Kilawa Nig. Ltd.	20,735,725.17	Min of Education	18 weeks
257	6/3/2018	Construction of 1no. Block of 2No. Classroom Islamiya School (5No.) 2nd Phase 2017 Constituency Projects (Lot-14) at Sabon Gida, Gamayin, Shakato, Bulangu Fawari and Shamakeri in Bulangu Constituency Kafin Hausa LGA.	FGPC/150/2018/VOL.1/13	Kawu Nig. Ltd.	16,285,993.50	Min of Education	15 weeks
258	27/3/2018	Constr. of Line drain (2150m), Culverts, Access Slabs and Upgrading of Shoulder at Gida Dubu Takur Housing Estate in Dutse LGA.	FGPC/183/2018/VOL.1/7	Sabon Garin Yaya Nig. Ltd.	80,285,093.02	Min of Works	16 weeks
259	27/3/2018	Constr. of Line drain (2300m), Culverts, Access Slabs (phase II) at Gida Dubu Yadin Dutse Housing Estate in Dutse LGA.	FGPC/182/2018/VOL.1/7	Sabon Garin Yaya Nig. Ltd.	89,568,804.16	Min of Works	16 weeks
		<b>GOODS</b>					
260	8/2/2018	Supply of Generators and connection of new wing of Manpower development Institute to National Grid, Dutse	FGPC/103/2018/VOL.1/3	Babandoki Gen. Ent. Ltd.	71,800,116.55	Cabinet Office	12 Weeks
261	5/2/2018	Supply and installation s of 150 Units Integrated standalone Solar Powered Streetlight at Jigawar Dan Ali in Babura Local Govt Area	FGPC/48/2018/VOL.1/7	Sims Nig. Ltd.	82,515,030.00	Min of Works	12 Weeks
262	22/3/2018	Supply and installation of 160 units integrated standalone Solar powered streetlight at Sara town in Gwaram LGA.	FGPC/143/2018/VOL.1/7	SIMS Nig. Ltd.	96,539,625.00	Min of Works	16 weeks
263	8/3/2018	Procurement of AM/FM Radio Stations Audio board, Sound Card, UPS Battries and Vital Studio items to Jigawa State Radio Corporation (JRC).	FGPC/151/2018/VOL.1/7	Royal Telecom Internat Ltd.	20,380,500.00	Min of Information	12 Weeks
		<b>SERVICES</b>					
264	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. of Road Network at College of Education, Gumel (3.3km)	FGPC/31/2013/VOL.1/2	EMACS Eng. Consultants	11,798,466.27	Min of Works	6 months
265	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. of Babura township roads (10.28km)	FGPC/138/2012/VOL.1/215	UKM Civil Eng.	45,933,233.82	Min of Works	10 months
266	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. of Dutse-Madobi-Katanga-Dangoli with a SPUR from Madobi to Baranda (35.7km)	FGPC/59/2017/VOL.1/41	CURVES and Straight	81,260,950.27	Min of Works	12 months
267	7/6/2018	Commissioning as Consultant for the Supervision of the Constr. Of Bariki-Munzarau-Tawakkalta-Turabu-Gidan Mutum Daya road (16.8km)	FGPC/29/2011/VOL.1/68	Himma Technical Services	51,099,226.92	Min of Works	12 months
268	7/6/2018	Commissioning as Consultant for the Supervision of the Rehab./Asphalt Concrete Overlay of Babura-Yarkirya -Kuzunzumi road (49.4km)	FGPC/22/2011/VOL.1/140	HAG Eng Consultants	86,527,265.28	Min of Works	8 months
269	8/6/2018	Commissioning as Consultant for the Supervision of the Constr of Babura Darai-Gilima road (9.5km)	FGPC/223/2018/VOL.1/15	APEX Design & Associates	43,615,427.90	Min of Works	8 months
270	7/6/2018	Commission as Consultant for the Supervision of the Construction of Gambara-Waza-Baranda with a Spur to Yalwa	FGPC/139/2012/VOL.1/95	Wuro Associates Eng.	55,896,467.48	Min of Works	10 months
271	13/6/2018	Commission as Consultant for the Supervision of the Construction of Access road from Harbo Sabuwa to Harbon Tsohuwa (1.52km)	FGPC/224/2018/VOL.1/15	Powermatrix Eng	4,218,516.02	Min of Works	4 months
		<b>TOTAL</b>			<b>27,717,873,748.14</b>		

# COMPLETED/ON-GOING PROJECTS

JANUARY - JUNE, 2018

## JIGAWA STATE DUE PROCESS AND PROJECTS MONITORING BUREAU, MID YEAR JANUARY TO JUNE, 2018 PROGRESS REPORT

Ministry of Health

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of New Gen. Hospital at B/Kudu	Datum Constr. Limited	B/kudu	1,498,970,413.02	1,498,970,413.02	1,125,672,960.30	19/5/2014	8 months	72	On-going
2	Cleaning Services at School of Nursing B/kudu	Basic Four Ltd.	B/kudu	16,140,000.00	16,140,000.00	12,105,000.00	1/1/2014	56 weeks	75	On-going
3	Commissioning/engagement as consultants for the supervision of construction of new general hospital at Birmin kudu	Design Plus	B/Kudu	74,010,950.99	74,010,950.99	56,302,674.54	27/5/2014	10 month	72	On-going
4	Constr. Of BHC of Dannani in Gagarawa	Dangata Invest. Ltd.	Gagarawa	19,500,000.00	19,500,000.00	18,500,517.50	5/6/2017	16 weeks	95	Completed
5	Provision of Security Services at College of Nursing and	Kings Guard Nig. Ltd	Birmin Kudu	7,399,080.00	7,399,080.00		2/1/2017	12month		On-going
6	Renovation of X-Ray Block and Others at Hadejia General Hospital	Spring Global Service	Hadejia	10,771,117.36	10,771,117.36	4,502,571.15	4/2/2014	2month	43	Terminated
7	Conversion of Catering Rest House to School of Nursing, Hadejia	Business Gold Ltd.	Hadejia	67,757,628.62	67,757,628.62	38,524,250.94	3/22/2016	3 months	57	Revoked
8	Renovation/Improvement works at Babura General Hospital	Babandoki Gen. Entp.	Babura	86,705,087.43	86,705,087.43	80,488,648.54	9/9/2016	20 weeks	78	On-going
9	General Renovation/Improvement works at Dutse General Hospital	Ummu Khulsum Global	Dutse	56,668,862.45	56,668,862.45	34,049,192.92	30/12/2016	16 weeks	60	On-going
10	General Renovation/Improvement works at Jahun General Hospital	Yanduna Ventures	Jahun	62,314,663.17	75,593,349.17	74,029,671.14	30/12/2016	16 weeks	100	Completed
11	General Renov. /Improvement works at Fagam Primary Health Care	Ngaloma Const. Co. Ltd.	Gwaram	64,869,057.07	71,417,939.66	64,370,619.95	30/12/2016	12 weeks	86	On-going
12	General Renov. /Improvement works at Taura Primary Health Care	Babandoki Gen. Entp. Ltd.	Taura	66,748,706.88	75,219,035.87	72,378,173.97	30/12/2016	12 weeks	100	Completed
13	Supply of Furniture to New School of Nursing, Hadejia	Wajabs Building & Constr.	Hadejia	47,076,618.00	47,076,618.00	46,935,917.70	7/2/2017	12 weeks	100	Completed
14	Construction of prototype basic health clinic (BHC) across the state as constituency project at Garin Chiroma in Gagarawa consitituency.	HARUNA LADAN INVEST.	Gagarawa	19,285,412.31	19,285,412.31	18,367,059.34	30/5/2017	16 weeks	100	Completed
15	Construction of prototype basic health clinic (BHC) across the state as constituency project at Auyakayi in Auyo consitituency.	BABAN DOKI GEN. ENTP.	Auyo	19,576,947.50	19,576,947.50	18,304,317.15	30/5/2017	16 weeks	100	Completed
16	Construction of prototype basic health clinic (BHC) across the state as constituency project at Gangara in Gumel consitituency.	POLYSPEC NIG. LTD.	Gumel	19,100,000.00	19,100,000.00	18,190,476.19	30/5/2017	16 weeks	100	Completed
	<b>Balance C/F</b>			<b>2,136,894,544.80</b>	<b>2,165,192,442.38</b>					
				<b>1a</b>						



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Balance B/F			2,136,894,544.80	2,165,192,442.38					
17	Construction of prototype basic health clinic (BHC) across the state as constituency project at Maraganta in Gwiwa consitituency.	NGALOMA CONSTR. CO.	Gwiwa	19,253,751.00	19,253,751.00	19,219,512.38	30/5/2017	16 weeks	100	Completed
18	Constr. Of Prototype basic Health Clinic (BHC) Across the State as Constituency Project at Buduru in Garki Local Government Area. (change of site)	A.H.I.K ENT LTD	Garki	19,304,132.10	19,304,132.10	19,267,626.52	5/6/2017	16 Weeks	100	Completed
19	Construction of prototype basic health clinic (BHC) across the state as constituency project at Ba'auzini in Kazaure consitituency.	BABAN DOKI GEN. ENTP.	Kazaure	19,276,132.05	19,276,132.05	19,199,152.88	30/5/2017	16 weeks	100	Completed
20	Construction of prototype basic health clinic (BHC) across the state as constituency project at Fake in Kiyawa consitituency.	BABAN DOKI GEN. ENTP.	Kiyawa	19,576,947.50	19,576,947.50	19,518,018.13	30/5/2017	16 weeks	100	Completed
21	Construction of prototype basic health clinic (BHC) across the state as constituency project at Dansure in Roni consitituency.	DANGATA MEMORIAL	Roni	19,335,533.23	19,335,533.23	19,297,577.24	30/5/2017	16 weeks	100	Completed
22	Construction of prototype basic health clinic (BHC) across the state as constituency project at Taka tsaba in Suletankarkar consitituency.	POLYSPEC NIG. LTD.	S/Tankarkar	19,675,403.00	19,675,403.00	18,781,066.50	30/5/2017	16 weeks	100	Completed
23	Construction of prototype basic health clinic (BHC) across the state as constituency project at Dankari in Yankwashi consitituency.	BABAN DOKI GEN. ENTP.	Yankwashi	19,490,741.50	19,490,741.50	19,442,580.68	30/5/2017	16 weeks	100	Completed
24	Construction of prototype basic health clinic (BHC) across the state as constituency project at Baderin gabas in Hadejia consitituency.	NGALOMA CONSTR. CO.	Hadejia	19,035,479.45	19,035,479.45	18,129,028.05	30/5/2017	16 weeks	100	Completed
25	Construction of prototype basic health clinic (BHC) across the state as constituency project at Giginya in Babura consitituency.	POLYSPEC NIG. LTD.	Babura	19,312,904.52	19,312,904.52	19,190,290.88	30/5/2017	16 weeks	100	Completed
	Balance C/F			2,311,155,569.15	2,339,453,466.73					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Balance B/F</b>			<b>2,311,155,569.15</b>	<b>2,339,453,466.73</b>					
26	Across the State as Constituency Project at Gasakoli in Babura Local Government Area. (change of site)	BABANDOKI GEN ENT	Babura	19,225,138.00	19,225,138.00	18,376,851.30	17/08/2017	16 Weeks	100	Completed
27	Construction of prototype basic health clinic (BHC) across the state as constituency project at Sabon garin yaya in Taura consitituency.	A.H.I.K. ENTP. LTD.	Taura	19,394,831.50	19,394,831.50	18,432,552.50	5/6/2017	16 weeks	100	Completed
28	Construction of prototype basic health clinic (BHC) across the state as constituency project at Surko in Birnin kudu consitituency.	A.H.I.K. ENTP. LTD.	B/Kudu	19,575,646.20	19,575,646.20	19,469,503.31	30/5/2017	16 weeks	100	Completed
29	Construction of prototype basic health clinic (BHC) across the state as constituency project at Ruba in Kafin hausa consitituency.	S.U.B. GEN VENTURES	K/Hausa	19,523,847.00	19,523,847.00	19,425,542.85	30/5/2017	16 weeks	100	Completed
30	Construction of prototype basic health clinic (BHC) across the state as constituency project at Jarmari in Kirikasamma consitituency.	A.A MAIKATAKO	K/Kassamma	19,723,317.08	19,723,317.08	19,625,043.38	30/5/2017	16 weeks	100	Completed
31	Construction of prototype basic health clinic (BHC) across the state as constituency project at Dawai in Guri consitituency.	S.U.B. GEN VENTURES	Guri	19,253,751.00	19,253,751.00	18,376,581.30	30/5/2017	16 weeks	95	On-going
32	Construction of prototype basic health clinic (BHC) across the state as constituency project at Karwai in Ringim consitituency.	IMAM AHMAD NIG	Ringim	19,666,797.24	19,666,797.24	19,436,102.72	30/5/2017	16 weeks	95	Completed
33	Construction of prototype basic health clinic (BHC) across the state as constituency project at Mudiga in Miga consitituency.	A.H.I.K. ENTP. LTD.	Miga	19,329,482.25	19,329,482.25	19,249,962.38	30/5/2017	16 weeks	100	Completed
	<b>Balance C/F</b>			<b>2,466,848,379.42</b>	<b>2,495,146,277.00</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	<b>Balance B/F</b>			<b>2,466,848,379.42</b>	<b>2,495,146,277.00</b>					
34	Construction of prototype basic health clinic (BHC) across the state as constituency project at Dinfiduwa in Malam Madori consituency.	A.G.GLOBAL GOLD	M/madori	19,693,479.20	19,693,479.20	18,798,320.10	30/5/2017	16 weeks	100	Completed
35	Construction of prototype basic health clinic (BHC) across the state as constituency project at Dan kumbo in Maigatari consituency.	IMAM AHMAD NIG	Maigatari	19,723,317.08	19,723,317.08	19,278,582.07	30/5/2017	16 weeks	81	Completed
36	Construction of prototype basic health clinic (BHC) across the state as constituency project at Idanduna in Jahun consituency.	IMAM AHMAD NIG	Jahun	19,532,487.00	19,532,487.00	19,299,132.09	30/5/2017	16 weeks	100	Completed
37	Constr. Of New 250 Bed Specialist Hospital in Hadejia	PHILKO LIMITED	Hadejia	1,593,314,294.25	1,593,314,294.25	343,114,210.00	11/10/2017	16 months	22	On-going
38	Renovation Works at New School of Nursing Hadejia	XTRAX 99 INT SERV LTD	Hadejia	58,681,266.23	58,681,266.23	26,766,311.25	6/9/2017	12 weeks	37	On-going
39	General Renov./Improvement works at Roni Primary Health Centre (PHC)	Yusmatech Invest. Nig. Ltd.	Roni	26,766,366.36	26,766,366.36	26,766,311.25	2/11/2017	12 Weeks	100	Completed
40	General Renov./Improvement works at Kanya Babba Primary Health Centre (PHC)	Math Global Invest. Ltd.	Babura	27,609,456.17	27,609,456.17	31,925,760.57	2/11/2017	12 Weeks	75	On-going
41	General Renov./Improvement works at Kaugama Primary Health Centre (PHC)	S/garin Yaya Nig. Ltd.	Kaugama	35,574,703.10	35,574,703.10	31,925,760.57	2/11/2017	12 Weeks	88	On-going
42	Supply and Installation of Solar Powered Lightening System at Dutse Gen. Hospital	SIMS Global Resources	Dutse	27,835,303.13	27,835,303.13	17,105,387.25	2/11/2017	8 Weeks	61	On-going
43	Construction of Wall Fence, Gate and House at Specialist Hospital Kazare	Ngaloma Constr Com	Kazare	57,329,839.50	57,329,839.50	56990654.79	21/12/2017	8 Weeks	100	Completed
44	Supply and installation of Solar Powered lightening System in Babura General Hospital.	Sims Global Resources	Babura	20,984,971.88	20,984,971.88		20/12/2017	8 Weeks		Just mobilized
45	lightening System in Gumel General Hospital.	Sims Global Resources	Gumel	30,263,168.13	30,263,168.13		20/12/2017	8 weeks		Just mobilized
	<b>Balance C/F</b>			<b>4,373,893,863.32</b>	<b>4,432,454,929.03</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	Balance B/F			4,373,893,863.32	4,432,454,929.03					
46	Engagment as Consultant for the supervision of the Constr. of New Specialist Hospital, Hadejia	HAG Eng. Nig. Ltd.	Hadejia	67,363,041.01	67,363,041.01	33,681,520.50	19/10/2017	16 months	49	On-going
47	Completion of wall fencing of Ringim Gen. Hospital	Daso Maryam Nig. Ltd.	Ringim	7,599,406.45	7,599,406.45	4,862,347.95	16/12/17	8 Weeks	64	On-going
48	Up[grading of Malam Madori Primary Health Centre (PHC) to General Hospital.	assauchi Multi Trade Inv	M/Madori	92,843,480.81	92,843,480.81	71,002,413.15	8/3/2018	16 weeks	73	On-going
49	Supply and Installation of Medical equipments to the newly constructed 31no. BHC across the state.	Mashasha Investment Ltd.	Across the state	98,065,965.00	98,065,965.00		25/4/2018	20 weeks		On-going
50	Proposed New School of Nursing and Midwifery Babura	Babandoki Gen Enterprises	Babura	70,165,822.24	70,165,822.24	53,100,863.25	25/4/2018	12 weeks	72	On-going
51	Upgradding of Gwaram Primary Health Centre to General Hospital	Manhaf Global Concept	Gwaram	95,361,273.39	95,361,273.39		30/5/2018			On-going
52	Internet connectivity to School of Nursing Hadejia	Dangata Memorial Ltd.	Hadejia	4,887,330.00	4,887,330.00	4,887,330.00	12/2/2018	4 weeks	100	Completed
53	Renovation & Constr works at College of Nursing & Midwifery B/Kudu	Dangata Memorial Ltd.	B/kudu	13,893,815.76	13,893,815.76	13,872,705.49	8/3/2018	6 weeks	100	On-going
54	Renovation of (10no.) staff qtrs. At Dutse Gen. Hospital	Babandoki Gen Enterprises	Dutse	65,775,118.09	65,775,118.09	52,465,167.45	13/3/2018	12 weeks	75	On-going
55	Renov./Improvement of Babura Gen. Hospital (phase II)	Dangata Memorial Ltd.	babura	74,729,818.58	74,729,818.58	64,971,173.34	13/3/2018	16 weeks	83	On-going
56	Renov. Works at Gwiwa PHC	Babandoki Gen Enterprises	Gwiwa	9,878,404.40	9,878,404.40	9,775,932.60	7/2/2018	16 weeks	100	Completed
57	Renov./Improvement of Gujungu PHC	Dangata Memorial Ltd.	Taura	35,518,580.71	35,518,580.71	35,494,193.42	13/03/2018	16 weeks	100.00	Completed
	<b>Total</b>			<b>5,009,975,919.76</b>	<b>5,068,536,985.47</b>					

## Ministry of Water Resources

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Rehab. of Water Supply Schemes across the state at Hadejia Zone (Water Board)	Seltrix Nig. Ltd.	Hadejia	76,214,488.22	76,214,488.22	62,734,350.00	9/21/2015	12 weeks	100	Completed
2	Rehab. of Water Supply Schemes across the state at Gwaram Zone (Water Board)	Interworld I & E	Gwaram	27,207,315.85	27,207,315.85	25,403,004.38	9/21/2015	12 weeks	89	On-going
3	Constr. Of 40no. Hand pumps	AGM & Sons Ltd.	State	28,000,000.00	28,000,000.00	18,000,009.00	3/24/2014	6 months	65	On-going
4	Conversion of Motorised Diesel powered water schemes to Solar energy powered schemes across the state at Idanduna, Koya, Sabon gida and Dakayyawa stations in Jahun zone (STOWA)	IMAM Ahmed Nig. Ltd.	Jahun	16,237,593.74	16,237,593.74	9,516,937.50	4/29/2016	12 weeks	56	On-going
5	Conversion of Motorised Diesel powered water schemes to Solar energy powered schemes across the state at Kudigin, Nguwa, Likori, Musari and Makaddari stations in Hadejia zone (STOWA)	ABAT Global Invest.	Hadejia	12,877,265.61	12,877,265.61	10,498,031.25	4/29/2016	12 weeks	77	On-going
6	Conv. of motorised Diesel powered water schemes to Solar powered schemes across the state at Gumel, Maigatari and S/Tankarkar stations in Gumel zone (Water Board)	JURAJ Gen. Entp. Ltd.	Gumel	16,707,009.38	16,707,009.38	11,821,687.50	5/18/2016	8 weeks	67	On-going
7	Improvement of Kazaure town Water Supply	Marb Eng. & Multy Services	Kazaure	131,208,239.13	163,939,534.76	140,995,635.14	7/28/2016	7 weeks	82	On-going
8	Improvement of Ringim town water supply	Marb Eng. & Multy Services	Ringim	137,576,766.21	213,146,514.63	210,012,062.11	11/23/2016	20 weeks	90	On-going
9	Constr. of Hand pumps Water Supply Schemes as Constituency Projects at Gajigani, Gawajo, Kankare, Fulanin G/Lamau And Gaban Giwa in Gagaraw a Constituency	DANMAWANKI NIG. LTD	Gagaraw a	2,780,000.00	2,780,000.00	2,773,050.00	11/29/2016	8 weeks	100	Completed
10	Improvement of Babura town Water Supply Schemes	Prestige Interg. Services	Babura	119,811,906.43	221,351,161.88	218,640,250.74	29/12/2016	16 weeks	98	On-going
11	Improvement of Gumel town Water Supply Schemes	MARB Eng. & Multy	Gumel	179,054,167.87	274,990,289.75	274,919,997.62	29/12/2016	20 weeks	91	On-going
12	Constr. of Hand Pumps Water Supply Schemes as Constituency Projects at Banbare Gidan Sallau, Ka'el village, Gumumuwa, Gizo Babba and Kabobi village in Kazaure Constituency.	Marb Eng. & Multy Serv.	Kazaure	2,769,900.00	2,769,900.00		7/3/2017	8 weeks		Just mobilized
13	Constr. of Hand Pumps Water Supply Schemes (phase II) as Constituency projects at Yosaro, Dilima/Zaramba and Mungulo in B/Kudu Constituency.	A. Aljazeera Agro Propertie	B/Kudu	1,657,215.00	1,657,215.00		29/3/2017	8 weeks		Just mobilized
<b>BAL. C/F</b>				<b>752,101,867.44</b>	<b>1,057,878,288.82</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>752,101,867.44</b>	<b>1,057,878,288.82</b>					
14	Construction of Hand pumps Water supply schemes (phase II) as constituency project at Yola, Masanawa, Larabar Gulai, Katanga Kudu, Dan koli and Dubal in Kiyawa Constituency.	DE-MASTBO	Kiyawa	3,331,430.00	3,331,430.00		29/03/2017	8 weeks		Just mobilized
15	Construction of Solar Powered Water supply schemes (Phase II) as constituency Projects at Sabuwar Rafa (Andaza ward ) in Dutse constituency	DE-MASTBO	Dutse	6,270,000.00	6,270,000.00		29/03/2017	8 weeks		Just mobilized
16	Cost Variation/Fluctuation on the improvement of Gumel Town Water supply	MARB ENGR SVC LTD	Gumel	33,651,870.00	33,651,870.00		6/6/2017			On-going
17	Constr. Of 4no. Hand pumps Water supply schemes (phase II) as Constituency projects at Kofar Gidan Liman, Bayan Gidan Sarkin Bai, Zankuwa fulani and Sabuwar SSS in Garki Constituency.	Taqib Ventures Nig. Ltd.	Garki	2,340,000.00	2,340,000.00		21/6/2017	8 weeks		Just mobilized
18	Constr. Of Hand Pumps Water Supply Schemes as Constituency Projects at Falkin Jalo Nasarawa, Fulanin Kuka Uku, Fulanin Liman Mado, Fulanin Gangara and Fulanin Dan'ama Gabas in Gumel Constituency.	JAG & H Int. Services	Gumel	2,742,600.00	2,742,600.00	1,641,446.10	29/8/2017	8 weeks	57	On-going
19	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Marye in Birniwa Constituency	ADZ GLOBAL SERV LTD	Birniwa	6,968,010.00	6,968,010.00		7/8/2017	8 Weeks		just mobilized
20	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Baturiya and Tarabu in Kirikasamma Constituency	ADZ GLOBAL SERV LTD	K/Kasamma	13,936,020.00	13,936,020.00		7/8/2017	8 Weeks		just mobilized
21	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Bekarya and Gusau in Gumel Constituency	JAG & H INT SERVICES	Gumel	13,921,740.00	13,921,740.00		7/8/2017	8 Weeks		just mobilized
22	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Kabara, Bagaware and Kandawa Bura in Maigatari Constituency	A.U SARO GLOBAL RES	Maigatari	20,882,610.00	20,882,610.00	13,886,935.65	7/8/2017	8 Weeks	63	On-going
23	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Marma in Kirikasamma Constituency	LOYALTY PROPERTIES LTD	K/Kasamma	6,943,387.00	6,943,387.00		7/8/2017	8 Weeks		just mobilized
24	Constr. Of HandPump Water Supply Scheme (Phase I-2017) as Constituency Project at Kwarare kauye ( Yola Ward) and Rorau Fulani ( Rorau Ward) in Gwiwa Constituency	THAQIB VENT NIG LTD	Gwiwa	1,600,200.00	1,600,200.00	1,600,200.00	28/8/2017	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>864,689,734.44</b>	<b>1,170,466,155.82</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>896,720,801.94</b>	<b>1,202,497,223.32</b>					
30	Constr. Of HandPumps Water Supply Schemes (Phase I-2017) as Constituency Proeject at G/ Mutari Ali Hardo Amad Macce, Amanga Gari, Gidan Kwajale, Hardo Chiroma, G/Jafan Sa'idu Hardo, Yantuba, Unguwar Babangida D/Danra, G/M usa Shanu Hardo, Gidan Wakili Isah Hardo Matto, Dankwabro Near Madoji, Hardo Dambo Fulanin Babamato, Gidan Hardo Isa Kyarra Gari in Sule-Tankarkar Constituency	MANHAF CONS NIG LTD	S/tankarkar	9,435,816.00	9,435,816.00	942226.46	28/08/2017	8 Weeks	100	Completed
31	Upgrading and Conversion of 7No Motorized Water Supply Schemes to Solar Powered Water Supply Schemes at Dundubus, Kafin Gana, Danmakama, Marma, Bulangu, Dansure and Jigawa Town.	SIMS GLOBAL RESOURCE	State	90,265,107.03	90,265,107.03	89,546,934.06	25/08/2017	16 weeks	95	On-going
32	Constr. Of 2no. Bore-hole and Pipeline route of Water Supply from Matanfada pump station to (GSS) Roni in Roni.	NE Global Eng.	Roni	12,400,890.80	12,400,890.80		14/9/2017	8 Weeks		just mobilized
33	Constr. Of Solar Powered Water Supply Scheme (Phase I) as Constituency Project at Digawa (Danzomo ward) in Sule T/karkar Constituency.	Bulangu Drilling Services	S/tankarkar	6,967,800.00	6,967,800.00	6,950,380.50	7/8/2017	8 Weeks	100	Completed
34	Rehabilitation of Solar Powered Water supply schemes across the State at Birnin kudu, Dutse, Hadejia, Ringim, Gumel, Jahun and Kazaure zone (Stowa)	Sims Global Resources	Across the state	166,689,700.28	166,689,700.28	136,509,187.50	18/12/2017	12 weeks	78	On-going
35	Construction of complete Solar Powered Water supply scheme in Yan Maulu Town in Babura Local Govt Area and conversion of Daba Town Water supply scheme in Kazaure Local Govt Area.	Umar Aliyu & Sons Ltd.	Kazaure	14,255,587.50	14,255,587.50	13,886,906.25	28/12/2017	8 Weeks	100	Completed
36	Improvement of Taura Water supply scheme in Taura local Govt Area	Ngaloma Constr Com	Taura	51,176,269.46	51,176,269.46	50,484,010.50	28/12/2017	12 weeks	100	Completed
37	Construction of Solar Powered Water Supply Schemes (Phase I) as Constituency project at Gargadin Giwa and Rumbiya in Birnin kudu Constituency.	Y-Tech Invst. & Agro Ltd	Birnin Kudu	13,921,740.00	13,921,740.00	13,886,935.65	7/8/2017	8 Weeks	100	Completed
38	Improvement of Jahun town water supply scheme in Jahun LGA	Babandoki Gen Entp.	Jahun	19,822,950.00	19,822,950.00	19,613,265.00	28/12/2017	12 Weeks	100	Completed
39	Improvement of Kiyawa town water supply scheme in Kiyawa LGA	Babandoki Gen Entp.	Kiyawa	38,571,055.11	38,571,055.11	38,212,239.45	28/12/2017	12 Weeks	100	Completed
40	Constr of Solar powered water shemes at Desina and Layout of water supply in Dutse	China Zhangho	Dutse	463,368,470.36	463,368,470.36	329,396,439.75	10/10/2017	2 weeks	71	On-going
41	Construction of (1No) Solar Powered Water Supply Schemes 2017 Constituency Project Phase II (Lot-4) at Zangon Kaya in Gwiwa Constituency.	JigNaj Global Construction	Gwiwa	6,968,430.00	6968430		1/4/2018	8 Weeks		On-going
	<b>BAL. C/F</b>			<b>593,828,914.93</b>	<b>2,096,341,039.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>593,828,914.93</b>	<b>2,096,341,039.86</b>					
42	Construction of (5No) hand pumps water Supply schemes 2017 Constituency Phase-II Projects (Lot-16) at Gurjiya Fulani, Magami Fulani, Kuda Fulani, Furji fulani and Jama'ar Fulani in Yankwashi Constituency.	Granitoids Eng. Serv	Yankwashi	4,003,125.00	4,003,125.00	3,993,117.19	1/24/2018	8 weeks	100	Completed
43	Construction of (1No.) Solar Power water Supply Scheme 2017 constituency Phase II Project (Lot-10) at Karkarna in Yankwashi Constituency	Granitoids Eng. Serv	Yankwashi	6,968,430.00	6,968,430.00	6,951,008.92	1/24/2018	8 weeks	100	Completed
44	Construction of (1No) Solar Powered Water Supply Scheme 2017 Constituency Phase-II Project (Lot-9) at Furji in Yankwashi Constituency	Granitoids Eng. Serv	Yankwashi	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2017	8 weeks	100	Completed
45	Construction of (1No.) Solar Power Water Supply Scheme 2017 Constituency Phase II Project (Lot-26) at Dutse in Dutse Constituency	TALAKU INTEG. SERV LTD	Dutse	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
46	Construction of (1No.) Hand pump water supply Schemes 2017 Constituency Project Phase II (Lot-3) at Tsattiya in Dutse Constituency	Loyalty Properties Ltd	Dutse	798,000.00	798,000.00		1/24/2018	8 weeks		On-going
47	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-25) at Jaudi in Dutse Constituency	Loyalty Properties Ltd	Dutse	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
48	Construction of (1No.) Solar powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-24) at Galamawa in Dutse constituency	Loyalty Properties Ltd	Dutse	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
49	Construction of (1No.) Solar Power Water Supply Scheme 2017 Constituency Phase II Project (Lot-41) at Marayar Duwu in Jahun Constituency	Loyalty Properties Limited	Jahun	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>640,440,619.93</b>	<b>2,142,952,744.86</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>640,440,619.93</b>	<b>2,142,952,744.86</b>					
50	Constr of (8No.) Handpumps water Supply Schemes 2017 Constituency Phase II Projects (Lot-2) at Kuka Inkiwa, Inkibilwa, Lare Rigari A. Isa, Dangajawa Rigari Babaki, Rigari Ari Nagaske, Makkari and Goriba in Birniwa Constituency	GOGORI ENG. Nig Ltd	Birniwa	6,405,000.00	6,405,000.00		1/24/2018	8 Weeks		On-going
51	Constr of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-18) at Domarta in Birniwa Constituency	Alh. Umaru Baban Doki	Birniwa	6,968,430.00	6,968,430.00	6951008.93	1/24/2018	8 Weeks	100	Completed
52	Constr. of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-17) at Laraba in Birniwa Constituency	Alh. Umaru Baban Doki	Birniwa	6,968,430.00	6,968,430.00	6951008.93	1/24/2018	8 Weeks	100	Completed
53	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-39) at Dadin Duniya (Danladi) in Sule tankarkar Constituency	Khairussabah Nig Ltd	S/tankarkar	6,968,430.00	6,968,430.00	6951008.93	1/24/2018	8 weeks	100	Completed
54	Constr. of (10No.) Handpumps Water Supply Schemes 2017 Constituency Phase II Project (Lot-15) at G/Malam Musa Hardo Shafe, Gidan Audu Maigida, Gidan Gagare Hardo Wada, Gidan Musa Gardi Hurdo Auta, G/Yusuf Dankalili, Hardo Maikya, G/Sule Bodari Hardo Nene, G/Ya'u Sule Danduna, Hardo Ado, G/Ja'o Hardo Zubairu and Gidan Kaura in Sule Tankarkar Constituency	Khairussabah Nig Ltd	S/tankarkar	8,001,000.00	8,001,000.00	7980997.5	1/24/2018	8 weeks	100	Completed
55	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-19) at Dangadi Wuddi in Roni Constituency	HIKIMA SYNERGY	Roni	6,968,430.00	6,968,430.00	6951008.93	1/24/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>682,720,339.93</b>	<b>2,185,232,464.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>682,720,339.93</b>	<b>2,185,232,464.86</b>					
56	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-20) at B/Tuntube in Roni Constituency	HIKIMA SYNERGY	Roni	6,968,430.00	6,968,430.00	6,951,008.92	1/24/2018	8 weeks	100	Completed
57	Constr of (7No.) Hand pumps water Supply schemes 2017 Constituency Phase-II Projects (Lot-14) at Jama'ar Marke, Shimfidar Fulani, Sabuwar Kasuwa, Kaganto Gabas, Kagadama Arewa , Yan Gaure Ruwan Dutse and Bage Yelde Yankewa in Roni Constituency	HIKIMA SYNERGY	Roni	5,604,375.00	5,604,375.00		1/24/2018	8 weeks		On-going
58	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-21) at Mahuta in Roni Constituency	HIKIMA SYNERGY	Gagarawa	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
59	Construction of (2No.) Handpumps water Supply Schemes 2017 Constituency Phase, II Projects (Lot-4) at Kankare and Fulanin Kukule in Gagarawa Constituency	Jag & H Integrated Services	Gagarawa	1,601,250.00	1,601,250.00	1,597,246.88	1/24/2018	8 weeks	100	Completed
60	Construction of (4No.) Hand pumps water Supply Schemes 2017 Constituency phase-II Projects (Lot-19) at Kuka Uku Sani Ali, Tsamai Alasan Gido, Fulanin Maituruniya and Fulanin Garin Baki in Gumel Constituency	Jag & H Integrated	Gumel	3,202,500.00	3,202,500.00	3,194,493.75	1/24/2018	8 weeks	100	Completed
61	Construction of (4No. Water Collection Points Schemes 2017 Constituency Phase II Projects (Lot-6) at Balal Masallachin Yan Izala, Zaburan Quarters and Falwayar Yandaru in Gumel Constituency	Jag & H Integrated	Babura	5,235,548.00	5,235,548.00	5,222,459.13	1/24/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>712,300,872.93</b>	<b>2,214,812,997.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
<b>BAL. B/F</b>				<b>712,300,872.93</b>	<b>2,214,812,997.86</b>					
62	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II ( Lot-7) at Rataye In Kanya Babba Constituency Babura Local Govt Area.	DEETECH NIGERIA LTD	Babura	6,968,430.00	6,968,430.00		1/24/2018	8 weeks	100	Completed
63	Construction of (1No.) Solar Powered Supply Scheme 2017 Constituency Phase II Project (Lot-6) at Dorawa in Kanya Babba Constituency, Babura Local Govt Area.	DEETECH NIGERIA LTD	Babura	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
64	Construction of (3No) Handpumps water Supply Schemes 2017 Constituency Phase II Project (Lot-18) at Koko Fulanin Dan Uwal and Yayi In Kanya Babba Constituency of Babura Local Government area.	DEETECH NIGERIA LTD	Gwiwa	2,400,300.00	2,400,300.00	2,394,299.25	1/24/2018	8 weeks	100	Completed
65	Constr of (1No.) Slar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-2) at Dodai in Gwiwa Constituency	JigNaj Global Construction	Gwiwa	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2018	8 weeks	100	Completed
66	Constr of (8No.) Hand pumps Supply Schemes 2017 Constituency Project Phase II (Lot-9) at Dankawa Babba Gidan Kaji, Kulgare G. Mai Unguwa Umaru, Forore, Gidan Iliyasu, Gidan Aalhaji Gajere, Gidan Hajja Gwiwa, Daragin Fulani and Bengel in Gwiwa Constituency	JigNaj Global Construction	Gwiwa	6,400,800.00	6,400,800.00	6,384,798.00	1/24/2018	8 weeks	100	Completed
67	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Phase II Project (Lot-1) at Buntusu in Gwiwa Constituency	JigNaj Global Construction	Gwiwa	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2018	8 weeks	100	Completed
68	Construction of (1No.) Solar Powered water Supply Schemes 2018 Constituency Phase II (Lot-5) at Doda/Mori in Gwiwa Constituency	DARAGI AND SONS NIG LTD	Gwiwa	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2018	8 weeks	100	Completed
<b>BAL. C/F</b>				<b>755,944,122.93</b>	<b>2,258,456,247.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>755,944,122.93</b>	<b>2,258,456,247.86</b>					
69	Construction of (1No.) Solar Powered water supply Scheme 2017 Constituency project Phase II (Lot-3) at Jammaje Maharba in Gwiwa Constituency	DARAGI AND SONS NIG LTD	Gwiwa	6,968,430.00	6,968,430.00	6951008.92	1/24/2018	8 weeks	100	Completed
70	Constr of (10No.) Hand Pumps Water Supply Schemes 2017 Constituency Phase II Projects (Lot-5) at Kwakwado Fulani, Kabawa, Danbagaje Fulani, Rigar Dumu Dakau, Fulanin Fankami, Gana , Gwallawa Unguwar Kole, Jama'ar Dan Maigari and Ribinji in Garki Constituency	Loyalty Properties	Garki	7,980,000.00	7,980,000.00		1/24/2018	8 weeks		On-going
71	Construction of (6No.) Hand Pumps Supply Schemes 2017 Constituency Project Phase II (Lot-10) at Faskarau, Fulanin Siminti, Fulanin Askandu, Turmi, Kaujiwa and Bayin Kwari in Kaugama Constituency	ADZ GLOBAL SERV	Kaugama	4,803,750.00	4,803,750.00	47791740.63	1/24/2018	8 weeks	100	Completed
72	Construction of (5No.) Hand Pumps Water Supply Schemes 2017 Constituency Project Phase II (Lot-11) at Bujaye Fulani, Fulanin Mainono, Gidan Maikudu, Hardo Dan Meran and Hardo Babandi in Maigatari Constituency.	NADADA VENTURES LTD	Maigatari	3,969,000.00	3,969,000.00	3959077.5	1/24/2018	8 weeks	100	Completed
73	Installation of (6No.) Solar So flex pumps Water Supply Schemes 2017 Constituency phase II (Lot-42) at Gidan Ari, Kwatan, Dallari, Dingare and Beguwa and Bulatu in Ringim Constituency	Prestige Integrated Serv	Ringim	5,391,222.00	5,391,222.00	5377743.95	9/2/2018	8 weeks	100	Completed
74	Construction of (10No.) Hand pumps water supply schemes 2017 constituency project Phase II (Lot-13) at Riniyal Daushe, Kyuido Zabu, Chori Fulani Galadi, Malamawa Yan Dutse, Fadama Da'awa, Gidan Dinya, Tsohuwa and Gidan Dinya Sabuwa in Ringim Constituency	Marb Engineering Mult	Ringim	8,001,000.00	8,001,000.00	7980997.5	1/9/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>793,057,524.93</b>	<b>2,295,569,649.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>793,057,524.93</b>	<b>2,295,569,649.86</b>					
75	Construction of (1No.) Hand Pump water supply schemes 2017 Constituency project Phase-II (Lot-12) at Malam Madori Kanpala G/Mumini in Malam Madori Constituency	RAMADAN CONST NIG LTD	M/madori	800,000.00	800,000.00	796,000.00	1/24/2018	8 weeks	100	Completed
76	Construction of (1No.) Solar Powered Water Supply Scheme 2017 Constituency Project Phase II (Lot-40) at Sabon Garin Tsirma in Kiyawa Constituency	DEMASTBO VENT LTD	Kiyawa	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2018	8 weeks	100	Completed
77	Construction of (1No.) Solar Powered Water Supply Schemes 2017 Constituency Phase II Project (Lot-15) at Malaluwa in Fagam Constituency Gwaram Local Govt Area.	Loyalty Properties Ltd	Gwaram	6,968,430.00	6,968,430.00	6,951,008.93	1/24/2018	8 week	100	Completed
78	Construction of (1No.) Solar Powered water supply scheme 2017 constituency Phase II Project (Lot-16) at Gambawa in Miga Constituency	Loyalty Properties	Miga	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
79	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-27) at Gacharam in Guri Constituency.	Limis Brothers & Co.	Guri	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
80	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-22) at Babar Duniya Kuka Yasku in Maigatari Constituency.	Limis Brothers & Co.	M/Madori	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
81	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-30) at Kadamu Kwari Tashena in M/madori Constituency.	Limis Brothers & Co.	M/madori	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 weeks	100	Completed
82	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-32) at Garun Gabas in M/madori Constituency.	Limis Brothers & Co.	M/madori	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 weeks	100	Completed
83	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-31) at Kirfowa Dunari in M/madori Constituency.	Limis Brothers & Co.	M/madori	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>849,604,964.93</b>	<b>2,352,117,089.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>849,604,964.93</b>	<b>2,352,117,089.86</b>					
84	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-8) at Banlada in Kanya Babba Constituency , Babura LGA.	Limis Brothers & Co.	Babura	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
85	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-23) at Gwabgo Galadi in Maigatari Constituency.	Limis Brothers & Co.	Maigatari	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
86	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-28) at Dorowaji in Guri Constituency.	Limis Brothers & Co.	Guri	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 weeks	100	Completed
87	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-29) at Kadamu tudu tashena in M/madori Constituency.	Limis Brothers & Co.	M/madori	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
88	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-11) at Manga (Takwasa ward) in Babura Constituency.	Mufabamex Concept	Babura	6,968,430.00	6,968,430.00	6,951,008.92	24/1/2018	8 weeks	100	Completed
89	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-12) at Uguwar Naino (Takwasa ward) in Babura Constituency.	Mufabamex Concept	Babura	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 weeks	100	Completed
90	Constr. of (2no.) Hand pumps water supply schemes 2017 Constituency Phase II Projects (LOT-1) at Jan mutum and Muni in Babura Constituency.	Mufabamex Concept	Babura	1,600,000.00	1,600,000.00	1,596,000.00	24/1/2018	8 weeks	100	Completed
91	Constr. of (7no.) Hand pumps water supply schemes 2017 Constituency Phase II Projects (LOT-7) at Rigar Mabara Zugobiya, Rigar Lamido Kawu a. Umaru Tela, Rigar baba Saje, Rigar baba Jaji, Malam yakubu mai Alewa, Abunabo and New site qtrs. Guri in Guri Constituency.	Limis Brothers & Co.	Guri	5,602,905.00	5,602,905.00	5,580,897.74	24/1/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>898,618,449.93</b>	<b>2,401,130,574.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>898,618,449.93</b>	<b>2,401,130,574.86</b>					
92	Constr. of (17no.) Hand pumps water supply schemes 2017 Constituency Phase II Projects (LOT-7) at Hadagur, Tijjanai, Rigar Ahmadu, malumawar Kwari, Malumawar Jigawa, Shiggu, Sosun gabas , garin kudu tureni, Yambo, Jalingo Shamakeri, Kila Sabuwa, Gumurwa A. Ya'u , Gwadewa, Fulanin Kaigamari, Abbori Kudu, yayarin Fulani and Rigar Isa in Bulangu Constituency of K/Hausa LGA.	Bulangu Drilling Serv.	K/Hausa	13,610,625.00	13,610,625.00	13,576,598.44	24/1/2018	8 weeks	100	Completed
93	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-1) at Machibina in Auyo Constituency.	+Tech Integrated Nig Ltd	Auyo	6,968,535.00	6,968,535.00	6,951,113.66	6/2/2018	8 weeks	100	Completed
94	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-33) at Kangarwa in Maigatari Constituency.	AHF Global Services	Maigatari	6,968,535.00	6,968,535.00	6,951,113.66	21/3/18	8 weeks	100	Completed
95	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-32) at Garin Tsirya in Maigatari Constituency.	AHF Global Services	Maigatari	6,968,535.00	6,968,535.00	6,951,113.66	6/2/2018	8 weeks	100	Completed
96	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-30) at Kakaburi in Hadejia Constituency.	IG Global Golden Service	Hadejia	6,968,514.00	6,968,514.00	6,951,092.72	6/2/2018	8 weeks	100	Completed
97	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-29) at Bayan Aminu Yusuf in Hadejia Constituency.	IG Global Golden Service	Hadejia	6,968,482.50	6,968,482.50	6,951,061.30	6/2/2018	8 weeks	100	Completed
98	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-3) at Garin Tudu in Birniwa Constituency.	Deetech Nig Ltd.	Birniwa	6,980,190.00	6,980,190.00	6,962,739.53	6/2/2018	8 weeks	100	Completed
99	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-19) at Masama in Sule Tankarkar Constituency.	Al-Kasam Jannah Nig Ltd	S/tankarkar	6,968,430.00	6,968,430.00	6,951,008.93	6/2/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>961,020,296.43</b>	<b>2,463,532,421.36</b>					

S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>961,020,296.43</b>	<b>2,463,532,421.36</b>					
100	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-21) at Zango in Kanya Babba Constituency, Babura Local Govt Area.	Deetech Nig Ltd.	Babura	6,980,190.00	6,980,190.00	6,962,739.53	6/2/2018	8 weeks	100	Completed
101	Construction of Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-20) at Lamintani in Kanya Babba Constituency, Babura Local Govt Area.	Deetech Nig Ltd.	Babura	6,980,190.00	6,980,190.00	6,962,739.53	6/2/2018	8 weeks	100	Completed
102	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-25) at Shaunakin Kafin Hausa Constituency.	Demastbo Ventures Ltd.	K/Hausa	6,968,514.00	6,968,514.00	6,951,092.72	6/2/2018	8 weeks	100	Completed
103	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-8) at Tsakuwawa in Miga Constituency.	mia Integ. Service Nig Ltd	Miga	6,968,829.00	6,968,829.00	6,951,406.93	6/2/2018	8 weeks	100	Completed
104	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-37) at Kadawawa in Jahun Constituency.	Na'ayi Resouces Ltd	Jahun	6,968,514.00	6,968,514.00	6,951,092.72	6/2/2018	8 weeks	100	Completed
105	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency Phase III projects (Lot-9) at Tsakuwawa in Miga Constituency.	mia Integ. Service Nig Ltd	Miga	4,999,998.90	4,999,998.90	4,987,498.91	15/2/2018	8 weeks	100	Completed
106	Construction of Hand Pumps Water supply scheme 2017 Constituency Phase III projects (Lot-14) at Barinje and Santar Tsaye in Roni Constituency.	kimaSynergy Gen Entp N	Roni	1,601,670.00	1,601,670.00		6/2/2018	8 weeks		On-going
107	Construction of Hand Pumps Water supply scheme 2017 Constituency Phase III projects (Lot-15) at Achana, Kattori, Kore, Halilu Wala dama, Alkalawa, Gambawa "A" Gambawa "B" in Kafin Hausa Constituency.	Demastbo Ventures Ltd.	K/Hausa	5,604,375.00	5,604,375.00	5,590,364.06	6/2/2018	8 weeks	100	Completed
108	Construction of Hand Pumps Water supply scheme 2017 Constituency Phase III projects (Lot-12) Rigar Amina, Dunguzu, Larabar Wulari, Ashirfa and Harba in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	4,500,000.00	4,500,000.00	4488750	6/2/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,012,592,577.33</b>	<b>2,515,104,702.26</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,012,592,577.33</b>	<b>2,515,104,702.26</b>					
109	Construction of Solar Powered Water supply scheme (Phase I) as Constituency project at Goruba in Birniwa Constituency.	ADZ Global Services Ltd.	Birniwa	6,968,010.00	6,968,010.00	6,950,589.98	7/2/2018	8 weeks	100	Completed
110	Conversion of Motorized Boreholes to Solar Powered Water supply at Garki main Station in Garki Local Govt Area.	Sims Global Resources	Garki	34,070,557.50	34,070,557.50	18,327,487.50	7/2/2018	12 Weeks	52	On-going
111	Construction of Hand Pumps Water supply schemes 2017 Constituency Phase III projects (Lot-2) at Kachi-Gida unguwar Dabinai, Fagoji unguwar kofa, Jigawar Tsada-unguwar Gandu, Rankwaci, Galamawa, Kandi, Abanderi, Rijiyar Dalla, Malamawa Gari, Barangu A, Zangon Fado, Hammayayi, Kunkuru, Sakwaya, Kauyen Kaya and Kolori in Dutse Constituency.	Loyalty Properties Ltd.	Dutse	12,754,560.00	12,754,560.00		6/2/2018	8 weeks		On-going
112	Construction of Hand Pumps Water supply Schemes 2017 Constituency Phase III projects (Lot-13) at Malam madori, Yalwan bujiri, Toni kutara, kashin dila karama, Nasarawa Guri Bura, Jakunawa Fulani, Jidda Kamfala and Malam madori Shirinya in Malam madori Constituency.	Amadan Constr Compn Lt	M/madori	6,375,560.00	6,375,560.00	6,359,621.10	6/2/2018	8 weeks	100	Completed
113	Rehabilitation of (1No.) Solar Powered water supply scheme 2017 Constituency Phase III projects (Lot-9) at Tsakuwawa in Miga Constituency.	mia Integ. Service Nig Ltd	Miga	4,999,998.90	4,999,998.90		15/2/2018	8 weeks		On-going
114	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-6) at Garun Gabas in Malam madori Constituency	Limis Brothers & Co.	M/madori	6,968,482.50	6,968,482.50		6/2/2018	8 weeks		On-going
115	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-5) at Makwalla in Malam madori Constituency	Limis Brothers & Co.	M/madori	6,968,482.50	6,968,482.50	6,951,061.30	6/2/2018	8 weeks	100	Completed
116	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-22) at Harbatsa in Kanya Babba Constituency babura Local Govt Area.	Limis Brothers & Co.	Babura	6,968,482.50	6,968,482.50	6,951,061.30	6/2/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,098,666,711.23</b>	<b>2,601,178,836.16</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,098,666,711.23</b>	<b>2,601,178,836.16</b>					
117	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-26) at Unguwar Maman Wale in Hadejia Constituency.	Limis Brothers & Co.	Hadejia	6,968,482.50	6,968,482.50	6,951,061.30	6/2/2018	8 weeks	100	Completed
118	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-27) at Bello Bayi in Hadejia Constituency.	Limis Brothers & Co.	Hadejia	6,968,482.50	6,968,482.50	6,951,061.30	6/2/2018	8 weeks	100	Completed
119	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-28) at Unguwar Malam Aye in Hadejia Constituency.	Limis Brothers & Co.	Hadejia	6,968,482.50	6,968,482.50	6,951,061.30	6/2/2018	8 weeks	100	Completed
120	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-31) at Gaugara in Maigatari Constituency.	Limis Brothers & Co.	Maigatari	6,968,482.50	6,968,482.50		6/2/2018	8 weeks	100	Ongoing
121	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-4) at Misewa in Birniwa Constituency.	lh. Umaru Baban Doki Ni	Birniwa	6,921,600.00	6,921,600.00	6,904,296.00	6/2/2018	8 weeks	100	Completed
122	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-15) at Galdimari in Guri Constituency.	Y.H. Invest. Com. Nig. Ltd	Guri	6,921,600.00	6,921,600.00	6,904,296.00	6/2/2018	8 weeks	100	Completed
123	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-16) at Arin in Guri Constituency.	Y.H. Invest. Com. Nig. Ltd	Guri	6,921,600.00	6,921,600.00	6,904,296.00	6/2/2018	8 weeks	100	Completed
124	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-17) at Margadu in Guri Constituency.	Y.H. Invest. Com. Nig. Ltd	Guri	6,921,600.00	6,921,600.00	6,904,296.00	6/2/2018	8 weeks	100	Completed
125	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-18) at Dole in Guri Constituency.	Y.H. Invest. Com. Nig. Ltd	Guri	6,921,600.00	6,921,600.00	6,904,296.00	6/2/2018	8 weeks	100	Completed
126	Construction of Hand pump water supply scheme 2017 Constituency phase III Projects (Lot-7) at Wareri and Boarding Primary School Guri in Guri Constituency.	Y.H. Invest. Com. Nig. Ltd	Guri	1,599,570.00	1,599,570.00	1,595,571.08	6/2/2018	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,162,748,211.23</b>	<b>2,665,260,336.16</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,162,748,211.23</b>	<b>2,665,260,336.16</b>					
127	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-39) at Jama'ar Suga in Kirikasamma Constituency.	Bulangu Drilling Services	K/kasamma	6,968,430.00	6,968,430.00		6/2/2018	8 weeks		On-going
128	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-23) at Bule in Babura Constituency.	Mufabamex Concept Ltd	Babura	6,968,514.00	6,968,514.00		6/2/2018	8 Weeks		On-going
129	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-2) at Yarda in Birniwa Constituency.	Mufabamex Concept Ltd	Birniwa	6,968,514.00	6,968,514.00	6,951,092.72	6/2/2018	8 Weeks	100	Completed
130	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-24) at Dan Zago in Babura Constituency.	Mufabamex Concept Ltd	Babura	6,968,514.00	6,968,514.00		6/2/2018	8 Weeks		On-going
131	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-36) at Zagada Tsofuwa in Gagarawa Constituency.	Mufabamex Concept Ltd	Gagarawa	6,968,514.00	6,968,514.00	6,951,092.72	6/2/2018	8 Weeks	100	Completed
132	Rehab of 6no. Water schemes in the state	Limis Brothers & Co.	State	3,285,611.70	3,285,611.70	3,277,397.67	30/4/2018	6 weeks	100	Completed
133	Constr of Solar water scheme (2018 constituency project) at sss Kanya Babba	Deeetch Nig Ltd.	Babura	6,968,850.00	6,968,850.00	6,951,427.87	30/4/2018	6 weeks	100	Completed
134	Constr of Solar water scheme (2017 constituency project) at Ung. Gabas	Bulangu Drill Services	K/kasamma	6,968,430.00	6,968,430.00	6,951,008.92	30/4/2018	6 weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,214,813,588.93</b>	<b>2,717,325,713.86</b>					

S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,214,813,588.93</b>	<b>2,717,325,713.86</b>					
135	Construction of (2No.) Water Collection point 2017 Constituency Phase III Projects (Lot-4) at Garki Arewa and Garki Sabuwar Unguwa in Garki Constituency.	Jag & H Integ. Services Ltd.	Garki	2,623,994.00	2,623,994.00		6/2/2018	8 weeks		On-going
136	Construction of (4No.) Water collection Point Schemes 2017 Constituency Phase II Project (Lot-6) at Kofar Kudu, Masallacin Yan Izala, Zaburan Quarters and Kattakai in Gumel Constituency.	Jag & H Integ. Services Ltd.	Gumel	5,235,548.00	5,235,548.00		20/2/2018	8 weeks		On-going
137	Constr of (1no.) Solar Powered water supply schemes 2017 constituency phase III projects (Lot-14) at Unguwar Dorawa in Gwiwa Constituency .	Jignaj Global Constr Ltd.	Gwiwa	6,968,430.00	6,968,430.00	6,951,008.93	6/2/2018	8 weeks	100	Completed
138	Constr of (1no.) Solar Powered water supply schemes 2017 constituency phase III projects (Lot-13) at Kangarwa in Maigatari Constituency .	Jignaj Global Constr Ltd.	Maigatari	6,968,430.00	6,968,430.00		21/3/2018	8 weeks		On-going
139	Construction of Hand Pumps Water Supply Scheme 2017 Constituency Phase III Projects (Lot-10) at Unguwar Faru in Kazaure Constituency.	Na'ayi Resouces Ltd.	Kazaure	797,580.00	797,580.00		6/2/2018	8 weeks		On-going
140	Construction of (1No.) Solar Powered Water Supply Schemes 2017 Constituency Phase III Projects (Lot-13) at Eka in Gwiwa Constituency.	Daragi & Sons	Gwiwa	6,968,430.00	6,968,430.00	6,951,008.93	6/2/2018	8 weeks	100	Completed
141	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-10) at Yayari in Balangu Constituency, Kafin Hausa Local Govt Area.	Balangu Drilling Services	K/Hausa	6,968,430.00	6,968,430.00	6951008.93	6/2/2018	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,251,344,430.93</b>	<b>2,753,856,555.86</b>					

S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,251,344,430.93</b>	<b>2,753,856,555.86</b>					
142	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-11) at Zangari in Bulangu Constituency, Kadin Hausa Local Govt Area.	Bulangu Drilling Services	K/Hausa	6,968,430.00	6,968,430.00	6,951,008.93	6/2/2018	8 Weeks	100	Completed
143	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-12) at Shuweri Malumawa in Bulangu Constituency, Kadin Hausa Local Govt Area.	Bulangu Drilling Services	K/Hausa	6,968,430.00	6,968,430.00	6,951,008.93	6/2/2018	8 Weeks	100	Completed
144	Construction of (8No.) Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-9) at Gidan Kuka, Mamajo, Bausina, Duduma, Salawa, Karori, Kyara Karama and Dukawa in K/Hausa Constituency.	Mugin Invest. Nig. Ltd.	K/Hausa	6,380,808.00	6,380,808.00	6,364,855.98	28/3/2018	8 Weeks	100	Completed
145	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-38) at Faru in Kazaure Constituency	One I Engr. Consultant Lt	Kazaure	6,965,017.00	6,965,017.00	6,947,604.46	6/2/2018	8 Weeks	100	Completed
146	Construction of (2No.) Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-11) at Kaiwari and Fandun in Kirikasamma Constituency.	h Umar BabanDoki Nig Lt	K/kasamma	1,595,160.00	1,595,160.00	1,591,172.10	6/2/2018	8 Weeks	100	Completed
147	Construction of (6No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-10) at Faskarau, Ubba, Fulanin Askandu, Turmi, Kanjuwa and Bayin Kwari in Kaugama Constituency.	ADZ Global Services Ltd.	Kaugama	4,803,750.00	4,803,750.00		22/2/2018	8 Weeks		On-going
148	Construction of (5No.) Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-5) at Jamilu Gambo, Hardo Gako, Fulanin Zuge, kanjau and Fulanin G/Baushe in Gumel Constituency.	ag & H Intgrt Services Ltd	Gumel	4,003,125.00	4,003,125.00	3,993,117.18	22/2/2018	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,289,029,150.93</b>	<b>2,791,541,275.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,289,029,150.93</b>	<b>2,791,541,275.86</b>					
149	Construction of (10No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-13) at Riniyal, Fulanin Ganjin Gebi, Kyuido zuba, Chori Fulani, Galadai, Zangon Kanya Makabarta, Fadama, Da'awa Gidan Dinya Tsohuwa and Gidan Dinya Sabuwa in Ringim Constituency.	Harb Engr. & Multi Service	Ringim	8,001,000.00	8,001,000.00	7,980,997.50	27/2/2018	8 Weeks	100	Completed
150	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-34) at Garawa in Maigatari Constituency.	h Umar BabanDoki Nig Lt	Maigatari	6,927,900.00	6,927,900.00	6,910,580.25	6/2/2018	8 Weeks	100	Completed
151	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-35) at Maitukuta in Maigatari Constituency.	h Umar BabanDoki Nig Lt	Maigatari	6,927,900.00	6,927,900.00	6,910,580.25	6/2/2018	8 Weeks	100	Completed
152	Construction of Hand Pumps Water Supply Schemes 2017 Constituency Phase III Projects (Lot-8) at Yola Jahun, Kafin Baka, G. Ganaki Gauza, Kulawa Fulani, Tazara Tudu, Tsalliya Katagun, Yarkasuwa, Bayan Asibiti, Dogawa Gabas, Kofar Gabas, Gidan Kuka, Gangaren Kwalta, Bayan Tasha, Dina, Kadirawa, Tsole, Buda, Kanwa Makarantar Bako, Sabuwar Aujara, Albasu, Debi, Kargo Gulai, Makarantar Bako and Tazara Kanawa in Jahun Constituency.	Na'ayi Resouces Ltd.	Jahun	19,141,920.00	19,141,920.00	19,094,065.20	6/2/2018	8 weeks	100	Completed
153	Construction of Hand Pumps Water supply scheme 2017 Constituency phase III Projects (Lot-1) at Ribinji, Gangara Hanware, Mudurin Dan Zago, Kyara, Damu and Gadawa in Babura Constituency.	Mufabamex Concept Ltd	Babura	4,803,000.00	4,803,000.00	4,790,992.50	6/2/2018	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,334,830,870.93</b>	<b>2,837,342,995.86</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,334,830,870.93</b>	<b>2,837,342,995.86</b>					
154	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-13) at Gasanya in Auyo Constituency.	A.A. Aljazeera Agro Proc.	Auyo	6,968,430.00	6,968,430.00		24/1/2018	8 Weeks		On-going
155	Construction of (9No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-8) at Gidan Iliyasu, Mai Goro, Falari Burburwa, Zulkiya Kila, Kila by pass, Sara cikin gari, Kuka manoma, Kafin torto and Fiji in Gwaram Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	7,202,791.35	7,202,791.35	5,588,165.61	24/1/2018	8 Weeks	74	On-going
156	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-33) at Kadeta in Gagarawa Constituency.	A.A. Aljazeera Agro Proc.	Gagarawa	6,968,430.00	6,968,430.00		24/1/2018	8 Weeks		On-going
157	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-34) at Magaji in Gagarawa Constituency.	A.A. Aljazeera Agro Proc.	Gagarawa	6,968,430.00	6,968,430.00		24/1/2018	8 Weeks		On-going
158	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-35) at Limawa Kofar Arewa in Gumel Constituency.	A.A. Aljazeera Agro Proc.	Gumel	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 Weeks	100	Completed
159	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-36) at Rijiyar Mabaffa Zango in Gumel Constituency.	A.A. Aljazeera Agro Proc.	Gumel	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 Weeks	100	Completed
160	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-37) at Masallacin Juma'a Sabuwar Gwaram in Gwaram Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 Weeks	100	Completed
161	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-38) at Tsangarwa Fada in Gwaram Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	6,968,430.00	6,968,430.00	6,951,008.93	24/1/2018	8 Weeks	100	Completed
162	Construction of (1No.) Solar Powered Water supply scheme 2017 Constituency phase II Projects (Lot-14) at Mashagwar in Auyo Constituency.	A.A. Aljazeera Agro Proc.	Auyo	6,968,430.00	6,968,430.00		24/1/2018	8 Weeks		On-going
	<b>BAL. C/F</b>			<b>1,397,781,102.28</b>	<b>2,900,293,227.21</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,397,781,102.28</b>	<b>2,900,293,227.21</b>					
163	Construction of (15No.) Water Collection Point 2017 Constituency Phase III Projects (Lot-3) at Medu (5No.), Gagarawa Tasha (5No.) and Gagarawa Gari (5No.) in Gagarawa Constituency	Jag & H Integ. Serv. Ltd.	Gagarawa	19,679,955.00	19,679,955.00	19,630,755.11	6/2/2018	8 weeks	100	Completed
164	Construction of (10No.) Water Collection point 2017 Constituency Phase III Projects (Lot-6) at Kofar Saja, Bariki, Zaburan, Yankifi, Gidan Komarado, Zuwo, Garin Gambo, Abuja Quarters, Reran Gama Fada and Mahuta in Gumel Constituency.	Jag & H Integ. Serv. Ltd.	Gumel	13,119,970.00	13,119,970.00	13,087,170.08	6/2/2018	8 weeks	100	Completed
165	Upgrading and Conversion of Motorised Boreholes to Solar Powered at 7no. Towns water supply schemes (Kanya Babba in Babaura LGA, Danzomo in S/tankarkar LGA, Kudai in Dutse LGA and Waza in B/kudu LGA)	SIMS GlobalResources	Dutse	82,495,606.10	82,495,606.10	53,325,826.05	10/4/2018	16 weeks	62	On-going
166	Improvement of Hadejiatown and its Environs water supply schemes at Proposed G/Gabas road NTA new pump station, Pipe line extension in Hadejia town 90mm 6 Bar (6mts) PVC, Geneating sets and transformer at various pump station and additional of 8no. 150mm 6" Diameter UPVC Casing Borehole of 10 bar.	Land base Eng. Services	Hadejia	209,678,962.50	209,678,962.50		30/4/2018	6 months		On-going
167	Construction of Solar Powered Water supply scheme 2017 Constituency phase III Projects (Lot-7) at Jigawar Mamman in Malam madori Constituency	Limis Brothers & Co.	M/madori	6,968,482.50	6,968,482.50	6,951,061.29	30/5/2018	8 weeks	100	Completed
168	Rehab of 6no. Water schemes in the state	Limis Brothers & Co.	State	3,285,611.70	3,285,611.70	3,277,397.67	30/4/2018	6 weeks	100	Completed
169	Constr of Solar water scheme (2018 constituency project) at sss Kanya Babba	DeeTech Nig Ltd.	Babura	6,968,850.00	6,968,850.00	6,951,427.87	30/4/2018	6 weeks	100	Completed
170	Constr of Solar water scheme (2017 constituency project) at Ung. Gabas	Bulangu Drill Services	K/kasamma	6,968,430.00	6,968,430.00	6,951,008.92	30/4/2018	6 weeks	100	Completed
	<b>TOTAL</b>			<b>1,430,581,027.28</b>	<b>3,249,459,095.01</b>					



## Ministry of Works

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of Internal Road Network and Drainage at College of Agriculture Yam Consultancy services for the Constr. of Limawa-Warwade-Jidawa-Sakw aya-Dutse road	Amirco Universal Concept	Hadejia	114,852,386.25	499,296,564.31	379,082,108.24	6/10/2011	20 weeks	76	On-going
2	Urban Towns Streetlight projects in B/kudu town (phase II)	KAP Civil Eng. Consultants	Dutse	57,547,589.11	57,547,589.11	51,132,963.56	11/15/2012	16 months	94	On-going
3	Constr. of Limawa-Warwade-Jidawa-Sakw aya-Dutse road (33.40km)	Stratrade Nig. Ltd.	B/kudu	220,682,574.00	346,239,918.06	281,871,366.58	14/9/2012	7 months	81	On-going
4	Reconstr. Of Asphaltic concrete overlay of Kjawal-Dabi road (4.5km)	Boroni Prono & Co. Ltd.	Dutse	2,968,551,896.02	2,968,551,896.02	2,611,339,802.95	2/11/2012	14 months	88	On-going
5	Urban Towns Streetlight Projects at Karkarna Town	Triacta Nig. Ltd.	Taura	453,412,679.27	526,840,847.35	318,255,144.90	18/3/2013	3 months	70	Stalled
6	Commissioning as Consultant on the supervision of the Urban Town Streetlight Project at Garki, Karkarna, Bamaina and 3no. Gen. Hosp.	Stratrade Nig. LTD	Yankwashi	234,338,917.73	234,338,917.73	163,695,161.17	11/11/2013	6 Months	70	On-going
7	Commissioning as Consultant for the Supervision of the Constr. of Gumel-G/Gambo, feeder roads, M/madori-Dakido, Shafar-G/sani	MBS Eng. Nig. Ltd.	Garki	29,431,500.00	29,431,500.00	27,371,295.00	23/4/2014		93	stalled
8	Constr. of feeder road at gumel-Garin Gambo in Gumel L.G.A.	OPIQ Consultant LTD.	Gumel	16,024,856.75	16,024,856.75	11,662,644.84	3/3/2014	6month	68	On-going
9	Consullancy services for the Constr. Of Kiyako-Zarenawa feeder road	Omega Stars Nig. Ltd.	Gumel	149,763,131.44	149,763,131.44	57,038,525.00	13/02/2014	6 months	38	On-going
10	Consullancy services for the constr. Of T/kance-jamus feeder road	UKM Civil Eng. Consultant	Babura	16,187,482.45	16,187,482.45	11,636,138.15	2/2/2014	8 months	65	On-going
11	Consullancy services for the constr. Of T/kance-jamus feeder road	UKM Civil Eng. Consultant	Babura	21,657,808.87	21,657,808.87	-	2/8/2014	8 Months	60	On-going
12	Commissioning as consultant on the supervision of the construction of 6No. New feeder road projects across the state	OPIQ Consultant	Ringim	22,400,354.68	22,600,354.68	21,242,736.09	28/5/2014	8 months	95	On-going
13	Consullancy Supervision for the Constr. of Gwiwa township roads (4.0km)	Sadiq Eng. Services	Gwiwa	34,489,165.99	34,489,165.99	31,495,251.31	12/17/2012	6 months	95	Stalled
14	Commissioning as consultant for the supervision of Kazaure urban centre (15KM)	Wuro Associate	Kazaure	92,141,988.97	92,141,988.97	61,202,659.36	5/9/2013	8 months	66	On-going
15	Construction of Township at kaugama Urban Centre (6.30KM)	Rocad Contr. LTD	Kaugama	940,127,208.47	940,127,208.47	263,578,988.93	13/12/2013	8 Months	28	Revoked
16	Constr. of Township Roads at Hadejia Urban Centre (12.80KM)	Paache Const. Nig. LTD	Hadejia	2,507,773,876.62	2,685,622,244.94	1,253,744,912.72	12/31/2013	12 months	46	On-going
17	Constr. of Township Roads at Maigatari Urban Centre (6.95KM)	H&M Nig. LTD	Maigatari	1,037,700,121.50	1,037,700,121.50	660,531,165.00	17/12/2013	8 Months	76	On-going
18	Constr. of Township Roads at Guri Urban Centre (6.15KM)	SKY Tech.& Contr.LTD	Guri	1,362,774,826.33	1,362,774,826.33	793,826,900.00	17/12/2013	8 Months	46	On-going
19	Commissioning as Consultant on the Supervision of the Constr. of Maigatari Township Road (6.95KM)	Sadiq Eng Ser. LTD	Maigatari	64,472,315.43	64,472,315.43	57,300,722.05	19/12/2013	8 Months	89	On-going
20	Commissioning as Consultant on the Supervision of the Constr. of M/Madori township Road (6.40KM)	U.K.M Civil Eng. LTD	M/madori	59,544,758.06	59,544,758.06	45,669,082.18	12/31/2013	8 Months	65	On-going
21	Commissioning as Consultant on the Constr. Of Roni township roads (5.00KM)	EMACS Eng. Consultants	Roni	61,195,703.35	61,195,703.35	37,360,484.41	12/31/2013	8 Months	61	On-going
	<b>Balance C/F</b>			<b>10,465,071,141.29</b>	<b>11,226,549,199.81</b>					

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Balance B/F</b>			<b>10,465,071,141.29</b>	<b>11,226,549,199.81</b>					
22	Commissioning as Consultant for the Constr. of Hadejia Township roads	Global Ecological	Hadejia	101,482,637.11	101,482,637.11	73,140,829.65	12/31/2013	16 months	72	On-going
23	Commissioning as Consultant for the Constr. of Sule Tankarkar Township roads	Thamar Eng. Ltd.	S/tankarkar	64,638,503.00	64,638,503.00	45,203,717.27	13/02/2014	12 months	69	On-going
24	Commissioning as Consultant for the Constr. of Kaugama Township roads	Interactive Consultants	Kaugama	66,347,751.06	66,347,751.06	38,946,478.35	12/31/2013	12 months	58	Stalled
25	Commissioning as Consultant for the Constr. of Guri Township roads	Madapad Eng. Ltd.	Guri	66,500,604.95	66,500,604.95	39,738,362.77	12/3/2013	12 months	32	On-going
26	Fabrication and Erection of roads directional signs (Gantry) and street naming within Dutse Municipality	Durability Eng. Services	Dutse	90,081,840.00	90,081,840.00	77,618,236.51	18/3/2014	12 weeks	87	Stalled
27	Construction of Gwiwa township roads (4.0km)	H & M Nig. Ltd.	Gwiwa	509,414,865.75	509,414,865.75	412,393,839.50	29/11/2012	6 months	88	Stalled
28	Re-Constr. of Sule Tankarkar Township road (5.16km)	Aldin Constr. Co. Ltd.	S/tankarkar	727,649,360.56	727,649,360.56	551,343,659.37	4/4/2016	8 months	75	On-going
29	Re-Constr. of Roni Township road (5.00km)	Alren Constr. Co. Ltd.	Roni	645,608,565.02	645,608,565.02	607,145,285.09	4/4/2016	8 months	94	On-going
30	Re-Constr. of Kazaure Township road (14.643km)	Soject Nig. Ltd.	Kazaure	2,090,736,236.34	2,090,736,236.34	817,973,673.34	4/4/2016	8 months	39	On-going
31	Re-Constr. of M/madori Township road (6.41km)	Triacta Nig. Ltd.	M/madori	854,197,382.18	854,197,382.18	244,968,859.20	4/4/2016	8 months	29	On-going
32	Supply and Installation of 150 units of Standalone Solar streetlight poles with Accessories at Gujunga town	Marb Eng. & Multy Services	Taura	68,307,366.49	68,307,366.49	67,880,893.60	7/29/2016	2 months	100	Completed
33	Constr. of Kila-Budinga-Rambazau-Tsangarwa-Nahuci-Isaw a-Maruta-Jikas-Zandam Nagogo road (48km)	Gerawa Global Eng. Ltd.	Gwaram	4,726,302,328.50	4,726,302,328.50	4,725,409,568.25	28/12/2016	19 months	100	Completed
34	Rehab. of Kwanar Dundu-Bulangu road (44km)	Alren Constr. Co. Ltd.	K/Hausa	3,317,040,538.87	4,452,366,925.12	4,428,466,662.85	28/12/2016	14 months	100	Completed
35	Constr. of Dolen Kwana-Batu-Kuka Inkiwa-Kupsa feeder road (32.6km)	SDY Constr. Co. Ltd.	Birniwa	579,242,475.00	579,242,475.00	479,474,038.58	28/12/2016	18 months	100	Completed
36	Constr. of Jigawar Dan Ali-Maitamiya-S/tankarkar-Dangwanki-Dankumbo Feeder road with Sur from Dankumbo to Matsatsagi (45km)	H & M Nig. Ltd.	S/tankarkar	639,156,955.50	639,156,955.50	457,970,743.23	28/12/2016	9 months	66	On-going
37	Constr. of Majingini-Maimazari-Dantuw o -Hannun Giwa-Dankumbo feeder road (11.5km)	H & M Nig. Ltd.	S/tankarkar	188,786,408.33	188,786,408.33	174,762,675.02	28/12/2016	6 months	86	On-going
38	Constr. of Shuwarin-Wurma-Abaya-Chamo-Isari feeder road (28.9km)	Ganan Constr. Co. Ltd.	Dutse	379,249,085.25	379,249,085.25	377,249,085.00	28/12/2016	12 months	100	Completed
39	Constr. of Garki-Fagen Gawo-Kore feeder road (30.8km)	Ganan Constr. Co. Ltd.	Garki	410,031,381.00	410,031,381.00	410,031,381.00	28/12/2016	14 months	100	Completed
40	Constr. of Kudai-Ruru-Dantlaw uya-Sakway a feeder road (15km)	NHD Interbiz Projects	Dutse	170,704,264.51	170,704,264.51	159,624,035.77	28/12/2016	9 months	90	On-going
	<b>Balance C/F</b>			<b>26,160,549,690.71</b>	<b>28,057,354,135.48</b>					

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Balance B/F</b>			<b>26,160,549,690.71</b>	<b>28,057,354,135.48</b>					
41	Electrification project at Rimi and Makeri in Bulangu Constituency of K/hausa LGA.	Kaw u Nig. Ltd.	K/Hausa	29,561,795.38	29,561,795.38	20,650,206.66	5/12/2017	12 weeks	68	On-going
42	Constr. Of Maigatari-Galadi-Girbobo-Bursali-Diginsa-Birniwa road (phase II) (37.1km)	Triacta Nig. Ltd.	Kaugama	4,746,791,530.21	4,746,791,530.21	3,977,173,644.25	24/08/2016	15 months	88	On-going
43	Constr. of Eastern bye-pass road, Arawa-Kubay au-Masama-Gaŋa-Baturiya-Una(Spur to Yalwa-Musari)-Chacharan-Abunabo-Chapchapno-Lafiya-Kadira-Arinjasko-Matara-Abir-Guri road (phase III) (33.7km)	CGC Nigeria Ltd.	Guri	3,739,735,268.18	3,903,962,189.09	3,658,874,671.02	20/12/2016	14 months	98	On-going
44	Consultant for valuation of the State Govt.'s Investment in Electricity Distribution network (PHCN)	Emirate Consulting Ltd.	State	125,000,000.00	125,000,000.00	62,500,000.00	19/6/2013	12 months	50	Stalled
45	Cons. of Handpumps Across the State (RUWASA)	Muhabib Nig. Ltd	State	28,000,000.00	28,000,000.00	26,000,013.06	3/1/2014	4month	93	On-going
46	Electrification of Shakoto-Bulangu (REB)	Aima Strong Store Ltd.	K/hausa	36,199,059.19	36,199,059.19	29,923,001.66	2/19/2014	6 months	89	On-going
47	Construction of Jahun Township Road	Triacta Nigeria Ltd.	Jahun	940,044,254.63	940,044,254.63	939,273,431.61	28/12/2016	8 months	100	Completed
48	Construction of Kaugama-Turmi-Baban Tata-Dan za biya-Gangara-Kuka kwance-Gujungu Feeder Road (21KM)	IGEE ENGR LTD	Kaugama	389,273,999.56	389,273,999.56	389,273,999.56	22/05/2017	6 Month	100	Completed
49	Supervision of the construction of Asphalt concrete Overlay of Tasheguwa-Guri Road (42.14KM)	EMACS ENG. CONSULTANT	Guri	41,228,554.70	41,228,554.70	38,875,962.40	11/4/2017	12 months	100	Completed
50	Supervision of the construction of Maigatari-Galadi-Girbobo-Diginsa-Birniwa Road (Phase II) (37.1KM)	HIMMA TECH SERV.	Birniwa	74,761,966.60	74,761,966.60	59,809,573.27	18/05/2017	13 months	80	On-going
51	Supervision of the construction of Arawa-Baturiya-Abunabo-Kadira-Guri Road (Phase III) (33.7KM)	LANDBASE ENG. SERV.	Guri	55,628,562.11	55,628,562.11	52,547,134.60	18/05/2017	12 months	95	On-going
52	Supervision of the Rehabilitation of Kwanar Dundu-Bulangu Road (44KM)	CURVES AND STR	K/Hausa	58,048,209.43	58,048,209.43	55,145,798.90	11/4/2017	14 months	35	On-going
53	Supervision of the construction of JigawarDan-ali-Maitsamiya-Suletankarkar-Dangwanki-Dankumbo to Matsatsagi (45KM) and construction of Kudai-Ruru-Dantawuya-Sakwaya Feeder Road (15KM)	UKM Civil Eng.	S/tankarkar + Dutse	14,172,571.35	14,172,571.35	6,342,034.84	11/4/2017	12 months	45	On-going
54	Supervision of the construction of Kila-Budinga-Ramba zau-Tsangarwa-Nahuce-Isawa-Jikas-Zandam Nagogo Road (48KM)	OODHILL ENGR CONSULTAN	Gwaram	82,710,290.75	82,710,290.75	78,514,925.74	11/4/2017	14 months	95	On-going
55	Supervision of the construction of Shuwarin-Wurma-Abaya-Chamo-Isari Feeder Road (28.9KM) Garki-Fagen gawo-Kore Feeder Road (30.8KM) and construction of Manga-Takwasa road (4.5KM)	HAG ENG. CONSULTANTS	State	14,939,342.59	14,939,342.59	14,227,945.00	11/4/2017	12 months	100	Completed
	<b>Balance C/F</b>			<b>36,536,645,095.39</b>	<b>38,597,676,461.07</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR		CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>36,536,645,095.39</b>	<b>38,597,676,461.07</b>					
56	Commissioning as Consultant on the Supervision of the Construction of Jahun Township Roads (Phase II).	HIMMA TECH LTD	Jahun	16,450,774.46	16,450,774.46	15,628,235.73	19/06/2017	16 weeks	100	Completed
57	Commissioning as consultant for the supervision of the Constr of Dolen Kwana-Batu- Kuka Inkiwa- Kupsa Feeder Road (32.6Km) and Construction of Majingini- Maimazari- dantuwo- Hannun Giwa- DanKumbo Feeder Road (11.5Km).	EMACS ENG CONSULT	State	13,440,505.46	13,440,505.46	12,765,150.00	19/07/2017	12 months	100	Completed
58	Construction of Reinforced Concrete Block line Drains and Culvert at Aujara Bakin Kasuwa and Tsigi (1650m).	Alren Constr. Co. Ltd.	Jahun	63,238,372.91	63,238,372.91	63,164,655.46	22/12/2017	4 Weeks	100	Completed
59	Rehabilitation and upgrading of Aujara access road (1.65KM).	Retercha Co. Ltd.	Jahun	96,860,399.34	96,860,399.34	96,860,390.00	22/12/2017	6 weeks	100	Completed
60	Supply and installation s of 150 Units Integrated stand alone Solar Powered Streetlight at Aujara in Jahun Local Govt Area	Sims Nig. Ltd.	Jahun	95,192,680.94	95,192,680.94		14/12/2017	12 weeks		Just mobilized
61	Constr. of Takur -Jaudi feeder road (4.5km)	A. Y.A. Logistics Ltd	Dutse	78,896,311.20	78,896,311.20	78,331,772.40	19/10/2017	12 weeks	100	Completed
62	Constr. of Limawa-Galamawa second coat surface dressed road (2.2km)	A. Y.A. Logistics Ltd	Dutse	87,785,923.24	87,785,923.24	81,708,179.17	19/10/2017	16 weeks	100	Completed
63	Constr of Drainages and Culverts at Gida Dubu, Dutse (phase I)	Sabon Garin Yaya Ltd.	Dutse	96,606,796.61	96,606,796.61	96,499,049.07	3/10/2017	6 months	100	Completed
64	Supply and Installation of 40 unit of 90 watts and 50 unit of 36 watts stand alone solar powered streetlights in the premises of commissioner's qtrs., Dutse	Sims Nig. Ltd.	Dutse	31,773,000.00	31,773,000.00	30,260,000.00	19/10/2017	4 Weeks	100	Completed
65	Supply and Installation of 40 unit of 90 watts and 50 unit of 36 watts stand alone solar powered streetlights in and around five Building blocks at State Secretariat, Dutse	Sims Nig. Ltd.	Dutse	33,361,650.00	33,361,650.00	31,773,000.00	19/10/2017	4 Weeks	100	Completed
66	TDN & ITC Electrification at Nasarawa and Extension from Maidubana to Garin malam in Gumel LGA	JAG & H Int. Serv. Ltd.	Gumel	43,268,605.12	43,268,605.12		22/11/2017	12 weeks		Just mobilized
67	Electrification project at Daraji (I) and Daraji (II) in Gwiwa LGA	Jignaj Global Ltd	Gwiwa	21,183,723.27	21,183,723.27	19,783,556.45	22/11/2017	8 weeks	100	Completed
68	Supply and Installation of 150 units of solar street light of Aujara in Jahun LGA.	Sims Nig. Ltd.	Jahun	95,192,680.94	95,192,680.94		14/12/2017	12 weeks	100	Completed
69	Supply and Installations of 130 Units Integrated Standalone Solar Powered Streelight at Danzomo in Sule Tankarkar L.G.A	Sims Nigeria Limited	S/tankarkar	82,515,030.00	82,515,030.00	78,585,743.24	1/17/2018		100	Completed
70	Electrification Project (Lot-2) at Janbiri Village in Birnin Kudu local Govt Area.	Al-Sabur Global Ltd	B/Kudu	19,005,680.68	19,005,680.68	17,940,523.99	1/31/2018	12 weeks	100	Completed
71	Electrification Project (Lot-6) at Maituruniya Village in gumel Local Govt	Alpha Power Energy	Gume	22,569,869.93	22,569,869.93	19,812,753.52	1/31/2018	12 weeks	100	Completed
72	Electrification Project (Lot-9) at Takwasa Village In Babura Local Govt Area	BABANDOKI GEN ENT	Babura	47,166,504.58	47,166,504.58	36,947,453.55	1/31/2018	12 weeks	77	On-going
73	Electrification Project (Lot-5) at Gafasa Village in Kafin Hausa Local Govt Area	A+ TECH INTEGRATED	K/Hausa	13,736,803.51	13,736,803.51	11,727,407.55	1/31/2018	12 weeks	100	Completed
74	Electrification Project (Lot-1) at Malaluwa Village in Gwaram Local Govt Area	BABAN DOKI GEN ENTER	Gwaram	21,708,400.82	21,708,400.82	12,582,289.38	1/31/2018	12 weeks	57	On-going
	<b>Balance C/F</b>			<b>37,309,896,518.88</b>	<b>39,577,630,174.08</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR		CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>37,309,896,518.88</b>	<b>39,577,630,174.08</b>					
75	Electrification Project (Lot-3) at Korama Village in Kiyawa Local Govt Area	Xtrax-99 Integrated Serv	Kiyawa	23,317,133.91	23,317,133.91	22,651,534.85	1/31/2018	12 Weeks	100	Completed
76	Electrification Project (Lot-4) at Buguwa Village in Malam Madori Local Govt Area	SAHIH ENGINEERING SERV	M/madori	12,552,186.41	12,552,186.41		1/31/2018	12 weeks		On-going
77	Electrification Project (Lot-7) at Amanga Village In Sule Tankarkar Local Govt Area	Nabeelah Nig Ltd	S/tankarkar	26,858,433.95	26,858,433.95	23,707,993.05	1/31/2018	12 weeks	88	On-going
78	Electrification Project (Lot-8) at Habatsai Village in Gagarawa Local govt Area	NGALOMA ENTER LTD	Gagarawa	19,245,588.08	19,245,588.08	13,797,590.18	1/31/2018	12 weeks	68	On-going
79	Constr./desilting of Drainages at Abuja, Nasarawa and Failed sections of Darin along M/madori road in Gumel Town.	Pullad Global Consultant	Gumel	76,277,200.41	76,277,200.41	40,303,865.95	10/4/2018	12 weeks	52	On-going
80	Constr of Dutse-Madobi-Katanga-Dangoli with Spur from Madobi to Baranda road (35.7km) Lot - 1	Gerawa Global Eng Ltd.	Dutse	4,643,482,872.42	4,643,482,872.42		27/4/2018	12 months		On-going
81	Rehab/Asphalt Overlay of Babura-Yarkirya-Kuzunzumi road (49.4km) lot -5	Gerawa Global Eng Ltd.	Babura	4,944,415,159.06	4,944,415,159.06	742,949,945.85	27/4/2018	8 months	14	On-going
82	Constr of Darai-Gilima road (9.5km) lot-2	Alren Const. Co. Ltd.	Jahun	2,492,310,165.97	2,492,310,165.97		27/4/2018	8 months	14	On-going
83	Constr of Gambara-Waza-Baranda with Spur to yalwa (16.8km) lot-3	Alren Const. Co. Ltd.	B/kudu	3,194,083,855.93	3,194,083,855.93		27/4/2018	10 months		On-going
84	Constr of Access road from Harbo Sabuwa to Harbo Tsohuwa (1.52km) lot-9	Retercha Co. Ltd.	Jahun	241,058,058.35	241,058,058.35		27/4/2018	4 months		On-going
85	Constr of Kaugama township road (6.3km) lot-7	Afdin Constr Co. Ltd.	Kaugama	1,333,357,771.41	1,333,357,771.41		30/4/2018	12 months		On-going
86	Constr of road Network at College of Education, Gumel (3.3km) lot-4	H & M Nig Ltd.	Gumel	674,198,072.42	674,198,072.42		30/4/2018	6 months		On-going
87	Constr of Bariki-Munzarau-Tawakkalta-Turabu road (16.8km) lot-6	CGC Nig Ltd.	Hadejia	2,919,955,823.72	2,919,955,823.72		4/5/2018	12 months		On-going
88	Constr of Babura Township road (10.28km) lot-8	Triacta Nig Ltd.	Babura	2,624,756,218.01	2,624,756,218.01		2/5/2018	10 months		On-going
89	Constr of Jigawar Dan Ali-Maitsamiya-Sule Tankarkar-Dangwanki-Dankumbo feeder road with a Spur from Dankumbo to Matsatsagi (Additional work) 21.5km	H & M Nig Ltd.	S/Tankarkar	364,397,616.45	364,397,616.45		12/4/2018	4 months		On-going
90	Electrification project at Katurje in Kafin Hausa Constituency, Kafin Hausa LGA.	Kawu Nig Ltd.	K/Hausa	10,916,014.48	10,916,014.48	3,570,880.63	10/5/2018	16 weeks	40	On-going
91	Commissioning as Consultant for the Supervision of the Constr. of Road Network at College of Education, Gumel (3.3km)	EMACS Eng. Consultants	Gumel	11,798,466.27	11,798,466.27		7/6/2018	6 months		On-going
92	Commissioning as Consultant for the Supervision of the Constr. of Babura township roads (10.28km)	UKM Civil Eng.	Babura	45,933,233.82	45,933,233.82		7/6/2018	10 months		On-going
93	Commissioning as Consultant for the Supervision of the Constr. of Dutse-Madobi-Katanga-Dangoli with a SPUR from Madobi to Baranda (35.7km)	CURVES and Straight	Dutse	81,260,950.27	81,260,950.27		7/6/2018	123 months		On-going
	<b>TOTAL</b>			<b>60,968,810,389.95</b>	<b>63,317,804,995.42</b>					



## Ministry of Education

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Establishment of 81 Nomadic Adult Literacy Centres in Collaboration with the Agency for Mass Education	Agency for Mass Education	Various Schools	10,878,300.00	10,878,300.00	10,878,300.00	27/10/2011			On-going
2	Procurement of 2-sets of Sporting facilities at Bamaina Talented & Gifted School, B/kudu L.G.A.	BM Invest Nig. Ltd.	B/kudu	36,030,000.00	36,030,000.00	31,987,558.79	16/8/2012	12 weeks	85	On-going
3	Supply of Classrooms, Staff Houses & Office Equip. to JICORAS	A. Barde Global Concept.	K/Hausa	33,143,878.07	33,143,878.07	24,952,793.85	13/12/2012	3 weeks	75	On-going
4	Supply of Library books to JICORAS	Al-kassam Jannah	K/Hausa	30,785,750.00	30,785,750.00	28,526,075.95	2/5/2013	8 weeks	92	On-going
5	Constr. works at JICORAS (phase II)	Datum Constr. Co.	K/Hausa	1,677,895,165.73	1,708,557,551.33	1,562,365,254.96	30/8/13	18 weeks	77	On-going
6	Constr. of 1No. Block of Sabbatical Lodge, 5No Principal Officers Quarters 3No Blocks 240 Capacity Students Hostels and Construction of Road Network Culvert and Drainages at Jigawa State University Kafin Hausa (Phase III)	Datum Const. Nig. LTD	K/Hausa	2,574,587,179.00	2,574,587,179.00	873,397,813.68	28/11/2013	6 Months	34	On-going
7	Construction of Senate Building at Jigawa State University, K/hausu	A.G Ferrero	K/Hausa	1,698,949,299.60	1,698,949,299.60	1,402,653,999.60	24/7/2014	10 months	83	On-going
8	Construction of Vice Chancellor's lodge at Jigawa State University, K/Hausa	A.G Ferrero	K/Hausa	128,891,563.50	128,891,563.50	118,069,738.50	1/8/2014	9 months	92	On-going
9	Supply and Installation of 5HP Pumps at BEC Camp For the use of State University	Modang Investment Nig. Ltd	Auyo	2,436,750.00	2,436,750.00	623,000.00			23	On-going
10	Commissioning as Consultant for the Designing and Supervision of (phase II) for the constr. of Jigawa State University, K/Hausa	Design Plus +	K/Hausa	158,703,031.78	158,703,031.78	107,283,361.53	12/18/2014	18months	67	On-going
11	Procurement of 1000no. College Tablets, CAMP 1000 students for the period of (5) weeks E-learning Programme Activities	Echo Infotech Solutions	H/qtrs.	34,311,150.00	34,311,150.00	28,508,507.50	12/3/2015	2 months	83	Stalled
12	Renovation of 3NO. Junior Staff Quarters, Galadima 1 & 2 and Senior Staff Quarters Block at at GGASS Danzomo	KAFIYAMA GEN ENT LTD	S/tankarkar	15,527,082.00	15,527,082.00	14,711,022.53	30/12/2016	8 weeks	95	On-going
13	Constr. of 1no. Block of 10-rooms student's Hostel with 100 Beds at GSTC Ringim	Marb Eng. & Multi-services	Ringim	29,145,079.84	29,145,079.84	11,251,599.16	30/12/2016	6 weeks	38	On-going
14	Constr. of 1no. Block of 3-classrooms with 90no. 3-seater Desks. at GSTC Ringim	Marb Eng. & Multi-services	Ringim	10,013,817.79	10,013,817.79	4,995,211.40	30/12/2016	6 weeks	49	On-going
15	Constr. of 1no. Block of workshop with Standard work benches at GSTC Ringim	Marb Eng. & Multi-services	Ringim	18,564,893.17	18,564,893.17	13,651,194.30	30/12/2016	6 weeks	73	On-going
16	Constr. of 1no. Block of two (2) Science Laboratories at GSTC Ringim	Marb Eng. & Multi-services	Ringim	28,487,680.00	28,487,680.00	14,554,973.87	30/12/2016	6 weeks	51	On-going
17	Constr. of Second phase Islamiyya Classroom blocks at Kadeta (Medu ward) in Gagarawa Constituency.	Esmail Ventures Ltd.	Gagarawa	2,728,050.34	2,728,050.34		4/4/2017	6 weeks		Just mobilized
18	General Renovation of Government unity Commercial School Dutse	AL-HAMSAD INVST LTD	Dutse	87,655,390.48	87,655,391.48	87,653,212.69	22/08/2017	20 weeks	100	Completed
19	Constr. Of 3No. Classrooms Blocks, Administration Block, 2no 6-Seater VIP Toilet and Provision of 1No. Hand Pump at Government Day Secondary School Danmasara, Dutse.	MUTUAL INFRASTRU	Dutse	28,008,767.60	28,008,767.60	26,699,271.96	22/08/2017	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>6,606,742,828.90</b>	<b>6,637,405,215.50</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMEN	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	<b>BAL. B/F</b>			<b>6,606,742,828.90</b>	<b>6,637,405,215.50</b>					
20	Constr. Of Islamiyya Classroom Blocks as Contituency Project at Mariri, Kangire and Nafara in Birnin Kudu Constituency	NUSHE BUSINESS RES	B/Kudu	9,819,816.00	9,819,816.00		23/08/2017	6 Weeks		just mobilized
21	Constr. Of Islamiyya Classroom Blocks 2017 Constituency Project Phase I at Meso and Diginsa in Birniwa Local Government Area.	MUSFAT GEN ENTER	Birniwa	6,536,639.40	6,536,639.40		7/9/2017	5 Weeks		just mobilized
22	Constr. Of Islamiyya Classroom Blocks as Contituency Project at Malam Bako Gari and Togai in Sule Tankarkar Constituency	MANHAF GLOBAL CONS	S/tankarkar	6,538,905.86	6,538,905.86		23/08/2017	5 Weeks		just mobilized
23	Constr. Of Islamiyya Classroom Blocks 2017 Constituency Project Phase I at Garin Gambo and Karkasara in Gumel Local Government Area.	JAG & H INT SERVICES	Gumel	6,492,754.80	6,492,754.80		23/08/2017	5 Weeks		just mobilized
24	Constr. Of Islamiyya Classroom Blocks 2017 Constituency Project Phase I at Malarin Gama and Matsa in Malam Madori Local Government Area.	AZZIDS NIG ENT LTD	M/Madori	6,519,858.46	6,519,858.46		16/08/2017	5 Weeks		just mobilized
25	Constr. Of Islamiyya Classroom Blocks 2017 Constituency Project Phase I at Babebara, Kazaurawa, Wurya, wurya and Zangon Nagogo in Gwaram Local Government Area.	AZZIDS NIG ENT LTD	Gwaram	16,321,387.00	16,321,387.00		16/08/2017	7 weeks		just mobilized
26	Constr. Of Islamiyya Classroom Blocks 2017 Constituency Project Phase I at kadoma , Kularan and Gidan Gamji in Jahun Local Government Area.	LOYALTY PROPERTIE LTD	Jahun	9,797,397.75	9,797,397.75	6,216,598.50	17/08/2017	6 Weeks	63	On-going
27	Constr. Of Islamiyya Classroom Blocks 2017 Constituency Project Phase I at Bakin Jeji, Jutai, Ijje and G/sarkin Aska in Dutse Local Government Area.	ALKASAM JANNAH NIG LTD	Dutse	13,117,868.10	13,117,868.10		16/08/2017	6 Weeks		On-going
28	Constr. of a block 3 classrooms, an Admin Block, Constr. Of 2No. 6-Seater VIP Toilets, Provision of 1No. Hand Pump and constr. Of a Block of Laboratory at GGDSS Gumel	DANGATA MEMORIAL	Gumel	38,086,803.23	38,086,803.23	37,441,140.58	24/08/2017	12 Weeks	100	Completed
29	Constr. of a block 3 classrooms, an Admin Block, Constr. Of 2No. 6-Seater VIP Toilets, Provision of 1No. Hand Pump and constr. Of a Block of Laboratory at GGDSS Dutse	BABANDOKI GEN ENT LTD	Dutse	37,962,436.27	37,962,436.27	37,391,327.55	24/08/2017	12 Weeks	100	Completed
30	Constr. of a block 3 classrooms, an Admin Block, Constr. Of 2No. 6-Seater VIP Toilets, Provision of 1No. Hand Pump at GGDSS M/madori	BABANDOKI GEN ENT LTD	M/Madori	29,031,555.81	29,031,555.81	20,879,779.24	24/08/2017	12 Weeks	72	On-going
31	Constr. Of a block of 3-Class Rooms, Constr.. Of an Admin, Block, Constr. Of 2No. 6 Seater VIP Toilets and Provision of 1No. Hand Pump at GDSS Shagari Quarters, Hadejia	DANGATA MEMORIAL	Hadejia	29,008,767.70	29,008,767.70	20,879,779.24	24/08/2017	12 Weeks	72	On-going
32	Constr. Of a block of 3-Class Rooms, Constr.. Of an Admin, Block, Constr. Of 2No. 6 Seater VIP Toilets and Provision of 1No. Hand Pump at GGDSS Babura	DANGATA MEMORIAL	Babura	31,487,476.82	31,487,476.82	27,770,250.39	24/08/2017	12 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>6,847,464,496.10</b>	<b>6,878,126,882.70</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
	<b>BAL. B/F</b>			<b>6,847,464,496.10</b>	<b>6,878,126,882.70</b>					
33	Constr. Of a block of 3-Class Rooms, Constr.. Of an Admin, Block, Constr. Of 2No. 6 Seater VIP Toilets and Provision of 1No. Hand Pump at GGDSS Kiyawa	NGALOMA CONST LTD	Kiyawa	28,851,997.41	28,851,997.41	28,538,680.92	24/08/2017	2 Weeks	100	Completed
34	Constr. Of a block of 3-Class Rooms, Constr.. Of an Admin, Block, Constr. Of 2No. 6 Seater VIP Toilets and Provision of 1No. Hand Pump at GGDSS Roni	SABON GARIN YAYA	Roni	29,141,489.44	29,141,489.44	28,933,663.38	24/08/2017	12 Weeks	100	Completed
35	Constr. Of a block of 3-Class Rooms, Constr.. Of an Admin, Block, Constr. Of 2No. 6 Seater VIP Toilets and Provision of 1No. Hand Pump and Constr. Of a Block of Laboratory at GGDSS Kazaure	IMAM AHMAD NIG LTD	Kazaure	38,086,803.23	38,086,803.23	37,925,125.58	24/08/2017	12 Weeks	100	Completed
36	Constr. Of Twelve (12No) Hand Pumps to Schools at Various Locations	BABANDOKI GEN ENT	Various	9,344,745.00	9,344,745.00	4,672,237.50	24/08/2017	12 Weeks	50	On-going
37	Renovation of Science /ICT Laboratories at 8No. Centre of Excellence in the state (GGUSS Kazaure, GUSS Maigatari, GDSS Babura, GGUSS M/Madori, GDSS Garun Gabas, GDSS Bulangu, GUSS Basirka and GGUSS Gwaram).	MUGIN INVT LTD	Various	41,352,400.79	41,352,400.79	41,338,868.48	21/08/2017	12 Weeks	100	Completed
38	Variation for Variation / Additional Works in Respect of Lott II&III at Sule Lamido University, Kafin Hausa.	DATUM CONST NIG LTD	K/Hausa	238,484,947.28	238,484,947.28		14/08/2017			On-going
39	Procurement and Installation of Ict Equipment at 8No. Centre of excellence (GGUSS Kazaure, GUSS Maigatari, GDSS Babura, GGUSS M/Madori, GDSS Garun Gabas, GDSS Bulangu, GUSS Basirka and GGUSS Gwaram).	NGALOMA CONST LTD	Various	148,885,944.48	148,885,944.48	100,488,202.92	17/08/2017	8 weeks	67	On-going
40	Supply of 30,000 Sets of Schools Uniforms to all SS-1 Girls of Senior Secondary Schools Across the State	313 TEXTILE NIG LTD	State	74,655,000.00	74,655,000.00	52,258,500.00	22/08/2017	8 weeks	70	On-going
41	seater pit latrines and 1No. Hand Pump at Government Day Secondary School Jahun (lot-8) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Modang Invest Ltd	Jahun	29,102,893.90	29,102,893.90	29,014,600.28	27/12/2017	12 weeks	100	Completed
42	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Kanti Kazaure (lot-12) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	A A Maikatako Gen.	Kazaure	29,158,821.20	29,158,821.20	28,873,484.68	27/12/2017	12 weeks	100	Completed
	<b>BAL. C/F</b>			<b>7,514,529,538.83</b>	<b>7,545,191,925.43</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>7,514,529,538.83</b>	<b>7,545,191,925.43</b>					
43	Construction of Block of 3-Classrooms, Administrative Block, 2No. of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Dutse (lot-14) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Sassauci Multi Trade	Dutse	29,137,148.24	29,137,148.24	28,876,166.50	27/12/2017	12 weeks	100	Completed
44	Construction of Block of 3-Classrooms, Administrative Block, 2No. of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Kadira (lot-15) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Sassauci Multi Trade	Guri	29,137,148.24	29,137,148.24	28,863,494.81	27/12/2017	12 weeks	100	Completed
45	Construction of Block of 3-Classrooms, Administrative Block, 2No. of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Dakido (lot-16) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Masaka Glo. Con. Ltd	M/madori	29,140,358.61	29,140,358.61	28,852,792.34	27/12/2017	12 weeks	100	Completed
46	Construction of Block of 3-Classrooms, Administrative Block, 2No. of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Dansure (lot-13) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Sassauci Multi Trade	Roni	29,137,148.24	29,137,148.24	28,179,086.09	27/12/2017	12 weeks	100	Completed
47	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Gada (lot-19) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Sabon Gari 'Ya'ya Nig	Kazaure	37,964,046.26	37,964,046.26	37,812,956.85	27/12/2017	12 weeks	100	Completed
48	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Ringim (lot-21) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Sabon Gari 'Ya'ya Nig	Ringim	37,964,046.26	37,964,046.26	30,481,018.14	27/12/2017	12 weeks	80	On-going
49	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Dundubus (lot-18) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Imam Ahmad Nig. Ltd.	Dutse	37,923,773.12	37,923,773.12	37,243,697.36	27/12/2017	12 weeks	100	Completed
50	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Hadejia (lot-20) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Imam Ahmad Nig. Ltd.	Hadejia	37,923,773.12	37,923,773.12	32,413,708.97	27/12/2017	12 weeks	81	On-going
51	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Sabuwar Gwaram (lot-10) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	AA Maikatako Gen.	Gwaram	29,158,821.11	29,158,821.11	28,873,484.68	27/12/2017	12 weeks	100	Completed
52	Construction of One (1No.) Students Hostel on Existing foundation at the Institute of Information Technology, Kazaure.	Nushe Biz. Resources	Kazaure	49,831,834.74	49,831,834.74	49,695,681.00	18/12/2017	12 weeks	100	Completed
	<b>BAL. C/F</b>			<b>7,861,847,636.77</b>	<b>7,892,510,023.37</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>7,861,847,636.77</b>	<b>7,892,510,023.37</b>					
53	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Ringim (lot-9) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Alhansad Invest. Ltd.	Ringim	29,086,685.06	29,086,685.06		27/12/2017	12 weeks		Just mobilized
54	Construction of Block of 3-Classrooms, Administrative Block, Laboratory Block, 2No. Of 6-seater pit latrines and 1No. Hand Pump at Government Day Secondary School Gada (lot-17) for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Alhansad Invest. Ltd.	Kazaure	38,092,674.78	38,092,674.78		27/12/2017	12 weeks		Just mobilized
55	Supply and distribution of 3-Seater Desks (Lot-1) at Senior Secondary Schools for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Modang Invest Ltd	Across the state	13,919,062.50	13,919,062.50	13,919,062.50	27/12/2017	6 weeks	100	Completed
56	Supply and distribution of 3-Seater Desks (Lot-2) at Senior Secondary Schools for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Babandoki Gen. Ent. Ltd.	Across the state	10,745,876.25	10,745,876.25	10,745,878.25	27/12/2017	6 weeks	100	Completed
57	Supply and distribution of 3-Seater Desks (Lot-4) at Senior Secondary Schools for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Wajab Building	Across the state	11,244,675.96	11,244,675.96		27/12/2017	6 weeks		Just mobilized
58	Supply and distribution of 3-Seater Desks (Lot-6 & 3) at Senior Secondary Schools for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Abdulcom Proj. & Service	Across the state	60,124,242.25	60,124,242.25		27/12/2017	12 weeks		Just mobilized
59	Supply and distribution of 3-Seater Desks (Lot-7 & 5) at Senior Secondary Schools for 2017 1st and 2nd Quarter Capital projects (Phase II) across the State.	Furni Elect Global	Across the state	12,661,754.35	12,661,754.35		27/12/2017	12 weeks		Just mobilized
60	Procurement of E-Books Software for Senior Secondary Schools across the State	Learn Africa Nig. Ltd	Across the state	10,000,000.00	10,000,000.00	10,000,000.00	22/12/2017	8 weeks	100	Completed
61	Constr. of Second phase Islamiyya Classroom blocks at Fanisau (Karnaya ward) and Gofai (Limawa ward) in Dutse Constituency	Al-kasam Jannah	Dutse	5,551,958.00	5,551,958.00		20/3/2017			Just mobilized
62	Constr. of Second phase Islamiyya Classroom blocks at Kukuma Kofar Yamma and Gubabbiya (Madabe ward) in Buji Constituency	Loyalty Properties Ltd.	Buji	5,449,021.80	5,449,021.80		20/3/2017	6 weeks		Just mobilized
63	Constr of Block of 2no. Classroom Islamiyya (1no.) 3rd phase 2017 constituency projects (Lot-5) at Gagarawa Tasha in Gagarawa Constituency.	Al-nasibi	Gagarawa	3,273,205.00	3,273,205.00		6/3/2018	5 weeks		On-going
64	Construction of Block of 3-Classrooms, Administrative Block, 2No. Of 6 Seater pit latrines and 1No. Hand Pumps at Govt Day Secondary School Galagamma (Lot-11) for 2017 1st and 2nd Quarter Capital Project (phase II) across the State	A.A. Maikatako	Gumel	29,158,821.11	29,158,821.11	28,873,484.68	13/2/2018	12 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>8,091,155,613.83</b>	<b>8,121,818,000.43</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>8,091,155,613.83</b>	<b>8,121,818,000.43</b>					
65	Construction of Block of 2No. Classroom Islamiya (5No.) 3rd Phase 2017 Constituency Projects (Lot-10) at Waso, Majala, Jarkasa, Kwarko and Kundum in Fagam Constituency, Gwaram Local Govt Area.	G.M. Sara & Sons Ltd.	Gwaram	16,284,444.75	16,284,444.75	16,096,944.74	6/3/2018	13 weeks	100	Completed
66	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-16) at Lautai in Garki Constituency.	Jag & H Integ. Serv. Ltd.	Garki	3,273,426.45	3,273,426.45		6/3/2018	6 weeks		On-going
67	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-7) at Yalwa and Gandum Bundigoma in Malam madori Constituency.	Ramadan Constr. Ltd.	M/madori	9,180,832.35	9,180,832.35		6/3/2018	9 weeks		On-going
68	Construction of 1No. Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-13) at Agin and Garin Mijiya, in Malam madori Constituency.	Ramadan Constr. Ltd.	M/madori	6,458,537.40	6,458,537.40		6/3/2018	5 weeks		On-going
69	Completion Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-12) at Yalleman in Kaugama Constituency.	Danfatu & Sons	Kaugama	5,200,236.05	5,200,236.05	4,985,938.87	6/3/2018	3 weeks	100	Completed
70	Construction of Block of 2No. Classroom Islamiya (2No.) 3rd Phase 2017 Constituency Projects (Lot-1) at Auyo Town in Auyo Constituency.	Nushe Business Resources	Auyo	6,508,228.00	6,508,228.00	6,224,639.40	6/3/2018	4 weeks	100	Completed
71	Construction of Block of 2No. Classroom Islamiya (8No.) 3rd Phase 2017 Constituency Projects (Lot-4) at Gebiya, Takur Aduwa, Gadadin, Kachi Gari, Limawa, S/Maranjuwa, G/Sarki Maja and Yargaba in Dutse Constituency.	Alkasam Jannah Nig. Ltd.	Dutse	26,185,642.00	26,185,642.00	24,925,641.88	6/3/2018	10 weeks	100	Completed
72	Construction of 1No. Block of 3No. Classroom Islamiya and (2No.) of Block of 2No. Classroom (3No.) 3rd Phase 2017 Constituency Projects (Lot-11) at Sabon Garin Yaya, Yanfari Majiya and Asayaya in Taura Constituency.	Nushe Business Resources	Taura	19,323,315.23	19,323,315.23	19,044,351.90	6/3/2018	16 weeks	100	Completed
73	Construction of 1No. Block of 2No. Classroom Islamiya School (3No.) 2nd Phase 2017 Constituency Projects (Lot-8) at Sabon gidan Ayanduwa, Galadimari and Kuge in Auyo Constituency.	A.U.A & Sons Nig. Ltd.	Auyo	9,810,239.10	9,810,239.10		6/3/2018	8 weeks		On-going
74	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-3B) at Bore, Kwarinja and Kagadama in Buji Constituency.	A.U.A & Sons Nig. Ltd.	Buji	9,823,266.10	9,823,266.10	9,458,561.70	6/3/2018	9 weeks	100	Completed
75	Construction of Block of 2No. Classroom Islamiya (7No.) 3rd Phase 2017 Constituency Projects (Lot-3A) at Bakwanga, K/Makera, Gambasha, Lelankudu, Madabe, Chakwama and K/Madaki in Buji Constituency.	Yayarin Tukur Ventures Ltd.	Buji	19,646,512.20	19,646,512.20	19,601,972.09	6/3/2018	10 weeks	100	Completed
76	Construction of 1No. Block of 2No. Classroom Islamiya School (5No.) 2nd Phase 2017 Constituency Projects (Lot-2) at Gidan Kargo, Auno, Kwadigwai, kyari and Ganzarawa in Kafin Hausa Constituency.	Amm Manzo Nig. Ltd.	K/Hausa	16,324,096.00	16,324,096.00	15,386,332.50	6/3/2018	13 weeks	100	Completed
77	Completion of 1No. Block of 4No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-3) at Garki Arewa in Garki Constituency.	MMZ Garki Constructioin Ltd	Garki	3,912,765.16	3,912,765.16		6/3/2018	5 weeks		On-going
78	Construction of 1No. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-11) at Gora maikasua in Roni Constituency.	Na'ayi Resources Nig. Ltd.	Roni	3,272,810.10	3,272,810.10		19/3/2018	3 weeks		On-going
	<b>BAL. C/F</b>			<b>8,246,359,964.72</b>	<b>8,277,022,351.32</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>8,246,359,964.72</b>	<b>8,277,022,351.32</b>					
93	Constr of 2no. Islamiyya block at Harbo Tshohuwa and Migirga	Yanduna Ventures Ltd.	Jahun	6,548,837.40	6,548,837.40	6,233,843.70	27/3/2018	8 weeks	100	Completed
94	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-18) at Romi Kudu in Roni Constituency	Yanduna Ventures Ltd.	Roni	3,274,418.70	3,274,418.70	3,116,921.85	27/3/2018	6 weeks	100	Completed
95	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-6) at Ganguli in Kazaure Constituency	Na'ayi Resources Nig. Ltd.	Kazaure	3,260,277.45	3,260,277.45	3,123,718.39	6/3/2018	5 weeks	100	Completed
96	Construction of (1No.) Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-5) at Karkarna, Sada and Yalawa in Yankwashi Constituency	Granitoid Engr. Services Ltd.	Yankwashi	3,273,606.00	3,273,606.00		6/3/2018	3 weeks		On-going
97	Construction of Block of 2No. Classroom Islamiya (3No.) 3rd Phase 2017 Constituency Projects (Lot-15) at Garin Magaji, Tasheguwa and Gadari in Kirikasamma Constituency.	Alh Umar Babandoki Nig Ltd	Kirikasamma	9,823,266.10	9,823,266.10		6/3/2018	9 weeks		On-going
98	Construction of Block of 2No. Classroom Islamiya (1No.) 3rd Phase 2017 Constituency Projects (Lot-8) at Tsagariwa in Miga Constituency.	Barde Global Concept	Miga	3,274,418.27	3,274,418.27		6/3/2018	6 weeks		On-going
99	Construction of (1No.) Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-1) at Bakwarda in Buji Constituency	Yayarin Tukur Nig. Ltd.	Buji	3,272,810.10	3,272,810.10	3,115,310.10	6/3/2018	6 weeks	100	Completed
100	Construction of (1No.) Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-10) at Kupsa in Birniwa Constituency.	Sassauchi Multi Trade Inve	Birniwa	3,272,810.10	3,272,810.10	3,115,310.10	6/3/2018	6 weeks	100	Completed
101	Construction of (1No.) Block of 2No. Classroom Islamiya School (2No.) 2nd Phase 2017 Constituency Projects (Lot-4) at Kankare and Kanya Babba cikin Gari in Kanya Babba Constituency, Babura Local Govt Area.	Deetech Nig Ltd.	Babura	6,528,054.82	6,528,054.82	6,226,073.70	6/3/2018	6 weeks	100	Completed
102	Construction of (1No.) Block of 2No. Classroom Islamiya School (3No.) 2nd Phase 2017 Constituency Projects (Lot-6) at Babura kudu, Unguwar Gawo and Mudurin Gadi in Babura Constituency.	Mufabamex Concept Ltd.	Babura	9,743,459.10	9,743,459.10	9,067,811.02	6/3/2018	8 weeks	100	Completed
103	Construction of (1No.) Block of 2No. Classroom Islamiya School (1No.) 3rd Phase 2017 Constituency Projects (Lot-122) at Babura town in Babura Constituency.	Mufabamex Concept Ltd.	Babura	3,278,505.00	3,278,505.00		6/3/2018	6 weeks		On-going
104	Construction of Block of 2No. Classroom Islamiya School (8No.) 3rd Phase 2017 Constituency Projects (Lot-2) at Kiyaiko, Unguwar ya, Dumus, Kuja, Mariri, Damau, Kafin Gana and Migawa in Birnin kudu Constituency.	Nushe Business Resources	B/kudu	25,956,912.00	25,956,912.00	25,066,557.60	6/3/2018	10 weeks	100	Completed
105	Construction of 1no. Block of 2No. Classroom Islamiya School (1No.) 2nd Phase 2017 Constituency Projects (Lot-16) at GAUSS Jeki Gari in Sule Tankarkar Constituency.	Khairussabah Nig. Ltd.	S/Tankarkar	3,224,219.90	3,224,219.90		6/3/2018	6 weeks		On-going
106	Construction of Block of 2No. Classroom Islamiya School (2No.) 3rd Phase 2017 Constituency Projects (Lot-19) at Kofar arewa and Shagari in Hadejia Constituency.	Jiffa Enterprises Ltd.	Hadejia	6,549,659.00	6,549,659.00	5,935,055.70	6/3/2018	8 weeks	100	Completed
107	Construction of 1no. Block of 2No. Classroom Islamiya School (3No.) 2nd Phase 2017 Constituency Projects (Lot-15) at Jangwano, Sankara Gabas and Sankara Arewa in Ringim Constituency.	Nushe Business Resources	Ringim	9,771,596.10	9,771,596.10	9,299,096.10	6/3/2018	6 weeks	100	Completed
	<b>BAL. C/F</b>			<b>8,347,412,814.76</b>	<b>8,378,075,201.36</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	DM MENCEMEN DATE	COM PL. PERIOD	STATUS IN %	REMARKS
	<b>Total</b>			-	-					







**Dir. of Econ. Empowerment**

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Total</b>			-	-					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Upgrading and Renovation of Jigawa State Governor's Lodge Kano	Anhas Nig. LTD	Kano	123,614,216.81	123,614,216.81	71,987,817.49	5/11/2013	9 Months	58	On-going
2	Commissioning as Consultant on the Supervision of the Upgrading and Renov. of Governor's Lodge Kano	Design+Consultant LTD	Kano	10,097,505.90	10,097,505.90	6,555,808.21	19/11/2013	9 Months	75	On-going
3	Constr. of Daily prayer mosque at Madawaki, Danzomo Gari and D/two gari in Sule Tankarkar Constituency	NUSHE BUSINESS REC. LTD	S/Tankarkar	4,712,464.77	4,712,464.77	1,525,069.35	12/15/2016	6 weeks	36	On-going
4	Constr. of Juma'at Prayer Mosque at Medu in Gagarawa Constituency.	Umar Roofing Products	Gagarawa	25,853,039.07	25,853,039.07	25,034,129.40	24/01/2017	16 weeks	100	Completed
5	Constr. of Juma'at Prayer Mosque at Galambi, fagam Constituency in Gwaram LGA.	Ramadan Constr. Nig. Ltd.	Gwaram	26,396,975.14	26,396,975.14	23,566,006.59	24/01/2017	16 weeks	89	On-going
6	Constr. of Juma'at Prayer Mosque at Kukuma yamma and Gubabiya in Buji Constituency.	Loyalty Properties Nig. Ltd.	Buji	5,613,871.72	5,613,871.72		24/01/2017	6 weeks		Just mobilized
7	Bituminous felt roofing and some renovations of Dutse Central mosque	Equishare Nig. Ltd.	Dutse	12,552,135.05	12,552,135.05	12,479,414.33	16/8/2017	6 weeks	100	Completed
8	Constr. of five (5) Daily prayer Mosques at Kasarwa and Jangiwa in Birniwa Constituency.	Musfat Gen. Investment	Birniwa	4,116,102.90	4,116,102.90		16/10/2017	6 weeks		Just mobilized
9	Constr. of five (5) Daily prayer Mosques at Gidan Mutari, Fulanin Harbo, Danmodi Gari and Hammado in Sule Tankarkar Constituency.	Munhab Global Ventures	S/Tankarkar	6,543,114.75	6,543,114.75		16/10/2017	6 weeks		Just mobilized
10	Constr. of Friday prayer mosque at Gada yamma and 3no. Daily prayer mosques at Gada Rumawa, Sabaru Fanda and Gada Gabas in Kazaure Constituency.	Yanduna Ventures	Kazaure	53,061,271.36	53,061,271.36	49,345,320.10	25/10/2017	12 Weeks	95	On-going
11	Constr. of Five (5) Daily Prayer Mosques at Dawan gawo and Karkarna in Yankwashi Constituency.	Granitoids Eng. Services	Yankwashi	6,148,095.00	6,148,095.00		16/10/2017	6 weeks		Just mobilized
	<b>BAL. C/F</b>			<b>278,708,792.47</b>	<b>278,708,792.47</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>278,708,792.47</b>	<b>278,708,792.47</b>					
12	Constr. of Five (5) Daily Prayer Mosques at Dawangawo and Karkarna in Gumel Constituency.	JAG & H Integrated Serv. Ltd.	Gumel	4,120,393.20	4,120,393.20		16/10/2017	6 weeks		Just mobilized
13	Renovation/Completion of 1no. Juma'at mosque at Mèdu (phase III) 2017 Constituency project. (Additional work)	Limis Brothers Co.	Gagarawa	8,425,245.41	8,425,245.41	8,425,244.88	16/10/2017		100	Completed
14	Constr of 5-daily prayer mosque at Zakirai, S/layi, Mahauta, Yelwa Kudu and Tsangarwa in Gwaram	Azzid Nig. Ltd.	Gwaram	12,116,214.66	12,116,214.66	11,732,429.96	12/10/2017		100	Completed
15	Constr. of Friday Prayer Mosques at Nasarawa in Gumel Constituency.	JAG & H Integrated Serv. Ltd.	Gumel	15,046,340.35	15,046,340.35		16/10/2017	12 weeks		Just mobilized
16	Construction of Five (5) daily Prayer Mosques at Wutsadaand Kankare Fulani in Gwaram Constituency.	Al-Nasibi Gen. Intp.	Gwaram	4,129,061.98	4,129,061.98		18/12/2017	4 Weeks		Just mobilized
17	Construction of Five (5) daily Prayer Mosques at Namako (Sabon Gari Ward) in Miga Constituency.	Khairussabah Nig. Ltd	Miga	2,064,530.99	2,064,530.99	1,966,219.99	18/12/2017	4 Weeks	100	Completed
18	Construction of Five (5) daily Prayer Mosques at Garin Baki, Dan Farantama, Zuge and Tudun D/Bulim in Gumel Constituency.	Jag & H Intgrt. Serv. Ltd.	Gumel	8,258,123.96	8,258,123.96	7,601,126.69	18/12/2017	8 Weeks	100	Completed
19	Construction of Five (5) daily Prayer Mosques at Karshi and Aimas Kuka in Auyo Constituency.	Amm Manzo Nig. Ltd.	Auyo	4,129,061.98	4,129,061.98		18/12/2017	6 Weeks		Just mobilized
20	Construction of Five (5) daily Prayer Mosques at Kukuma Kudu (Kumuma Ward), Dakori (Gantsa Ward) and Falgeri Arewa (Falgeri Ward) in Buji Constituency.	K-Manu Gen. Constr. & Engr	Buji	6,193,592.97	6,193,592.97		18/12/2017	8 Weeks		Just mobilized
21	Construction of Five (5) daily Prayer Mosques at S/G Shinakani, Galadimawa and Bulangori in Buji Constituency.	A+Tech Intgrt. Service	Buji	6,193,592.97	6,193,592.97		18/12/2017	6 Weeks		Just mobilized
22	Construction of Five (5) daily Prayer Mosques at Kiramisau, Tage (Fandu Ward) and Maikintari (Kirikasamma Ward) in Kirikasamma Constituency.	Alh Umar Baban Doki Nig Ltd	K/kasamma	6,193,592.97	6,193,592.97		18/12/2017	6 Weeks		Just mobilized
	<b>BAL. C/F</b>			<b>355,578,543.91</b>	<b>355,578,543.91</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>355,578,543.91</b>	<b>355,578,543.91</b>					
23	Construction of Five (5) daily Prayer Mosques at Kiramisau, Tage (Fandu Ward) and Maikintari (Kirikasamma Ward) in Kirikasamma Constituency.	Alh Umar Baban Doki Nig Ltd	K/kasamma	6,193,592.97	6,193,592.97		18/12/2017	6 Weeks		Just mobilized
24	Construction of Five (5) daily Prayer Mosques at Garbagar Gari (Garbagai Ward), Wareri (Guri Ward), Zoriyo (Adiyani Ward), Jauron Kadira (Kadira Ward) and Dolewa (Kadira Ward) in Guri Constituency.	Alh Umar Baban Doki Nig Ltd	Guri	10,322,654.95	10,322,654.95		18/12/2017	8 Weeks		Just mobilized
25	Construction of Five (5) daily Prayer Mosques at Asayaya Gari (Sule Ward), Garin Tamba (Taka Tsaba Ward), Muku Gari and renovation of 1No. Mosque at Sule Kudu Primary School (Sule Ward) in Sule Tankarkar Constituency.	Khairubaba Nig. Ltd.	S/tankarkar	8,258,123.96	8,258,123.96		18/12/2017	8 Weeks		Just mobilized
26	Construction of Five (5) daily Prayer Mosques at Gidan Nagari, Damaganawa Yamma, Kadirawa Aduchawa, Zage dantse, Kaka lafiya, Zareku, Koya, Burji Abuja, Gwari and Zugawa in Miga Constituency.	Amia Intgr Serv. Nig. Ltd.	Miga	20,645,309.99	20,645,309.99		18/12/2017	12 Weeks		Just mobilized
27	Construction of Five (5) daily Prayer Mosques at Makwarawa(Tofa Ward) and Dabi (Dabi ward) in Ringim Constituency.	Prestige Intgrt. Serv.	Ringim	4,129,061.98	4,129,061.98		18/12/2017	6 Weeks		Just mobilized
28	Construction of Five (5) daily Prayer Mosques at mazazzaga (Garko Ward) and Balago Town Balago Ward) in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	4,129,061.98	4,129,061.98		18/12/2017	6 Weeks		Just mobilized
29	Construction of Five (5) daily Prayer Mosques at Kandila Wuriya (Machinamari Ward), Balamalum (Machinamari Ward) and matamu (Matamu Ward) in Birniwa Constituency.	Masaka Global Concept Ltd	Birniwa	6,193,592.97	6,193,592.97		18/12/2017	6 Weeks		Just mobilized
30	Construction of Five (5) daily Prayer Mosques at Jemawa, Sansami, Muna fadi and Construction of Juma'at Prayer Mosque at Kanya Town in Kanya Babba Constituency of Babura Local Govt Area.	Deetech Nig. Ltd.	Babura	16,304,386.14	16,304,386.14		18/12/2017	12 Weeks		Just mobilized
31	Construction of Five (5) daily Prayer Mosques at Mirgina, Danbuwayi, Zuge, UnguwarKiwo, Dan Goriba and Construction of Juma'at Prayer Mosque at Danbanki in Sule Tankarkar Constituency.	Bulangu Drilling Services	S/tankarkar	22,536,624.84	22,536,624.84		18/12/2017	12 Weeks		Just mobilized
	<b>BAL. C/F</b>			<b>454,290,953.69</b>	<b>454,290,953.69</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>454,290,953.69</b>	<b>454,290,953.69</b>					
32	Construction of Five (5) daily Prayer Mosques at Kajimaran (Dawa Ward), Garin Malam (Abunabo Ward), Zango Tsangaya (Matara Babba Ward), Guri Nayinawa (Guri Ward) and Guri Town Yallari (Guri Ward) in Guri Constituency.	Jiffa Enterprises	Guri	10,322,654.95	10,322,654.95		18/12/2017	8 Weeks		Just mobilized
33	Construction of Five (5) daily Prayer Mosques at J/Habuja, Gorum Wangara, Barde rabe (Madobi Ward), Maya-maya (Kudai Ward), Katangar Lafiya (Madobi Ward) and Sharifai (Madobi Ward) in Dutse Constituency.	Al-Kasam Jannah Nig. Ltd.	Dutse	14,451,716.93	14,451,716.93		18/12/2017	8 Weeks		Just mobilized
34	Construction of Five (5) daily Prayer Mosques at Kabala, Sabuawr Gada, Gabori and Majira in jahun Constituency.	Yanduna Ventures Ltd.	Jahun	8,258,123.96	8,258,123.96		18/12/2017	8 Weeks		Just mobilized
35	Construction of Five (5) daily Prayer Mosques at Shaiskawa, Gabas, Badado, Mai tsani, Gezoi, Durgutawa, Dunguliya and Gurunfa in Kazure Constituency.	Yanduna Ventures Ltd.	Kazaure	14,451,716.93	14,451,716.93	13,763,539.95	18/12/2017	12 Weeks	100	Completed
36	Construction of Five (5) daily Prayer Mosques at Kandi (Bata Ward), Unguwar Magaji (Bata Ward) and completion/renovation of Juma'at Prayer Mosques at Babura Central Mosque, Jigawar Dan Ali central and Babura Jibwis in Babura Constituency.	Mufabamex Concept Ltd.	Babura	21,631,959.79	21,631,959.79	21,218,821.42	18/12/2017	12 Weeks	100	Completed
37	Construction of Five (5) daily Prayer Mosques at Dazara Waje, Lewa, Sara kudu, Unguwar Gwanji, Gwanjira and Yadda in Gwaram Constituency.	Nushe Business Resources	Gwaram	12,387,185.94	12,387,185.94		18/12/2017	8 Weeks		Just mobilized
38	Construction of Five (5) daily Prayer Mosques at Sabuawar Kaura, Kiyako, Birnin kudu, Samamiya and Bigidan in Birnin Kudu Constituency.	Nushe Business Resources	B/kudu	10,322,654.95	10,322,654.95		18/12/2017	8 Weeks		Just mobilized
39	Construction of Three (3) daily Prayer Mosques at Yakasai, Unik Babba and Kalgwai in Auyo Constituency.	Xtra 99 Intgrt Services Ltd.	Auyo	6,193,592.97	6,193,592.97		18/12/2017	6 weeks		Just mobilized
40	Construction of Juma'at Prayer Mosques at Garin Mado in Gagarawa Constituency.	Modang Investment Ltd.	Gagarawa	9,527,340.25	9,527,340.25	5,439,640.47	18/12/2017	12 Weeks	54	On-going
	<b>BAL. C/F</b>			<b>561,837,900.36</b>	<b>561,837,900.36</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>561,837,900.36</b>	<b>561,837,900.36</b>					
41	Construction of Juma'at Prayer Mosques at Gidan Dalla and Kaban in Auyo Constituency.	A.A Aljazeera Agro Processing	Auyo	19,880,299.20	19,880,299.20	9,583,181.87	18/12/2017	12 Weeks	46	On-going
42	Construction of Juma'at Prayer Mosques at Turbus in Maigatari Constituency.	Alkawakeb Global Concept	Maigatari	13,748,890.28	13,748,890.28	13,094,181.21	18/12/2017	12 Weeks	100	Completed
43	Construction of Juma'at Prayer Mosques at Tsadawa, Abakura and Tsinaho in Taura Constituency.	Dan Kwara Maijimina Nig Ltd	Taura	10,258,059.52	10,258,059.52		18/12/2017	12 Weeks		Just mobilized
44	Construction of Juma'at Prayer Mosques at Dagaceri (Batu Ward) in Birniwa Constituency.	Amm Manzo Nig. Ltd.	Birniwa	14,403,675.29	14,403,675.29		18/12/2017	12 Weeks		Just mobilized
45	Construction of Juma'at Prayer Mosques at Tattari Maigatari Constituency.	A.A. Maikatako Gen. Entp	Maigatari	8,152,066.79	8,152,066.79		18/12/2017	12 Weeks		Just mobilized
46	Construction of Juma'at Prayer Mosques at Karkarna and completion/renovation of Juma'at prayer Mosque at Yankwashi Central Mosque in Yankwashi Constituency.	Granatoids Engr. Services	Yankwashi	29,994,641.37	29,994,641.37		18/12/2017	12 Weeks		Just mobilized
47	Completion/renovation of Juma'at Prayer Mosques at Jibwis Garki in Garki Constituency.	Jag & H Intgrt Services Ltd	Garki	23,736,083.26	23,736,083.26		18/12/2017	12 Weeks		Just mobilized
48	Completion/renovation of Juma'at Prayer Mosques at Shabaru in Suletankarkar Constituency.	A.A. Maikatako Gen. Entp	S/tankarkar	3,091,180.72	3,091,180.72	2,943,960.64	18/12/2017	12 Weeks	100	Completed
49	Completion/renovation of Juma'at Prayer Mosques at Gabarin, Tsungur, Sankara, Gabarin, Daurawa and K/Babushe in Ringim Constituency.	Marb Engr. & Multi Services	Ringim	25,669,968.94	25,669,968.94	24,447,589.55	23/3/2018	12 Weeks	100	Completed
50	Completion/renovation of Juma'at Prayer Mosques at Yarkurshe, Dan Barge, Ganga, Kwanar Garki, GGSS Garki, Kaya, Kargo, Kafadodo and Batakashi in Garki Constituency.	MMZ Garki Consrt Ltd	Garki	18,344,212.97	18,344,212.97	18,341,089.04	18/12/2017	12 Weeks	100	Completed
51	Completion/renovation of Juma'at Prayer Mosques at Izala Basirka, Kawari, Matsango and Construction of Juma'at Prayer Mosques at Basirka Central and Wall Fencing at Digijin Juma'at Mosque in Fagam Constituency in Gwaram L. G. A.	G. M. Sara & Sons Ltd	Gwaram	44,858,345.27	44,858,345.27	28,367,562.59	18/12/2017	14 Weeks	64	On-going
52	Completion/renovation of Juma'at Prayer Mosques at Dansure and Roni kudu and Construction of Juma'at Prayer Mosques at Kaya and Wall Fencing at Takwardawa in Roni Constituency.	Na'ayi Recources Ltd.	Roni	33,832,397.35	33,832,397.35		18/12/2017	12 Weeks		Just mobilized
	<b>BAL. C/F</b>			<b>807,807,721.32</b>	<b>807,807,721.32</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>807,807,721.32</b>	<b>807,807,721.32</b>					
53	Construction of Wall fencing of Juma'at Prayer Mosque at Gidar Sarki in Kafin Hausa Constituency.	AMM Manzo Nig. Ltd.	K/Hausa	2,048,758.99	2,048,758.99		18/12/2017	6 Weeks		Just mobilized
54	Renov of five (5) Daily prayer mosque at Arki town (Arki ward) in M/madori Constituency	Ramadan Constr Co.	M/madori	2,064,530.99	2,064,530.99		18/12/2017	6 Weeks		Just mobilized
55	Completion/renovation of Juma'at Prayer Mosques at Sarawa, Fadawa and Adin in Kafin Hausa Constituency in Gwaram L. G. A.	Demastbo Ventures Ltd.	K/Hausa	9,338,782.31	9,338,782.31		18/12/2017	12 Weeks		Just mobilized
56	Construction of Five (5) Daily Prayer Mosques at Gilima, Gidan Naruwa, Kundu-Gidan Liman, Kukuy (Chukuto ward), Zangon Maje, Kaya-Gazara (Chukuto ward) and Dogon Marke (Kwalam ward) in Taura Constituency.	A.Y. Dan baba Nig. Ltd.	Taura	14,451,716.93	14,451,716.93	13,976,701.20	18/12/2017	8 Weeks	100	Completed
57	Construction of Five (5) Daily Prayer Mosques at Kofar Fada Mafudi in fagam Constituency.	G.M. Sara & Sons Ltd.	Gwaram	2,064,530.99	2,064,530.99		18/12/2017	4 Weeks		Just mobilized
58	Construction of Five (5) Daily Prayer Mosques at Tsigi, Yar Kasuwa and Gidan Ganji in Jahun Constituency.	A.A. Aljazeera Agro	Jahun	6,686,394.75	6,686,394.75	2,117,358.34	16/10/2017	12 Weeks	32	On-going
59	Construction of Five (5) Daily Prayer Mosques at Garbagal Gari (Garbagal ward), Wareri (Guri Ward), Zoriyo (Adiyani ward), Jauron Kadira (Kadira ward) and Dolewa (Kadira ward) in Guri Constituency.	Alh. Umaru Baban Doki	Guri	10,322,654.95	10,322,654.95		18/12/2017	8 Weeks		Just mobilized
60	Construction of Five (5) Daily Prayer Mosques at Guntai Gari in Gwiwa Constituency.	Daragi and Sons	Gwiwa	2,064,530.99	2,064,530.99		18/12/2017	4 Weeks		Just mobilized
61	Constituency	Modeng Invest. Ltd.	Gagarawa	16,202,181.67	16,202,181.67	12,561,077.74	13/10/17	12 weeks	77	On-going
62	Constr of 6no. Mosque	Kawu Nig. Ltd.	K/Hausa	34,411,150.73	34,411,150.73	24,572,622.53	16/10/17	12 weeks	71	On-going
63	Completion of 6no. Juma'at mosque at Basirka, Bagadaza, T/wada, Kadale, Garko, Gyalman, Lata Dutse, Dalai and Bunbuliya in Fagam Constituency of Gwaram L.G.A.	Ramadan Gen. Ltd.	Gwaram	23,935,403.75	23,935,403.75	23,925,904.77	16/10/17	8 weeks	100	Completed
64	Constr of Friday mosque at Firjin yamma in Gwiwa constituency	Jignag Global Constr Ltd.	Gwiwa	25,063,610.67	25,063,610.67	24,520,397.26	16/10/2017	12 weeks	100	Completed
65	Construction of (7No.) Five Daily Prayer Mosques at J/Habuba, Gorum, Auyakawa, Barde Rabe (Madobi Ward) Maya-Maya (Kudai Ward) Ma'ai and Sharifai ( Madobi Ward) in Dutse Constituency	AL-KASAM JANNAH	Dutse	14,451,716.93	14,451,716.93		1/18/2018	8 weeks		On-going
66	Construction of (3No.) Five Daily Prayer Mosque at S/G Shinakani, Galadimawa and Bulangori in Buji Constituency	K-MANU GEN	Buji	6,193,592.97	6,193,592.97	4194834.98	1/19/2018	6 weeks	65	On-going
	<b>BAL. C/F</b>			<b>977,107,278.94</b>	<b>977,107,278.94</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>977,107,278.94</b>	<b>977,107,278.94</b>					
67	Construction of (3No) Five Daily Prayer Mosques at Kukuma Kudu (Kumuma Ward), Dakori (Gantsa Ward) and Falgeri Arewa ( Falgeri Ward) in Buji Constituency	A+TECH INTEG	Buji	6,193,592.97	6,193,592.97		1/19/2018	8 weeks		On-going
68	Renovation of Juma'at Prayer Mosques at Tsadawa, Abakura and Tsinaho in Taura Constituency.	yan Kwara Maijimina Nig. Ltd	Taura	10,258,059.52	10,258,059.52		12/3/2018	12 weeks		On-going
69	Constr of Friday mosque at Gidan Baye	ADZ Global Services	Kiyawa	10,478,715.70	10,478,715.70	10,478,714.99	16/10/2017		100	Completed
70	Constr of 1no. Juma'at prayer mosque 2017 constituency projects phase III remaining works (Lot-1) at Giginya Bakwai in Buji Constituency.	K-Manu General Constr.	Buji	16,304,144.98	16,304,144.98	9,715,364.75	16/4/2018	12 weeks	57	On-going
71	Constr of 1no. Juma'at prayer mosque 2017 constituency projects phase III remaining works (Lot-3) at Unguwar Malamawa in Gwiwa Constituency.	Jignaj Global Constr.	Gwiwa	14,497,202.48	14,497,202.48	14,385,988.69	16/4/2018	12 weeks	100	Completed
72	Constr of five (5) daily prayer mosques at Dantanoma Gidan Ruwan Sallau and Sabo Layi in Gumel Constituency.	JAG & H Integrated	Gumel	4,120,393.20	4,120,393.20		24/4/218	6 weeks		On-going
73	Renov/Completion of 1no. Juma'at prayer mosque 2017 constituency projects phase III Remaining works (Lot-1) at Garki Jibwis in Garki Constituency.	JAG & H Integrated	Garki	10,088,567.00	10,088,567.00		16/4/218	12 weeks		On-going
74	Constr of Wall fencing of Grave Yard 2017 constituency projects III remaining works (Lot-1) at Karkarna in Yankwashi Constituency.	Granitoids Eng Services	Yankwashi	7,914,578.47	7,914,578.47		16/4/2018	12 weeks		On-going
75	Constr of 2no. Five daily prayer mosques 2017 constituency projects phase III remaining works (lot-3) at Mahudi Tsangaya and Jingino in Fagam Constituency, Gwaram LGA.	G.M. Sara & Sons Ltd.	Gwaram	4,129,061.98	4,129,061.98		16/4/2018	6 weeks		On-going
76	Constr of (1) five daily prayer mosque 2017 phase II Constituency projects (Lot-30) at Liman Mado (Bekarya ward) in Gumel Constituency.	JAG & H Integ. Services	Gumel	2,064,530.99	2,064,530.99		4/5/2018	4 weeks		On-going
77	Constr of 3no. Five daily prayer mosques 2017 constituency projects phase III Remaining works (Lot-4) at Tsohon Layi, fanisau and Kale in Jahun Constituency.	Khairussabah Nig. Ltd.	Jahun	6,139,592.97	6,193,592.97	6,193,592.97	24/5/2018	6 weeks	100	Completed
78	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-6A) at Lafiya in Fagam Constituency, Gwaram LGA.	AGM & Sons Ltd.	Gwaram	8,105,235.83	8,105,235.83	7,719,272.22	16/4/2018	12 weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,077,400,955.03</b>	<b>1,077,454,955.03</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,077,400,955.03</b>	<b>1,077,454,955.03</b>					
79	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-5) at Sunkuye and Suga in Kirikasamma Constituency.	Alh Umaru Babandoki	K/Kasamma	16,539,295.58	16,539,295.58		16/4/2018	12 weeks		On-going
80	Constr of Juma'at Prayer mosques 2017 constituency projects phase III remaining works (Lot-7) at Kiri-kasamma Gari in Kirikasamma Constituency.	Alh Umaru Babandoki	K/Kasamma	17,176,291.17	17,176,291.17		16/4/2018	12 weeks		On-going
81	Constr /Renovation/Completion of prayer mosques 2017 Constituency projects phase III Remaining works (Lot-4) at Galambi Central mosque in Fagam Constituency, Gwaram LGA.	Ramadan Constr Ltd.	Gwaram	16,011,630.21	16,011,630.21		16/4/2018	12 weeks		On-going
82	Renovation/Completion of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-8) at Maje in Taura Constituency.	Nushe Business Resources	Taura	9,001,562.13	9,001,562.13		16/4/2018	12 weeks		On-going
83	Constr of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-8) at Danzaina in Taura Constituency.	Nushe Business Resources	Taura	8,152,006.99	8,152,006.99	7763873.13	16/4/2018	12 weeks	100	Completed
84	Constr of 2no. Five daily prayer mosques 2017 Constituency projects phase III Remaining works (Lot-1) at Jama'ar Mezan and Turminjira in Bulangu Constituency, Kafin Hausa LGA.	Kawu Nig. Ltd.	K/Hausa	4,129,510.99	4,129,510.99	4114039.98	16/4/2018	6 weeks	100	Completed
85	Constr of 1no. Five daily prayer mosque 2017 constituency mosques 2017 Constituency projects phase III Remaining works (Lot-2) at Tigima in Auyo Constituency.	AMM Manzo Nig. Ltd.	Auyo	2,065,000.10	2,065,000.10	1966666.67	16/4/2018	6 weeks	100	Completed
86	Renovation/Completion of 1no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-5) at Yalleman Tijjanai in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	16,955,433.85	16,955,433.85	16148032.23	16/4/2018	12 weeks	100	Completed
87	Constr of 2no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-2) at Unguwar Jibrin and Bultuwa in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	16,304,133.98	16,304,133.98	15527746.25	16/4/2018	12 weeks	100	Completed
88	Constr of Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-6B) at Jaryanta in Fagam Constituency, Gwaram LGA.	MARBS Eng & Multi Services	Gwaram	8,105,235.83	8,105,235.83	8086772.22	16/4/2018	12 weeks	100	Completed
89	Constr of 1no. Juma'at prayer mosques 2017 Constituency projects phase III Remaining works (Lot-4) at Garin Chiroma in Gagarawa Constituency.	Modang Nig Ltd.	Gagarawa	9,527,340.25	9,527,340.25		16/4/2018	12 weeks		On-going
	<b>BAL. C/F</b>			<b>1,201,368,396.11</b>	<b>1,201,422,396.11</b>					





**Ministry of Agriculture**

<b>POST CONTRACT PROJECT EVALUATION</b>										
<b>S/N</b>	<b>PROJECT</b>	<b>EXECUTOR</b>	<b>LOCATION</b>	<b>CONTRACT AMOUNT</b>	<b>REVISED</b>	<b>VALUE OF</b>	<b>COMMENCEMEN</b>	<b>COMPL.</b>	<b>STATUS</b>	<b>REMARKS</b>
				<b>(N)</b>	<b>CONTRACT SUM (N)</b>	<b>CERTIFIED WORK</b>	<b>DATE</b>	<b>PERIOD</b>	<b>IN %</b>	
1	Procurement of 2000 Metric Tons of Urea (46:0:0) for 2016 Wet season	Atafi Agro Merchandise	in the state	224,400,000.00	224,400,000.00		9/5/2016	4 weeks		Revoked
2	Procurement of 1000 Metric Tons of NPK 20:10:10+1S+1Zn for 2016 Wet season	Continental Fertilizer Ltd.	in the state	105,000,000.00	105,000,000.00		9/5/2016	4 weeks		Revoked
3	Procurement of 500 Metric Tons of SSP (0:54:0) for 2016 Wet season	MBS Merchants Ltd.	in the state	50,000,000.00	50,000,000.00		9/5/2016	4 weeks		Revoked
	<b>TOTAL</b>			<b>379,400,000.00</b>	<b>379,400,000.00</b>					

**Ministry of Women Affairs**

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
				<b>Total</b>	-	-				

**Science & Tech.**

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	MMENCEME DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Total</b>			-	-					



**State Universal Basic Education Board**

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1										
	<b>Total</b>			-	-					

## Jigawa State Independent Electoral Commission

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Total</b>			-	-					





**Dutse General Hospital**

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Total</b>			-	-					

Agency for Nomadic Edu.

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Total			-	-					



## Biyaminu Usman Polytechnic Hadeji

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
2	Constr. of Classrooms and Laboratories complex at Biyaminu Usman Polytechnic, Hadejia.	DAD A.E. Nig. Ltd.	Hadejia	82,582,274.72	82,582,274.72	43,106,485.97	5/1/2017	24 weeks	50	Stalled
5	Renovation + Furnishing of Auditorium at Biyaminu Usman Polytechnic Hadejia	Performance Eng. Ltd.	Hadejia	47,850,711.06	47,850,711.06	47,837,307.93	29/07/17	8 weeks	100	Completed
	<b>TOTAL</b>			<b>130,432,985.78</b>	<b>130,432,985.78</b>					



## Ministry of Environment

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr of Drainages at Achauya village, S/Tankarkar Constituency.	Sukudai Constr. Nig. Ltd.	S/tankarkar	12,017,528.27	12,017,528.27	12,017,528.27	20/11/2017	12 weeks	100	Completed
2	Constr. of Storm Water Drainages at Chamo town in Dutse LGA (3000M)	Loyalty Properties Ltd.	Dutse	91,450,000.00	91,450,000.00	23,610,825.00	24/10/2017	12 weeks	25	On-going
3	Constr. of Storm Water Drainages at Galamawa town in Dutse LGA (1,600M)	Loyalty Properties Ltd.	Dutse	48,622,000.00	48,622,000.00	48,573,403.77	24/10/2017	12 weeks	100	Completed
4	Constr. of Storm Water Drainages at Garu town in Dutse LGA	A. Amadu Maikatako	Dutse	26,132,000.00	26,132,000.00	24,023,970.69	24/10/2017	12 weeks	100	Completed
5	Constr. of Storm Water Drainages at Yalleman town in Kaugama LGA	A. Amadu Maikatako	Kaugama	56,839,408.01	56,839,408.01	54,787,033.87	24/10/2017	16 weeks	100	Completed
6	Constr. of Drainage at K/fada basirka (phase II)	Dazal Nig. Ltd.	Gwaram	8,236,789.42	8,236,789.42	7,260,034.95	18/09/2017	8 weeks	90	On-going
7	Constr of Drainages at Sabon Gari Quarters Birnin Kudu Town Birnin Kudu Local Government Area.	MATH GLOBAL INVEST LTD	B/Kudu	32,461,026.92	32,461,026.92	32,461,026.92	1/22/2018	12 weeks	100	Completed
8	Construction of Drainages at Ashuran Chiroma Town, Kafil Hausa Local Govt Area	Sukudai Construct. Nig. Ltd	K/Hausa	21,101,815.80	21,101,815.80	21,101,815.80	30/1/2018	16 weeks	100	Completed
9	Constr of Drainages along College of Nursing road, Birnin Kudu town, B/Kudu LGA.	Math Global Investment	B/Kudu	96,169,036.59	96,169,036.59	82,525,102.79	17/4/2018	16 weeks	82	On-going
10	Constr of Drainage at Sagu town	Sukudai Const Ltd.	Buji	12,927,718.76	12,927,718.76	12,817,012.06	13/3/2018	8 weeks	100	Completed
11	Constr of Drainage at Fanisau, Hadejia	Muhal Global Ltd.	Hadejia	16,876,826.51	16,876,826.51	16,021,934.65	8/3/2018	8 weeks	100	Completed
	<b>Total</b>			<b>422,834,150.28</b>	<b>422,834,150.28</b>					

## Jigawa State College of Edu. Hadejia

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK (N)	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	Total			-	-					



## Head of Service

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Supply of Generators and connection of new wing of Manpower development Institute to National Grid, Dutse	Babandoki Gen. Ent. Ltd.	Dutse	71,800,116.55	71,800,116.55	70,970,700.54	8/2/2018	12 Weeks	100	Completed
<b>TOTAL</b>				<b>71,800,116.55</b>	<b>71,800,116.55</b>					



