



# JIGAWA STATE GOVERNMENT

---

---

**DUE PROCESS**  
**AND PROJECT MONITORING BUREAU**  
**OFFICE OF THE EXECUTIVE GOVERNOR**

---

---

**FIRST QUARTER PROJECTS REPORT**

**JANUARY TO MARCH, 2020**

WEB: [WWW.JIGAWADUEPROCESS.COM](http://WWW.JIGAWADUEPROCESS.COM)

EMAIL: [INFO@JIGAWADUEPROCESS.COM](mailto:INFO@JIGAWADUEPROCESS.COM)

## CONTENTS

- SECTION (A) - EXECUTIVE SUMMARY
- SECTION (B) - PRE-CONTRACTS EVALUATIONS JANUARY TO MARCH, 2020
- SECTION (C) - CONTRACTS AWARDED JANUARY TO MARCH, 2020
- SECTION (D) - COMPLETED / ON-GOING PROJECTS:
  - MINISTRY OF HEALTH
  - MINISTRY OF WATER RESOURCES
  - MINISTRY OF WORKS AND TRANSPORT
  - MINISTRY OF EDUCATION, SCIENCE & TECHNOLOGY
  - MINISTRY OF LAND AND HOUSING
  - MINISTRY OF COMMERCE
  - DUTSE CAPITAL DEVELOPMENT AUTHORITY
  - CABINET OFFICE
  - MINISTRY OF FINANCE AND ECONOMIC PLANNING
  - BINYAMINU USMAN POLYTECHNIC, HADEJIA
  - MINISTRY OF ENVIRONMENT
  - JIGAWA STATE INFORMATICS INSTITUTE, KAZAURE
  - GOVERNMENT HOUSE
  - DIRECTORATE OF ECONOMIC EMPOWERMENT
  - MINISTRY OF INFORMATION
  - MINISTRY OF AGRICULTURE
  - MINISTRY OF WOMEN AFFAIRS

## **EXECUTIVE SUMMARY.**

Due Process and Projects Monitoring Bureau being the organ of the government responsible for the monitoring and implementation of capital projects as well as publication of the details of major contracts, hereby present it's first quarter report for the year 2020. The report consists of three sections which include the On-going Projects, Pre-contract Evaluations and Contracts Awarded within the period under review.

## **PRE-CONTRACT EVALUATIONS.**

During the period under review, projects proposals worth N3,355,249,738.82 were submitted for vetting out of which the Bureau recommended N3,264,817,651.98 only for tender process thereby saving N90,432,086.84 only (0.026%) in favour of the government.

## **CONTRACTS AWARDED.**

The sum of N76.383 billion was budgeted for capital expenditure, which comprised on-going projects and new ones, representing 49.9% of the total annual budget of N152.920 billion for this financial year. Projects worth N2,017,418,834.39 only were awarded as at March ending representing 0.026% of the capital budget.

## **POST CONTRACT EVALUATION.**

Contract worth N83.794billion were being reported under this section. Out of this value projects worth N20.322 billion, which are at various stages of completion, were carried forward from the previous years. It is worth noting that about 95% of the projects inherited from the previous administrations with the exception of some road projects and some building works were completed and the remaining will also be completed as promised by government.

## **OBSERVATIONS.**

Generally, the country is in recession and the state has recorded serious decline in the allocation received from the federation account, just adequate enough to upset salaries and a percentage of recurrent needs. Furthermore, it has inherited huge debt profile and no internal revenue base to augment receipt from federation account. These factors are seriously affecting budget performance and as such may hinder capital projects implementation.

In spite of all the above predicaments, Despite the mandate given that all Contract Agreement signing be witnessed by Justice Ministry, some MDAs are yet to comply and this could result in producing legal documents not favorable to government.

Timely Presentation of Procurement Plans by MDAs to the Bureau was not encouraging despite circular from Budget Directorate for compliance. This document is the basis upon which contractors can have access to the relevant information needed to allow them prepare for bidding process in good time thereby enhancing budget performance.

The state website [www.jigawastate.gov.ng](http://www.jigawastate.gov.ng) is not regularly updated to improve ease of doing business with contractors and donor agencies, thereby enhancing budget performance.

It has also been observed that government has achieved 95% completion of all inherited capital projects from the previous administrations, however some projects under Ministry of Health, Works, Education, Commerce, DCDA, and Cabinet Office are still pending. The projects include the following;

- General Hospital B/Kudu.
- Limawa-Warwade Road.

- Gwiwa Township Road.
- Guri Township Road.
- Maigatari Township Road.
- Hadejia Township Road.
- K/Hausa University Phase 111.
- External works for jigawa Broadcasting House.
- Dutse Street Lights Projects Phase 1&11.
- Dutse Township Roads Phase 1&11.
- Road 15 & 20 Dutse.
- Assembly quarters Roads.
- Kano Governor's Lodge.
- Maigatari EPZ Road extension.

### **CONCLUSION/ RECOMMENDATION.**

In conclusion, we congratulate the current administration in keeping to its promise by completing 95% of all inherited projects from the previous administrations and hope it will complete the remaining soon.

Finally, the following recommendations were proffered for improved performance and decision making,;

- Government agencies are advised to make adequate and timely procurement plans for their capital projects which will result in timely clearance by the Bureau, thereby enhancing the chances of timely award and improved budget performance.
- It is recommended that all MDAs contract agreements be vetted and counter signed by the Justice Ministry to avoid embarrassment in the event of litigations.
- State website should be regularly updated to allow access to relevant information by contractors and donor agencies for improved ease of doing business with the state.
- Adequate provisions should be made by government in the year 2021 budget to enable it achieve 100% completion of all inherited projects.
- Details of payments and releases on capital projects to MDAs and contractors need to be copied to the Bureau to improve its information base by the treasury department.

.....  
*Garba Halilu Sara*  
*Special Adviser*

.....  
*Ado Hussaini (MON)*  
*Director General*

**SECTION ( B )**

# PRE-CONTRACTS EVALUATION

JANUARY TO MARCH, 2020

**JIGAWA STATE DUE PROCESS & PROJECT MONITORING BUREAU PRE-CONTRACTS EVALUATION REPORT**  
**JANUARY TO MARCH, 2020**

Pre-contract Evaluation

S/N	PROJECT IN PROCESS	QUOTED SUM (N)	DPPM RECOMMENDED COST (N)	SAVING/ INCREASE	REMARKS
<b>MINISTRY OF HEALTH</b>					
1	Renewal of Contract on Landscaping and garden Maintenance at College of Nursing and Midwifery Birnin Kudu	7,308,000.00	7,308,000.00	-	Min of health
2	Constr. Of 250 Beds Specialist Hospital Kazaure	30,135,688.15	24,671,431.69	5,464,256.46	Min of Health
3	Proposed Procurement of Equipment, Drugs and Medical Consumables of Corona Virus Pandemic	124,590,000.00	115,170,000.00	9,420,000.00	Min of Health
4	Proposed Consultancy fee for the Construction of 250 Beds Space Specialist Hospital Hadejia	156,791,078.44	78,830,914.46	77,960,163.98	Min of Health
<b>MINISTRY OF WATER RESOURCES</b>					
5	Proposed Manual Clearance of Blockages (Sand and Shrubs) from Ruwan Garai to Jekarade Treatment Plant in Take 3.5km.	980,000.00	980,000.00	-	Min of Water Res
6	Proposed Construction of 1No Solar Powered water supply scheme at unguwar Magaji Small Town in babura LGA, Ringim Zone	6,166,415.00	6,166,415.00	-	STOWA
7	Conversion of Motorised Water schemes to Solar powered schemes and Rehabilitation of Existing Solar Schemes at College of Education Gumel	1,320,000.00	1,320,000.00	-	Water Board
8	Conversion of Motorised water schemes to solar powered schemes and rehabilitation of Existing Solar schemes at College of Education Gumel	770,355.00	720,000.00	50,355.00	Water Board
9	Proposed Constr. Of 2no Solar powered water supply scheme at Daki Daka and Santarbe in Babura	12,046,650.00	12,333,475.00	(286,825.00)	STOWA
10	Improvement of Gwaram tsohuwa and Gwaram Sabuwa towns water supply schemes	6,262,173.75	6,262,173.75	-	STOWA
11	Upgrading and conversion of 7No Motorized water supply scheme to solar powered atd an Banki Nagawamitse, Albasu, Maimazari, Tsangarwa, Farin Dutse and Kwarko in Gumeln and Birnin Kudu Zones Lot-1 ( 2019 Capital Project) Across the State	2,867,500.00	3,285,791.30	(418,291.30)	Stowa
12	Proposed upgrading and Coconversion to Solar powered of Motorised water supply schemes in 4No Small Town at Babura and Garki LGA	44,611,097.50	40,883,076.11	3,728,021.39	Stowa
13	Proposed Upgrading and Conversion of 7No Motorized Water supply schemes to Solar powered and Construction of 1No New Solar Powered water scheme in Dutse, Biirnin Kudu, Jahun, Kazaure and Ringim Zones	77,599,354.00	74,065,670.73	3,533,683.27	Stowa
14	Proposed Upgrading and Conversion of 12No Motorised water supply schemes to solar powered and Construction of 7No New Solar Powered water schemes across the state	186,898,733.00	173,888,121.21	13,010,611.79	Stowa
15	Proposed rehabilitation of 15no Small Towns water supply schemes at Kazaure and Ringim Zone	14,531,527.50	14,531,527.50	-	Stowa
16	Proposed Rehabilitation of 18No Small town water supply schemes Across 7 Zones	17,249,567.76	16,783,393.91	466,173.85	Stowa
17	Proposed Upgrading and conversion of Water schemes to solar in Ringim and hadejia Zone	156,467,950.39	145,744,035.20	10,723,915.19	Stowa



18	Proposed Upgrading and Conversion of 19No Small towns Water schemes Across the State	186,898,733.00	173,888,121.21	13,010,611.79	Stowa
19	Proposed Upgrading and Conversion of 8No Small Towns in Dutse Birnin Kudu, Jahun, Kazaure and Ringim Zones	77,599,354.00	74,065,670.73	3,533,683.27	Stowa
	<b>MINISTRY OF EDUCATION</b>			-	
20	Proposed Construction of external work at Newly Constructed Library	2,915,760.00	2,818,960.00	96,800.00	Ringim
21	Proposed Procurement of Student Table and Chairs	2,973,650.00	2,817,400.00	156,250.00	Ringim
22	Proposed Construction of 250 Capacity Lecture Theatre	73,672,859.70	74864074.07	(1,191,214.37)	Ringim
23	Proposed Construction of Block of 3 classroom with Furniture	19,985,949.96	18419746.61	1,566,203.35	Ringim
24	Construction of Jigawa State University Kafin hausa	461,315,261.51	461,315,261.51	-	SLU
25	Proposed Procurement and Distributions of School Uniforms, Sandals and bags for Nomadic School Across the State	27,880,000.00	28,520,000.00	(640,000.00)	Nomadic
26	Proposed External Electrical Power Supply 33/11KV Main Substation (outdoor type) lot 1 of phase 3	48,628,160.44	48,390,838.78	237,321.66	SLU
27	Proposed External Electrical Power Supply 33/11KV Main Substation (outdoor type) lot 2 of phase 3	48,898,086.62	50,062,326.77	(1,164,240.15)	SLU
28	Proposed Procurement and Distribution of Instructional Materials and ECCDE Learning Materials For Nomadic Primary Schools	16,206,625.00	16,568,687.50	(362,062.50)	Nomadic
29	Proposed Renewal of Internet Sevices Subscription at the University Permanent Site	13,860,000.00	12,900,000.00	960,000.00	SLU
30	Procurement of Sports Equipments	14,738,328.44	15,311,147.60	(572,819.16)	SUBEB
31	Proposed procurement of Academic Gowns	2,615,000.00	2,270,000.00	345,000.00	poly
32	Proposed Procurement of (25No) Students Mattresses	1,925,000.00	2,575,000.00	(650,000.00)	poly
33	Proposed procurement of Examination materials for 2020	3,950,000.00	3,950,000.00	-	poly
34	Proposed Constr. Of (2,735M) Roads and Drainages (Phase III) at Jigawa State University Kafin Hausa	598,329,768.00	660,433,586.18	(62,103,818.18)	SLU
35	Proposed Procurement and Distribution of (750No) 3 Seater Desks and (4,000No) Sitting Mats for Nomadic Schools Across the State	16,748,750.00	16,748,750.00	-	Nomadic
36	Proposed procurement and Distribution of School uniforms, Sandals and Bags for Nomadic Schools Across the State	29,980,000.00	27,880,000.00	2,100,000.00	Nomadic
37	Proposed Payment of Facilitators for Remedial and Continuing education programmes	29,871,000.00	29,871,000.00	-	Mass Education
38	Renovation of Windstorm Damaged Structures at GSTC Karkarna SSS Kafin Hausa and GSSS Jahun	1,776,604.00	1,616,604.00	160,000.00	Science Tech Board
39	Proposed Construction of Lecture Hall With Furniture	23,868,874.69	25,004,616.22	(1,135,741.53)	Legal Ringim

40	Proposed Procurement of Workshop Tools/Materials and Consumables Items for 4No Technical Colleges	4,652,475.00	4,652,475.00	-	Science Tech Board
41	Proposed Procurement of Instructional Materials for remedial and Continuing Education Programmes	4,912,650.00	4,327,200.00	585,450.00	Mass Education
42	Proposed Payment of Facilitators for Literacy Programme	29,872,000.00	21,330,000.00	8,542,000.00	Mass Education
43	Proposed renovation of storm damaged structures at GSSA, GSSA, GSSA and GSSA Hadejia	50,071,865.14	51,263,692.36	(1,191,827.22)	Science Tech Board
44	Proposed Consultancy Service for the Construction of Classrooms and Laboratories Block at the Binyaminu Usaman Polytechnic Hadejia New Campus	2,662,629.39	2,862,326.59	(199,697.20)	Binyaminu Usman Poly
	<b><u>MINISTRY OF WORKS</u></b>			-	
45	Gagarawa Industrial Layout	296,235,313.65	303,909,380.26	(7,674,066.61)	REB
46	Proposed Electrification projects at makerawa town in Auyo Constituency	15,841,311.60	14,712,562.27	1,128,749.33	REB
47	Proposed Repairs and maintenance of Fire Fighting Trucks	9,896,439.00	10,132,068.50	(235,629.50)	Int Airport
48	Consultancy Services for the Proposed Hadejia township Road	8,577,071.66	8,332,012.46	245,059.20	Min of Works
49	Proposed relocation of water pipelines affected by Road Constr Works at Jigawae dan Ali	1,006,031.00	996,843.95	9,187.05	Min of Works
				-	
	<b><u>MINISTRY OF LAND &amp; HOUSING</u></b>			-	
50	Proposed Rehabilitation of Traffic light Control Signal at Dutse Metropolis	26,868,550.00	21,736,338.75	5,132,211.25	DCDA
				-	
	<b><u>CABINET OFFICE</u></b>			-	
51	Construction/Renovation/Completion of Juma'at / daily prayer mosques for second quarter 2019 constituency projects	72,490,555.41	72,154,173.48	336,381.93	Cabinet Office
52	Construction/Renovation/Completion of Juma'at / daily prayer mosques for second quarter 2019 constituency projects	88,838,799.78	89,255,169.07	(416,369.29)	Cabinet Office
53	Proposed repairs of (15No.) Commands Operational Vehicles Nigeria Army Bakavu barracks	7,074,980.00	7,911,980.00	(837,000.00)	Special Services
54	Proposed Renovation of Official Residence of Commissioner of Police, Jigawa State Command	7,837,000.00	7,837,000.00	-	Special Services
				-	
	<b><u>MINISTRY OF INFORMATION</u></b>			-	
55	Proposed Renovation of Dutse Stadium (Phase II)	9,124,377.50	8,621,123.75	503,253.75	Sport Council

	<b><u>MINISTRY OF ENVIRONMENT</u></b>			-	
56	Proposed production of 2.5 Million Assorted tree Seedling for sthe year 2020 Supply of Materials	15,710,650.00	14,943,373.44	767,276.56	Min of Environment
57	Proposed production of 2.5 Million Assorted tree Seedling for the year 2020	13,516,400.00	8,950,630.00	4,565,770.00	Min of Environment
	<b><u>MINISTRY OF JUSTICE</u></b>			-	
58	Proposed Procurement of 1No Toyota Parado Jeep and 2No Toyota Camry	76,000,000.00	76,000,000.00	-	Judiciary
	<b><u>MINISTRY OF COMMERCE</u></b>			-	
59	Proposed General Renovation of wall fence at Export Processing Zone (E.P.Z) Maigatari	31,413,391.92	30,826,742.53	586,649.39	Min of Commerces
60	Proposed General Renovation of wall fence at Export Processing Zone (E.P.Z) Maigatari	31,413,391.92	30,826,742.53	586,649.39	Min of Commerces
	<b>TOTAL</b>	<b>3,355,249,738.82</b>	<b>3,264,817,651.98</b>	<b>90,432,086.84</b>	

SECTION ( C )

# CONTRACTS AWARDED

JANUARY TO MARCH, 2020

**JIGAWA STATE DUE PROCESS & PROJECT MONITORING BUREAU**  
**CONTRACTS AWARDED JANUARY TO MARCH, 2020**  
**FIRST QUARTER REPORT**

**Contract Awarded**

S/N	DATE	PROJECT	CONTRACT NO.	CONTRACTOR	AMOUNT (N)	EXECUTING MINISTRIES	COMP. PERIOD
<b>WORKS</b>							
1	21/01/2020	Constr. Of 3 No. Hand Pump Borehole water supply schemes (2019 First Quarter Constituency Project) LOT-16 at G/Tela Kabo Fulanin Dandabino , G/M usa Shanu Fulanin Tsanfau, Mekekiya Gari, Gidan Haruna Babe, Dugundun Gari, Fulanin Danmodi, Dangoho Gari, M uku Gari, Maigatari Albasu, G.A gaiya Fulanin Dantsakuwa, Karangi Gari, Tsangayar Kirgi, G/Shu'aibu Ajija Fulanin Kakudi, Dankulli Gari, Lululu, Zangunan Jeke, Gidan Hardo Yahaya, Gidan Dashi, G/ Hardo Amadu Fulanin Kukule, Gidan Alh. Dare, Gidan Hardo Katore Fulanin Dan Marke, Haro Kandir, Fulanin Barawa, Gidan M ati, Gidan Jikan Banki, Fulanin Jarimawa, Tashar Hajja, Fulanin Dukuku, Hardo M urnai, Gidan Bulama Suna and Fulanin Mailefe in Sule Tankarkar constituency	JEC/478/2019/VOL.I/7	H.M Dangara Ltd	22,872,730.00	Min of Water Res	12 weeks
2	30/01/2020	Upgarde of Malam Madori Primary Health Care to General Hospital (Additional work)	FGPC/149/2018/VOL.I/12	Sassauchi Multi Trade Invest Ltd	23,257,704.02	Min of Health	6 Month
3	21/01/2020	Constr. Of 1Block of 2 classroom Islamiyya School Each Lot-8 (2019 Second Quarter Constituency Projects) at andaza Gabas, Zakwaro and Karangi in Kiyawa Constituency	JEC/486/2019/VOL.I/14	Alkayawa Multi services	9,438,765.00	Cabinet Office	8 weeks
4	14/01/2020	Constr. Of 3No Daily Prayer Mosques ( 2019 Second Quarter Constituency Projects) Lot-35 at Hanyal, madawa Bello and Sharbi in Kafin Hausa Constituency	JEC/380/2019/VOL.I/29	K-M anu Gen Constr Ltd	5,870,869.00	Cabinet Office	8 weeks
5	14/01/2020	Constr. Of 3No daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-57 at G/Dirani, Karasau and Malamawar Babban Sara in Sule Tankarkar Constituency	JEC/395/2019/VOL.I/29	Superior Metropolitan Ltd	5,884,568.55	Cabinet Office	8 weeks
6	14/01/2020	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-66 at Tsidiri in Auyo Constituency	JEC/401/2019/VOL.I/29	Amm Manzo Nig Ltd	10,831,889.95	Cabinet Office	12 weeks
7	14/01/2020	Constr. Of 3No Daily Prayer Mosques ( 2019 Second Quarter Constituency Projects ) Lot-38 at Gamachasko, Kantamari and Kuyain in Kaugama Constituency	JEC/383/2019/VOL.I/29	Amm Manzo Nig Ltd	5,858,259.25	Cabinet Office	8 weeks
8	14/01/2020	Constr. lof 1No. Daily Prayer (2019 Second Quarter Constituency Projects) Lot-69 at Kore Sabuwa in Gagarawa Constituency	JEC/404/2019/VOL.I/29	Amm Manzo Nig Ltd	10,777,893.36	Cabinet Office	12 weeks
9	14/01/2020	Constr. Of 1No Friday Prayer Mosque ( 2019 Second Quarter Constituency Projects) Lot-78 at Maina Dinbi in Kaugama Constituency	JEC/408B/2019/VOL.I/29	Amm Manzo Nig Ltd	10,434,438.70	Cabinet Office	12 weeks
10	14/01/2020	Constr. Of 1No Friday Prayer Mosque ( 2019 Second Quarter Constituency Projects) Lot-79 at Kandilari in Kaugama Constituency	JEC/409/2019/VOL.I/29	Amm Manzo Nig Ltd	10,409,399.27	Cabinet Office	12 weeks
11	14/01/2020	Constr. of 4No daily Prayer Mosque ( 2019 Second Quarter Constituency Projects) Lot-8 at A hoto, Buji Yamma, Falageri and Gwadayi in Buji Constituency	JEC/359/2019/VOL.I/29	Yayarin Tukur Nig Ltd	7,840,421.40	Cabinet Office	8 weeks
12	14/01/2020	Constr. Of 1no Daily Prayer Mosque ( 2019 Second quarter Constituency Projects) Lot-1at dunkum in Auyo Constituency	JEC/355A/2019/VOL.I/29	Amm Manzo Nig Ltd	1,952,753.25	Cabinet Office	8 weeks
13	14/01/2020	Constr. Of 1No Friday Prayer Mosque ( 2019 Second Quarter Constituency Project) Lot-80 at Kanbarewa in Kaugama Constituency	JEC/410/2019/VOL.I/29	Amm Manzo Nig Ltd	10,434,438.70	Cabinet Office	12 weeks
14	14/01/2020	Constr. Of 3No Daily Prayer Mosque ( 2019 Second Quarter Constituency Projects ) Lot-9 at Kawaye ( Sagu) Kukuma (Goge) and L/Kudu ( Galadima) in Buji constituency	JEC/360/2019/VOL.I/29	Yayarin Tukur Nig Ltd	5,871,338.55	Cabinet Office	8 weeks
15	14/01/2020	Completion/Renovation of 1No Daily Prayer mosque (2019 Second Quarter Constituency Projects) Lot-63 at Kofar Fada Basirka I Fagam Constituency	JEC/398/2019/VOL.I/29	AD2 Integrated Tech Nig Ltd	3,409,064.28	Cabinet Office	8 weeks
16	14/01/2020	Completion/Renovation of 2No. Daily Prayer Mosques (2019 Second Quarter constituency Project) Lot-64 at Kwarin manu and Kan Gada Dubantu in hadejia Constituency	JEC/399/2019/VOL.I/29	Alh. Umaru Babandoki Nig Ltd	2,842,965.16	Cabinet Office	12 weeks
17	14/01/2020	Renovation/Completion of 1No Friday Prayer mosque (2019 Second Quarter constituency Projects) Lot-87 at ayama town in Auyo Constituency	JEC/417/2019/VOL.I/29	AGM & Sons Nig Ltd	7,304,876.89	Cabinet Office	12 weeks

18	14/01/2020	Renovation/Completion of 2No Friday Prayer Mosques (2019 Second Quarter Constituency Projects) Lot-91at Malam Abdullahi Mosque Dangyatin and Zareku in Miga Constituency	JEC/419/2019/VOL.I/29	AD2 Integrated Tech Nig Ltd	3,461,080.44	Cabinet Office	12 weeks
19	14/01/2020	Constr. Of 1No Solar Powered water supply scheme ( 2019 second quarter Constituency projects) Lot-48 at shawu in Birnin Kudu Constituency	JEC/463/2019/VOL.I/12	Nabakwai General Enterprises	6,012,405.00	Min of Water Res	8 weeks
20	17/01/2020	Constr. Of 6No Water Collection Points First Quarter, 2019 Constituency Projects at Karkama Sabon Gari, karkama Cikin gari, Dole, Sabuwa, Sada and fuji in yankwashi constituency (Lot-24)	JEC/195/2019/VOL.I/20	Granitoid Engineering Serv Ltd	7,562,094.00	Min of Water Res	8 weeks
21	14/01/2020	Constr. of 3No Daily Prayer Mosques ( 2019Second Quarter Constituency Projects) Lot-10 at Madabe (Giridin), Yayari K/Bahago and Chirbin in Buji Constituency	JEC/367/2019/VOL.I/29	Yayarin Tukur Nig Ltd	5,865,668.55	Cabinet Office	8 weeks
22	14/01/2020	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-82B at Kogon Giwa In Maigatari Constituency	JEC/413/2019/VOL.I/29	AI-Kheeyad Nigeria Limited	7,844,414.75	Cabinet Office	8 weeks
23	14/01/2020	Constr. Of 1No Friday Prayer Mosque ( 2019 Second Quarter Constituency Projects) Lot-82A at Fulata in Maigatari Constituency	JEC/412/2019/VOL.I/29	AI-Kheeyad Nigeria Limited	7,844,414.75	Cabinet Office	8 weeks
24	17/01/2020	Constr. Of 3No Hand Pumps Water Supply Scheme ( Phase I 2019 Constituency Projects) at Yankwashi Fulani, Rauda Gabas and Dumbule in Yankwashi Constituency (Lot-17)	JEC/183/2019/VOL.I/20	Granitoid Engineering Serv Ltd	2,213,032.50	Min of Water Res	8 weeks
25	14/01/2020	Constr. Of 3No. Daily Prayer Mosques (2019 Second Quarter Constituency Projects) Lot-17 Danmadai Garin Inu and Medu in Gagarawa Constituency	JEC/367/2019/VOL.I/29	Farham Synergy Nigeria Ltd	5,865,668.55	Cabinet Office	8 weeks
26	14/01/2020	Constr. Of 1No Friday Prayer Mosque ( 2019 second quarter Constituency Projects) Lot-70 at Yankifi Quarters Gumel in Gumel Constituency	JEC/405/2019/VOL.I/29	Farham Synergy Concept	24,930,000.00	Cabinet Office	12 Weeks
27	14/01/2020	Constr. Of 1No Friday Prayer Mosque ( 2019 second quarter Constituency projects) Lot-68 at Marawa in Bulangu Constituency	JEC/403/2019/VOL.I/29	Nabakawai General Enter	10,831,889.95	Cabinet Office	12 Weeks
28	14/01/2020	Constr. Of 3No Daily Prayer Mosques ( 2019 second quarter constituency projects) Lot-46 at Maidah, Gindin Kura and Mai Fari in Maigatari Constituency	JEC/385A/2019/VOL.I/29	Kanjau Synergy & Logistic	5,875,118.85	Cabinet Office	8 Weeks
29	14/01/2020	Constr. Of 4No. Daily Prayer Mosques ( 2019 second quarter constituency projects) Lot-34 at Sawon Gabas, gandu, Malori and Matara Alhazai in Kiri Kasamma Constituency	JEC/379/2019/VOL.I/29	Adams General Enter Nig	7,840,683.40	Cabinet Office	8 Weeks
30	14/01/2020	Constr. Of 3No daily Prayer Mosques (2019 Second Quarter constituency projects ) Lot-32 at Lagga, Gululu yansabo and Rabi in Jahun Constituency	JEC/378/2019/VOL.I/29	Wajedu Nig Ltd	5,886,235.55	Cabinet Office	8 Weeks
31	14/01/2020	Constr. Of 4No. Daily Prayer Mosques ( 2019 Second Quarter Constituency projects) Lot-II at Mangari, Tashoko, Malamawa and Kwantarekiri in Bulangu Constituency	JEC/362/2019/VOL.I/29	Wajedu Nig Ltd	7,838,511.40	Cabinet Office	8 Weeks
32	14/01/2020	Constr. Of 1No. Daily Prayer Mosque ( 2019 Second Quarter Constituency projects) Lot-4 at Kankare in Birnin Kudu Constituency	JEC/355B/2019/VOL.I/29	MUK Building Civil Eng	1,959,107.51	Cabinet Office	8 Weeks
33	29/01/2020	Constr. Of 3 Classroom and Supply of 51Sets of Classroom Furniture	GHS/A/4/VOL.V/246	NBS & Sons Co. Ltd	10,792,974.41	Min of Education	12 Weeks
34	7/2/2020	Constr. Of Drainage at Turakawa Road in Kafin Hausa LGA	GHS/A/130/VOL.III/680	Bakawa Nig Ltd	11,044,103.49	Min of Environment	8 Weeks
35	10/3/2020	Contract for the construction of 207M wall fence at Jigawa State College of Education, Gumel	GHS/A/4/VOL.II/554	AI-juraj Synergy Con Ltd	8,149,153.23	Min of Education	10 Weeks
36	21/1/2020	Construction of 1-block of 2-classroom islamiyya school each lot-27 (2019 second quarter constituency projects) at miga, marakawa and madugu in miga constituency.	JEC/503/2019/VOL.I/14	Pullad Global Concept Ltd	6,163,165.34	Min of Education	6 Weeks
37	21/1/2020	Construction of 1-block of 2-classroom islamiyya school each lot-23 (2019 second quarter constituency projects) at hayin wardi, sabonm garin matsango, witsingir, zaganmandiri, gov. jun. Arabic sec. sch. Basirka and nasarawa farin dutse primary school im fagam constituency.	JEC/500/2019/VOL.I/14	Pullad Global Concept Ltd	24,026,844.47	Min of Education	6 Weeks
38	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-29 at isari in dutse Constituency	JEC/447/2019/VOL.I/12	loyalty properties ltd	6,015,765.00	Min of water Resource	8 Weeks

39	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-30 at Fagoji in dutse Contituency	JEC/448/2019/VOL.I/12	loyalty properties ltd	6,015,765.00	M in of Water Resource	8 Weeks
40	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-38 at Tsa in miga Contituency	JEC/453/2019/VOL.I/12	loyalty properties ltd	6,015,765.00	M in of water supply	8 Weeks
41	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-39 at Fulatawa in miga Contituency	JEC/454/2019/VOL.I/12	loyalty properties ltd	6,015,765.00	M in of Water Resource	8 Weeks
42	14/1/2020	Constr. Of 1No. Solar Powered Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-40 at kulasa mai kasuwa in fagam Contituency	JEC/455/2019/VOL.I/12	Khairussaba Nig Ltd	6,010,515.00	M in of Water Resource	8 Weeks
43	21/1/2020	Construction of 1block of 2-classroom islamkiyya school each lot-5 (2019 second quarter constituency projects) at makasarga and kwari in bulangu constituency.	JEC/483/2019/VOL.I/14	Nabakwai Gen Enterp	6,222,477.00	M in of edcation	8 Weeks
44	21/1/2020	Construction of 1block of 2-classroom islamkiyya school each lot-14 (2019 second quarter constituency projects) gimin gabas, wardawa gari, santar dan hajiya and fara tukwane in gwiwa constituency.	JEC/491/2019/VOL.I/14	Samira Karshi Ven. Nig Ltd	12,444,222.00	M in of edcation	10 Weeks
45	21/1/2020	Construction of 1block of 2-classroom islamkiyya school each lot-4 (2019 second quarter constituency projects) at buji danbazau and bulango ri in buji co nstituency.	JEC/482/2019/VOL.I/14	Yayarin Tukur Nig. Ltd	13,545,339.69	M in of edcation	8 Weeks
46	14/1/2020	Construction of 1No. Friday Prayer Mosque (2019 Second Quarter Constituency Projects) (Lot-82C) at Matsatsaggi in Maigatari Constituency.	JEC/414/2019/VOL.I/29	Khairussaba Nig Ltd	7,844,414.75	cabinet Office	12 weeks
47	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-35 at dangawa in gagarawa Contituency	JEC/450/2019/VOL.I/12	Alh. Umaru Babandoki Ltd	6,016,920.00	M in of Water Resource	8 Weeks
48	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-31at Zaro in gagarawa Contituency	JEC/449/2019/VOL.I/15	Alh. Umaru Babandoki Ltd	6,016,920.00	M in of Water Resource	8 Weeks
49	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-18 at kaban in Auyo Contituency	JEC/440/2019/VOL.I/12	Alh. Umaru Babandoki Ltd	6,016,920.00	M in of Water Resource	8 Weeks
50	14/1/2020	Construction of 1No. Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-74 at Gangara In Kaugama Constituency.	JEC/407/2019/VOL.I/32	Danfatu & Sons Nig Ltd	8,200,007.27	cabinet Office	12 weeks
51	14/1/2020	Construction of 1No. Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-77B at dumadumun toka in kafin hausa Constituency.	JEC/408A/2019/VOL.I/29	Danfatu & Sons Nig Ltd	10,500,438.70	cabinet Office	12 weeks
52	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 first Quarter Constituency Projects) Lot-5 at dirimowa, kubuna kulola and dikimba in birniwa Constituency.	JEC/356/2019/VOL.I/29	Kafiyama Gen. Entp. Td	5,884,566.00	M in of Water Resource	8 Weeks
53	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 first Quarter Phase I Constituency Project) Lot-4 at K/Madana in Maigatari Contituency	JEC/427/2019/VOL.I/12	Limis brothers & co	6,012,405.00	M in of Water Resource	8 Weeks
54	14/1/2020	Constr. Of 1No. Solar Power Water Supply Scheme (2019 first Quarter Phase I Constituency Project) Lot-3 at Shabarawa in Maigatari Contituency	JEC/426/2019/VOL.I/12	Limis brothers & co	6,012,405.00	M in of Water Resource	8 Weeks
55	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 first Quarter Constituency Projects) Lot-49 at Zareku, Aduchi and Shunawa in Miga constituency.	JEC/387/2019/VOL.I/29	loyalty properties ltd	5,875,118.55	cabinet Office	12 weeks
56	14/1/2020	Construction of 4No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-14 at T/Kondiogo, K/tsohon Liman, K/alamma rabadi and K/Alh Umaru digijim in fagam constituency.	JEC/365/2019/VOL.I/29	Gidan A dede Gen Ent Ltd	7,845,647.40	cabinet Office	8 Weeks
57	24/1/2020	Construction of 1641facilities ODF at kiyawa in LGA Lot-1(2019 capital projects).	JEC/505/2019/VOL.I/7	Allah Abin Dogaro Nig Ltd	33,462,843.00	M in of Water Resource	12 weeks
58	14/1/2020	Construction of 1No. Friday Prayer Mosques (2019 second Quarter Constituency Projects) Lot-81at Gidan rimi in kiyawa constituency.	JEC/411/2019/VOL.I/29	Gidan A dede Gen Ent Ltd	10,010,001.72	cabinet Office	8 Weeks
59	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-47 at Dan gyatin, kabi gidan garke and gidan garba riga in miga constituency.	JEC/385/2019/VOL.I/31	loyalty properties ltd	5,875,118.55	cabinet Office	8 Weeks
60	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-48 at mazawa, malamawa and dabawa in miga constituency.	JEC/386/2019/VOL.I/31	loyalty properties ltd	5,875,118.55	cabinet Office	8 Weeks

61	14/1/2020	Construction of 2No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-50 at tsohiuwar dalan and hantsu in miga constituency.	JEC/388/2019/VOL.I/31	Gidan A dede Gen Ent Ltd	3,919,718.70	cabinet Office	8 Weeks
62	21/1/2020	Construction of 1-block of 2-classroom islamiyya school each lot-3 (2019 First quarter constituency projects) at yan tuba fulani and kaki zago in babura constituency.	JEC/481/2019/VOL.I/14	Deetech Nig. Ltd	6,233,392.00	Min of Education	6 Weeks
63	21/1/2020	Construction of 1-block of 2-classroom islamiyya school each lot-22A (2019 Second quarter constituency projects) at Dangyin in miga constituency.	JEC/499/2019/VOL.I/14	Dalari Const. Comp. Nig Ltd	4,669,246.35	Min of Education	9 Weeks
64	14/1/2020	Construction of LI block as maternity wing Lot-29 at Zandam ta gabas BHC in Gwaram LGA	JEC/37/2020/VOL.I/17	Gidan A dede Gen Ent Ltd	17,198,584.31	Min of Health	20 weeks
65	21/1/2020	Construction of 1-block of 2-classroom islamiyya school each lot-6 (2019 Second quarter constituency projects) at Karkama arewa and karkama arewa in yankwashi constituency.	JEC/484/2019/VOL.I/14	Granitoid Engineering Ltd	6,234,399.12	Min of Education	9 Weeks
66	21/1/2020	Constr of 1-block of 2-classroom islamiyya school each Lot-16 (2019 second qtr. Constituency projects) at Jekau Riga in K/Hausa Constituency.	JEC/493/2019/VOL.I/14	A. A. Aljazeera Agro-Proc Nig. Ltd	3,115,779.18	Min of Education	9 Weeks
67	15/1/2020	conversion of motorised scheme to solar and improvement of water supply scheme in dutse and its environs	JEC/475/2019/VOL.I/5	China Zhonghao Nig. Ltd	249,176,673.83	Min of water Resource	16 Weeks
68	14/1/2020	Upgrading and conversion of 7 No. Motorised water supply scheme to solar powered system at danbanki, nagwamitse, albasu, maimazari, tsangarwa , farin dutse and kwarko in gumel and binin kudu zone Lot-1 (2019 capital project) across the state	JEC/472/2019/VOL.I/7	SIMS Global Resource Ltd	72,451,698.17	Min of water Resource	8 Weeks
69	5/2/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 first Quarter Phase I Constituency Project) Lot-32 at bokori in gagarawa constituency	JEC/511/2019/VOL.I/5	Jiffa Enterprises	6,002,590.00	Min of Water Resource	8 Weeks
70	14/1/2020	Construction of LI block as maternity wing Lot-20 at Bashe BHC in Roni LGA	JEC/19/2020/VOL.I/17	Pullad Global Nig Ltd	17,184,883.59	Min of Health	20 weeks
71	14/1/2020	Construction of LI block as maternity wing Lot-22 at Chakwakwaiwa BHC in Taura LGA	JEC/21/2020/VOL.I/17	Pullad Global Nig Ltd	17,196,841.19	Min of Health	20 weeks
72	14/1/2020	Construction of LI block as maternity wing Lot-23 at Achilafiya BHC in Yankwashi LGA	JEC/22/2020/VOL.I/17	Pullad Global Nig Ltd	17,151,361.42	Min of Health	20 weeks
73	14/1/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-17 at Jama'are in Auyo Constituency	JEC/439/2019/VOL.I/12	AMM Manzo Nig Ltd	6,022,485.00	Min of Water Resource	8 Weeks
74	14/1/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-37 at Dan Zabiya in akaugama Constituency	JEC/452/2019/VOL.I/12	AMM Manzo Nig Ltd	6,022,485.00	Min of Water Resource	8 Weeks
75	21/1/2020	Constr of 1-block of 2-classroom islamiyya school each Lot-19 (2019 second qtr. Constituency projects) at Yalleman tijjanai and kuka tankiya in kaugama constituency	JEC/496/2019/VOL.I/14	AMM Manzo Nig Ltd	6,231,773.16	Min of Education	10 Weeks
76	14/1/2020	Construction of LI block as maternity wing Lot-18 at Tsirma BHC in kiyawa LGA	JEC/17/2020/VOL.I/17	Pullad Global Nig Ltd	17,208,980.49	Min of Health	20 Weeks
77	14/1/2020	Construction of 1No. Friday Prayer Mosques (2019 second Quarter Constituency Projects) Lot-72 at tazara in jahunji constituency.	JEC/406/2019/VOL.I/29	Jiffa Enterprises	12,222,963.64	cabinet Office	12 weeks
78	5/2/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-15 at karkama in yankwashi Constituency	JEC/507/2019/VOL.I/5	Granitoids Eng. serv. Ltd	6,010,935.00	Min of Water Resource	8 Weeks
79	5/2/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-31at garin goto in gagarawa Constituency	JEC/513/2019/VOL.I/5	A. A. Aljazeera Agro-Proc. Ltd	6,017,235.00	Min of Water Resource	8 Weeks
80	5/2/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-33 at kagadama in gagarawa Constituency	JEC/512/2019/VOL.I/5	A. A. Aljazeera Agro-Proc. Ltd	6,017,235.00	Min of Water Resource	8 Weeks
81	5/2/2020	Constr. Of No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-20 at atira in auyo Constituency	JEC/508/2019/VOL.I/5	A. A. Aljazeera Agro-Proc. Ltd	6,017,235.00	Min of Water Resource	8 Weeks
82	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-5 at ari adam, kubuna kulola and dakimba in birniwa constituency.	JEC/356/2019/VOL.I/29	Kafiyama Gen. Entp. Td	5,884,566.00	cabinet Office	8 Weeks
83	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-6 at zigindimi, birniwa tasha and machinamari in birniwa constituency.	JEC/357/2019/VOL.I/29	Kafiyama Gen. Entp. Td	5,884,566.55	Cabinet Office	8 Weeks



84	14/1/2020	Construction of LI block as maternity wing Lot-12 at Yola BHC in Gwiwa LGA	JEC/11/2020/VOL.I/17	Al-sabur Global Links	17,101,929.84	Min of Health	20 weeks
85	14/1/2020	Construction of LI block as maternity wing Lot-13 at Kanwa BHC in Jahun LGA	JEC/12/2020/VOL.I/17	Al-sabur Global Links	17,101,929.84	Min of Health	20 weeks
86	14/1/2020	Construction of LI block as maternity wing Lot-15 at Jabo BHC in Kafin Hausa LGA	JEC/14/2020/VOL.I/17	Ngaloma Const. Co. Ltd	17,122,574.59	Min of Health	20 weeks
87	14/1/2020	Construction of LI block as maternity wing Lot-16 at Yalo BHC in Kaugama LGA	JEC/15/2020/VOL.I/17	Ngaloma Const. Co. Ltd	17,098,670.74	Min of Health	20 weeks
88	14/1/2020	Construction of LI block as maternity wing Lot-7 at Chamo BHC in Dutse LGA	JEC/6B/2020/VOL.I/17	Babandoki Gen. Entr. Nig Ltd	17,141,733.25	Min of Health	20 weeks
89	14/1/2020	Construction of LI block as maternity wing Lot-8 at Maikilli BHC in gagarawa LGA	JEC/7/2020/VOL.I/17	Al-sabur Global Links	17,101,929.84	Min of Health	20 weeks
90	14/1/2020	Construction of LI block as maternity wing Lot-3 at Batali BHC in Babura LGA	JEC/3/2020/VOL.I/17	Babandoki Gen. Entr. Nig Ltd	17,060,710.74	Min of Health	20 weeks
91	14/1/2020	Construction of LI block as maternity wing Lot-14 at Dumadumin toka BHC in Kafin Hausa LGA	JEC/13/2020/VOL.I/17	Ngaloma Const. Co. Ltd	17,193,934.12	Min of Health	20 weeks
92	14/1/2020	Construction of LI block as maternity wing Lot-17 at Madachi BHC in Kirikasamma LGA	JEC/16/2020/VOL.I/17	Ngaloma Const. Co. Ltd	17,151,670.73	Min of Health	20 weeks
93	14/1/2020	Construction of LI block as maternity wing Lot-31at Sarawa BHC in Kafin Hausa LGA	JEC/39/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,123,153.75	Min of Health	20 weeks
94	14/1/2020	Construction of LI block as maternity wing Lot-28 at Garin gambo BHC in Gumel LGA	JEC/27/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,183,293.79	Min of Health	20 weeks
95	14/1/2020	Construction of LI block as maternity wing Lot-26 at BirniwaTasha BHC in Birniwa LGA	JEC/25/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,412,095.25	Min of Health	20 weeks
96	14/1/2020	Construction of LI block as maternity wing Lot-5 at Madabe BHC in Buji LGA	JEC/6A/2020/VOL.I/17	Babandoki Gen. Entr. Nig Ltd	17,151,556.74	Min of Health	20 weeks
97	14/1/2020	Construction of LI block as maternity wing Lot-35 at Karwai BHC in Ringim LGA	JEC/43/2020/VOL.I/17	Backbone Global Links	17,181,102.13	Min of Health	20 weeks
98	14/1/2020	Construction of LI block as maternity wing Lot-24 at Gafaya BHC in Kafin Hausa LGA	JEC/23/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,259,291.01	Min of Health	20 weeks
99	14/1/2020	Construction of LI block as maternity wing Lot-9 at Buduru BHC in Garki LGA	JEC/8/2020/VOL.I/17	Al-sabur Global Links	17,184,883.59	Min of Health	20 weeks
100	14/1/2020	Construction of LI block as maternity wing Lot-34 at Zareku BHC in Miga LGA	JEC/42/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,152,349.37	Min of Health	20 weeks
101	14/1/2020	Construction of LI block as maternity wing Lot-25 at Dorawa BHC in Babura LGA	JEC/24/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,316,169.76	Min of Health	20 weeks
102	14/1/2020	Construction of LI block as maternity wing Lot-33 at Mai Rakumi BHC in Malam Mado ri LGA	JEC/41/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,169,496.56	Min of Health	20 weeks
103	14/1/2020	Construction of LI block as maternity wing Lot-1at Ayama BHC in Auyo LGA	JEC/1/2020/VOL.I/17	Babandoki Gen. Entr.Ltd	17,174,268.24	Min of Health	20 weeks
104	14/1/2020	Construction of LI block as maternity wing Lot-2 at Kyambo BHC in Babura LGA	JEC/2/2020/VOL.I/17	Babandoki Gen. Entr.Ltd	17,217,139.60	Min of Health	20 weeks
105	14/1/2020	Construction of LI block as maternity wing Lot-32 at Ba'auzini BHC in Kazaure LGA	JEC/40/2020/VOL.I/17	Dangata Memorial Inv. Ltd	17,159,889.57	Min of Health	20 weeks
106	2/3/2020	Construction of 504No. ODF facilities in gagarawa LGA	JEC/53/2020/VOL.I/7	M2 International Ltd	10,332,000.00	Min of Water Resource	8 Weeks
107	21/1/2020	Constr of 1-block of 2-classroom islamiyya school each Lot-12 (2019 second qtr. Constituency projects) at Wailari and Uza Auyo constituency	JEC/490/2019/VOL.I/14	Step by Step Integ. Services	6,123,779.56	Min of Education	8 Weeks
108	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-53 at Yankwalli, Yantsari and Bula in Roni constituency.	JEC/391/2019/VOL.I/29	Jignaj Global Constr. Ltd	5,884,568.00	Cabinet Office	8 Weeks
109	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-54 at Unguwar kaya, Bashen Rubawa and faifaiku in Roni constituency.	JEC/392/2019/VOL.I/29	Jignaj Global Constr. Ltd	5,884,568.00	Cabinet Office	8 Weeks
110	14/1/2020	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-55 at Jaloko, Fittawa and Barinje Jigawa in Roni constituency.	JEC/393/2019/VOL.I/29	Jignaj Global Constr. Ltd	5,884,568.58	Cabinet Office	8 Weeks

111	14/1/2020	Construction of 2No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-56 at Dansure and Roni tsallaken gabas in Roni constituency.	JEC/394/2019/VOL.I/29	Jignaj Global Constr. Ltd	3,923,055.00	Cabinet Office	8 Weeks
112	23/01/2020	Constr. Of 1 Block of 2 Classroom Islamiyya School each Lot-20 (2019 Second Quarter Constituency Projects) at Mahoni and Ribinji in Garki Constituency	JEC/497/2019/VOL.I/17	Jignaj Global Constr. Ltd	6,223,309.10	Min of Education	9 Weeks
113	5/1/2020	Constr. Of 1No Solar Powered water supply scheme (2019 Second Quarter Phase II Constituency Project) Lot-24 at Dan dawa in Gwiwa Constituency	JEC/509/2019/VOL.I/5	Jignaj Global Constr. Ltd	6,023,220.00	Min of water Resource	8 Weeks
114	22/1/2020	Constr. Of 50No Hand pump Boreholes at School of Nursing Birnin Kudu, Mobile Base (744), Tinubu, Kargo Gidan Jungodo, Rafin Dinya, Duzau Masallacin Juma'a, Kyambo Fulani, Gidan Kaboji Leko Zakoki, Gandun sarki, Kauyen Fulani, Sabon Gari Gidan S/Fawa, Kanawa, Jelawa, F/Kungurguma, Dabaza, Naira, Jallawa, Kwadage, Yan Lada, Balarabe, Kalali, Rugar Gwamna, Bulangu Makabarta, Bulangu bakin Kasuwa, kadage, Kalali, Rugar Gwamna, Sintali, Kadage, Kayarda Gari, Kayarda Fulani, Rugar Alh. Mari, Unguwar Sani, Yantuba, Gobirawa Fulani, Gujngurin FulNI, Burukum Fulani, Rugar gagarawa, Waje gari Muku and Tudun Yola Across the State.	JEC/44/2020/VOL.I/6	SIMS Global Resource Ltd	36,897,000.00	Min of water Resource	20 weeks
<b>GOODS</b>							
115	3/2/2020	Procurement of 15,500 Textual materials under world bank financed project RA-2 Lot-2 (BESDA) P4R Across the state	JEC/46/2020/VOL.I/9	Babandoki Gen. Entp.Ltd	30,845,000.00	Min of Education	8 Weeks
116	3/2/2020	Procurement of 15,500 Textual materials under world bank financed project RA-2 Lot-5 (BESDA) P4R Across the state	JEC/49/2020/VOL.I/9	Dangata Memorial Inv. Ltd	31,680,600.00	Min of Education	8 Weeks
117	3/2/2020	Procurement of 13,860 Textual materials under world bank financed project RA-2 Lot-6 (BESDA) P4R Across the state	JEC/50/2020/VOL.I/9	Al-sabur Global Links	20,388,000.00	Min of Education	8 Weeks
118	14/1/2020	Supply of carpet and generator (2019 2nd Quatre projects) Lot-95 at Tsadawa, akasan and zarga Friday prayer mosques in Taura constituency	JEC/423/2019/VOL.I/32	Dankwara Maijimina Inv. Ltd	2,020,875.75	Cabinet Office	8 Weeks
119	2/3/2010	Prpocurement and distribution of school uniforms, sandals and bags for nomadic schools across the state	JEC/52/2020/VOL.I/7	Naila Multi Services Vent	28,520,000.00	Min of Education	16 Weeks
120	17/2/2020	Prpocurement and distribution of 1050No. 3-Seater desks (Nomadic size) wooden and 4,000No. Mats tonomadic schools across the state	JEC/51/2020/VOL.I/7	Gare Investment Nig. Ltd	16,748,000.00	Min of Education	16 Weeks
121	3/2/2020	Procurement of 15,500 textual materials under world bank financed project RA-2 Lot-4 (BESDA) P4R across the state	JEC/48/2020/VOL.I/9	Pullad Global Nig Ltd	30,938,000.00	Min of Water Resource	8 Weeks
122	3/2/2020	Procurement of 15,500 textual materials under world bank financed project RA-2 Lot-3 (BESDA) P4R across the state	JEC/47/2020/VOL.I/9	Pullad Global Nig Ltd	30,938,000.00	Min of Water Resource	8 Weeks
123	5/2/2020	Supply of 616 Unit of 6NF-40 Mini Rice Mills and 150 Units of 6NF-9A Rice Mills	CONC/4/2020	JASCO	10,132,500.00	Economic Empowerment	4 weeks
124	3/2/2020	Procurement of Textual Materials Under World Bank Financed Project ( 36,660 textual materials) ( RA 1 Lot-1)	JEC/65/2020/VOL.I/9	Allah Abin Dogara Enter	35,908,470.00	Min of Education	8 Weeks
125	3/2/2020	Procurement of Textual Materials Under World Bank Financed project ( 15,818 textual materials) ( RA 2 Lot-1)	JEC/67/2020/VOL.I/9	Math Global Investment	31,288,410.00	Min of Education	8 Weeks
126	3/2/2020	Procurement of Textual Materials Under World Bank Financed project ( 20,538 textual materials) ( RA 1 Lot-2)	JEC/66/2020/VOL.I/9	Math Global Investment	30,103,610.00	Min of Education	8 Weeks
127	27/03/2020	Procurement of 1No Fairly used Toyota Hilux 4WD 2016/2017	JEC/96B/2020/VOL.I/8	Beautiful Mind Nig Ltd	21,500,000.00	Government House	2 Weeks
128	24/03/2020	Procure Equipment, Drugs and Emergency Consumables in Respect of Preparation for Corona Virus Pandemic Outbreak in the State (Covid-19)	GHS/A/6/VOL.VI/2099	Various	16,170,000.00	Min of Health	2 Weeks
<b>TOTAL=</b>					<b>2,017,418,834.39</b>		

# COMPLETED/ON-GOING PROJECTS

JANUARY TO MARCH, 2020

**JIGAWA STATE DUE PROCESS AND PROJECTS MONITORING BUREAU**  
**JANUARY TO MARCH, 2020 FIRST QUARTER PROGRESS REPORT**

Ministry of Health

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of New Gen. Hospital at B/Kudu	Datum Constr. Limited	B/kudu	1,498,970,413.02	1,894,683,085.99	1,288,279,300.72	19/5/2014	8 months	68	On-going
2	Commissioning/engagement as consultants for the supervision of construction of new general hospital at Birnin kudu	Design Plus	B/Kudu	74,010,950.99	74,010,950.99	67,484,513.49	27/5/2014	10 month	91	On-going
3	Renovation of X-Ray Block and Others at Hadejia General Hospital	Spring Global Service	Hadejia	10,771,117.36	10,771,117.36	4,502,571.15	4/2/2014	2month	43	Terminated
4	Conversion of Catering Rest House to School of Nursing, Hadejia	Business Gold Ltd.	Hadejia	67,757,628.62	67,757,628.62	38,524,250.94	3/22/2016	3 months	57	Revoked
5	General Renov. /Improvement works at Fagam Primary Health Care	Ngaloma Const. Co. Ltd.	Gwaram	64,869,057.07	71,417,939.66	64,370,619.95	30/12/2016	12 weeks	86	On-going
6	Constr. Of New 250 Bed Specialist Hospital in Hadejia	PHILKO LIMITED	Hadejia	1,593,314,294.25	1,867,953,470.57	1,338,352,185.71	11/10/2017	18 months	72	On-going
7	Engagment as Consultant for the supervision of the Constr. of New Specialist Hospital, Hadejia	HAG Eng. Nig. Ltd.	Hadejia	67,363,041.01	67,363,041.01	45,503,239.00	19/10/2017	16 months	67	On-going
8	Constr of New General Hospital at Gantsa in Buji LGA	Ngaloma Constr Ltd.	Buji	465,983,075.70	465,983,075.70	383,967,848.25	12/7/2018	9 months	82	On-going
9	Constr of New General Hospital at Garki	Babandoki Gen. Entp.	Garki	493,805,327.06	493,805,327.06	392,405,349.52	12/7/2018	12 months	79	On-going
10	Constr of New General Hospital at Guri town, Headquarters of Guri LGA	Retro Constr Ltd.	Guri	538,386,262.75	538,386,262.75	367,653,903.85	12/7/2018	12 months	68	On-going
11	Constr of New School of Nursing and Midwifery at Babura, Headquarters of Babura LGA	Gridarch Nig. Ltd.	Babura	591,562,261.76	591,562,261.76	453,962,997.41	12/7/2018	12 months	77	On-going
12	Upgrading of Miga PHC to General Hospital at Miga town, Miga LGA.	Sabongarin Yaya	Miga	98,226,184.67	98,226,184.67	97,333,515.11	3/9/2018	24 weeks	100	Completed
13	Engagement as Consultant for the Supervision of the Constr. of New General Hospital, Guri	AADC Limited	Guri	34,870,673.74	34,870,673.74	21,968,524.45	30/8/2018	12 months	63	On-going
14	Engagement as Consultant for the Supervision of the Constr. of New Specialist Hospital, Kazaure	HAG Eng. Consultants	Kazaure	78,006,110.10	78,006,110.10	51,531,977.61	10/8/2018	16 months	66	On-going
15	Engagement as Consultant for the Supervision of the Constr. of New General Hospital, Gantsa	Blue Urban Transnational	Buji	33,925,256.47	33,925,256.47	20,593,195.17	10/8/2018	9 months	60	On-going
16	Engagement as Consultant for the Supervision of the Constr. of New General Hospital, Garki	Zeebro Global Resources	Garki	34,321,462.71	34,321,462.71	20,670,835.53	10/8/2018	12 months	58	On-going
17	Constr. of New Specialist Hospital at Kazaure	Afdin Constr Co. Ltd.	Kazaure	1,893,240,056.40	1,893,240,056.40	1,328,391,645.00	5/7/2018	16 months	70	On-going
18	Supply and Installation of Medical equipments to the newly constructed 31no. BHC across the state.	Mashasha Investment Ltd.	across the state	98,065,965.00	98,065,965.00		25/4/2018	20 weeks		On-going
	<b>Balance C/F</b>			<b>7,737,449,138.68</b>	<b>8,414,349,870.56</b>					
				1a						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Balance B/F</b>			<b>7,737,449,138.68</b>	<b>8,414,349,870.56</b>					
19	Consultant for the supervision of the construction of new school of Nursing and Midwifery at Babura	INTERGRAPH CONSULT	Babura	50,318,699.92	50,318,699.92	35,992,089.38	24/12/2018	12 months	72	On-going
20	Supply and Installation of Medical equipments to the newly constructed 3 lno. BHC across the state.	G.M. Sara & Sons Ltd.	Across the state	4,129,061.98	4,129,061.98		16/4/2018	6 weeks		On-going
21	Consultant for the supervision of the construction of new school of Nursing and Midwifery at Babura	INTERGRAPH CONSULT	Babura	50,318,699.92	50,318,699.92	35,992,089.38	24/12/2018	12 months	72	On-going
22	Supply and Installation of Medical equipments to the newly constructed 3 lno. BHC across the state.	G.M. Sara & Sons Ltd.	Across the state	4,129,061.98	4,129,061.98		16/4/2018	6 weeks		On-going
23	Constr of 3no Modified Basic Health Clinics at Bagadaza, Larkan and Dukwana in Fagam Constituency (2019 Constituency projects)	Yayarin Tukur Nig Ltd	Gwaram	25,565,018.85	25,565,018.85	13,114,548.02	24/12/2019	12 weeks	52	On-going
24	Constr of Basic Health Centre (BHC) at Masaya Village in	Umar Aliyu & Sons Nig Ltd	Kiyawa	11853,799.02	11853,799.02	11810,899.02	6/12/2019	12 weeks	100	Completed
25	Constr. Of 1no. Basic Health Clinic at Hangu Village in Gwiwa Constituency project 2019	Manhaf Global Constr Nig Ltd	Gwiwa	19,663,090.37	19,663,090.37	15,772,646.34	27/12/2019	16 Weeks	80	On-going
26	Supply and installation of medical equipment to the 25No. Newly constructed basic health clinic across the state.	Dangata mem. inv. Ltd	Across the state	95,423,350.00	95,423,350.00	95,423,350.00	11/12/2019	8 weeks	100	Completed
27	Upgarde of Malam Madori Primary Health Care to General Hospital.	Sassauchi Multi Trade Invest Ltd	M/madori	92,843,480.81	115,101,184.83	114,988,729.15	8/3/2018	6 Month	100	Completed
28	Procure Equipment, Drugs and Emergency Consumables in Respect of Preparation for Corona Virus Pandemic Outbreak in the State (Covid-19)	Various	in the state	15,170,000.00	15,170,000.00		24/03/2020	2 Weeks		On-going
29	Construction of LI block as maternity wing Lot-29 at Zandam ta gabas BHC in Gwaram LGA	Gidan Adede Gen Ent Ltd	Gwaram	17,198,584.31	17,198,584.31	16,379,604.09	14/1/2020	20 weeks	100	Completed
30	Construction of LI block as maternity wing Lot-20 at Bashe BHC in Roni LGA	Pullad Global Nig Ltd	Roni	17,184,883.59	17,184,883.59		14/1/2020	20 weeks		On-going
31	Construction of LI block as maternity wing Lot-22 at Chakwakwaiwa BHC in Taura LGA	Pullad Global Nig Ltd	Taura	17,196,841.19	17,196,841.19		14/1/2020	20 weeks		On-going
32	Construction of LI block as maternity wing Lot-23 at Achilafiya BHC in Yankwashi LGA	Pullad Global Nig Ltd	Yankwashi	17,151,361.42	17,151,361.42		14/1/2020	20 weeks		On-going
33	Construction of LI block as maternity wing Lot-18 at Tsirma BHC in Kiyawa LGA	Pullad Global Nig Ltd	Kiyawa	17,208,980.49	17,208,980.49		14/1/2020	20 Weeks		On-going
34	Construction of LI block as maternity wing Lot-12 at Yola BHC in Gwiwa LGA	AI-sabur Global Links	Gwiwa	17,101,929.84	17,101,929.84		14/1/2020	20 weeks		On-going
35	Construction of LI block as maternity wing Lot-13 at Kanwa BHC in Jahun LGA	AI-sabur Global Links	Jahun	17,101,929.84	17,101,929.84		14/1/2020	20 weeks		On-going
	<b>Balance C/F</b>			<b>8,327,007,912.21</b>	<b>9,027,166,348.11</b>					
				1b						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Balance B/F</b>			<b>8,327,007,912.21</b>	<b>9,027,166,348.11</b>					
36	Construction of LI block as maternity wing Lot-5 at Jabo BHC in Kafin Hausa LGA	Ngaloma Const. Co. Ltd	K/Hausa	17,122,574.59	17,122,574.59		14/1/2020	20 weeks		On-going
37	Construction of LI block as maternity wing Lot-6 at Yalo BHC in Kaugama LGA	Ngaloma Const. Co. Ltd	Kaugama	17,098,670.74	17,098,670.74		14/1/2020	20 weeks		On-going
38	Construction of LI block as maternity wing Lot-7 at Chamo BHC in Dutse LGA	Babandoki Gen. Entr. Nig Ltd	Dutse	17,141,733.25	17,141,733.25		14/1/2020	20 weeks		On-going
39	Construction of LI block as maternity wing Lot-8 at Maikillili BHC in Gagarawa LGA	AI-sabur Global Links	Gagarawa	17,101,929.84	17,101,929.84	16,287,552.22	14/1/2020	20 weeks	100	Completed
40	Construction of LI block as maternity wing Lot-3 at Batail BHC in Babura LGA	Babandoki Gen. Entr. Nig Ltd	Babura	17,060,710.74	17,060,710.74		14/1/2020	20 weeks		On-going
41	Construction of LI block as maternity wing Lot-14 at Dumadumin toka BHC in Kafin Hausa LGA	Ngaloma Const. Co. Ltd	K/Hausa	17,193,934.12	17,193,934.12		14/1/2020	20 weeks		On-going
42	Construction of LI block as maternity wing Lot-17 at Madachi BHC in Kirikasamma LGA	Ngaloma Const. Co. Ltd	Kirikasamma	17,151,670.73	17,151,670.73		14/1/2020	20 weeks		On-going
43	Construction of LI block as maternity wing Lot-31 at Sarawa BHC in Kafin Hausa LGA	Dangata Memorial Inv. Ltd	K/haus	17,123,153.75	17,123,153.75		14/1/2020	20 weeks		On-going
44	Construction of LI block as maternity wing Lot-28 at Garin gambo BHC in Gumel LGA	Dangata Memorial Inv. Ltd	Gumel	17,183,293.79	17,183,293.79		14/1/2020	20 weeks		On-going
45	Construction of LI block as maternity wing Lot-26 at BirniwaTasha BHC in Birniwa LGA	Dangata Memorial Inv. Ltd	Birniwa	17,412,095.25	17,412,095.25		14/1/2020	20 weeks		On-going
46	Construction of LI block as maternity wing Lot-5 at Madabe BHC in Buji LGA	Babandoki Gen. Entr. Nig Ltd	Buji	17,151,556.74	17,151,556.74		14/1/2020	20 weeks		On-going
47	Construction of LI block as maternity wing Lot-35 at Karwai BHC in Ringim LGA	Backbone Global Links	Ringim	17,181,102.13	17,181,102.13	16,362,954.30	14/1/2020	20 weeks	100	Completed
48	Construction of LI block as maternity wing Lot-24 at Gafaya BHC in Kafin Hausa LGA	Dangata Memorial Inv. Ltd	K/Hausa	17,259,291.01	17,259,291.01		14/1/2020	20 weeks		On-going
49	Construction of LI block as maternity wing Lot-9 at Buduru BHC in Garki LGA	AI-sabur Global Links	Garki	17,184,883.59	17,184,883.59		14/1/2020	20 weeks		On-going
50	Construction of LI block as maternity wing Lot-34 at Zareku BHC in Miga LGA	Dangata Memorial Inv. Ltd	Miga	17,152,349.37	17,152,349.37		14/1/2020	20 weeks		On-going
51	Construction of LI block as maternity wing Lot-25 at Dorawa BHC in Babura LGA	Dangata Memorial Inv. Ltd	Babura	17,316,169.76	17,316,169.76		14/1/2020	20 weeks		On-going
52	Construction of LI block as maternity wing Lot-33 at Mai Rakumi BHC in Malam Madori LGA	Dangata Memorial Inv. Ltd	M/madori	17,169,496.56	17,169,496.56		14/1/2020	20 weeks		On-going
53	Construction of LI block as maternity wing Lot-1at Ayama BHC in Auyo LGA	Babandoki Gen. Entrp.Ltd	Auyo	17,174,268.24	17,174,268.24		14/1/2020	20 weeks		On-going
54	Construction of LI block as maternity wing Lot-2 at Kyambo BHC in Babura LGA	Babandoki Gen. Entrp.Ltd	Babura	17,217,139.60	17,217,139.60		14/1/2020	20 weeks		On-going
	<b>Balance C/F</b>			<b>8,653,403,936.01</b>	<b>9,353,562,371.91</b>					
				1c						



## Ministry of Water Resources

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Rehab. of Water Supply Schemes across the state at Gwaram Zone (Water Board)	Interworld I & E	Gwaram	27,207,315.85	27,207,315.85	25,403,004.38	9/21/2015	12 weeks	89	On-going
2	Constr. Of 40no. Hand pumps	AGM & Sons Ltd.	State	28,000,000.00	28,000,000.00	18,000,009.00	3/24/2014	6 months	65	Terminated
3	Constr. of Hand Pumps Water Supply Schemes (phase II) as Constituency projects at Yosaro, Dilima/Zaramba and Mungulo in B/Kudu Constituency.	A.A. Aljazeera Agro Properties	B/Kudu	1,657,215.00	1,657,215.00		29/3/2017	8 weeks		Stalled
4	Construction of Hand pumps Water supply schemes (phase II) as constituency project at Yola, Masanawa, Larabar Gulai, Katanga Kudu, Dan koli and Dubal in Kiyawa Constituency.	DE-MASTBO	Kiyawa	3,331,430.00	3,331,430.00		29/03/2017	8 weeks		Stalled
5	Construction of Solar Powered Water supply schemes (Phase II) as constituency Projects at Sabuwar Rafa (Andaza ward ) in Dutse constituency	DE-MASTBO	Dutse	6,270,000.00	6,270,000.00		29/03/2017	8 weeks		Stalled
6	Constr. Of 4no. Hand pumps Water supply schemes (phase II) as Constituency projects at Kofar Gidan Liman, Bayan Gidan Sarkin Bai, Zankuwa fulani and Sabuwar SSS in Garki Constituency.	Taqib Ventures Nig. Ltd.	Garki	2,340,000.00	2,340,000.00		21/6/2017	8 weeks		Stalled
7	Constr. Of Solar Powered Water Supply Schemes (Phase I) as Constituency Project at Marma in Kirikasamma Constituency	LOYALTY PROPERTIES LTD	K/Kasamma	6,943,387.00	6,943,387.00		7/8/2017	8 Weeks		Stalled
8	Construction of (1No.) Hand pump water supply Schemes 2017 Constituency Project Phase II (Lot-3) at Tsattiya in Dutse Constituency	Loyalty Properties Ltd	Dutse	798,000.00	798,000.00		1/24/2018	8 weeks		On-going
9	Construction of 91No.) Solar Powered water supply scheme 2017 constituency Phase II Project (Lot-16) at Gambawa in Miga Constituency	Loyalty Properties	Miga	6,968,430.00	6,968,430.00		1/24/2018	8 weeks		On-going
10	Constr. Of (1no.) Solar [powered water supply scheme 2017 constituency phase II project (LOT-27) at Gacharam in Guri Constituency.	Limis Brothers & Co.	Guri	6,968,430.00	6,968,430.00		24/1/2018	8 weeks		On-going
11	Conversion of Motorized Boreholes to Solar Powered Water supply at Garki main Station in Garki Local Govt Area.	Sims Global Resources	Garki	34,070,557.50	34,070,557.50	18,327,487.50	7/2/2018	12 Weeks	52	On-going
	<b>BAL. C/F</b>			<b>124,554,765.35</b>	<b>124,554,765.35</b>					
				2a						



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>124,554,765.35</b>	<b>124,554,765.35</b>					
12	Constr of (1no.) Solar Powered water supply schemes 2017 constituency phase III projects (Lot-13) at Kangarwa in Maigatari Constituency	Jignaj Global Constr Ltd.	Maigatari	6,968,430.00	6,968,430.00		21/3/2018	8 weeks		On-going
13	Construction of (9No.) Hand Pumps Water supply scheme 2017 Constituency phase II Projects (Lot-8) at Gidan Iliyasu, Mai Goro, Falari Burburwa, Zulkiya Kila, Kila by pass, Sara cikin gari, Kuka manoma, Kafin torto and Fiji in Gwaram Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	7,202,791.35	7,202,791.35	5,588,165.61	24/1/2018	8 Weeks	74	On-going
14	Constr of (1no.) Solar Powered Water Supply Scheme Constituency Projects (2018 phase 1) Lot-7 at Constituency.	Jignaj Global Ltd.		6,023,115.00	6,023,115.00		17/10/2018	8 weeks		On-going
15	Constr of Hand pump Boreholes as constituency projects (2018 phase III) Lot-8 at Nasarawa, Saunawa Fulani, Kashin Ganji, Kirya, Galma, Wailare, Rafin Kaba, Chakurawa, Timbi, Joganai, Matsari, Fulanin Maikanbu, Buta, Makera, U/tudu, Fulanin Dakata, G/Gashi, Malamawa Dankabo, Danyaka fulani, JSS Garki, Sabuwar U/Arewa, Daurawa Yamma, Gurararaji and Kuttu in Garki Constituency.	Mugin Invest. Nig. Ltd.	Garki	17,703,000.00	17,703,000.00		18/12/2018	12 weeks		On-going
16	Constr of Water Collection points constituency projects (2018 phase III) Lot-22 at Gangara, Yarbarewa, JSS Doko, Barebari, Dan Kargo, Mahoni, Jangari, Dunguzu, Masare and Koyama in Garki Constituency.	Mugin Invest. Nig. Ltd.	Garki	12,588,450.00	12,588,450.00		18/12/2018	10 weeks		On-going
17	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot-14 at Kazon Kokori, D/Kyaure Yamma, Gafaya B., G.Baba Gagare D/Toca, Aguran Mazana, Dangoli Gabas and Gafaya in Kafin Hausa Constituency.	Alkawakeb Global Concept	K/Hausa	5,164,110.00	5,164,110.00		18/12/2018	8 weeks		On-going
18	Constr. Of (4no.) Hand pumps water supply Scheme Consultancy projects (2018 phase) Lot 20 at Fulanin G. Dunfu in Taura Constituency.	Faahm Integrated Resource	Taura	2,942,100.00	2,942,100.00		17/10/2018	6 weeks		On-going
19	Construction of (1NO.) Hand Pumps Water supply scheme Constituency projects (2018 Phase I) Lot 18 at Ban-iyaka in Roni Constituency.	HikimaSynergy Gen Entp Nig	Roni	733,918.50	733,918.50		17/10/2018	4 weeks		On-going
	<b>BAL. C/F</b>			<b>183,880,680.20</b>	<b>183,880,680.20</b>					
				2b						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>521,005,259.65</b>	<b>521,005,259.65</b>					
29	Constr of Hand pump Boreholes as constituency projects (2018 phase II) Lot-14 at Kanzo kokori, D/kyaure yamma, Gafaya B, Baba Gagare D/Toca, Aguran mazana, Dangoli Gabas and Gafaya in K/Hausa Constituency.	Alkawakeb Global Concept	K/Hausa	5,164,110.00	5,164,110.00		18/12/2018	8 weeks		On-going
30	Improvement of Gwaram Tsohuwa and Gwaram Sabuwa Towns Water Supply Schemes	Nushe Business Resources	Gwaram	122,870,123.46	152,390,647.91	145,819,574.69	28/11/2018	6 weeks	95	On-going
31	Upgrading and Conversion of 22No. Small Towns Water Supply Schemes to Solar Powered Water supply Scheme (Lot-1) at Maitsamiya in Sule Tankarkar, Sarkin gandu in Sule Tankarkar, Medu in Gagarawa, Dankumbo in Maigatari, Giginya in Babura, Dorawa in Babura Tasawa in Babura, Samamiyya in Birninkudu, Bamaina in Birnin kudu, Kantoga in Birnin kudu, Kila kudu, in Gwaram Kila Orchard in Gwaram, Jidawa in Dutse, Aujara A. B. & C in Jahun, Girbobo in Kaugama, Margadu in Birniwa, Batatsaba in Guri, Tuntube in Kazaure and Sada in Roni.	Sims Global Resources	State	204,765,713.15	204,765,713.15	167,257,096.65	24/12/2018	4 month	82	On-going
32	Construction of Hand Pump Boreholes Water Supply Schemes Constituency Projects (2018 Phase III) Lot-11 at Katsiro Gidan Jaka, Mai Yadiya, Kwarin Sanka, Gama Fulani, Unguwar Dani Fulani, Gyauraji Alhazai, Torankayi, Makaranta Gabas ZangonKaigamari, Kanwayi, Tsalliyawa katagum, dangewaye, kwanjamawa, albirakyau, gidan sansani, shafatu, gauzagidandorawa, narba kauye, komai ALLAH yayi, ringimawa fulani, jikin kotu, gargabo, fanfam liba, zagau fulani, gidan dan wanka, harbo tsohuwa, harbo sabuwa, zarga, nahuce harbo, tazarar gidan gabas, gaskawa, turubu, kurfai fulani, koya tsangayar tsoho, bagamarusabon gari, dogawa bankin titi and jahun police station in jahun Constituency	Loyalty Properties Nig. Ltd.	Jahun	28,035,640.00	28,035,640.00	28,035,639.99	18/12/2018	15 weeks	100	Completed
	<b>BAL. C/F</b>			<b>881,840,846.26</b>	<b>911,361,370.71</b>					
				2d						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>881,840,846.26</b>	<b>911,361,370.71</b>					
33	Construction of Hand Pump Boreholes as Constituency Projects (2018 Phase II) Lot-13 at Shamsul Duhu Islamiyya, Achau Makaranta, Gwanfai Yamma, Afun funa, Akena Fulani, Gwanfai Malamai Magama, Birjawa Fulani, AskawaGidan makera, Alkalawa, makanin makera, kamaiAujara gidan kaya fulani, achau barnoji, rindai dina, unguwar tile, juniorarabicaujara, kauyen makama, unguwar yakubu tubabe, buki tsurutawa, garawai, sabuwar abujagabashi, yantsuru, kwarin malam,dashi yar jigawa, kwaru nula, kadoma kagul, kargo, fagen ganji, gurji, Alhazai bakin kasuwa jahun, rigar larabargambadungu, lungun mai katako and sabuwar unguwa jahun in jahun Constituency.	Loyalty Properties Nig. Ltd.	Jahun	27,882,120.00	27,882,120.00	27,882,120.00	18/12/2018	14 weeks	100	Completed
34	Constr of Solar powered water supply schemes at new market, Zai/Galadimawa and Improvement works at Shuwarin Sabuwa and Shuwarin main pump stations, Dutse zone.	China Zhanghao Nig. Ltd.	Dutse	95,232,647.00	95,232,647.00	95,232,646.95	31/12/2018	16 weeks	100	Completed
35	Upgrading and Conversion of Motorized Boreholes to Solar Powered Water supply Scheme Sabon Garin Takanebu Town in Miga L.G.A. of Jahun Zone.	Sims Global Resources Ltd	Miga	17,238,621.65	17,238,621.65	12,608,859.90	31/12/2018	8 weeks	73	On-going
36	Conversion of (15No.) Hand Pumps to Solar Powered Water supply Schemes at Babura Yamma, Yangadi, Zuru, Gadi, Dan Barage, Hayin Buzu, Kuka, Gasakoli, Duzau, Yada, Kaki Zago, Gatuta Sansami, Kankare tukurkusa and Lamba in Babura L.G.A.	Sims Global Resources Ltd	Babura	15,301,125.00	15,301,125.00		31/12/2018	10 weeks		On-going
37	Conversion of (12No.) Hand Pumps to Solar Powered Water supply Schemes at Dan Amale, Walawa, Yanmaulu, Unguwar Ma'aruf, Batali, Kanya Gari, Dankarda, Babura Gabas, Malamawa, Figi, Dunkumi and Duwala in Babura L.G.A.	Sims Global Resources Ltd	Babura	12,240,900.00	12,240,900.00		31/12/2018	10 weeks		On-going
	<b>BAL. C/F</b>			<b>1,049,736,259.91</b>	<b>1,079,256,784.36</b>					
				2e						

POST CONTRACT PROJECT EVALUATION											
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS	
	<b>BAL. B/F</b>			<b>1,049,736,259.91</b>	<b>1,079,256,784.36</b>						
38	Construction of Water Collection Points as Constituency Projects (2018 Phase III) Lot-26 at Kwanar Duniya, Kogon Bara and Jobi in Maigatari Constituency.	Danbanki Gen. Enterprises	Maigatari	3,679,089.75	3,679,089.75	3,679,089.75	18/12/2018	8 weeks	100	Completed	
39	Construction of Water Collection Points as Constituency Projects (2018 Phase II) Lot-31 at Yelleman (2No.) Dakayyawa (2No.) and Yellaman Tijjanai (2No.) in Kaugama Constituency.	Alkawakeb Global Concept Ltd	Kaugama	7,358,173.38	7,358,173.38		18/12/2018	8 weeks		On-going	
40	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-8 at mai dashi, ldi gwamna, unguwar malam, rigar lamido, adiyani islamiyya, dagana Nato, daba, dirba, rigar malam wuri, yalwa tsangaya, goni garin una, askandi arinjasko, rigar wakilin dajjo lafiya, rigar babare, and rigar duka maza in Guri Constituency	AYH Intg. Serv. Ltd	Guri	10,331,489.00	10,331,489.00		11/12/2019	8 weeks		On-going	
41	Conversion of 10No hand Pump Boreholes to Solar in at Uku da Sisi, Ajjah, Mudirin gadi, Mundu, unguwar Ganji, Kafin Danyayi, Unguwar gawo, Dabawa, Katirje and Tsadarwa in Babura Local Government Area	Sims Global Res	Babura	10,276,880.00	10,276,880.00	8,221,500.00	11/7/2018	8 weeks	76%	On-Going	
42	Construction of 1No. Solar Powered Water Supply Scheme at Dora in Garki LGA Ringim Zone	Sims Global Resources	Ringim	6,023,325.00	6,023,325.00		16/4/2019	8 Weeks		On-going	
43	Construction of 6No Hand Pump Boreholes water supply scheme at Yandamo Kulle 2, umarni, Modoji Babba, Fulanin Riggade, Gidan Harido Musa ( Fulanin Asayaya) in Sule Tankarkar Local Government Area and Tamburawa in Kafin Hausa LGA	K-Manu Gen Construction	S/tankarkar + K/Hausa	4,427,640.00	4,427,640.00	3,680,475.75	8/5/2019	12 weeks	83	On-going	
44	Upgrading and Conversion of 1no. Motorised water supply scheme to Solar power at UKU da SISI Sabuwa in Babura LGA	Sims Nig. Ltd.	Babura	6,767,532.45	6,767,532.45	6,767,532.45	27/9/2019	8 weeks	100	Completed	
45	Rehab. of 13no. Water supply scheme at Ringim, Kazaure and Gumel LGA	Sims Nig. Ltd.	State	12,788,475.00	12,788,475.00	12,788,475.00	27/9/2019	8 weeks	100	Completed	
	<b>BAL. C/F</b>			<b>1,111,388,864.49</b>	<b>1,140,909,388.94</b>						
				2f							

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COM P L. PERIOD	STATUS IN %	REMARKS
BAL. B/F				1,111,388,864.49	1,140,909,388.94					
46	Constr of (1no.) New Solar powered water supply scheme at YAN Maulu Tsohuwa in Babura LGA	Sims Nig. Ltd.	Babura	6,023,325.00	6,023,325.00	6,023,325.00	27/9/2019	8 weeks	100	Completed
47	Upgrading and Conversion of 1no. Motorised water supply scheme to Solar powered at Jigawar Dan Ali, Garun Gudunya in Babura LGA and JEKE in S/Tankarkar LGA	Sims Nig. Ltd.	S/Tankarkar	18,459,647.97	18,459,647.97	18,428,148.00	11/10/2019	8 weeks	100	Completed
48	Rehab. Of 19no. Water supply scheme in Ringim	Sims Nig. Ltd.	Ringim	17,361,750.00	17,361,750.00		11/10/2019	8 weeks		On-going
49	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-1 at Fulanin Gamba, Fulanin Garu and Fulanin Kafur in Auyo Contituency.	AMM Manzo Nig Ltd	Auyo	2,210,922.00	2,210,922.00	2,210,922.00	11/12/2019	8 weeks	100	Completed
50	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-26 at Kankanba, Dodorin Tudu, Hardo Magaji, Mataran, Dalarin Kwalta, Bultuwa Rigir Gabas, Dodorin Rigir Mal Yakubu, Bultuwa Rigir Kauga, Ung. Jibrin Masallacin Mal. Kawu and Rigir Dado Gajere In Kaugama Contituency.	AMM Manzo Nig Ltd	Kaugama	7,377,510.00	7,377,510.00	7,377,510.00	11/12/2019	8 weeks	100	Completed
51	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-46 at Garin Urema in Hadejia Constituency	A+Tech Integrated Nig. Ltd	Hadejia	6,021,855.00	6,021,855.00		11/12/2019	8 weeks		On-going
52	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-45 at Gawon Dogari in Hadejia Constituency	Amia Integrated Service Nig Ltd	Hadejia	6,022,485.00	6,022,485.00		11/12/2019	8 weeks		On-going
53	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-39 at Sabon Gari in Miga Constituency	Amia Integrated Service Nig Ltd	Miga	6,022,485.00	6,022,485.00	6,022,485.00	11/12/2019	8 weeks	100	Completed
54	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-40 at Gidan Barwa in Miga Constituency	A. Barde Global Concept Ltd	Miga	6,023,010.00	6,023,010.00		11/12/2019	8 weeks		On-going
55	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-4 at Juba Gandu in Auyo Constituency	Alh. Umaru Baban Doki Nig Ltd	Auyo	6,004,715.00	6,004,715.00		11/12/2019	8 weeks		On-going
BAL. C/F				1,192,916,569.46	1,222,437,093.91					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,192,916,569.46</b>	<b>1,222,437,093.91</b>					
56	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-39 at Gabari in Malam Madori Constituency	Prestige Integ Serv. Nig Ltd	M/Madori	6,022,695.00	6,022,695.00	6,022,695.00	11/12/2019	8 weeks	100	Completed
57	Constr of Water Collection Point 2019 First Quarter Constituency Project (Lot-.) at Yofai, Tuyau, Gidan Kara, Dagasa, Jiyau, Fulani, Jiyau Babba, Tagwai, Kun Kurawa, Danbaje, Auramo Gabas Zangon Sallau, Dan Tsiru, Tsurutawa, Auramo Tudu, Gidan Sani, Zabara, Durno, Kuna, Dara Zai and Bangon Jani in Ringim Constituency.	Prestige Integ Serv. Nig Ltd	Ringim	25,206,980.00	25,206,980.00	18,905,234.99	11/12/2019	8 weeks	72	On-going
58	Constr of Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-3 at Sabuwar Auyo in Auyo Constituency	AAljazeera Agro Processing Nig L	Auyo	6,010,515.00	6,010,515.00		23/12/2019	8 weeks		On-going
59	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-28 at Tashar Yellow, Fulani Cakindi, Turkushawa Gari, Gidan Amadu Inge, Fulanin Kaina, G. Idi Shiba, Fulanin Hammado, Gidan Dibbo in Sule Tankarkar Contituency.	AAljazeera Agro Processing Nig L	S/Tankarkar	4,426,695.00	4,426,695.00		11/12/2019	8 weeks		On-going
60	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-29 at Gangawa, Sabara, Ruwan Dawa, Kulleran, Gangawa Fulani, Fanisau, Tazara Sabon Gida, Tula, Majjiga Harbo, Dina, Kamai Gitsiri, Dogawa, Gabashi, Bayan Kotun cikin Gari, Gundin Sabon Gida and Yammawa in Jahun Contituency.	Sasco Multi Serv Nig Ltd	Jahun	11,791,752.00	11,791,752.00	11,791,752.00	11/12/2019	14 weeks	100	Completed
61	Constr of Water Collection Point 2019 First Quarter Constituency Project Lot-19 at Kofar Kudu Basirka, kofar Yamma Basirka Dal and Kofar Tela Basirka in Fagam Constituency, Gwaram LGA	Jignaj Global Contr Ltd	Gwaram	4,876,422.00	4,876,422.00	4,876,422.00	11/12/2019	8 weeks	100	Completed
62	Renov of 2no. Solar Powered water Supply schemes Contituency project (2019 Phase 1) Lot-24 at Gidan Kudege and Kurneji in Gwiwa Constituency	Jignaj Global Contr Ltd	Gwiwa	3,227,700.00	3,227,700.00		11/12/2019	8 weeks		On-going
63	Constr of Water Collection Point 2019 First a quarter Constituency Project Lot-23 at Kauyen Zarga and Rigarsu Iro Akwai Allah In Taura Constituency	Nushe Bus, Resources Nig Ltd	Taura	2,519,647.20	2,519,647.20		11/12/2019	8 weeks		On-going
	<b>BAL. C/F</b>			<b>1,256,998,975.66</b>	<b>1,286,519,500.11</b>					
				2h						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
<b>BAL. B/F</b>				<b>1,256,998,975.66</b>	<b>1,286,519,500.11</b>					
64	Constr of 1no. Solar water supply scheme (Lot-16) 2019 constituency project phase I) at Dangwabro in Maigatari LGA.	A.S. Maifata Limited	Maigatari	6,015,765.00	6,015,765.00	6,015,786.00	11/12/2019	8 weeks	100	Completed
65	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-12 at Sabuwar Jawo (sabarun ward), fulanin Ballami (Dandi ward), K/mal. Ali Headmaster (Gada ward), K/Alto Makeri (Gada ward) and Makabar at Gabas ( Gada ward) in Kazaure Constituency.	Yanduna Venture Nig Ltd	Kazaure	3,686,287.50	3,686,287.50	3,686,287.50	11/12/2019	8 weeks	100	Completed
66	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-8 at Tsohuwar Fitare in Kazaure Constituency	Yanduna Venture Nig Ltd	Kazaure	6,023,115.00	6,023,115.00		11/12/2019	8 weeks		On-going
67	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-7 at Wawan Rafi in Kazaure Constituency	Yanduna Venture Nig Ltd	Kazaure	6,023,115.00	6,023,115.00	6,008,057.21	11/12/2019	8 weeks	100	Completed
68	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-14 at Tuda, Zakirai, K/gidan Mal Mai unguwa, Gidan Dachi, Majiyawa, Gangare, Jigawar Kaba, Mazazzaga, Yammachi, Fake cikin Gari, Kabobi, Haddori, Jama'ar isah Yaldewa/Gumai, Malamawa, Zakoro, Tasha, Jama;ar Dawa Fulani, Unguwar Abdullahi Mati, Jigawar Tsaba and Makarantar Andaza in Kiyawa Constituency.	Tosarawa Global Nig Ltd	Kiyawa	14,739,900.00	14,739,900.00		11/12/2019	12 weeks		On-going
69	Constr of Water Collection Point 2019 First Quarter Constituency Project (Lot-21) at Fake Cikin Gari, Kalali, Katuka Cikin Gari, Garko Cikin Gari, Shuwarin Cikin Gari, Turho, Tsurma cikin Gari, Kadara Dankargo and Dangoli in Kiyawa Constituency.	Tosarawa Global Nig Ltd	Kiyawa	12,603,490.00	12,603,490.00		11/12/2019	8 weeks		On-going
70	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-2 at Kafaje in Auyo Constituency	AMM Manzo Nig Ltd	Auyo	6,004,215.00	6,004,215.00	6,004,215.00	11/12/2019	8 weeks	100	Completed
71	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-19 at Ruwa yakaika in Gwiwa Constituency	Jignaj Global Contr Ltd	Gwiwa	6,023,220.00	6,023,220.00	6,023,220.00	11/12/2019	8 weeks	100	Completed
<b>BAL. C/F</b>				<b>1,318,118,083.16</b>	<b>1,347,638,607.61</b>					
21										

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,318,118,083.16</b>	<b>1,347,638,607.61</b>					
72	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-20 at yola Kauye in Gwiwa Constituency	Jignaj Global Contr Ltd	Gwiwa	6,023,220.00	6,023,220.00	6,023,220.00	11/12/2019	8 weeks	100	Completed
73	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-17 at yankwashi fulani, rauda gabas and dumbule in yankwashi constituency.	Granitoids Engr Services	YanKwashi	2,213,032.00	2,213,032.00		11/12/2019	8 weeks		On-going
74	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-34 at addani in yankwashi Constituency	Granitoids Engr Services	YanKwashi	6,022,590.00	6,022,590.00	6,022,590.00	11/12/2019	8 weeks	100	Completed
75	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-33 at karkarna in yankwashi Constituency	Granitoids Engr Services	YanKwashi	6,022,590.00	6,022,590.00	6,022,590.00	11/12/2019	8 weeks	100	Completed
76	Constr. of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-35 at manomi in Malamadori Constituency	Step by Step Int. Ser. Ltd	M/madori	6,022,905.00	6,022,905.00	6,022,905.00	23/12/2019	8 weeks	100	Completed
77	Constr of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-37 at Surakin in Malamadori Constituency	Step by Step Int. Ser. Ltd	M/Madori	6,022,905.00	6,022,905.00	6,022,905.00	23/12/2019	8 weeks	100	Completed
78	Constr. of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-9 at munar yan biyu in Kanya Constituency, Babura LGA.	Deetech Nig. Ltd	Babura	6,010,935.00	6,010,935.00		23/12/2019	8 weeks		On-going
79	Constr. of Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-30 atkukule in Gagarawa Constituency	Farham Synergy Ltd	Gagarawa	6,022,800.00	6,022,800.00	6,022,800.00	23/12/2019	8 weeks	100	Completed
80	Construction of hand pump boreholes water supply schemes constituency projects (2019 first quarter) Lot-10 at K/hausa gen. Hospital, bayan reformatory school, alakalawa A, alakalawa B, Makarantar allo kudu K/hausa, makarantar D/jalla, Makarantar M. sa'adu, makarantar turkawa, makarantar asharan chiroma, filin idi K/hausa, makarantar su shamsu, dawasa, yan darman shukura, fulanin toyara, kashe badi, chiroma kwakwata, kutungun, aguran kwari, usman kukoki, tagadawai, abewa, kazuba, karfa kama, rigar kanawa, kazalewa UNG, sule M. tubka, kununu, lafiya, katanga, rigar D/iya, kijinawa M. sa'adu, marwa abdullawa, zilawa abdullawa, aragada abdullawa, kanzan fulani (mai jama'a jingi), kargumaka (jema haruna), karori, fulanin baushe, mamajo, fulanin rumfa and baushe gari in K/Hausa constituency.	Mugin Inv. Nig. Ltd	K/Hausa	29,509,200.00	29,509,200.00	15,492,330.00	11/12/2019	16 Weeks	52	On-going
	<b>BAL. C/F</b>			<b>1,391,988,260.16</b>	<b>1,421,508,784.61</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN%	REMARKS
	<b>BAL. B/F</b>			<b>1,391,988,260.16</b>	<b>1,421,508,784.61</b>					
81	Constr. of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-31 Mutumbi in Gagarawa Constituency	Farham Synergy Ltd	Gagarawa	6,022,800.00	6,022,800.00	6,022,800.00	23/12/2019	8 weeks	100	Completed
82	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-10 at Kanya cikin gari in Kanya Constituency, Babura LGA.	Deetech Nig. Ltd	Babura	6,010,935.00	6,010,935.00		23/12/2019	8 weeks		On-going
83	Drilling of borehole and construction of overhead tank at fire service directorate headquarters in Dutse (2019 capital project)	Al-juraj synergy concept Ltd	Dutse	6,734,650.13	6,734,650.13		18/12/2019	8 weeks		On-going
84	Rehabilitation of 3no. Water supply scheme at danzomo, maitsamiya, and dankumbo in sule tankarkar (gumel zone 2019) Lot-2 capital projects	LIMIS Brothers & Co	S/Tankarkar	4,628,531.25	4,628,531.25		19/12/2019	4 weeks		On-going
85	Construction of hand pump boreholes water supply schemes constituency projects (2019 first quarter) Lot-27 at jalomin kudu, malari, zaburan, Ung/tsamiya, kundu, marke ung gabas, Dunbari, chuguliski, rigar ya'u karami, dolon malam and arbus ung. Mamman in kaugama constituency	Mufabamex Concept Ltd	Kaugama	7,376,800.00	7,376,800.00	7,376,800.00	11/12/2019	8 Weeks	100	Completed
86	Construction of hand pump boreholes water supply schemes constituency projects (2019 first quarter) Lot-30 at koluma, kodau, kata kata, kayoyi, turakan fulani, gidan jauro, jalingo S/sara, Baba ari, tsangayar gabas, malumawa, karalballi iguda, gobararin fulani, fulanin kira karama, rugar babayo, gamayin yamma, kayoyi jabo, tafa, jabo gabas, makerawa H/ali and rugar amadu babai in bulangu constituency	yusmatech inv. Nig. Ltd	K/Hausa	14,754,800.00	14,754,800.00	14,754,800.00	11/12/2019	14 Weeks	100	Completed
87	Construction of pipeline distribution network (28.6km) in Kazaure Town Lot-1	CGC Nigeria Ltd	Kazaure	529,952,482.00	529,952,482.00		23/12/2019	24 weeks		On-going
88	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-97 at Basirka JIBWIS Jumu'at Mosque in fagam Constituency	Lines dimensions Nig Ltd	Gwaram	3,640,350.00	3,640,350.00		17/12/2019	8 weeks		On-going
89	Constr of 1NO. Solar Powered Water Supply Scheme Lot-7 at Daki daka in Garki LGA (Ringim zone 2019)- capital project	LIMIS Brothers & Co	Ringim	6,019,125.00	6,019,125.00		19/12/2019	8 weeks		On-going
	<b>BAL. C/F</b>			<b>1,977,128,733.54</b>	<b>2,006,649,257.99</b>					
				2k						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
<b>BAL. B/F</b>				<b>1,977,128,733.54</b>	<b>2,006,649,257.99</b>					
90	Constr of 1NO. Solar Powered Water Supply Scheme Lot-8 at Kunyafa in Babura LGA (Ringim zone 2019)-capital projects	LIMIS Brothers & Co	Ringim	6,019,125.00	6,019,125.00	6,018,915.00	19/12/2019	8 weeks	100	Completed
91	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-1 at Kafardu in auyo Constituency	Faahm Integrated Ltd	Auyo	6,018,915.00	6,018,915.00		23/12/2019	8 weeks		On-going
92	Construction of hand pump boreholes water supply schemes constituency projects (2019 first quarter) Lot-5 at Maibarewa, Sabalari, K/Fulani and Kadusawa in Dutse constituency	Farham synergy con. Ltd	Dutse	2,947,896.00	2,947,896.00		11/12/2019	8 weeks		On-going
93	Construction of water collection points 2019 first quarter constituency projects Lot-18 at kadiran, fagi, karanga and karde in birniwa constituency	Dabino integ serv Ltd	Birniwa	5,050,128.00	5,050,128.00		14/12/2019	12 weeks		On-going
94	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-44 at alkalawa in K/hausa Constituency	Hambiscons Nig Ltd	K/hausa	6,016,920.00	6,016,920.00		23/12/2019	8 weeks		On-going
95	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-43 at Kore in K/hausa Constituency	Hambiscons Nig Ltd	K/Hausa	6,016,920.00	6,016,920.00		23/12/2019	8 weeks		On-going
96	Construction of hand pump boreholes water supply schemes constituency projects (2019 first quarter) Lot-3 at kazura, rugar taho, fulanin karanga, fulanin karanga gabas, fulanin fagi, rugar saga, fulanin diginsa, Gidan Mal Dahiru, Birniwa U/yamma, rugar idi kulla, rugar haberi, mara, diginsa, fulanin batu, Umaru mai goro, fulanin mai zariya, korewa, fulanin kachallari, dargazawa, fulanin kishinde, gidan amadu, fulanin kazadama and inkibulawa gabas in birniwa constituency	Dabino integ serv Ltd	Kaugama	15,492,109.50	15,492,109.50		14/12/2019	12 weeks		On-going
97	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-38 at gari uku in malam madori Constituency	Hambiscons Nig Ltd	M/madori	6,016,920.00	6,016,920.00		23/12/2019	8 weeks		On-going
98	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-18 at garin tudu in maigatari Constituency	Hambiscons Nig Ltd	Maigatari	6,016,920.00	6,016,920.00	6,016,920.00	23/12/2019	8 weeks	100	Completed
99	Constr of 1NO. Solar Powered Water Supply Scheme Constituency project (2019 Phase 1) Lot-17 at kwaduge in maigatari Constituency	Hambiscons Nig Ltd	Maigatari	6,016,920.00	6,016,920.00	6,016,920.00	23/12/2019	8 weeks	100	Completed
100	Rehabilitation of 18No. Water supply Schemes Across the state.	LIMIS Brothers & Co	Across the state	9,748,615.80	9,748,615.80	9,748,615.80	24/12/2191	8 weeks	100	Completed
<b>BAL. C/F</b>				<b>2,052,490,122.84</b>	<b>2,082,010,647.29</b>					
				21						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COM P L. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>2,052,490,122.84</b>	<b>2,082,010,647.29</b>					
101	Constr of Soler Power supply Scheme Constituency project (2019 Phase I) Lot-32 at Ganbabituwa in Kirikasamma Constituency.	Dabino integ serv Ltd	K/Kasamma	6,017,235.00	6,017,235.00		11/12/2019	8 weeks		On-going
102	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-13 at Sawon Yamma, Gishingawa 2no., Rigar kaiwari, Iyo, Tage, Garin Wakili Gilakochini, Barmaguwa 2no. Fandun Fulani, Gayin Gane, Lofanga, Daladige, Babba Kamaji and Marawaji in Kirikasamma Constituency	Dabino Integ Serv. Ltd	K/Kasamma	11,792,080.00	11,792,080.00	11,792,079.99	11/12/2019	12 weeks	100	Completed
103	Construction of solar power water supply scheme constituency project (2019 phase I) Lot-32 at Ganbabituwa in kirikasamma constituency.	Dabino Integ Serv. Ltd	K/Kasamma	6,017,235.00	6,017,235.00		11/12/2019	8 weeks		On-going
104	Construction of hand pump boreholes water supply schemes constituency projects (2019 first quarter) Lot-15 at Sabon Sara, Jigalari, Lumu and Gidan Maza in Miga constituency	A. Barde Global Concopt Ltd	Miga	2,948,820.00	2,948,820.00		11/12/2019	8 weeks		On-going
105	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-2 at Kaute , Waje, Gurfai, Gangara, Kurta Fulani G. M/Jadi and Indurkuba Fulani Arewa in Babura Constituency	Mufabamex Concept Ltd	Babura	3,687,075.00	3,687,075.00	3,687,075.00	11/12/2019	12 weeks	100	Completed
106	Constr.of Solar Powered Water Supply Scheme Constituency Project (2019 phase 1) Lot-29 at Wadda in Gagarawa Constituency	Farham Synergy con. Ltd	Gagarawa	6,022,800.00	6,022,800.00	6,022,800.00	11/12/2019	8 weeks	100	Completed
107	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-6 at Kwalam Fulani, Maidu Tsokai, Makwai Fulani, Gidan Haruna Dan Daga, Sarkin Dare Kofar Shafi'l, Sarkin Dare Fulani, M. Na'annabi Fulani, Garin Dutse Fulani Tale, Wadi Fulani and Gidan Alasan Nadidi in Gagarawa Constituency	JAG&H integrated services ltd	Gagarawa	7,379,940.00	7,379,940.00	7,379,940.00	11/12/2019	8 weeks	100	Completed
108	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE 1) LOT-15 At Dawar Gada in Maigatari Constituency	A.S.Maifata Gen. EntP. Ltd	Maigatari	6,015,765.00	6,015,765.00		11/12/2019	8 weeks		On-going
109	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE 1) LOT-14 At Zuba Barkono in Guri Constituency	A.Y.H Invest. Co. Nig. LTD.	Guri	6,014,715.00	6,014,715.00	6,014,715.00	11/12/2019	8 weeks	100	Completed
110	Constr.of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE 1) LOT-12 At Madamuwa in Guri Constituency	A.Y.H Invest. Co. Nig. LTD.	Guri	6,014,715.00	6,014,715.00	6,014,715.00	11/12/2019	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>2,114,400,502.84</b>	<b>2,143,921,027.29</b>					
				2m						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>2,114,400,502.84</b>	<b>2,143,921,027.29</b>					
111	Constr of Solar Powered Water Supply Scheme Constituency Project (2019 phase 1) Lot-11 at Unguwar Gabas in Guri Constituency.	A.Y.H Invest. Co. Nig. LTD.	Guri	6,014,715.00	6,014,715.00	6,014,715.00	11/12/2019	8 weeks	100	Completed
112	Constr of Solar Powered Water Supply Scheme Constituency Project (2019 phase 1) Lot-5 at General Hospital in Birniwa Constituency.	A.S.Maifata Gen. EntP. Ltd	Birniwa	6,015,765.00	6,015,765.00	6,015,765.00	11/12/2019	8 weeks	100	Completed
113	Constr of Solar Powered Water Supply Scheme Constituency Project (2019 phase 1) Lot-6 at Kazura in Birniwa Constituency.	A.S.Maifata Gen. EntP. Ltd	Guri	6,015,765.00	6,015,765.00	6,015,765.00	11/12/2019	8 weeks	100	Completed
114	Constr of Solar Powered Water Supply Scheme Constituency Project (2019 phase 1) Lot-13 at Bodala in Guri Constituency.	A.Y.H Invest. Co. Nig. LTD.	Guri	6,014,715.00	6,014,715.00	6,014,715.00	11/12/2019	8 weeks	100	Completed
115	Conversion of Motorized Water Supply Scheme to Solar Powered and Rehabilitation of Existing Solar Schemes at College of Education Gumel	SIMS Global Resources	Gumel	29,243,441.00	29,243,441.00	27,835,696.87	6/12/2019	8 weeks	100	Completed
116	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE 1) LOT-47 At maruta in Gwaram Constituency	farham synergy con. Ltd	Gwaram	6,022,800.00	6,022,801.00	6,022,800.00	11/12/2019	8 Weeks	100	Completed
117	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE 1) LOT-25 At Fagoji in Dutse Constituency	JAG & H Interg. Service	Dutse	6,021,015.00	6,021,015.00		11/12/2019	8 Weeks		On-going
118	Constr. Of watar collection point 2019 first quarter constituency project Lot 20 at zazzana, mida, and lafiya in gwaram constituency	farham synergy con. Ltd	Gwaram	3,758,997.00	3,758,997.00	3,758,996.99	11/12/2019	8 weeks	100	Completed
119	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE I) LOT-26 At Kulasa in Dutse Constituency	JAG & H Interg. Service	Dutse	6,021,015.00	6,021,015.00	6,021,015.00	11/12/2019	8 Weeks	100	Completed
120	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE I) LOT-27 At Kwaimawa in Dutse Constituency	JAG & H Intergreted Service	Dutse	6,021,015.00	6,021,015.00	6,021,015.00	11/12/2019	8 Weeks	100	Completed
121	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE I) LOT-28 At Tabobo in Dutse Constituency	JAG & H Intergreted Service	Dutse	6,021,015.00	6,021,015.00		11/12/2019	8 Weeks		
122	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-29 at gangawa, sabara, ruwan dawa, kulleran, ganwa fulani, fanisau, tazara sabon gida, tula, majiga, harbo, dina, kamai gitsira, dogawa gabashi, bayan kotun cikin gari, gundin sabon gida and yamma in Jahun Constituency	Sasco Multi Serv Nig Ltd	Jahun	11,791,752.00	11,791,752.00		11/12/2019	14 Weeks		On-going
	<b>BAL. C/F</b>			<b>2,213,362,512.84</b>	<b>2,242,883,038.29</b>					
				2n						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>2,213,362,512.84</b>	<b>2,242,883,038.29</b>					
123	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-12 at sabuwar jawo (sabarun ward), fulanin ballami (dandi ward), K/Mal. Ali headmaster (gada ward), K/alta makeri (gada ward) and makabarta gabas (gada ward) in kazaure Constituency	Yanduna Venture Nig Ltd	Kazaure	3,686,287.50	3,686,287.50		11/11/2019	8 Weeks		On-going
124	Constr of 5No. Hand Pumps Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-25 at kanya abba, dan yayin daurawa, kagadama, walawa and shantake in kanya babba Constituency	Deetech Nig. Ltd	Babura	5,100,375.00	5,100,375.00		11/12/2019	8 weeks		On-going
125	Constr. Of 31No. Hand Pump Borehole water supply schemes (2019 First Quarter Constituency Project) LOT-16 at G/Tela Kabo Fulanin Dandabino, G/Musa Shanu Fulanin Tsanfau, Mekekiya Gari, Gidan Haruna Babe, Dungundun Gari, Fulanin Danmodi, Dangoho Gari, Muku Gari, Maigatari Albasu, G.A gaiya Fulanin Dantsakuwa, Karang Gari, Tsangayar Kirgi, G/Shu'aibu Ajiya Fulanin Kakudi, Dankulli Gari, Lululu, Zangunan Jeke, Gidan Harjo Yahaya, Gidan Dashi, G/ Harjo Amadu Fulanin Kukule, Gidan Alh. Dare, Gidan Harjo Katore Fulanin Dan Marke, Haro Kandir, Fulanin Barawa, Gidan Mati, Gidan Jikan Banki, Fulanin Jarimawa, Tashar Hajja, Fulanin Dukuku, Harjo Murnai, Gidan Bulama Suna and Fulanin Mailefe in Sule Tankarkar constituency	H.M Dangara Ltd	S/tankarkar	22,872,730.00	22,872,730.00		21/01/2020	12 weeks		On-going
126	Constr. Of 1No Solar Powered water supply scheme (2019 second quarter Constituency projects) Lot-48 at shawu in Birnin Kudu Constituency	Nabakwai General Enterprises	B/Kudu	6,012,405.00	6,012,405.00		14/01/2020	8 weeks		On-going
127	Constr. Of 6No Water Collection Points First Quarter, 2019 Constituency Projects at Karkarna Sabon Gari, karkarna Cikin gari, Dole, Sabuwa, Sada and furji in yankwashi constituency (Lot-24)	Granitoid Engineering Serv Ltd	Yankwashi	7,562,094.00	7,562,094.00		17/01/2020	8 weeks		On-going
128	Constr. Of 3No Hand Pumps Water Supply Scheme ( Phase I 2019 Constituency Projects) at Yankwashi Fulani, Rauda Gabas and Dumbule in Yankwashi Constituency (Lot-17)	Granitoid Engineering Serv Ltd	Yankwashi	2,213,032.50	2,213,032.50		17/01/2020	8 weeks		On-going
	<b>BAL. C/F</b>			<b>2,260,809,436.84</b>	<b>2,290,329,962.29</b>					
				20						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>2,260,809,436.84</b>	<b>2,290,329,962.29</b>					
129	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-29 at isari in Dutse Contituency	loyalty properties ltd	Dutse	6,015,765.00	6,015,765.00		14/1/2020	8 Weeks		On-going
130	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-30 at Fagoji in Dutse Contituency	loyalty properties ltd	Dutse	6,015,765.00	6,015,765.00		14/1/2020	8 Weeks		On-going
131	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-38 at Tsa in miga Contituency	loyalty properties ltd	miga	6,015,765.00	6,015,765.00		14/1/2020	8 Weeks		On-going
132	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-39 at Fulatawa in Miga Contituency	loyalty properties ltd	Miga	6,015,765.00	6,015,765.00		14/1/2020	8 Weeks		On-going
133	Constr. Of 1No. Solar Powered Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-40 at kulasa mai kasuwa in fagam Contituency	Khairussaba Nig Ltd	Gwaram	6,010,515.00	6,010,515.00	6,010,515.00	14/1/2020	8 Weeks	100	Completed
134	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-35 at dangawa in gagarawa Contituency	Alh. Umaru Babandoki Ltd	Gagarawa	6,016,920.00	6,016,920.00		14/1/2020	8 Weeks		On-going
135	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-31 at Zaro in gagarawa Contituency	Alh. Umaru Babandoki Ltd	Gagarawa	6,016,920.00	6,016,920.00		14/1/2020	8 Weeks		On-going
136	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-18 at kaban in Auyo Contituency	Alh. Umaru Babandoki Ltd	Auyo	6,016,920.00	6,016,920.00		14/1/2020	8 Weeks		On-going
137	Construction of 3No. Daily Prayer Mosque (2019 first Quarter Constituency Projects) Lot-5 at dirimowa, kubuna kulola and dikimba in birniwa Constituency.	Kafiyama Gen. Entp. Td	Birniwa	5,884,566.00	5,884,566.00		14/1/2020	8 Weeks		On-going
138	Constr. Of 1No. Solar Power Water Supply Scheme (2019 first Quarter Phase I Constituency Project) Lot-4 at K/Madana in Maigatari Contituency	Limis brothers & co	Maigatari	6,012,405.00	6,012,405.00		14/1/2020	8 Weeks		On-going
139	Constr. Of 1No. Solar Power Water Supply Scheme (2019 first Quarter Phase I Constituency Project) Lot-3 at Shabarawa in Maigatari Contituency	Limis brothers & co	Maigatari	6,012,405.00	6,012,405.00		14/1/2020	8 Weeks		On-going
	<b>BAL. C/F</b>			<b>2,326,843,147.84</b>	<b>2,356,363,673.29</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN%	
	<b>BAL. B/F</b>			<b>2,326,843,147.84</b>	<b>2,356,363,673.29</b>					
140	Construction of 1,641 facilities ODF at Kiyawa in LGA Lot-1 (2019 capital projects).	Allah Abin Dogaro Nig Ltd	Kiyawa	33,462,843.00	33,462,843.00	33,462,843.75	24/1/2020	12 weeks	100	Completed
141	Conversion of motorised scheme to solar and improvement of water supply scheme in Dutse and its environs	China Zhonghao Nig. Ltd	Dutse	249,176,673.83	249,176,673.83		15/1/2020	16 Weeks		On-going
142	supply scheme to solar powered system at danbanki, nagwamitse, albasu, maimazari, tsangarwa, farin dutse and kwarko in gumel and birnin kudu zone Lot-1 (2019 capital project) across	SIMS Global Resource Ltd	State	72,451,698.17	72,451,698.17	63,357,027.30	14/1/2020	8 Weeks	87	On-going
143	Constr. Of 1No. Solar Power Water Supply Scheme (2019 first Quarter Phase I Constituency Project) Lot-32 at bokori in gagarawa constituency	Jiffa Enterprises	Gagarawa	6,002,590.00	6,002,590.00		5/2/2020	8 Weeks		On-going
144	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-17 at Jama'are in Auyo Constituency	AMM Manzo Nig Ltd	Auyo	6,022,485.00	6,022,485.00		14/1/2020	8 Weeks		On-going
145	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-37 at Dan Zabiya in Kaugama Constituency	AMM Manzo Nig Ltd	Kaugama	6,022,485.00	6,022,485.00		14/1/2020	8 Weeks		On-going
146	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-15 at karkarna in yankwashi Constituency	Granitiods Eng. serv. Ltd	Yankwashi	6,010,935.00	6,010,935.00		5/2/2020	8 Weeks		On-going
147	Procurement of 15,500 textual materials under world bank financed project RA-2 Lot-4 (BESDA) P4R across the state	Pullad Global Nig Ltd	In the state	30,938,000.00	30,938,000.00		3/2/2020	8 Weeks		On-going
148	Procurement of 15,500 textual materials under world bank financed project RA-2 Lot-3 (BESDA) P4R across the state	Pullad Global Nig Ltd	In the state	30,938,000.00	30,938,000.00		3/2/2020	8 Weeks		On-going
149	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-31 at garin goto in gagarawa Constituency	A.A. Aljazeera Agro-Proc. Ltd	Gagarawa	6,017,235.00	6,017,235.00		5/2/2020	8 Weeks		On-going
	<b>BAL. C/F</b>			<b>2,773,886,092.84</b>	<b>2,803,406,618.29</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				AMOUNT(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN%	
	<b>BAL. B/F</b>			<b>2,773,886,092.84</b>	<b>2,803,406,618.29</b>					
150	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-33 at kagadama in gagarawa Constituency	A.A. Aljazeera Agro-Proc. Ltd	Gagarawa	6,017,235.00	6,017,235.00		5/2/2020	8 Weeks		On-going
151	Constr. Of 1No. Solar Power Water Supply Scheme (2019 second Quarter Phase II Constituency Project) Lot-20 at atira in auyo Constituency	A.A. Aljazeera Agro-Proc. Ltd	Auyo	6,017,235.00	6,017,235.00		5/2/2020	8 Weeks		On-going
152	Construction of 504No. ODF facilities in gagarawa LGA	M2 International Ltd	Gagarawa	10,332,000.00	10,332,000.00		2/3/2020	8 Weeks		On-going
153	Constr. Of 1No Solar Powered water supply scheme (2019 Second Quarter Phase II Constituency Project) Lot-24 at Dan dawa in Gwiwa Constituency	Jignaj Global Constr. Ltd	Gwiwa	6,023,220.00	6,023,220.00		5/1/2020	8 Weeks		On-going
154	Constr. Of 50No Hand pump Boreholes at School of Nursing Birnin Kudu, Mobile Base (744), Tinubu, Kargo Gidan Jungodo, Rafin Dinya, Duzaau Masallacin Juma'a, Kyambo Fulani, Gidan Kaboji Leko Zakoki, Gandun sarki, Kauyen Fulani, Sabon Gari Gidan S/Fawa, Kanawa, Jelawa, F/Kungurguma, Dabaza, Naira, Jallawa, Kwadage, Yan Lada, Balarabe, Kalali, Rugar Gwamna, Bulangu Makabarta, Bulangu bakin Kasuwa, kadage, Kalali, Rugar Gwamna, Sintali, Kadage, Kayarda Gari, Kayarda Fulani, Rugar Alh. Mari, Unguwar Sani, Yantuba, Gobirawa Fulani, Gujungurin FulNI, Burukum Fulani, Rugar gagarawa, Waje gari Muku and Tudun Yola Across the State.	SIMS Global Resource Ltd	in the state	36,897,000.00	36,897,000.00		22/1/2020	20 weeks		On-going
155	Constr. Of 1No Solar Powered water supply scheme (2019 Second Quarter Constituency Project) Lot-44 at Buji Gari in Buji Constituency	Jignaj Global Constr. Ltd	Buji	6,023,220.00	6,023,220.00	6,023,220.00	14/1/2020	8 Weeks	100	Completed
156	Constr. Of 1No Solar Powered water supply scheme (2019 Quarter Phase I Constituency Project) Lot-21 at Tudunya in Gwiwa Constituency	Jignaj Global Constr. Ltd	Gwiwa	6,023,220.00	6,023,220.00	6,023,220.00	11/12/2019	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>2,851,219,222.84</b>	<b>2,880,739,748.29</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>2,851,219,222.84</b>	<b>2,880,739,748.29</b>					
157	Constr of 3no. Hand pump borehole (constituency projects) at fulanin dabaza, fulanin maigero and fulanin gallu in kazaure constituency.	Marb Eng. M multi-services	Kazaure	2,209,620.00	2,209,620.00	2,209,620.00	21/01/2020	8 weeks	100	Completed
158	Constr. of 1No Solar Powered water supply scheme (2019 Quarter Constituency Project phase II) Lot-22 at Rorau Fulani in Gwiwa Constituency	Jignaj Global Constr. Ltd	Gwiwa	6,023,220.00	6,023,220.00	6,023,220.00	14/01/2020	8 weeks	100	Completed
159	Constr. of 1No Solar Powered water supply scheme (2019 Second Quarter Constituency Project) Lot-44 at Buji Gari in Buji Constituency	Jignaj Global Constr. Ltd	Buji	6,023,220.00	6,023,220.00	6,023,220.00	14/01/2020	8 weeks	100	Completed
160	Constr of 7no Hand pumps water supply scheme (Lot-2) 2019 first qtr constituency project ) at Bagudu, Dugujaba, Gangare Nabuna, Wada tsohuwa tudu, Jonzoro, Babbar riga and yarkinya in Babura LGA.	M ufabamex Concept Nig. Ltd.	Babura	5,100,676.00	5,100,676.00	5,100,676.00	17/10/2018	12 weeks	100	Completed
161	Constr. of 1No Solar Powered water supply scheme (2019 second quarter constituency project ) Lot-1at Barku in Maigatari Constituency	Allah A bin dogara Nig. Ltd.	Maigatari	6,021,855.00	6,021,855.00	6,021,855.00	14/01/2020	8 weeks	100	Completed
162	Constr. of 1No Solar Powered water supply scheme (2019 second quarter constituency project ) Lot-2 at Tsinke in Maigatari Constituency	Allah A bin dogara Nig. Ltd.	Maigatari	6,021,855.00	6,021,855.00	6,021,855.00	14/01/2020	8 weeks	100	Completed
163	Constr. of 1No Solar Powered water supply scheme (2019 second quarter constituency project ) Lot-5 at Zoriyo in Guri LGA	A. S. Maifata Ltd.	Guri	6,023,010.00	6,023,010.00	6,023,010.00	14/01/2020	8 weeks	100	Completed
164	Rehab of 88no Hand pump boreholes water supply scheme at 24no. Community on Babura LGA	Limis Brothers	Babura	3,364,729.00	3,364,729.00	3,364,729.00	24/1/2020	8 weeks	100	Completed
165	Upgrading and conversion of 1no motorised water scheme to Solar system at Sugungun in Ringim LGA. (Lot-2)	SIMS Global	Ringim	12,479,023.31	12,479,023.31	11,884,784.10	14/1/2020	8 weeks	100	Completed
166	Upgrading and conversion of 1no motorised water scheme to Solar system at Doko town, Garki LGA.(Lot- )	SIMS Global	Garki	7,904,925.00	7,904,925.00	7,528,500.00	14/1/2020	8 weeks	100	Completed
167	Constr of 16no Hand pumps water scheme (Lot-II) (2019 constituency project first qtr.) at Sarki Isah, Dogon Ganji, Garin Barde, garin Kaka, Malamawa, Gidan Ganji, Albashi makabarta, gakori, Tsamiyar Dan Buta, Ja'e, Girbobo Kofar fada, Sabon Garin Badume, Kanbariwa, Bultuwa, Babantata and Kwagga in Kaugama constituency.	Faahm Int. Ltd.	Kaugama	11,803,680.00	11,803,680.00	11,803,680.00	21/01/2020	12 weeks	100	Completed
168	Constr of 10n Solar powered water supply scheme (Lot-16) (2019 phase 1second qtr constituency project) at Jumagara in M/madori LGA.	Ramadan Const. Ltd.	M/madori	6,010,515.00	6,010,515.00	6,010,515.00	14/01/2020	8 weeks	100	Completed
169	Constr of 10n Solar powered water supply scheme (Lot-7) at Daki Daka in Garki LGA.	Limis Brothers	Garki	6,019,125.00	6,019,125.00	6,023,325.00	19/12/2019		100	Completed
170	Constr of 956 ODF facilities at Auyo in Auyo LGA. (Lot-3) (2019 project)	Limis Brothers	Auyo	19,527,000.00	19,527,000.00	19,527,000.00	24/01/2020	12 weeks	100	Completed
171	7) (2019 first qtr constituency projects) at Tafi fulanin Baduru, Jarimawa, Matsari, La'ila, Fulanin Ajura, Garki Kudu (Bamaina), Kofar makabarta (Hanyar Jaya), Fulanin timmigel, Fulanin Jema (Dakau), Gade Baggo, Nabada, Bayan G/mai Unguwa Garba Garki Arewa, Sabuwar Rijija, Fulanin Dan Dagare, Makarantar Kattakarawa, Gidan Danu, Danbuwa, Garin Malamai, Fulanin Kundubu (Ali PRO) and Ba'awa in Garki Constituency.	ADZ Global Ltd.	Garki	14,752,500.00	14,752,500.00	14,752,500.00	21/01/2020	12 weeks	100	Completed
172	Constr of New Solar powered water supply scheme at Dakata in Babura LGA.	SIMS Global	Babura	6,023,325.00	6,023,325.00	6,023,325.00	10/12/2018	8 weeks	100	Completed
173	Upgrading and conversion of 1no motorised water supply scheme to solar powered at Kadira in hadejia zone	SIMS Global	Guri	22,382,275.86	22,382,275.86	21,316,453.20	14/01/2020	12 weeks	100	Completed
174	Constr of 1no solar powered water supply scheme (Lot-36) at Beguwa (2019 first qtr constituency project).	Marb Eng. M multi-services	Ringim	6,012,405.00	6,012,405.00	6,012,405.00	14/01/2020	8 weeks	100	Completed
	<b>TOTAL</b>			<b>3,004,922,182.01</b>	<b>3,034,442,707.46</b>					

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Consultancy services for the Constr. of Limawa-Warwade-Jidawa-Sakwaya-Dutse road	KAP Civil Eng. Consultants	Dutse	57,547,589.11	57,547,589.11	51,132,963.56	11/15/2012	16 months	94	Stalled
2	Constr. of Limawa-Warwade-Jidawa-Sakwaya-Dutse road (33.40km)	Boroni Prono & Co. Ltd.	Dutse	2,968,551,896.02	2,968,551,896.02	2,611,339,802.95	2/11/2012	14 months	88	Stalled
3	Commissioning as Consultant on the supervision of the Urban Town Streetlight Project at Garki, Karkarna, Bamaina and 3no. Gen. Hosp.	MBS Eng. Nig. Ltd.	Garki	29,431,500.00	29,431,500.00	27,371,295.00	23/4/2014		93	stalled
4	Consultancy services for the constr. Of T/kance-jamus feeder road	UKM Civil Eng. Consultant	Babura	21,657,808.87	21,657,808.87	21,657,808.87	2/8/2014	8 Months	60	On-going
5	Commissioning as consultant on the supervision of the construction of 6No. New feeder road projects across the state	OPIQ Consultant	Ringim	22,400,354.68	22,600,354.68	21,242,736.09	28/5/2014	8 months	95	On-going
6	Consultancy Supervision for the Constr. of Gwiwa township roads (4.0km)	Sadiq Eng. Services	Gwiwa	34,489,165.99	34,489,165.99	31,495,251.31	12/17/2012	6 months	95	Stalled
7	Electrification project (Lot-1) at Chirbun village in Buji LGA.	Kanadhi Global	Buji	49,627,048.54	49,627,048.54	42,098,652.75	2/10/2019	14 weeks	86	On-going
8	Constr. of Township Roads at Hadejia Urban Centre (12.80KM)	Paache Const. Nig. LTD	Hadejia	2,507,773,876.62	2,997,892,256.00	2,884,377,359.46	12/31/2013	12 months	96	On-going
9	Constr. of Township Roads at Maigatari Urban Centre (6.95KM)	H&M Nig. LTD	Maigatari	1,037,700,121.50	1,037,700,121.50	866,698,245.00	17/12/2013	8 Months	83	On-going
10	Constr. of Township Roads at Guri Urban Centre (6.15KM)	SKY Tech.& Contr.LTD	Guri	1,362,774,826.33	1,362,774,826.33	1,266,547,203.54	17/12/2013	8 Months	93	On-going
11	Commissioning as Consultant on the Supervision of the Constr. of Maigatari Township Road (6.95KM)	Sadiq Eng Ser. LTD	Maigatari	64,472,315.43	64,472,315.43	58,918,158.83	19/12/2013	8 Months	90	On-going
12	Commissioning as Consultant on the Supervision of the Constr. of M/Madori township Road (6.40KM)	U.K.M Civil Eng. LTD	M/madori	59,544,758.06	59,544,758.06	58,052,780.58	12/31/2013	8 Months	100	On-going
13	Commissioning as Consultant on the Constr. Of Roni township roads (5.00KM)	EMACS Eng. Consultants	Roni	61,195,703.35	61,195,703.35	57,626,153.48	12/31/2013	8 Months	94	On-going
14	Commissioning as Consultant for the Constr. of Hadejia Township roads	Global Ecological	Hadejia	101,482,637.11	101,482,637.11	89,435,668.10	12/31/2013	16 months	88	On-going
15	Electrification project (Lot-1) at Karkama/Banki Qtrs. In Gumel LGA.	Yalwa Oil & Gas	Gumel	25,702,478.07	25,702,478.07	22,892,261.59	2/1/2012	14 weeks	88	On-going
16	Commissioning as Consultant for the Constr. of Guri Township roads	Madapad Eng. Ltd.	Guri	66,500,604.95	66,500,604.95	58,742,130.61	12/3/2013	12 months	88	On-going
17	Fabrication and Erection of roads directional signs (Gantry) and street naming within Dutse Municipality	Durability Eng. Services	Dutse	90,081,840.00	90,081,840.00	77,618,236.51	18/3/2014	12 weeks	87	Stalled
18	Construction of Gwiwa township roads (4.0km)	H & M Nig. Ltd.	Gwiwa	509,414,865.75	509,414,865.75	412,393,839.50	29/11/2012	6 months	88	Stalled
19	Re-Constr. of Roni Township road (5.00km)	Alren Constr. Co. Ltd.	Roni	645,608,565.02	645,608,565.02	645,579,156.97	4/4/2016	8 months	100	On-going
	<b>Balance C/F</b>			<b>9,715,957,955.40</b>	<b>10,206,276,334.78</b>					

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>Balance B/F</b>			<b>9,715,957,955.40</b>	<b>10,206,276,334.78</b>					
20	Re-Constr. of Kazaure Township road (14.643km)	Soject Nig. Ltd.	Kazaure	2,090,736,236.34	2,090,736,236.34	2,090,610,656.20	4/4/2016	8 months	100	Completed
21	Constr. of Jigaw ar Dan Ali-Maitsamiy a-S/tankarkar-Dangwanki-Dankumbo Feeder road with Sur from Dankumbo to Matsatsagi (45km)	H & M Nig. Ltd.	S/tankarkar	639,156,955.50	1,003,554,571.95	943,572,613.20	28/12/2016	9 months	95	On-going
22	Constr. of Majingini-Maimazari-Dantuwo -Hannun Giwa-Dankumbo feeder road (11.5km)	H & M Nig. Ltd.	S/tankarkar	188,786,408.33	188,786,408.33	188,692,993.65	28/12/2016	6 months	100	Completed
23	Consultant for valuation of the State Govt's Investment in Electricity Distribution network (PHCN)	Emirate Consulting Ltd.	State	125,000,000.00	125,000,000.00	62,500,000.00	19/6/2013	12 months	50	Stalled
24	Electrification of Shakoto-Bulangu (REB)	Aima Strong Store Ltd.	K/hausa	36,199,059.19	36,199,059.19	29,923,001.66	2/19/2014	6 months	89	On-going
25	Supervision of the construction of JigawarDan-ali-Maitsamiya-Suletankarkar-Dangwanki-Dankumbo to Matsatsagi (45KM) and construction of Kudai-Ruru-Dantawuya-Sakwaya Feeder Road (15KM)	UKM Civil Eng.	S/tankarkar + Dutse	14,172,571.35	14,172,571.35	10,066,755.99	11/4/2017	12 months	71	On-going
26	Constr of Darai-Gilima road (9.5km) lot-2	Alren Const. Co. Ltd.	Jahun/Taura	2,492,310,165.97	2,492,310,165.97	2,114,436,744.00	27/4/2018	8 months	84	On-going
27	Constr of Gambara-Waza-Baranda with Spur to yalwa (16.8km) lot-3	Alren Const. Co. Ltd.	B/kudu	3,194,083,855.93	3,194,083,855.93	3,119,614,701.90	27/4/2018	10 months	96	On-going
28	Constr of Kaugama township road (6.3km) lot-7	Afdin Constr Co. Ltd.	Kaugama	1,333,357,771.41	1,333,357,771.41	798,811,007.40	30/4/2018	12 months	60	On-going
29	Constr of Babura Township road (10.28km) lot-8	Triacta Nig. Ltd.	Babura	2,624,756,218.01	3,135,597,825.49	3,135,597,745.86	2/5/2018	10 months	100	Completed
30	Commissioning as Consultant for the Supervision of the Constr. of Road Network at College of Education, Gumel (3.3km)	EMACS Eng. Consultants	Gumel	11,798,466.27	11,798,466.27	9,038,773.02	7/6/2018	6 months	72	On-going
31	Commissioning as Consultant for the Supervision of the Constr. of Dutse-Madobi-Katanga-Dangoli with a SPUR from Madobi to Baranda (35.7km)	CURVES and Straight	Dutse	81,260,950.27	81,260,950.27	74,966,379.21	7/6/2018	12months	91	On-going
32	Commissioning as Consultant for the Supervision of the Constr. Of Bariki-Munzarau-Tawakkalta-Turabu-Gidan Mutum Daya road (16.8km)	Himma Technical Services	Hadejia	51,099,226.92	51,099,226.92	43,434,342.88	7/6/2018	12 months	85	On-going
33	Commissioning as Consultant for the Supervision of the Constr of Darai-Gilima road (9.5km)	APEX Design & Associates	Jahun + Taura	43,615,427.90	43,615,427.90	37,315,427.89	8/6/2018	8 months	85	On-going
34	Commission as Consultant for the Supervision of the Construction of Gambara-Waza-Baranda with a Spur to Yalwa	Wuro Associates Eng.	Dutse	55,896,467.48	55,896,467.48	49,188,896.92	7/6/2018	10 months	88	On-going
35	Commission as Consultant for the Supervision of the Construction of Access road from Harbo Sabuwa to Harbon Tsohuwa (1.52km)	Powermatrix Eng	Jahun	4,218,516.02	4,218,516.02	3,796,664.41	13/6/2018	4 months	90	On-going
36	Rehabilitation of the electrification project at Marke- yalo ITC line in Kaugama LGA	AG Global serv. Nig Ltd	Kaugama	40,151,533.53	40,151,533.53	36,276,617.55	6/12/2018	12 weeks	90	On-going
37	Constr of Balago-Dubeni-Kodowawa-Dumadumin Kyaure-Auno road (41.2km) Lot-3	Gerawa Global Engr. Ltd.	Kiyawa	5,321,500,681.77	5,321,500,681.77	5,273,173,445.40	21/12/2018	24 months	99	On-going
38	Construction of 744 - Sabuwar Takur - Yalwawa Road (8.10KM) Lot 7.	Retercha Company Ltd	Dutse	1,577,371,259.00	1,577,371,259.00	1,154,812,255.80	21/12/2018	10 months	73	On-going
	<b>Balance C/F</b>			<b>29,641,429,726.59</b>	<b>31,006,987,329.90</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>29,641,429,726.59</b>	<b>31,006,987,329.90</b>					
39	Construction of Taura - Garki Road (26.68KM) Lot 2.	Alren Constr. Comp. Ltd.	Taura + Garki	2,925,979,072.38	2,925,979,072.38	2,650,909,720.05	21/12/2018	16 months	91	On-going
40	Construction of Kwanar Medi - Danzomo - Garki Road (29.51KM) Lot 1.	Triacta Nig. Ltd.	Gagarawa + Garki	3,583,700,255.94	3,583,700,255.94	2,254,123,682.72	27/12/2018	20 months	63	On-going
41	Construction of Birnin kudu - Zazika - Kwangara Nafadan - Kadangare - Shirin - Malamawa - Kwatai - Nafara Feeder Road (33.0KM) Lot 16.	Ganan Constr. Co.	B/Kudu	1,109,438,407.32	1,109,438,407.32	659,736,236.25	24/12/2018	10 months	60	On-going
42	Construction of Zandam Nagogo Township Road (2.38KM) Lot 12.	Ganan Constr. Co.	Gwaram	435,973,460.83	435,973,460.83	190,412,659.50	24/12/2018	6 months	44	On-going
43	Construction of Sada - Kanawa - Dankari - Nasarawa - Kudu Feeder Road (11.2KM) Lot 14.	SDY Engr. & Const. Co. Ltd.	Yankwashi	393,697,127.25	393,697,127.25	373,748,968.15	24/12/2018	6 months	94	On-going
44	Construction of Chai-chai Tsohuwa Township Road (1.23KM) Lot 11.	Belgrade Engr. & Const. Ltd	Dutse	225,712,752.30	225,712,752.30	152,692,496.67	24/12/2018	6 months	67	On-going
45	Construction of Jigawar Dan Ali Township Road (2.10KM) Lot 9.	Mother Cat Nig. Ltd.	Babura	427,673,958.29	631,086,153.29	415,503,284.62	24/12/2018	6 months	97	On-going
46	Construction of Miga Township Road (3.1KM) Lot 5.	CGC Nig. Ltd.	Miga	748,110,079.06	748,110,079.06	220,069,485.74	24/12/2018	8 months	29	On-going
47	Construction of Kiyawa Township Road (Phase II) (4.0KM) Lot 8.	CGC Nig. Ltd.	Kiyawa	781,689,780.01	781,689,780.01	641,429,307.19	24/12/2018	7 months	82	On-going
48	Electrification Project at Askandu in Kaugama L.G.A.	Nabakwai Gen. Enterp.	Kaugama	20,298,933.03	20,298,933.03	18,533,808.41	24/12/2018	12 weeks	90	On-going
49	Consultancy services for the Dualization of Fanisau road to Unity Pentagon round about in Dutse (11.4km)	A.G. & Partners Ltd.	Dutse	83,028,671.25	83,028,671.25	44,446,452.75	14/7/2017		50	On-going
50	Electrification Project at Alaye in Kirikasamma L.G.A.	Dabino Integ. Serv. Ltd.	K/kasamma	24,380,538.09	24,380,538.09	17,785,248.08	24/12/2018	12 weeks	87	On-going
51	Commissioning as Consultant for the Supervision of the Construction of Kaugama Township roads (6.3km)	SIS Eng. Consultants Ltd.	Kaugama	23,333,761.00	23,333,761.00	10,966,867.67	1/11/2018	12 months	47	On-going
52	Commissioning as consultant for the Supervision of the Construction of Chai Chai Tsohuwa township Roads	UGS Consultants	Dutse	3,949,973.17	3,949,973.17	3,145,475.85	20/3/2019	6 weeks	80	On-going
53	Commissioning as consultant for the Supervision of the Construction of Kiyawa Township Roads Phase II (4km)	Sadiq Engineering	Kiyawa	3,679,571.15	3,679,571.15	9,492,515.76	20/3/2019	6 weeks	69	On-going
54	Commissioning as Consultant for the Supervision of the construction of Kanya Babba Township Roads (2.8km)	Curves & Straight design	Babura	6,056,229.07	6,056,229.07	4,236,211.35	20/3/2019	6 weeks	70	On-going
55	Commissioning as Consultant for the Supervision of the Construction of Hammado-Dafarantama-Mele-Baikarya-Garin Baki-Kokinami-Liman Mado feeder Roads (32.76km)	Hag Engineering	Gumel	15,959,738.87	15,959,738.87	15,004,254.61	20/3/2019	6 weeks	95	On-going
56	Commissioning as consultant for the supervision of the Construction of Zandam Nagogo township Roads (2.38km)	Land Base Engineering	Gwaram	7,629,535.56	7,629,535.56	2,288,860.67	20/3/2019	6 weeks	29	On-going
57	Commissioning as Consultant for the supervision of the Construction of Kaugama - Malam Madori Feeder Road (19.31km)	SIS Engineering Consult	M/Madori	9,112,024.27	9,112,024.27		20/3/2019	6 weeks		On-going
	<b>Balance C/F</b>			<b>40,480,833,595.43</b>	<b>42,049,803,393.74</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>40,480,833,595.43</b>	<b>42,049,803,393.74</b>					
58	Commissioning as consultant for the Supervision of the Construction of Guduncin-Aguyaka Road (4.30km)	Curves & Straight design	Hadejia	17,024,444.69	17,024,444.69	3,404,881.97	20/3/2019	6 months	19	On-going
59	Commissioning as Consultant for the Supervision of the Construction of Kwanar Medi-Danzomo-Garki Road (29.5 km)	Curves & Straight design	Garki	62,744,754.77	62,744,754.77	12,542,910.95	20/3/2019	20 months	19	On-going
60	Supervision of Balago-Auno roads	Apex Design	Kiyawa +K/hausa	93,126,261.93	93,126,261.93	46,266,287.51	20/3/2019	24 months	50	On-going
61	2019 Rural Electrification Project at Kulawa in Ringim LGA (Lot-9)	Nglom Constr Nig Ltd	Ringim	40,761,674.94	40,761,674.94	39,816,674.31	2/10/2019	14 weeks	98	On-going
62	2019 Rural Electrification Project at Kaigamari M/Awaso in K/Hausa LGA (Lot-7)	Babandoki Gen Entp.	K/Hausa	56,156,069.34	56,156,069.34	55,217,900.43	2/10/2019	14 weeks	98	On-going
63	2019 Rural Electrification Project at Turbus in Maigatari LGA (Lot-8)	Babandoki Gen Entp.	Maigatari	51,909,858.00	51,909,858.00	50,918,978.25	2/10/2019	14 weeks	98	On-going
64	2019 Rural Electrification Project at Daurawa in Taura LGA (Lot-11)	Nglom Constr Nig Ltd	Taura	39,499,187.75	39,499,187.75	37,556,687.75	2/10/2019	14 weeks	98	On-going
65	2019 Rural Electrification Project at Batali in Babura LGA (Lot-14)	Nglom Constr Nig Ltd	Babura	87,414,189.61	87,414,189.61	86,226,592.83	2/10/2019	14 weeks	98	On-going
66	2019 Rural Electrification Project at Duwigi in Gwiwa LGA (Lot-13)	Babandoki Gen Entp.	Gwiwa	45,418,689.70	45,418,689.70		2/10/2019	14 weeks		On-going
67	2019 Rural Electrification Project at Ringim in Yankwashi LGA (Lot-12)	Pullad Global Consultant	Yankwashi	59,238,524.45	59,238,524.45	59,238,524.45	2/10/2019	14 weeks	100	Completed
68	2019 Rural Electrification Project at Batu in Birniwa LGA (Lot-5)	Masaka Global Concepts	Birniwa	42,505,703.10	42,505,703.10	40,934,783.40	2/10/2019	14 weeks	100	Completed
69	2019 Rural Electrification Project at Walawa in Hadejia LGA (Lot-4)	Nglom Constr Nig Ltd	Hadejia	52,780,791.53	52,780,791.53	51,776,621.92	2/10/2019	14 weeks	98	On-going
70	2019 Rural Electrification Project at Kadira in Guri LGA (Lot-6)	trax 99 integrated Service	Guri	101,346,796.79	101,346,796.79		2/10/2019	14 weeks		On-going
71	Electrification project (Lot-17) at Gangara Qtr. In Gumel LGA.	Ibrahim Yusuf Integ.	Gumel	23,258,058.11	23,258,058.11		2/10/2019	14 weeks		On-going
72	Electrification project (Lot-15) at Masko villege in Babura LGA.	Nuhabib Nig. Ltd.	Babura	32,792,767.93	32,792,767.93	29,136,338.54	2/10/2019	14 weeks	88	On-going
	<b>Balance C/F</b>			<b>41,286,781,338.07</b>	<b>42,855,751,136.38</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			41,286,781,338.07	42,855,751,136.38					
73	Electrification project (Lot-2) at Gangawa village in Jahun LGA.	Yanduna Ventures	Jahun	90,247,560.30	90,247,560.30		2/10/2019	14 weeks		On-going
74	Constr of hadejia township roads (485m) road Network) Additional works) at Azare road-Adua Mosque-New Motor Park (Road II)	PAACHE Constr Ltd.	Hadejia	312,270,011.92	312,270,011.92		2/10/2019	16 weeks		On-going
75	Consultancy for the supervision of construction of Kanya-Duzau-Garin Maje Feeder road	Lines & Diamension Ltd.	Babura	8,962,024.64	8,962,024.64	8,962,024.64	20/03/2019	12 months	100	Completed
76	Supply and Installation of Stand Alone Solar powered streetlights at Government Girls Arabic School Babura, Government Girls Unity	Sims Global Resources	Gwaram	60,780,300.00	60,780,300.00		4/11/2019	8 weeks		On-going
77	Installation of 100-units of Integrated Standalone Solar Powered Streetlight at Babaldu town, Birnin Kudu LGA.	Ar-Rayyan Ventures Global	Birnin Kudu	55,786,500.00	55,786,500.00	48,698,763.75	24/12/2019	4 weeks	87	On-going
78	Maintenance and Rehabilitation of some Failed Sections along Kazaure - Roni Road	Retercha Cmp. Nig Ltd	Kazaure+Roni	98,528,040.30	98,528,040.30	98,456,228.85	12/12/2019	16 weeks	100	Completed
79	Electrification projects at Tashena Village and Shagaryo town in Mallam Madori LGA	AHF Global Nig Ltd.	M/madori	49,293,924.94	49,293,924.94	41,642,186.99	15/10/2019	16 weeks	95	On-going
80	Supply and installations of 150-units integrated standalone solar powered streetlight at Garun gudunya and garin gambo towns in babura and gumel LGAs	SIMS Nig. Ltd	Babura+Gumel	81,328,800.00	81,328,800.00	72,298,254.00	24/12/2019	12 weeks	89	On-going
81	Supply and installation of 150-units integrated stand alone powered streetlights at marke town in kaugama LGA	Sims Global Resources Nig L	Kaugama	82,797,750.00	82,797,750.00		3/12/2019	12 weeks		On-going
	<b>TOTAL</b>			<b>42,126,776,250.17</b>	<b>43,695,746,048.48</b>					

## Ministry of Education

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Procurement of 2-sets of Sporting facilities at Bamaina Talented & Gifted School, B/kudu L.G.A.	BM Invest. Nig. Ltd.	B/kudu	36,030,000.00	36,030,000.00	31,987,558.79	16/8/2012	12 weeks	85	Stalled
2	Supply of Classrooms, Staff Houses & Office Equip. to JICORAS	A. Barde Global Concept.	K/hausa	33,143,878.07	33,143,878.07	24,952,793.85	13/12/2012	3 weeks	75	Stalled
3	Supply of Library books to JICORAS	Al-kassam Jannah	K/Hausa	30,785,750.00	30,785,750.00	28,526,075.95	2/5/2013	8 weeks	92	Stalled
4	Constr. works at JICORAS (phase II)	Datum Constr. Co.	K/Hausa	1,677,895,165.73	1,708,557,551.33	1,608,258,817.26	30/8/13	18 weeks	94	On-going
5	Constr. of 1No. Block of Sabbatical Lodge, 5No Principal Officers Quarters 3No Blocks 240 Capacity Students Hostels and Construction of Road Network Culvert and Drainages at Jigawa State University Kafin Hausa (Phase III)	Datum Const. Nig. LTD	K/Hausa	2,574,587,179.00	2,782,409,740.68	873,397,813.68	28/11/2013	6 Months	34	On-going
6	Construction of Senate Building at Jigawa State University, K/hausa	A.G Ferrero	K/Hausa	1,698,949,299.60	1,961,397,871.17	1,759,415,903.28	24/7/2014	10 months	90	On-going
7	Supply and Installation of 5HP Pumps at BEC Camp For the use of State University	Modang Investment Nig. Ltd	Auyo	2,436,750.00	2,436,750.00	623,000.00	13/2/2014	8 weeks	23	Stalled
8	Commissioning as Consultant for the Designing and Supervision of (phase II) for the constr. of Jigawa State University, K/Hausa	Design Plus +	K/Hausa	158,703,031.78	158,703,031.78	117,453,599.98	12/18/2014	18months	74	On-going
9	Procurement of 1000no. College Tablets, CAMP 1000 students for the period of (5) weeks E-learning Programme Activities	Echo Infotech Solutions	H/qtrs.	34,311,150.00	34,311,150.00	28,508,507.50	12/3/2015	2 months	83	Stalled
10	Constr of 1no. Block of 2no. Classroom Islamiyya school (3no.) 2nd phase 2017 constituency projects (Lot-5) at Karkarna, Sada and Yalawa in Yankwashi Constituency.	Granitoids Eng Services	Yankwashi	9,820,818.00	9,820,818.00		9/5/2018	13 weeks		On-going
11	Constr of 1no. Block of 2-classroom Islamiyya at Bakwarga in Buji Constituency 2017 (phase III)	Yayarin Tukur Nig Ltd.	Buji	3,269,819.70	3,269,819.70		28/5/2018	8 weeks		On-going
12	Constr of Block of 2no. Classroom Islamiyya and Constr of 1no. Block of 3-classroom and 2no. Block of classroom with office (SUBEB Type) 3rd phase 2017 Constituency project (Lot-9) at K/Arewa, Izala Islamiyya and Makarantar Malam Daura in Ringim Local Govt.	Nushe Business Resources	Ringim	9,819,350.10	9,819,350.10		5/7/2018	10 weeks		On-going
13	Constr of Drainage at Kuburu-Mabuga (Anku) Titin Yahai Qtrs (907m) Hadejia town, 1st Qtrs. 2018 Constituency project	Tasi'u Mohammed	Hadejia	28,264,601.73	28,264,601.73		17/8/2018	3 months		On-going
14	Installation of TDN Line, Substation and 40KVA Gen. at GS&TC Ringim (1st phase 2018 projects) (Lot-30)	Yusma Tech Invest.	Ringim	11,119,230.57	11,119,230.57	6,006,971.25	12/7/2018	6 months	55	On-going
15	Installation of TDN Line, Substation and 20KVA Gen. at GS&TC B/kudu and Installation of TDN line at SSS K/Babba (Lot-31)	Math Global Concept	B/Kudu + Babura	12,717,747.66	12,717,747.66	8,916,752.51	16/7/2018	6 months	67	On-going
16	Construction of Senate Building along with the provision of parking Lots and walk ways at Sule Lamido University, Kafin Hausa (additional Works).	A.G Ferrero Building	K/Hausa	262,448,571.57	262,448,571.57		23/10/2018	24 weeks		On-going
17	Construction of Block of 2-Classroom Islamiyya (3NO.) Lot-19 at Jigawar Maroka, Kiyawa K/fada and Tuje in Kiyawa Constituency	Demastbo Ventures Ltd.	Kiyawa	9,342,612.24	9,342,612.24		1/11/2018	10 Weeks		On-going
	<b>BAL. C/F</b>			<b>6,593,644,955.75</b>	<b>7,094,578,474.60</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>6,593,644,955.75</b>	<b>7,094,578,474.60</b>					
18	Feeding of 597 Boarding School students at MBPS/ISS Kazaure & 35 students at Intel Disability Kazaure in Kazaure LGA (2019 MOEST Capital Projects) Lot-40.	Umar Aliyu & Sons	Kazaure	23,888,538.40	23,888,538.40		23/12/2020	40 weeks		On-going
19	Construction of Block of 2-Classroom Islamiyya (1NO.) Lot-20 at Dunnaka in Miga Constituency.	Amia Integ. Service Nig Ltd.	Miga	3,115,779.08	3,115,779.08		1/11/2018	4 Weeks		On-going
20	Construction of Block of 2-Classroom Islamiyya (2NO.) Lot-2 at Rakumin Rafa and Kasabur in Birniwa Constituency.	Amm Manzo Nig. Ltd.	Birniwa	6,224,550.80	6,224,550.80		1/11/2018	10 weeks		On-going
21	Construction of Block of 2-Classroom Islamiyya (2NO.) Lot-2 at Rakumin Rafa Constituency.	Bulangu Drilling Services		6,968,430.00	6,968,430.00		1/11/2018	10 Weeks		On-going
22	Construction of Block of 2-Classroom Islamiyya (7NO.) Lot-10 at Sabalari, kishingawa, Limawa Gabar, Dan masara, Chamo Gari, Yalwawa and Buju in Dutse Constituency.	Al-kasam Jannah Nig. Ltd.	Dutse	21,687,679.15	21,687,679.15		5/11/2018	20 Weeks		On-going
23	Construction of Block of 2-Classroom Islamiyya (1NO.) 2nd Phaes 2017 Constituency Projects (Lot-16) at Government Arabic Secondary School (G.A.S.S.) in Sule Tankarkar Constituency.	Kairussabab Nig. Ltd.	S/tankarkar	3,224,219.90	3,224,219.90		1/11/2018	3 Weeks		On-going
24	Construction of Block of 2-Classroom Islamiyya (2Nos.) at Kankare & Raha and (1NO.) Block of 3-Classroom Subeb Type at Tsardawa in Kanya Babba Constituency, (Lot-1) Babura Local Government Area.	DeeTech Nig Ltd.	Babura	13,885,760.58	13,885,760.58	13,677,860.54	15/10/2018	10 weeks	100	Completed
25	Construction of (1NO.) Blocks of 2-classroom Islamiyya school SUBEB typed 2018 phase II constituency projects (Lot -7) at Danmakeri in Ringim constituency.	Mai-Mai Blocks ind. Nig. Ltd	Ringim	4,940,040.00	4,940,040.00		1/11/2018	6 weeks		On-going
26	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-19) at Karkarna and Ruruma in Yankwashi Constituency.	Granitoids Engr. Services Ltd	Yankwashi	6,224,045.10	6,224,045.10		18/12/2018	8 weeks		On-going
27	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase II Constituency Projects (Lot-2) at Majingini and Babban Kambari in Gumel Constituency.	ag & H Integrated Services Ltd	Gumel	6,230,703.46	6,230,703.46	3,010,358.03	5/12/2018	8 weeks	48	On-going
28	Constr of (3no.) block of 2-classroom Islamiyya School typed 2018 phase II constituency projects (Lot-13) at Hussaindeen Babangida Jahun, Atuman Harbo Sabuwa and Ruwan Dawa in Jahun Constituency.	AGA Kilawa Nig. Ltd	Jahun	9,311,022.00	9,311,022.00	5,209,942.50	5/12/2018	10 weeks	55	On-going
29	Construction of (1 No.) Blocks of 3-Classroom, 1-Block of 6-Seater VIP Pit Latrine and Hand Pump at Govt. Day Arabic Secondary School Birniwa (Lot-1).	MWT Real Estate & Gen. Mer.	Birniwa	12,639,228.22	12,639,228.22		28/12/2018	3 months		On-going
30	Construction of 1-Blocks of 6-Classroom (1st & 2nd Quarter 2018 UBEC/SUBEB Intervention Project) Lot-5 G/Sarki and Construction of 2-Classrooms with Office, Staff Room, Meeting Room and Toilet at Ruhogo in Hadejia L.G.A.	Step by Step Intergrated Serv	Hadejia	31,639,463.50	31,639,463.50		18/11/2018	16 weeks		On-going
31	Construction of Blocks of 2-Classroom Islamiyya Typed (2No.) Lot-6 at Tashena and Kargon Gabas in Malam madori Constituency.	Express Innovation Concept	M/madori	6,208,148.10	6,208,148.10		27/12/2018	6 weeks		On-going
32	Construction of (1No.) Blocks of Teachers Lodge 2018 Phase III Constituency Projects (Lot-25) at Kanya Babba in Kanya Constituency.	Deetech Nig. Ltd.	Babura	12,701,001.00	12,701,001.00		18/12/2018	12 weeks		On-going
33	Construction of (2 No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-24) at Garun Gabas in Malam madori Constituency.	Nabakwai Gen. Enterprises	M/madori	3,115,351.08	3,115,351.08		18/12/2018	8 weeks		On-going
	<b>BAL. C/F</b>			<b>6,765,648,916.12</b>	<b>7,266,582,434.97</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>6,765,648,916.12</b>	<b>7,266,582,434.97</b>					
34	Constr of (3no.) blocks of 2-classroom Islamiyya school typed 2018 phase III constituency projects (Lot-13) at Ajura, Kekau and Garki in Garki Constituency.	Mugin Investment Nig.Ltd.	Garki	9,341,037.24	9,341,037.24		18/12/18	10 weeks		On-going
35	Constr of (10no.) block of 2-classroom Islamiyya School typed 2018 phase III constituency projects (Lot-3) at Gida Dubu, Kargo Yamma, Kudai Yamma, Zobiya, Tofa, Galadimawa, Katangare, Irwa, Gandun Mazare and Baranda in Dutse Constituency.	Mugin Investment Nig.Ltd.	Dutse	31,136,790.83	31,136,790.83	12,836,962.26	24/12/2018	15 weeks	39	On-going
36	Constr of 1no. Block of 2-Classroom islamiyya school each (2019 first quarter phase 2 Constituency projects) Lot-1 at Girdo, Tasawa and Tsamiyar Kwance in Kanya Babba Constituency Babura Local Government Area	Dee-Tech Nig Ltd	Babura	9,347,337.24	9,347,337.24		27/11/2019	13 weeks		On-going
37	Constr of 1no. Block of 2-Classroom islamiyya school each (2019 first quarter phase 2 Constituency projects) Lot-7 at Jauga, Jankawa Yola, Karwai, Wailari and Budai in Ringim Constituency	arb eng. & Multi service Nig L	Ringim	15,576,585.00	15,576,585.00		27/11/2019	8 weeks		On-going
38	Construction of (3No.) Blocks of 2-Classroom Islamiyya School Typed 2018 Phase III Constituency Projects (Lot-10) at Dan Barage, Tela Rabiu Residence Babura Kofar kudu and Jigawa Yamma in Babura Constituency.	Mufabamex Concept Nig. Ltd.	Babura	9,341,037.24	9,341,037.24		18/12/2018	10 weeks		On-going
39	Procurement and Distribution of Instructional Materials Basic Levels across the State.	Ngaloma Constr. Co.	Across the state	62,319,731.25	62,319,731.25		28/12/2018	12 weeks		On-going
40	Constr of 1no. Block of 2-classroom islamiyya school each Lot-9 (first qtr. Phase II 2019 constituency project) at Ung. Kalgo, Kuda Walawa and Bade Fulani in Yankwashi Constituency.	Granitoids Eng Serv. Ltd.	Yankwashi	9,339,771.12	9,339,771.12		11/12/2019	12 weeks		On-going
41	Renovation of Structures at Government Science Secondary School Lautai Gumel (Phase II)	Gerawa Gopal Engr Ltd	Gumel	98,014,279.51	98,014,279.51	93,029,202.32	21/06/2019	6 month	100	Completed
42	Feeding of 1,407 Boarding School students at GGASS Babura in Babura LGA (2019 MOEST Capital Projects) Lot-1.	JALGO Integ. Services Ltd.	Babura	53,186,214.40	53,186,214.40		23/12/2019	40 weeks		On-going
43	Commissioning as Consultant for the Training and Technical Support of 250 No Senior Secondary School Teachers on K-Yan Machine for the Facilitation of E-Learning at Senior Secondary Schools Across the State	C-Stemp Construction Skills	Across the state	36,227,761.00	36,227,761.00	32,604,984.89	24/5/2019	6 Month	90	On-going
44	Constr of 1no. Block of 3-classrooms each at GDSS Babura, GDSS Galagamma Gumel, GDSS babura and GDSS Ringim Area (2019 Capital projects)	Babandoki Gen Entp.	Ringim	44,808,022.00	44,808,022.00		3/10/2019	12 weeks		On-going
45	Constr of 1no. Block of 3-classrooms each at GDSS Dan Masara, GDSS Jahun, GDSS Shagari Qtrs Hadejia and GDSS M/madori (2019 Capital projects)	Math Global Invest.	M/madori	44,808,022.00	44,808,022.00		3/10/2019	12 weeks		On-going
46	Renovation of Staff Quarters at College of Education Gumel, Lot-7 (3rd & 4rd Quarter 2019 Capital projects)	Babandoki General Entr	Gumel	233,513,402.67	233,513,402.67	191,108,286.54	27/11/2019	12 weeks	82	On-going
47	Construction of 1 No Block of 2 classroom Islamiyya School each, Lot-4 (First Quarter 2019 Constituency Project) at Dodal (Nomadic and Jammaje Gafaffa in Gwiwa	Isah Halilu Nig Ltd	Gwiwa	6,226,306.20	6,226,306.20	6,022,606.19	27/11/2019	8 weeks	100	Completed
48	Construction of classrooms Blocks at Jigawa College of Remedial and Advance Studies (JICORAS) Babura, Lot-4 (3rd & 4rd Quarter 2019 Capital Projects)	Babandoki General Entr	Babura	120,213,423.86	120,213,423.86		27/11/2019	24 weeks		On-going
	<b>BAL. C/F</b>			<b>7,549,048,637.68</b>	<b>8,049,982,156.53</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	OMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>7,549,048,637.68</b>	<b>8,049,982,156.53</b>					
49	Construction of 1No Block of 2 Classroom Islamiyya School Lot-14B (First Quarter 2019 Constituency Project) at Hassan Hadejia, Agumau, Nurul Yakin in Hadejia constituency	Muhal Global Concept Ltd	Hadejia	9,100,200.00	9,100,200.00	8,782,452.14	27/11/2019	9 weeks	100	Completed
50	Renovation of 13No Students Hostels at College of education Gumel, Lot-8 (3rd & 4rd Quarter 2019 Capital Projects)	Babandoki General Entr	Gumel	148,840,065.71	148,840,065.71	134,139,009.06	27/11/2019	12 weeks	91	On-going
51	Construction of Hostel Block at Jigawa College of remedial and Advance Studies (JICORAS) Lot-5 (3rd & 4th Quarter 2019 Capital Projects)	Ngaloma Constr Co Ltd	K/Hausa	100,763,064.17	100,763,064.17		27/11/2019	24 weeks		On-going
52	Construction of 1No. 2 classroom Islamiyya School each, Lot-6 (First Quarter 2019 Constituency Project at Abur, Margadu, Ahlal Sunnah Islamiyya, Musari and Wareri in Guri Constituency	Adam General Enter Ltd	Guri	15,576,795.40	15,576,795.40	6,020,718.16	27/11/2019	8 weeks	40	On-going
53	Construction of 2No Block of 2 Classroom Islamiyya ( 2018 Phase II Ongoing Constituency Projects) Lot-10 at danksoshe and Jatafinnamari in Buji Constituency	Mai-Mai Blocks Industry Ltd	Buji	6,231,539.60	6,231,539.60	6,042,558.18	18/11/2019	8 weeks	100	Completed
54	Construction of 1No Block of 2 Classroom Islamiyya School each Lot-12 (First Quarter 2019 Constituency Project at Kan Hawa Roni, Santar Tsaye and Sabuwar Santa Tunas in Roni Constituency	Yanduna Ventures Ltd	Roni	9,339,248.04	9,339,248.04	9,024,248.04	27/11/2019	10 weeks	100	Completed
55	Construction of 3no Block of 2 classroom Islamiyya ( 2018 Phase III Ongoing Constituency Projects) Lot-12 at Garin Kwalandi and Kabara in Maigatari Constituency	NBS & Sons Constr Ltd	Maigatari	15,140,562.72	15,140,562.72	15,113,425.23	18/11/2019	12 weeks	100	Completed
56	Construction of Malam Makera Islamiyya School (Upstairs) 2018 III Ongoing Constituency project (Lot-15) at Malam Abdullahi Islamiyya Hadejia in Hadejia	Nabakwai General Entr	Hadejia	16,341,041.20	16,341,041.20	16,265,222.48	18/11/2019	12 weeks	100	Completed
57	Construction of 1No Block of 2 Classroom Islamiyya (2018 Phase II Ongoing Constituency Projects) Lot-7 at Guri in Guri Constituency	Nushe Business Resources	Guri	3,115,779.08	3,115,779.08	3,006,055.50	18/11/2019	8 weeks	100	Completed
58	Construction of 2No Block of 2 Classroom Islamiyya (2018 Phase III Ongoing Constituency Projects ) Lot-7 at Garin Musa and Daneri in Birniwa Constituency	BDU Ventures Ltd	Birniwa	6,227,358.16	6,227,358.16	6,021,558.16	18/11/2019	8 weeks	100	Completed
59	Construction of 1No Block of Science Laboratory and Administrative Block (Lot-1) at GDSS Kukuma in Buji Constituency project 2019	Yayarin Tukur Nig Ltd	Buji	22,937,034.15	22,937,034.15	21,907,931.50	14/11/2019	8 weeks	100	Completed
60	Construction of 1No Block of 2 classroom Islamiyya (2018 Phase III Ongoing Constituency Projects) Lot-18 at Maskangayu In Auyo Constituency	DDN Constr Nig Ltd	Auyo	3,115,359.08	3,115,359.08	3,010,779.08	18//11/2019	8 weeks	100	Completed
61	Constr of 1no. Block of 2-classroom Islamiyya school each (2019 first quarter phase 2 Constituency projects) Lot-19B at Kunduwaje and Gagura in Gwaram Constituency,	Nushe Bus, Resources Nig Ltd	Gwaram	6,685,247.76	6,685,247.76	6,477,434.64	11/12/2019	6 weeks	100	Completed
62	Constr of 1no. Block of 2-classroom Islamiyya school each (2019 first quarter phase 2 Constituency projects) Lot-16 at Halimbi, Birnin kudu, Dungu and Nasarawa in Birnin Kudu Constituency,	Nushe Bus, Resources Nig Ltd	B/kudu	12,888,711.92	12,888,711.92	11,726,311.92	11/12/2019	10 weeks	100	Completed
63	Constr of Hand Pump Boreholes Water Supply Schemes Constituency projects (2019 First Quarter) Lot-9 at Askawa, Kulawa Babare, Achau Boro, Lugga Dashi, Tokai Arewa, Ung. M. Nagoggo, Damutawa, Gabashi, Rinde fulani, Bakin Kasuwa, Ung. Isah Yar Jigawa, Gwamfai Sabon Gari, Tsangaya, Kulluru Yammaci, Alikau, Sukullufi, Gidan Atiku, Makera, Gwamfai, Achau Auyakayi and Likindin Gabashi in Jahun Contituency.	Danfatu & sons Nig Ltd	Jahun	14,755,650.00	14,755,650.00		11/12/2019	8 weeks		On-going
	<b>BAL. C/F</b>			<b>7,940,106,294.67</b>	<b>8,441,039,813.52</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>7,940,106,294.67</b>	<b>8,441,039,813.52</b>					
64	Constr of 1no. Block of 2-Classroom islamiyya school each ( 2019 first quarter phase 2 Constituency projects) Lot-13 at Kiri Hawandu, Katarika and Kawari/Gujungu in Taura Constituency	Nushe Bus, Resources Nig Ltd	Taura	11,719,771.12	11,719,771.12		27/11/2019	12 weeks		On-going
65	Constr of additional 1no. Block of 3-Classrooms each at GDSS Kazaure, GDSS Sabon Gida, GDSS Haruna (Hadejia), GDSS Fagoji, GDSS Galagamma Gumel and GDSS Famfo Goma Hadejia (2019 MOEST Capital project)	Al-sabur Global Links Nig Ltd	State	67,212,333.84	67,212,333.84	66,695,260.77	3/12/2019	12 weeks	100	Completed
66	Constr of 1no. Block of 2-classroom islamiyya school each (2019 first quarter phase 2 Constituency projects) Lot-10B, at Bashuri in Dutse Constituency,	Al-kheeyad Nig Ltd	Dutse	3,115,676.00	3,115,676.00	3,010,335.45	11/12/2019	8 weeks	100	Completed
67	Constr of Toilets, Classrooms, Admin Blocks, Laboratories and Hand Pumps at GDSS Ringim Arewa, K/Babba, Gujungu, Sakwayya and G/Kuka (2019 Last Quarters MOEST Capital project Across the state (Lot-1ABCD&E)	Ngaloma Constr Nig Ltd	Ringim	103,609,125.68	103,609,125.68		23/12/2019	12 weeks		On-going
68	Constr of Toilets, Classrooms, Admin Blocks, Laboratories and Hand Pumps at GDSS Bosuwa, Taura, and Gumel (2019 Last Quarters MOEST Capital project Across the state (Lot-3AB&C)	Babandoki Gen. Enterp Nig Ltd	Gumel	104,213,888.67	104,213,888.67	10,603,686.79	23/12/2019	12 weeks	10	On-going
69	Constr of Classes, Laboratories at GDSS Kafin Hausa, Kadira, Shagari, Dakido, Kanti, Roni, Danmasara, Kudai, Birnin Kudu, Malamadori and Kiyawa (2019 Last Quarters MOEST Capital project Across the state (Lot-5ABC&D)	Sabon Garin yaya Nig Ltd	Kiyawa	106,186,110.20	106,186,110.20		27/12/2019	12 weeks		On-going
70	Constr of Toilets, Classrooms, Admin Blocks, Laboratories and Hand Pumps at GDSS Galadi, GDSS Marabusawa, GDSS Dakido (2019 Last Quarters MOEST Capital project Across the state (Lot-4AB&C)	Math Global Invt. Nig Ltd	Across the state	104,338,846.77	104,338,846.77	39,449,576.34	27/12/2019	12 weeks	37	On-going
71	Constr of Toilets, Classrooms, Admin Blocks, Laboratories and Hand Pumps at GDSS Danzomo, GDSS Abdulkadir, and GDSS Babaldu (2019 Last Quarters MOEST Capital project Across the state (Lot-7AB&C)	Jullad Global Consultant Nig Ltd	Across the state	114,843,483.25	114,843,483.25	55,808,177.16	27/12/2019	12 weeks	48	On-going
72	Constr of Toilets, Admin Blocks, Laboratories and Wall Fence, 7no. JSQ Examination Hall and additional course of Blocks Hand pumps at GDSS Kazaure, Dutse Capital, Bamaina Academy, Dutse Model and GDSS Jabo (2019 Last Quarters MOEST Capital project Across the state (Lot-6 ABCDE&F)	Jullad Global Consultant Nig Ltd	Across the state	109,273,620.31	109,273,620.31	24,977,928.02	27/12/2019	12 weeks	22	On-going
73	Constr of Admin. Block, 21 Laboratories, Computer Lab. And 3-Blocks of 12 Classrooms at Mega School Dutse (2019 Last Quarter MOEST Capital projects) Across the State (Lot-8 ABC & D)	Babandoki Gen. Enterp Nig Ltd	Across the state	224,397,873.13	224,397,873.13	135,657,781.59	23/12/2019	12 weeks	61	On-going
74	Constr. of 1-block of 2-classrooms islamiyya school each (2019 first quarter phase II constituency projects) Lot-19 at B/kasuwa, Sakuwa and Ranbazau in Gwaram constituency	Farham Synergy Ltd	Gwaram	9,344,513.19	9,344,513.19	9,029,372.62	11/12/2019	8 Weeks	100	Completed
75	Constr of 1-block of 2-classrooms islamiyya school each (2019 first quarter phase II constituency projects) Lot-10A at jidawa, rahama, duru gari, karnaya gari, abanderi, hara and tashar D/wake in Dutse constituency	Backbone global links ltd	Dutse	21,724,075.66	21,724,075.66	21,000,705.53	27/12/2019	18 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>8,920,085,612.49</b>	<b>9,421,019,131.34</b>					
				4e						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>8,920,085,612.49</b>	<b>9,421,019,131.34</b>					
76	Constr of 1-block of 2-classrooms islamiyya school each (2019 first quarter phase II constituency projects) Lot-11 at dahuwa kaku in kiri kasamma constituency	Nabakwai gen. entr.	K/kasamma	3,103,439.45	3,103,439.45		27/12/2019	8 Weeks		On-going
77	Constr of 1-Block of 2-classrooms islamiyya school each (2019 first quarter Phase II Constituency projects) Lot-14A at Abdulkadir Secondary School, Matasro Junior Secondary School and Unguwar Mai aye in Hadejia constituency	Step by Step Int. Ser. Ltd	Hadejia	9,334,463.01	9,334,463.01		11/12/2019	10 weeks		On-going
78	Constr of Additional 6no. Blocks of 1-block of 3-classrooms at GDSS Kondiko, GGDSS B/kudu, GDSS Kwarko, GDSS Kiyako, GDSS S/garin Takanebu and GDSS Galamawa	Babandoki Gen. Entp.	B/kudu	67,198,406.92	67,198,406.92	66,695,260.77	24/12/2019	10 weeks	100	Completed
79	Constr of 1-block of two Science Laboratories at GGDSS Roni (Lot-1)	Manhaf Global Concept	Roni	33,552,607.41	33,552,607.41	27,690,328.00	24/12/2019	16 weeks	82	On-going
80	Constr of 1-Block of 2-classrooms islamiyya school each (2019 first quarter Phase II Constituency projects) Lot-20 at garkon alli in kiyawa constituency	Yarkwari global serv Nig. Ltd	Kiyawa	3,113,973.13	3,113,973.13		27/12/2019	12 weeks		On-going
81	Constr of 1-Block of 2-classrooms islamiyya school each (2019 first quarter Phase II Constituency projects) Lot-3B at Zamini tagir in Auyo constituency	Yarkwari global serv Nig. Ltd	Auyo	3,013,570.00	3,013,570.00	3,010,235.18	27/11/2019	8 weeks	100	Completed
82	Construction of classes and admin block at GDSS Kwalam, wurno, kyarama, and sankara across the state (2019 last quarter MOEST capital projects) lots-9ABCDE	Allah Abin Godiya Nig Ltd	Across the state	51,991,144.67	51,991,144.67	28,229,276.34	23/12/2019	12 weeks	55	On-going
83	Constr, of 2No. Block of 2 Classroom islamiyya (2018 Phase iii on Going Constituency Projects) Lot-2 at Dadda Gari, Madoji Gari, Jeke Gari and Sarkin Gandu in Sule Tankarkar Constituency.	Danfatu & sons Nig Ltd	S/tankarkar	12,454,716.33	12,454,716.33	12,034,716.33	18/11/2019	12 weeks	100	Completed
84	Renovation of Windstorm Damaged Structures at Government Science Technical college Karkarna, Science Secondary School Kafin Hausa and Girls Science Secondary School Jahun Across the state (2019 MOEST Capital Projects).	Allah Abin Dogaro Nig Ltd	Across the state	35,803,002.26	35,803,002.26	32,744,973.83	24/12/2019	8 weeks	92	On-going
85	Feeding of 2309 Boarding school Students at GGSS Garki in Garki local Govt (2019 MOEST Capital projects) Lot-7	MMZ Garki Gen Constructors	Garki	87,276,300.00	87,276,300.00		23/12/2019	40 weeks		On-going
86	Constr, of 2No. Block of 2 Classroom islamiyya Each (2018 first Quarter Phase II Constituency Projects) Lot-21 at Ung. Kalgo, Kuda walawa and Bade fulani yankwashi Constituency.	Granitoids Engr Services Ltd	Yankwashi	9,339,771.12	9,339,771.12		11/12/2019	12 weeks		On-going
87	Constr, of 1No. Block of 2 Classroom islamiyya Each (2019 first Quarter Phase II Constituency Projects) Lot-18 at Aduwa in Kafin Hausa Constituency.	Mai Mai Blocks Ind. Nig. Ltd	K/Hausa	3,111,654.55	3,111,654.55	3,101,417.55	11/12/2019	9 weeks	100	Completed
88	Feeding of 1,003 Boarding school students at GGSSS Taura in Taura LGA (2019 MOEST Capital projects) Lot-26	ankwara Majjimina Gen. Entp.	Across the state	37,911,714.80	37,911,714.80		23/12/2019	40 weeks		On-going
89	Feeding of 433 Boarding school students at GJSSS Guri in Guri LGA (2019 MOEST Capital projects) Lot-28	Baradugum Gen. Entp.	Guri	16,366,540.00	16,366,540.00		23/12/2019	40 weeks		On-going
90	Feeding of 970 Boarding school students at GGSS S/tankarkar in S/tankarkar LGA (2019 MOEST Capital projects) Lot-24	Hassan Habu T. Gen. Entp.	S/tankarkar	39,182,001.60	39,182,001.60		23/12/2019	40 weeks		On-going
91	Feeding of 790 Boarding school students at GSTC Hadejia in Hadejia LGA (2019 MOEST Capital projects) Lot-12	A.H.M. Global Ventures	Hadejia	29,860,672.80	29,860,672.80		23/12/2019	40 weeks		On-going
	<b>BAL. C/F</b>			<b>9,362,699,590.54</b>	<b>9,863,633,109.39</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	OMMENCEMEN DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>9,362,699,590.54</b>	<b>9,863,633,109.39</b>					
92	Constr of Wall fence at Jigawa College of Remedial and Advance Studies (IICORAS) Babura, Lot-2 (3rd & 4th Qtr. 2019 Capital Projects)	Ngaloma Constr. Co. Ltd.	Babura	131,969,392.51	131,969,392.51		27/11/2019	24 weeks		On-going
93	Constr of Admin Block at Jigawa College of Remedial and Advance Studies (IICORAS) Babura, Lot-1 (3rd & 4th Qtr. 2019 Capital Projects)	Ngaloma Constr. Co. Ltd.	Babura	83,365,963.69	83,365,963.69		27/11/2019	24 weeks		On-going
94	Supply of Science Laboratories Equipment for Distribution to Senior Sec School Across the state	Aldan Project Ltd	Across the state	29,491,628.72	29,491,628.72	29,491,628.72	24/12/2019	8 weeks	100	Completed
95	Procurement of Science Laboratory equipment for distribution to 9no Science Centre of Excellence Core-2	Quest Ventures Ltd.	Across the state	81,037,103.92	81,037,103.92		24/12/2019	3 weeks		On-going
96	Feeding of 1031 Boarding school students at GGASS Danzomo in Sule tankarkar Local Government Area (2019 MOEST Capital project) Lot-25	Salisu & Isah Gen. Entp.	Danzomo	38,969,984.00	38,969,984.00		23/12/2019	40 weeks		On-going
97	Feeding of 1,762 Boarding school students at GUSS Maigatari in Maigatari Local Government Area (2019 MOEST Capital project) Lot-20	Shabarawa Gen. Enterpr	Babura	66,600,638.40	66,600,638.40		23/12/2019	40 weeks		On-going
98	Feeding of 426 Boarding school students at Science secondary school kanya Babba in Babura Local Government Area (2019 MOEST Capital project) Lot-41.	H.A.U. Gen. enterp.	Babura	16,102,084.40	16,102,084.40		23/12/2019	40 weeks		On-going
99	Feeding of 635 Boarding school students at MBPS/ISS Ringim in Ringim Local Government Area (2019 MOEST Capital project) Lot-35	H.A.U. Gen. enterp.	Ringim	23,875,921.20	23,875,921.20		23/12/2019	40 weeks		On-going
100	Feeding of 3378 Boarding school students at GUSS Ringim in Ringim Local Government Area (2019 MOEST Capital project) Lot-21.	H.A.U. Gen. enterp.	Ringim	127,667,604.80	127,667,604.80		23/12/2019	40 weeks		On-going
101	Feeding of 761 Boarding school students at SSS Lautai in Gumel Local Government Area (2019 MOEST Capital project) Lot-8.	Bakar Kasa Gen. Enter.	Gumel	28,764,521.60	28,764,521.60		23/12/2019	40 weeks		On-going
102	Feeding of 1,030 Boarding school students at SAIS Hadejia Local Government Area (2019 MOEST Capital project) Lot-13	MS Amar & son enterp	Hadejia	38,932,269.60	38,932,269.60		23/12/2019	40 weeks		On-going
103	Feeding of 753 Boarding school students at GGCSS Roni in Roni Local Government Area (2019 MOEST Capital project) Lot-23	Talba Gen. Enterp	Roni	28,462,134.80	28,462,134.80		23/12/2019	40 weeks		On-going
104	Feeding of 1319 Boarding school students at GUSS Roni and 170 tsangaya school students at Gwiwa in Roni and Gwiwa Local Government Area (2019 MOEST Capital projects) Lot-22	Adon Sale Bandu	Across the state	57,699,603.60	57,699,603.60		23/12/2019	40 weeks		On-going
105	Feeding of 1572 Boarding school students at GUSS Fantai and 279 students at school for deaf in hadejia Local Government Area (2019 MOEST Capital project) Lot-11	Alh. Muhammad Kwalli Gen.	Hadejia	69,924,690.40	69,924,690.40		23/12/2019	40 weeks		On-going
106	Feeding of 1703 Boarding school students at GUSS Malamadori in Malamadori Local Government Area (2019 MOEST Capital project) Lot-37	AG Isyaku Gen Ent	M/madori	64,366,351.60	64,366,351.60		23/12/2019	40 weeks		On-going
107	Feeding of 445 Boarding school students at GSTC Karkarna in Yankwashi Local Government Area (2019 MOEST Capital project) Lot-27	Malabai Gen Ent	Yankwashi	16,820,252.40	16,820,252.40		23/12/2019	40 weeks		On-going
108	Feeding of 580 Boarding school students at GJSS Karkarna in Yankwashi Local Government Area (2019 MOEST Capital project) Lot-29	Malabai Gen Ent	Yankwashi	21,923,025.60	21,923,025.60		23/12/2019	40 weeks		On-going
109	Feeding of 635 Boarding school students at MBP/ISS Gumel and 60 Tsangaya school students at Mai Aduwa in Gumel Local Government Area (2019 MOEST Capital project) Lot-32	Wangara Agent Gen Ent.	Gumel	26,406,169.60	26,406,169.60		23/12/2019	40 weeks		On-going
	<b>BAL. C/F</b>			<b>10,315,078,931.38</b>	<b>10,816,012,450.23</b>					

POST CONTRACT PROJECT EVALUATION											
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS	
	<b>BAL. B/F</b>			<b>10,315,078,931.38</b>	<b>10,816,012,450.23</b>						
110	Feeding of 453 Boarding school students at GSTC Ringim in Ringim Local Government Area (2019 MOEST Capital project) Lot-36	Maidala Gen. Ent.	Ringim	17,122,640.00	17,122,640.00		23/12/2019	40 weeks		On-going	
111	Feeding of 2,254 Boarding school students at GGUSS Gwaram in Gwaram Local Government Area (2019 MOEST Capital project) Lot-9	Gobirawa kwari Gen. Ent.	Gwaram	84,333,796.80	84,333,796.80		23/12/2019	40 weeks		On-going	
112	Feeding of 1231 Boarding school students at GGASS birniwa in birniwa Local Government Area (2019 MOEST Capital project) Lot-4	A.I. Maiso Gen. Ent.	Birniwa	46,529,720.00	46,529,720.00		23/12/2019	40 weeks		On-going	
113	Feeding of 728 Boarding school students at GGJSS Miga in Miga Local Government Area (2019 MOEST Capital project) Lot-31	Yusif Garba Miga Gen. Ent.	Miga	27,511,020.00	27,511,020.00		23/12/2019	40 weeks		On-going	
114	Feeding of 1,380 Boarding School students at GUSS Malam Madori LG (MOEST Capital Projects) LOT-19	Sawira gen enterprises	M/madori	52,161,681.60	52,161,681.60		23/12/2019	40 weeks		On-going	
115	Feeding of 1,122 Boarding School students at GSS Aujara in Jahun LG (MOEST Capital Projects) LOT-15	Adamu Ibrahim Aujara Gen. Entp.	Jahun	42,687,419.20	42,687,419.20		23/12/2019	40 weeks		On-going	
116	Feeding of 621 Boarding School students at SAIS Fatara in Dutse LG (MOEST Capital Projects) LOT-6	Baita Daushanga Gen. Entp.	Dutse	23,394,510.80	23,394,510.80		23/12/2019	40 weeks		On-going	
117	Feeding of 1,233 Boarding School students at MBPS/JSS KILA Gwaram LG (MOEST Capital Projects) LOT-42	Baita Daushanga Gen. Entp.	Gwaram	46,605,328.40	46,605,328.40		23/12/2019	40 weeks		On-going	
118	Feeding of 882 Boarding School students at GUSS Basirka Gwaram LG (MOEST Capital Projects) LOT-10	Baita Daushanga Gen. Entp.	Gwaram	33,333,159.20	33,333,159.20		23/12/2019	40 weeks		On-going	
119	Feeding of 554 Boarding School students at MBP/JSS Guri, 58 Tsangaya School students at Tarabu and 60 Tsangaya School students at Birniwa in Guri and Birniwa LG (2019 MOEST Capital Projects) LOT-34	GMA Kadira gen. enterprises	Guri+Birniwa	25,893,694.00	25,893,694.00		23/12/2019	40 weeks		On-going	
120	Feeding of 940 Boarding School students at science secondary school (SSS) Kafin Hausa in Kafin Hausa LG (MOEST Capital Projects) LOT-16	Zango Gen. enterprises	K/Hausa	35,530,420.80	35,530,420.80		23/12/2019	40 weeks		On-going	
121	Feeding of 467 Boarding School students at GSTC Birnin kudu in Birnin kudu LG (MOEST Capital Projects) LOT-3	Baita Daushanga Gen. Entp.	B/kudu	17,651,815.60	17,651,815.60		23/12/2019	40 weeks		On-going	
122	Feeding of 1,077 Boarding School students at GGASS Kaugama in Kaugama LG (MOEST Capital Projects) LOT-17	Danbiri Global Ventures	Kaugama	40,709,000.80	40,709,000.80		23/12/2019	40 weeks		On-going	
123	Feeding of 639 Boarding School students at MBPS/JSS Bulangu in Kafin Hausa LG (MOEST Capital Projects) LOT-33	Hussaini Ahmed bookshop Gen Entp.	K/Hausa	24,027,126.40	24,027,126.40		23/12/2019	40 weeks		On-going	
124	Feeding of 920 Boarding School students at GGUSS Kazaure in Kazaure LG (MOEST Capital Projects) LOT-18	Haru jika Gen. Entp.	Kazaure	34,767,096.00	34,767,096.00		23/12/2019	40 weeks		On-going	
125	Feeding of 2309 Boarding School students at GGSS Garki in Garki LGA (MOEST Capital Projects) LOT-7	MMZ Garki Gen Const	Garki	87,276,300.00	87,276,300.00		23/12/2019	40 weeks		On-going	
126	Feeding of 674 Boarding School students at MBPS/JSS Kudai in Dutse LGA (MOEST Capital Projects) LOT-43	Sabuwar Kuka Gen Enterp	Dutse	25,476,067.60	25,476,067.60		23/12/2019	40 weeks		On-going	
127	Feeding of 788 Boarding School students at GJSS Aujara in Jahun LGA (2019 MOEST Capital Projects) LOT-30	Na'ima and Fati Gen. Entp.	Jahun	29,785,076.00	29,785,076.00		23/12/2019	40 weeks		On-going	
128	Constr. Of Gate House and Toilet at Jigawa Colege od Remedial and advance Studies (JICORAS) Babura, Lot- 3 (3rd and 4th Quarter 2019 Capital Project)	Al-sabur Global Nig. Ltd	Babura	39,190,677.39	39,190,677.39		27/11/2019	24 Weeks		On-going	
129	Constr. Of 1No. Block of 2-Laboratories at GGDSS Roni (2nd Quarter 2019 Constituency Project) Lot-1	Manhaf Global Constr Nig Ltd	Roni	33,552,607.41	33,552,607.41		24/12/2019	12 weeks		On-going	
	<b>BAL. C/F</b>			<b>11,082,618,089.38</b>	<b>11,583,551,608.23</b>						

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>11,082,618,089.38</b>	<b>11,583,551,608.23</b>					
130	Construction of additional block of 3 classrooms each at kondiko, GGASS Binin kudu, GDSS kwariko, GDSS Kiyako, GDSS sabon gari takanebu and GDSS galamawa across the state	Babandoki Gen. Enterp Nig Ltd	Across the state	67,198,406.92	67,198,406.92		24/12/2019	12 weeks		On-going
131	Feeding of 287 Boarding School students at bamaina academy in birnin kudu LGA (2019 MOEST Capital Projects) LOT-39	Kabiru na Malam Nig Ltd	B/kudu	40,204,006.00	40,204,006.00		23/12/2019	40 weeks		On-going
132	Procurement of science laboratory equipments for distribution to 9No. Senior secondary schols upgraded to science centre of exlence core-2 at GGUSS Malamadori, GDSS G/Gabas, GGSS garki, GDSS gwuiwa, GUSS aujara, GUSS maigatari, GUSS tsohuwar gwaram, GC birnin Kudu, and GUSS basirka across the state	Quest Ventures Ltd	Across the state	81,037,103.92	81,037,103.92		24/12/2019	8 weeks		On-going
133	Supervision of the construction works at jigawa college of remedials and advance studies (JICORAS) babura, Lot-6 (3rd and 4th quarters 2019 capital projects)	Apex Design & Associates	Babura	23,537,374.82	23,537,374.82		27/11/2019	24 Weeks		On-going
134	Constr. of 1No. Block of 2 Classroom islamiyya Each (2019 first Quarter Constituency Projects) Lot-14c at harazimiyya islamiyya in hadejia Constituency.	Alh. Umaru Babandoki Nig Ltd	Hadejia	8,055,821.00	8,055,821.00		27/11/2019	8 weeks		On-going
135	Constr. of 1No. Block of 2 Classroom islamiyya Each (2019 first Quarter Constituency Projects) Lot-5 at hayatul islam and kabal in Jahun Constituency.	Sasco Multi Serv Nig Ltd	Jahun	6,218,492.70	6,218,492.70	6,011,845.16	27/11/2019	8 weeks	100	Completed
136	Constr. of 1No. Block of 2 Classroom islamiyya Each (2019 first Quarter Phase II Constituency Projects) Lot-2 at rukumi in malam madori Constituency.	Mai Mai Blocks Ind. Nig. Ltd	M/madori	3,473,316.00	3,473,316.00		11/12/2019	8 weeks		On-going
137	Constr. Of 1No. Block of science Laboratory at GDSS Dan sure in roni LGA (2019 MOEST capital Project) Lot-1	Na'ayi Resources Nig Ltd	Roni	9,561,049.80	9,561,049.80		6/12/2019	8 weeks		On-going
138	Constr. Administrative block at jigawa college of remedial and advance studies (JICORAS) Babura, Lot-1 (3rd & 4th quarter 2019 capital projects)	Ngaloma Constr Nig Ltd	Babura	83,365,963.69	83,365,963.69		27/11/2019	24 Weeks		On-going
139	Constr. Of wall fencing at jigawa college of remedial and advance studies (JICORAS) Babura, Lot-2 (3rd & 4th quarter 2019 capital projects)	Ngaloma Constr Nig Ltd	Babura	131,969,392.51	131,969,392.51		27/11/2019	24 Weeks		On-going
140	Feeding of 209 Boardingschool students at Tsangaya school gantsa in bujiLocal Government Area (2019 MOEST Capital project) Lot-38	Zai General Ent.	Buji	8,762,692.80	8,762,692.80		23/12/2019	40 weeks		On-going
141	Feeding of 2,416 Boarding school students at GUCSS Dutse in Dutse Local Government Area (2019 MOEST Capital project) Lot-35	Zai General Ent.	Dutse	91,320,405.20	91,320,405.20		23/12/2019	40 weeks		On-going
142	Constr. of 1No. Block of 2 Classroom islamiyya Each (2019 first Quarter Phase II Constituency Projects) Lot-21 at Ung. Kalgo, Kuda Walawa and Bade Fulani in Yankwashi Constituency.	Granitoids Engr Services Ltd	Yankwashi	9,339,771.12	9,339,771.12		11/12/2019	8 weeks		On-going
143	Feeding of 1,696 Boarding school students at GUC Birnin kudu in birnin kudu Local Government Area (2019 MOEST Capital project) Lot-2	Muduka General Ent.	B/kudu	64,105,950.80	64,105,950.80		23/12/2019	40 weeks		On-going
144	Ren. Of Windstorm Damaged Structures at GSTC Karkarna, SSS K/Hausa and GSSJ Jahun across the state (2019 MOEST Capital Projects)	Allah Abin Godiya Nig Ltd	Across the state	35,803,002.26	35,803,002.26		24/12/2019	8 weeks		On-going
145	Constr of 1no. Block of 2-classroom islamiyya school each Lot-9 (first qtr. 2019 constituency project) at Babura k/Arewa and Garin Baki in Babura Constituency.	Mufabamex Concept Ltd.	Babura	6,391,877.10	6,391,877.10		27/11/2019	7 weeks		On-going
	<b>BAL. C/F</b>			<b>11,752,962,716.02</b>	<b>12,253,896,235.87</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
<b>BAL. B/F</b>				<b>11,752,962,716.02</b>	<b>12,253,896,235.87</b>					
146	Constr of 1no. Block of 2-Classroom islamiyya school each ( 2019 first quarter phase 2 Constituency projects) Lot-8 at Dansama , Gangara, M. Yaro and Garin Baki in Maigatari Constituency,	Mai-Mai Block Ind. Ni g Ltd	Maigatari	9,310,318.35	9,310,318.35		27/11/2019	9 weeks		On-going
147	Constr of 1no. Block of 2-Classroom islamiyya school each ( 2019 first quarter phase 2 Constituency projects) Lot-3A at Bukari and Aimas Kuka in Auyo Constituency	Mai-Mai Block Ind. Ni g Ltd	Auyo	6,226,518.18	6,226,518.18	6,202,834.05	27/11/2019	12 weeks	100	Completed
148	Constr. Of 3 Classroom and Supply of 51 Sets of Classroom Furniture	NBS & Sons Co. Ltd	In the state	10,792,974.41	10,792,974.41		29/01/2020	12 Weeks		On-going
149	Procurement of Textual Materials Under World Bank Financed Project ( 36,660 textual materials) ( RA1 Lot-I)	Allah Abin Dogara Enter	In the state	35,908,470.00	35,908,470.00		3/2/2020	8 Weeks		On-going
150	Procurement of Textual Materials Under World Bank Financed project ( 15,818 textual materials) ( RA2 Lot-1)	Math Global Investment	In the state	31,288,410.00	31,288,410.00		3/2/2020	8 Weeks		On-going
151	Procurement of Textual Materials Under World Bank Financed project ( 20,538textual materials) ( RA1 Lot-2)	Math Global Investment	In the state	30,103,610.00	30,103,610.00		3/2/2020	8 Weeks		On-going
152	Contract for the construction of 207M wall fence at Jigawa State College of Education, Gumel	Al-juraj Synergy Con Ltd	Gumel	8,149,153.23	8,149,154.23		10/3/2020	10 Weeks		On-going
153	Construction of 1-block of 2-classroom islamiyya school each lot-27 (2019 second quarter constituency projects) at miga, marakawa and madugu in miga constituency.	Pullad Global Concept Ltd	Miga	6,163,165.34	6,163,165.34	6,016,165.36	21/1/2020	6 Weeks	100	Completed
154	Construction of 1-block of 2-classroom islamkiyya school each lot-23 (2019 second quarter constituency projects) at hayin wardi, sabonm garin matsango, witsingir, zaganmandiri, gov. jun. Arabic sec. sch. Basirka and nasarawa farin dutse primary school im fagam constituency.	Pullad Global Concept Ltd	Gwaram	24,026,844.47	24,026,844.47	23,635,491.61	21/1/2020	6 Weeks	100	Completed
155	Construction of 1-block of 2-classroom islamkiyya school each lot-5 (2019 second quarter constituency projects) at makasarga and kwari in bulangu constituency.	Nabakwai Gen Enterp	K/hausa	6,222,477.00	6,222,477.00		21/1/2020	8 Weeks		On-going
156	Construction of 1-block of 2-classroom islamkiyya school each lot-14 (2019 second quarter constituency projects) gimin gabas, wardawa gari, santar dan hajjiya and fara tukwane in gwiwa constituency.	Samira Karshi Ven. Nig Ltd	Gwiwa	12,444,222.00	12,444,222.00	12,024,222.00	21/1/2020	10 Weeks	100	Completed
157	Construction of 1-block of 2-classroom islamkiyya school each lot-4 (2019 second quarter constituency projects) at buji danbazau and bulangori in buji constituency.	Yayarin Tukur Nig. Ltd	Buji	13,545,339.69	13,545,339.69		21/1/2020	8 Weeks		On-going
158	Construction of 1-block of 2-classroom islamiyya school each lot-3 (2019 First quarter constituency projects) at yan tuba fulani and kaki zago in babura constituency.	Deetech Nig. Ltd	Babura	6,233,392.00	6,233,392.00		21/1/2020	6 Weeks		On-going
159	Construction of 1-block of 2-classroom islamiyya school each lot-22A (2019 Second quarter constituency projects) at Dangyatin in miga constituency.	Dalari Const. Comp. Nig Ltd	Miga	4,669,246.35	4,669,246.35	4,479,154.05	21/1/2020	9 Weeks	100	Completed
<b>BAL. C/F</b>				<b>11,958,046,857.04</b>	<b>12,458,980,377.89</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>11,958,046,857.04</b>	<b>12,458,980,377.89</b>					
161	Constr of 1-block of 2-classroom islamiyya school each Lot-16 (2019 second qtr. Constituency projects) at Jekau Riga in K/Hausa Constituency.	A. Aljazeera Agro-Proc Nig. Lt	K/hausa	3,115,779.18	3,115,779.18		3/12/1900	9 Weeks		On-going
162	Prpocurement and distribution of school uniforms, sandals and bags for nomadic schools across the state	Naila Multi Services Vent	In the state	28,520,000.00	28,520,000.00	20,640,000.00	2/3/2010	16 Weeks	72	On-going
163	Constr of 1-block of 2-classroom islamiyya school each Lot-19 (2019 second qtr. Constituency projects) at Yalleman tijjanai and kuka tankiya in kaugama constituency	AMM Manzo Nig Ltd	Kaugama	6,231,773.16	6,231,773.16		21/1/2020	10 Weeks		On-going
164	Prpocurement and distribution of 1,050No. 3-Seater desks (Nomadic size) wooden and 4,000No. Mats tonomadic schools across the state	Gare Investment Nig. Ltd	In the state	16,748,000.00	16,748,000.00	16,748,000.00	17/2/2020	16 Weeks	100	Completed
165	Procurement of 15,500 Textual materials under world bank financed project RA-2 Lot-2 (BESDA) P4R Across the state	Babandoki Gen. Entp.Ltd	In the state	30,845,000.00	30,845,000.00		3/2/2020	8 Weeks		On-going
166	Procurement of 15,500 Textual materials under world bank financed project RA-2 Lot-5 (BESDA) P4R Across the state	Dangata Memorial Inv. Ltd	In the state	31,680,600.00	31,680,600.00		3/2/2020	8 Weeks		On-going
167	Procurement of 13,860 Textual materials under world bank financed project RA-2 Lot-6 (BESDA) P4R Across the state	Al-sabur Global Links	In the state	20,388,000.00	20,388,000.00		3/2/2020	8 Weeks		On-going
168	Constr of 1-block of 2-classroom islamiyya school each Lot-12 (2019 second qtr. Constituency projects) at Wallari and Uza Auyo constituency	Step by Step Integ. Serv.	Auyo	6,123,779.56	6,123,779.56		21/1/2020	8 Weeks		On-going
169	Constr. Of 1Block of 2 Classroom Islamiyya School each Lot-20 (2019 Second Quarter Constituency Projects) at Mahoni and Ribinji in Garki Constituency	Jignaj Global Constr. Ltd	Garki	6,223,309.10	6,223,309.10		23/01/2020	9 Weeks		On-going
170	Constr of 4no. Blocks of 2-classrooms Islamiyya school type (218 phase II constituency project) (Lot-18) at Dantanoma, Abuja, Garin Barka, and Gangara in Gumel LGA.	JAG & H Ltd.	Gumel	12,454,716.33	12,454,716.33	12,034,716.33	18/12/2018	12 weeks	100	Completed
171	Procurement of pricipal/Teachers, Students furniture and constr of classes at GDSS Harbo/Firji across the state (Lot-2A, B & C) (2019 last Qtr. MOEST capital projects)	Trocom Int. Serv. Ltd.	in the state	107,391,128.93	107,391,128.93	90,536,593.35	23/12/2019	12 weeks	85	On-going
172	Constr of 1-block of 2-classrooms Islamiyya each (Lot-24) (2019 second Qtr. Constituency project) at Dantuwo, Tiri and Tsamiyar Lafiya in S/tankarkar constituency.	Superior Metropletant Ltd.	S/tankarkar	9,333,166.50	9,333,166.50	9,018,166.50	21/01/2020	12 weeks	100	Completed
173	Constr 1-block of 2-classrooms Islamiyya each (Lot-17) (2019 second qtr. Constituency projects) at Kari, Kagadama and Dangadi mai marina in Roni Constituency.	Jignaj Global Constr. Ltd	Roni	9,333,859.08	9,333,859.08	9,056,502.00	21/1/2020	12 weeks	100	Completed
174	Constr of 1-block of Teachers Lodge (2018 last qtr. Constituency project) Lot -5 at Kanya Babba in Kanya Constituency.	Deetech Nig Ltd.	Babura	12,701,001.00	12,701,001.00	12,529,033.65	18/12/2018	16 Weeks	100	Completed
	<b>TOTAL</b>			<b>12,259,136,969.88</b>	<b>12,760,070,490.73</b>					
				4k						

## Ministry of Land & Housing

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Construction of (30NO.) Boys Quarters, External Electrification and Water supply to individual Legislator's Quarters at Disina in Dutse L.G.A.	Gerawa Global Engr.	Dutse	812,600,502.00	812,600,502.00	723,720,196.50	17/10/2018	32 weeks	89	On-going
2	Consultancy services for the supervision of the construction of 30no. Boys Qtrs., Ext. Electrification and Water Supply at Legislative Qtrs., Dutse	HAG Eng. Ltd.	Dutse	47,049,676.58	47,049,676.58	42,948,768.82	9/1/2019	32 weeks	91	On-going
3	Construction of 1No. Block of 4No. House of 2No. Bedroom Smi-Detach at Gumel Local Government Area	Yalwa Oil & Gas Ltd	Gumel	10,773,337.15	10,773,337.15	9,787,707.10	19/3/2019	14 Weeks	92	On-going
4	Construction of 1No. Block of 4No. House of 2No. Bedroom Smi-Detach at Ringim Local Government Area	Al-Sabur Global Links	Ringim	10,779,821.20	10,779,821.20	8,737,582.35	19/3/2019	14 Weeks	82	On-going
5	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach at Babura Local Government Area	Yalwa Oil & Gas Ltd	Babura	10,773,337.15	10,773,337.15	9,987,707.10	19/3/2019	14 Weeks	92	On-going
6	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach (lot-2) at Birnin Kudu Local Government Area	Babandoki General Enterprises	B/Kudu	10,651,650.00	10,651,650.00	10,550,865.15	19/3/2019	14 Weeks	100	Completed
7	Construction of 1No Block of 4No House of 2No Bedroom Semi-Detach (Lot-4) at Dutse Local government Area	Loyalty Properties Ltd	Dutse	10,582,286.69	10,582,286.69	5,677,764.75	19/3/2019	14 Weeks	54	On-going
<b>TOTAL</b>				<b>913,210,610.77</b>	<b>913,210,610.77</b>					

## Ministry of Commerce

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of (3.5km) Culverts & Drainage at Sara Market	Beefar Constr. Nig. Ltd.	Gwaram	76,329,801.45	76,329,801.45	59,864,067.40	22/11/2012	3 months	78	Stalled
2	Extension of road works at Maigatari Border Free Zone	Beefar Constr. Nig. Ltd.	Maigatari	37,677,600.00	37,677,600.00	11,259,724.00	11/12/2012	20 weeks	30	Stalled
3	Consultancy services for the Constr. of Drainages at Sara, Maigatari + Gujungu markets	Stirling Dev. Ltd.	State	19,140,670.57	19,140,670.57	16,621,973.19	14/10/12	6 months	90	Stalled
<b>Total</b>				<b>133,148,072.02</b>	<b>133,148,072.02</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Upgrading and Renovation of Jigawa State Governor's Lodge Kano	Anhas Nig. LTD	Kano	123,614,216.81	123,614,216.81	97,062,788.87	5/11/2013	9 Months	78	On-going
2	Commissioning as Consultant on the Supervision of the Upgrading and Renov. of Governor's Lodge Kano	Design+Consultant LTD	Kano	10,097,505.90	10,097,505.90	6,555,808.21	19/11/2013	9 Months	75	On-going
3	Constr. of Juma'at Prayer Mosque at Kukuma yamma and Gubabiya in Buji Constituency.	Loyalty Properties Nig. Ltd.	Buji	5,613,871.72	5,613,871.72		24/01/2017	6 weeks		Stalled
4	Constr. of Five (5) Daily Prayer Mosques at Dawan gawo and Karkarna in Yankwashi Constituency.	Granitoids Eng. Services	Yankwashi	6,148,095.00	6,148,095.00	3,267,402.13	16/10/2017	6 weeks	53	On-going
5	Construction of Five (5) daily Prayer Mosques at Makwarawa (Tofa Ward) and Dabi (Dabi ward) in Ringim Constituency.	Prestige Intgrt. Serv.	Ringim	4,129,061.98	4,129,061.98		18/12/2017	6 Weeks		Stalled
6	Renov/Completion of 1no. Juma'at prayer mosque 2017 constituency projects phase III Remaining works (Lot-1) at Garki Jibwis in Garki Constituency.	JAG & H Integrated	Garki	10,088,567.00	10,088,567.00	9,931,067.87	16/4/218	12 weeks	100	Completed
7	Completion/Renovation of 1no. Daily prayer mosques (2019 first quarter constituency projects) Lot-92 at Turkushawa in Sule Tankarkar Constituency.	Modang Invest. Ltd.	S/tankarkar	2,625,238.18	2,625,238.18		17/12/2019	8 weeks		On-going
8	Constr of (3no.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-19) at Nasarawa, Dubantu and Walawa Matsaro in Hadejia Constituency.	Alh. Umaru Babandoki	Hadejia	5,735,858.70	5,735,858.70		10/10/2018	6 weeks		On-going
9	Construction of (1NO.) Five Daily Prayer Mosque 2018 Constituency Projects (Lot-12) at Gusau in Gumel Constituency.	Jag&H Intgrated Services	Gumel	1,882,927.00	1,882,927.00		10/10/2018	6 weeks		On-going
10	Construction of (3NO.) Five Daily Prayer Mosque 2018 Constituency Projects (Lot-29) at Santerbi Gari, Chakindi Gari and Sule Bakin Titi in Sule Tankarkar Constituency.	Lautai Genaral Investment	S/Tankarkar	5,763,123.45	5,763,123.45	3,746,645.70	10/10/2018	6 weeks	60	On-going
11	Construction of District Head Residence 2018 Constituency projects (Lot 1) at Tsohuwar Gwaram in Gwaraam Constituency	A.G.A. Kilawa Nig. Ltd.	Gwaraam	55,264,747.00	55,264,747.00	18,777,191.37	10/10/2018	6 weeks	34	On-going
12	Construction of (4NO.) five Daily Prayer Mosques 2018 Constituency Projects (Lot-18) at Zangon Kanya, Alagarno, Luggai and Tsagaiwal in Bulangu Constituency, Kafin Hausa Local Government Area.	Kawu Nig. Ltd.	K/Hausa	7,843,906.50	7,843,906.50		14/11/2018	8 weeks		On-going
	<b>BAL. C/F</b>			<b>238,807,119.24</b>	<b>238,807,119.24</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>238,807,119.24</b>	<b>238,807,119.24</b>					
13	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-55) at Marken Biki in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	1,577,938.00	1,577,938.00		14/11/2018	8 weeks		On-going
14	Completion/Renovation of (1NO.) Friday Prayer Mosque 2018 Constituency Projects at Suga Town in Kirikasamma Constituency.	Aurat Construction Company	K/kasamma	8,439,582.90	8,439,582.90	7,559,671.35	14/11/2018	8 weeks	85	On-going
15	Construction of (2NO.) Friday Prayer Mosque 2018 Constituency Projects (Lot-33) at Dagilibani and Matara Babba in Birniwa Constituency.	Amm Manzo Nig. Ltd.	Birniwa	10,008,223.63	10,008,223.63		14/11/2018	12 weeks		On-going
16	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-67) at Gada Yamma in Kazaure Constituency.	Yanduna Ventures Nig. Ltd.	Kazaure	3,268,000.00	3,268,000.00		23/11/2018	8 weeks		On-going
17	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-36) at Jansa in Babura Constituency.	Mufabamex Concept Ltd.	Babura	1,910,001.00	1,910,001.00		23/11/2018	6 weeks		On-going
18	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-35) at Masko in Babura Constituency.	Mufabamex Concept Ltd.	Babura	3,002,226.00	3,002,226.00		23/11/2018	6 weeks		On-going
19	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-46) at Tsigi in Jahun Constituency.	Khairussabah Nig. Ltd.	Jahun	3,102,667.92	3,102,667.92		23/11/2018	8 weeks		On-going
20	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-59) at Shinge in Auyo Constituency.	Nushe Business Resources	Auyo	10,520,922.00	10,520,922.00	10,060,867.88	23/11/2018	8 weeks	100	Completed
21	Construction of the (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Kalagari in Kiyawa Constituency.	Demastbo Ventures Ltd.	Kiyawa	10,620,617.35	10,620,617.35	10,114,875.67	23/11/2018	8 weeks	100	Completed
22	Completion/Renovation of (1 No.) Friday Prayer Mosques 2018 Constituency Projects (Lot-57) at Ganji in Fagam Constituency.	Kawu Nig. Ltd.	Gwaram	11,000,088.92	11,000,088.92		14/11/2018	8 weeks		On-going
23	Completion/Renovation of (1 No.) Friday Prayer Mosques 2018 Constituency Projects (Lot-55) at Marken Biki in Babura Constituency.	Danfatu & Sons Nig. Ltd.	Babura	3,577,938.00	3,577,938.00		14/11/2018	8 weeks		On-going
	<b>BAL. C/F</b>			<b>305,835,324.96</b>	<b>305,835,324.96</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>305,835,324.96</b>	<b>305,835,324.96</b>					
24	Construction of Interlocking tiles and External Works at Garki Central Mosque (2018 Phase II) Constituency Projects (Lot-44) at Garki Central Mosque in Garki Constituency.	MMZ Garki Construction Nig	Garki	7,642,374.33	7,642,374.33		23/11/2018	8 weeks		On-going
25	Construction of the (2 No.) Friday Prayer Mosque (2018 Phase II) Constituency Projects (Lot-...) at Buro and Fadi Burgi Towns in Fagam Constituency.	G.M. Sara & Sons Ltd.	Gwaram	10,700,387.08	10,700,387.08	10,694,844.55	23/11/2018	8 weeks	100	Completed
26	Construction of (3 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-27) at Gemu H/Tsohuwa, Fantagwai and Gangawa in Jahun Constituency.	A.G.A. Kilawa Nig. Ltd.	Jahun	5,883,803.10	5,883,803.10	2,278,253.25	23/11/2018	6 weeks	39	On-going
27	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-11) at Tudun Wada in Hadejia Constituency.	Muhal Global Concept Ltd.	Hadejia	2,276,676.25	2,276,676.25		23/11/2018	8 weeks		On-going
28	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-9) at Lafiyan Kondiko in Fagam Constituency.	Ahmed Maidoya & Sons Nig	Gwaram	1,960,892.42	1,960,892.42		23/11/2018	6 weeks		On-going
29	Construction of (1 No.) Five Daily Prayer Mosque (2018 Phase III) Constituency Projects at Ashura Madaki in Jahun Constituency.	Mugin Investment Nig. Ltd.	Jahun	1,959,335.00	1,959,335.00		23/11/2018	8 weeks		On-going
30	Constr of 2no. Daily prayer mosques (2019 first qtrs. Constituency projects) Lot-46 at Ruwan Garai and Dansure Tasha in Roni Constituency.	Na'ayi Resources Ltd.	Roni	3,919,811.70	3,919,811.70		17/12/2020	8 weeks		On-going
31	Construction of (2NO.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -16) at kalasu and Kukawa in Fagam constituency.	Amm Manzo Nig. Ltd	Gwaram	6,222,111.00	6,222,111.00		23/11/2018	8 weeks		On-going
32	Construction of (3NO.) Blocks of 2-classroom Islamiyya school typed and renovation of teachers lodge 2018 phase II constituency projects (Lot -20) at sayawa, danbando and kuzunzumi/tsardawa in kanya babba constituency.	Deetech Nig Ltd	Babura	14,739,389.96	14,739,389.96		23/11/2018	15 weeks		On-going
33	Construction of (1NO.) Blocks of 2-classroom Islamiyya school typed 2018 phase II constituency projects (Lot -6) at Kwatsatsa in Roni constituency.	Na'ayi Resources Ltd	Roni	3,115,354.00	3,115,354.00		23/11/2018	10 weeks		On-going
34	Construction of wall fencing and Grave yard (2018 phase III) constituency projects at U/Tudu A. in Kanya Babba Constituency.	Deetech Nig Ltd	Babura	15,576,291.17	15,576,291.17		23/11/2018	8 weeks		On-going
	<b>BAL. C/F</b>			<b>379,831,750.97</b>	<b>379,831,750.97</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>379,831,750.97</b>	<b>379,831,750.97</b>					
35	Construction of N.D.L.E.A office (2018 phase II) constituency projects (lot - 74) at Gumel in Gumel Constituency.	Na-bakwai Enterp. Ltd	Gumel	14,701,871.63	14,701,871.63		23/11/2018	8 weeks		On-going
36	Construction of wall fencing and Grave yard (2018 phase III) constituency projects (lot - 72) at kofar arewa Babura in Babura Constituency.	mufabamex concept nig ltd	Babura	12,752,272.00	12,752,272.00		23/11/2018	8 weeks		On-going
37	Completion/Renov. Of (1no.) Friday Prayer Mosque (2018 phase III) Constituency Projects (Lot- ) at Batatsaba in Kazaure Constituency.	Na'ayi Resources Ltd	Kazaure	7,821,847.00	7,821,847.00		23/11/2018	6 weeks		On-going
38	Construction Of (1no.) five daily Prayer Mosques (2018 phase II) Constituency Projects (Lot-34) at Gidan alhaji Yakubu in Roni Constituency.	Na'ayi Resources Ltd	Roni	1,959,212.85	1,959,212.85		23/11/2018	6 weeks		On-going
39	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-31) at Rauda Y/Dutse, Karkarna "A" and Jama'ar Gabas Fulani in Yankwashi Constituency.	Granitoids Eng. Nig. Ltd	Yankwashi	5,834,168.55	5,834,168.55		23/11/2018	8 weeks		On-going
40	Construction Of (2no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Nasakari and Danbako in Garki Constituency.	Mugin Inv. Nig Ltd	Garki	3,918,671.70	3,918,671.70	1,875,335.85	23/11/2018	6 weeks	46	On-going
41	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-29) at G/karfi, Limamai and shinkafi in Miga Constituency.	Tosarawa Global Nig Ltd	Miga	5,884,568.55	5,884,568.55	3,755,045.70	23/11/2018	8 weeks	63	On-going
42	Construction Of (3no.) five daily Prayer Mosques (2018 phase III) Constituency Projects (Lot-) at Takur Aduwa, Sabuwar Tasha and Gidan Dugur in Dutse Constituency.	H.M Dangara Ltd	Dutse	5,879,213.55	5,879,213.55	5,628,473.55	23/11/2018	6 weeks	100	Completed
43	Completion of Magahsala/Janazah Preparation Block, Fencing, Gate, Landscaping of Vicinity, Installation of Overhead Tanks and Supply of Ghusal Table and Trolley at Dutse General Mosque.	Equishare Nig. Ltd	Dutse	12,332,148.96	12,332,148.96	2,113,524.61	10/12/2018	8 weeks	16	On-going
44	Completion/Renovation of (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-41) at Sagi in Fagam Constituency.	A.G.A. Kilawa Nig. Ltd.	Gwaram	5,391,347.85	5,391,347.85	4,668,776.01	23/11/2018	8 weeks		On-going
45	Construction of (2 No.) Five Daily Prayer Mosque (2018 Phase II) Constituency Projects (Lot-28) at Gangawa Yankunama and H/tsohuwa in Jahun Constituency.	A.G.A. Kilawa Nig. Ltd.	Jahun	3,920,735.70	3,920,735.70	1,587,633.60	23/11/2018	6 weeks	40	On-going
46	Completion/Renovation of (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects (Lot-42) at Mana in Fagam Constituency.	A.G.A. Kilawa Nig. Ltd.	Gwaram	5,391,347.85	5,391,347.85		23/11/2018	8 weeks		On-going
	<b>BAL. C/F</b>			<b>465,619,157.16</b>	<b>465,619,157.16</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>465,619,157.16</b>	<b>465,619,157.16</b>					
47	Construction of (1 No.) Friday Prayer Mosque (2018 Phase III) Constituency Projects at Kwatamma in Kafin Hausa Constituency.	Mugin Investment Nig. Ltd.	K/Hausa	3,996,672.02	3,996,672.02		11/12/2018	8 weeks		On-going
48	Wall Fencing of (1No.) Juma'at Prayer Mosque (2018 Phase III) Constituency Projects at Wurma Town in Dutse Constituency.	H.M. Dangara Ltd.	Dutse	2,401,479.28	2,401,479.28		13/12/2018	8 weeks		On-going
49	Construction of (3No.) Five Daily Prayer Mosques (2018 Phase III) Constituency Projects at Shabarun Jere, Mailefe Gari and Kakindi Tsuru in Sule Tankarkar Constituency.	A.A. Aljazeera Agro Proc.	S/tankarkar	5,884,568.55	5,884,568.55		23/11/2018	6 weeks		On-going
50	Completion/Renovation of (1No.) Friday Prayer Mosques (2018 Phase II) Constituency Projects (Lot-64) at Sabon Garin Dingaya in Fagam Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	5,729,567.56	5,729,567.56	5,343,864.85	27/12/2018	8 weeks	100	Completed
51	Construction of (1No.) Friday Prayer Mosques (2018 Phase III) Constituency Projects at Chakara in Fagam Constituency.	A.A. Aljazeera Agro Proc.	Gwaram	5,279,873.00	5,279,873.00		23/12/2018	8 weeks		On-going
52	Supply and Installation of Medical equipments to the newly constructed 31no. BHC across the state.	G.M. Sara & Sons Ltd.	across the stat	4,129,061.98	4,129,061.98		16/4/2018	6 weeks		On-going
53	Partial works (Constr of Main mosque Lower Level Roof Slab) at K/Hausa Juma'at mosque 2018 2nd Qtr. Constituency project.	Shelterdom Nig. Ltd.	K/Hausa	24,584,666.85	24,584,666.85	21,637,096.46	14/9/18	24 weeks	98	On-going
54	Completion /Renovation of (4No) Friday prayer Mosques (2018 Phase II) Constituency Projects (lot-61) at Kwalam Wayu, Bardu and Yangayami in Taura Constituency	Babandoki Gen Entr	Taura	22,075,259.57	22,075,259.57		16/1/2019	8 weeks		On-going
55	Completion/Renovation of Juma'at Prayer Mosques 2017 Constituency Projects Phase III Remaining Works (Lot-8) at Maje In Taura constituency	Nushe Business Resouces	Taura	11,793,398.14	11,793,398.14		22/1/2019	12 Weeks		On-going
56	Construction for the Construction of (1No) Daily Prayer Mosque (2018 Phase III) Constituency Projects (Lot-46) at Sabon Gari ta Daya and Renovation of Jabama juma'at Mosque in Jahun Constituency	Khairussabah Nig Ltd	Jahun	3,102,667.92	3,102,667.92		22/1/2019	8 weeks		On-going
57	Renov/Completion of 2no. Friday prayer mosques (2019 first Quarter constituency projects) Lot_91 at Danmakama and Dangwanki In Sule Tankarkar Constituency.	A.A Aljazeera Agro Proc. Ltd	S/tankarkar	7,331,978.53	7,331,978.53		17/12/2019	8 weeks		On-going
58	Renov/Completion of 1no. Friday prayer mosques (2019 first Quarter constituency projects) Lot_82 at Bango in Fagam Constituency.	A.A Aljazeera Agro Proc. Ltd	Gwaram	6,202,006.45	6,202,006.45	5,906,672.81	17/12/2019	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>568,130,357.01</b>	<b>568,130,357.01</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>568,130,357.01</b>	<b>568,130,357.01</b>					
59	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 49 at Butiranawa Fulani, Buduru nad Fulanin Bayan Zarga in Taura Constituency.	Gamdu Multi Purpose Ltd	Taura	5,874,753.15	5,874,753.15		17/12/2019	8 weeks		On-going
60	Constr of 4no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 1 at Maro, Katangar Tsamiya, Guyu, and Tsurufawa in Auyo Constituency.	Gamdu Multi Purpose Ltd	Auyo	7,833,028.20	7,833,028.20		17/12/2019	8 weeks		On-going
61	Constr of 2no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 24 at Oliya Sararin Rakuma and Lungum Mutari Dankoli in Hadejia Constituency.	Jh. Umaru Baban Doki Nig Ltd	Hadejia	8,949,483.00	8,949,483.00		17/12/2019	8 weeks		On-going
62	Completion/Renov. 4no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 57 at Kantin Waje, Tudun Wada, Unguwar NTA and Yankoli in Hadejia Constituency.	Jh. Umaru Baban Doki Nig Ltd	Hadejia	10,339,715.08	10,339,715.08	7,736,667.22	17/12/2019	8 weeks	70	On-going
63	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 30 at Jallomi Arewa, Manak and Kanjiwa in Kaugama Constituency.	Jh. Umaru Baban Doki Nig Ltd	Kaugama	5,870,866.05	5,870,866.05		17/12/2019	8 weeks		On-going
64	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 31 at Daneri, Kanoke and Kota in Kaugama Constituency.	Jh. Umaru Baban Doki Nig Ltd	Kaugama	5,884,568.55	5,884,568.55		17/12/2019	8 weeks		On-going
65	Constr of 1no Friday Prayer Mosque (2019 First Quarter Constituency projects) Lot-65 at Yayarin Tukur Yamma In Buji Constituency	Yayarin Tukur Nig Ltd	Buji	10,318,579.38	10,318,579.38	9,827,218.46	17/12/2019	8 weeks	100	Completed
66	Constr of 2no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 10 at Kabbe, J/ mesa and Kore Bakwarga in Buji Constituency.	Yayarin Tukur Nig Ltd	Buji	3,920,345.07	3,920,345.07	3,752,210.70	17/12/2019	8 weeks	100	Completed
67	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 9 at U/Malam Amadu Damisa, Dambazaa Yamma and Kawayu Kudu in Buji Constituency.	Yayarin Tukur Nig Ltd	Buji	5,880,518.55	5,880,518.55	5,628,316.05	17/12/2019	8 weeks	100	Completed
68	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 21 at Yola Kauye, Unguwar Gandu and Shema in Gwiwa Constituency.	Jignaj Global Contr Ltd	Gwiwa	5,884,566.00	5,884,566.00	5,632,568.55	17/12/2019	8 weeks	100	Completed
69	Constr of 1no. Block of 2-classroom islamiyya school each ( 2019 first quarter phase 2 Constituency projects) Lot-21 Dumbi, Yarchidau and Gurjiya in Yankwashi Constituency,	Yanduna Venture Nig Ltd	Yankwashi	9,339,771.12	9,339,771.12		11/12/2019	12 weeks		On-going
	<b>BAL. C/F</b>			<b>648,226,551.16</b>	<b>648,226,551.16</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>648,226,551.16</b>	<b>648,226,551.16</b>					
70	Constr of 1no. Block of 2-classroom islamiyya school each ( 2019 first quarter phase 2 Constituency projects) Lot-15 at Daba, Tsohuwar Jawo, Islamiyya Layin Emilalo and Bayan Lawan Yarima in Kazure Constituency,	Yanduna Venture Nig Ltd	Kazure	12,427,559.12	12,427,559.12		11/12/2019	10 weeks		On-going
71	Constr of 2no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 48 at Bandakado and Kuka in Sule Tankarkar Constituency.	HM Dagara Ltd	S/tankarkar	3,918,215.20	3,918,215.20		17/12/2019	8 weeks		On-going
72	Constr of 1no Friday Prayer Mosque (2019 First Quarter Constituency projects) Lot-79 at Komai Allah Yayi in Miga Constituency	Mia Integrated Service Nig Ltd	Miga	10,200,863.74	10,200,863.74	10,200,863.73	17/12/2019	8 weeks	100	Completed
73	Constr of 4no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 40 at Tsohuwar Dalan, Dangoli, Yandadi and Mazama In Miga Constituency.	Barde Global Concept Nig Ltd	Miga	7,840,683.40	7,840,683.40		17/12/2019	8 weeks		On-going
74	Constr of 2no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 23 at Faranunbunare and Borandage in Gwiwa Constituency.	Jignaj Global Contr Ltd	Gwiwa	3,923,045.70	3,923,045.70	3,755,045.70	17/12/2019	8 weeks	100	Completed
75	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 22 at Ture kwando, Unguwar Yamma and Z/sainawa G/Dagachi in Gwiwa Constituency.	Jignaj Global Contr Ltd	Gwiwa	5,884,568.55	5,884,568.55	5,632,568.55	17/12/2019	8 weeks	100	Completed
76	Compl/Renov of 1no Friday Prayer Mosque (2019 First Quarter Constituency projects) Lot-90 at Tasheguwa in Kirikasamma Constituency	Manhaf Global Constr Nig Ltd	K/kasamma	7,442,582.78	7,442,582.78		17/12/2019	8 weeks		On-going
77	Constr of 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 47 at Tagwayen Kuka, Santarbi and Chiromawa in Sule Tankarkar Constituency.	HM Dagara Ltd.	Stankarkar	5,877,322.53	5,877,322.53		17/12/2019	8 weeks		On-going
78	Constr of 1no Friday Prayer Mosque (2019 First Quarter Constituency projects) Lot-66 at Sabon Garin Rabadi in Fagam Constituency	NBS & Sons Nig Ltd	Gwaram	9,171,846.17	9,171,846.17	9,014,344.67	17/12/2019	8 weeks	100	Completed
79	Constr of 4no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lots - 16 at galamawa, G/Biredi, Sabalari, sakwaya and hausawa in Dutse Constituency.	Backbone global links ltd	Dutse	7,836,430.04	7,836,430.04	7,615,091.40	11/12/2019	8 weeks	100	Completed
80	Completion/Renov. 3no. Daily Prayer Mosques (2019 First Quarter Constituency project) Lot - 55 at Kundum, Jar kasa B/kasuwa Basirka and and bangon fulani in fagam Constituency.	Yayarin Tukur Nig Ltd	Gwaram	9,274,972.59	9,274,972.59	8,901,472.04	17/12/2019	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>732,024,640.98</b>	<b>732,024,640.98</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>732,024,640.98</b>	<b>732,024,640.98</b>					
81	Installation of solar electrification (2019 first quarter constituency project) Lot-96 at Digijin and fagam central mosques in fagam constituency	Lines dimensions Nig Ltd	Gwaram	4,672,301.71	4,672,301.71	4,672,301.70	17/12/2019	8 weeks	100	Completed
82	Installation of solar electrification (2019 first quarter constituency project) Lot-95 at galambi and basirka central mosques in fagam constituency	Lines dimensions Nig Ltd	Gwaram	4,478,167.05	4,478,167.05	4,478,167.05	17/12/2019	8 weeks	100	Completed
83	Construction of 4No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 51 at Dankama, Karkanai, Burji Fulani and Kuda in Yankwashi Constituency.	Granitoids Engr Services Ltd	Yankwashi	7,836,430.04	7,836,430.04		17/12/2019	8 weeks		On-going
84	Constr of 1No. Friday Prayer Mosque (2019 First Quarter Constituency Projects) Lot-67 at Tsakuran in Fagam Constituency	Isa Halilu Nig. Ltd	Gwaram	9,315,820.89	9,315,820.89	9,153,270.89	17/12/2019	8 weeks	100	Completed
85	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 5 at Yakuda, zazaugawa and kwalele in Birnin kudu Constituency.	Nushe Bus, Resources Ltd	B/kudu	5,881,568.50	5,881,568.50	5,632,568.55	17/12/2019	8 weeks	100	Completed
86	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 4 at Kauyen Abuja, Lemo and Gidan Bello in Birnin kudu Constituency.	Nushe Bus, Resources Ltd	B/kudu	5,883,340.05	5,883,340.05	5,867,590.05	17/12/2019	8 weeks	100	Completed
87	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 3 at Fa'a, Chagu and Gudalai in Birnin kudu Constituency.	Nushe Bus, Resources Ltd	B/kudu	5,879,148.00	5,879,148.00	5,863,400.55	17/12/2019	8 weeks	100	Completed
88	Construction of 2No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 50 at Dkakawar Dinya and Kangal in Taura Constituency.	Dankwara M/jimina Inv. Ltd	Taura	3,926,502.10	3,926,502.10	3,913,875.00	17/12/2019	8 weeks	100	Completed
89	Construction of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 63 at Dirimowa in Birniwa Constituency.	AMM Manzo Nig Ltd	Birniwa	10,518,579.33	10,518,579.33	10,491,979.59	17/12/2019	12 weeks	100	Completed
90	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 42 at Wuyar in Miga, kikatawa miga and rugar rama in miga Constituency.	Amia Integ. Serv. Ltd	miga	5,880,512.85	5,880,512.85	5,627,352.15	17/12/2019	8 weeks	100	Completed
91	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 41 at zangon jigawa gabas, garin gami and gidan kanya in miga Constituency.	Amia Integ. Serv. Ltd	miga	5,880,512.55	5,880,512.55	5,627,352.15	17/12/2019	8 weeks	100	Completed
92	Costruction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 7 at arobade, mungolo and kwanar kangire in Birnin Kudu Constituency.	Nushe Bus, Resources Ltd	B/Kudu	5,874,753.15	5,874,753.15		17/12/2019	8 weeks		On-going
	<b>BAL. C/F</b>			<b>808,052,277.20</b>	<b>808,052,277.20</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>808,052,277.20</b>	<b>808,052,277.20</b>					
93	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 6 at saboru, unguwar yamma and karfawa in Birnin Kudu Constituency.	Nushe Bus, Resources Ltd	B/Kudu	5,874,753.15	5,874,753.15	5,701,503.15	17/12/2019	8 weeks	100	Completed
94	Construction of 1No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 38 at Garin Malam Ali in Malamadori Constituency.	Ramadan Constr Nig Ltd	M/madori	1,961,522.85	1,961,522.85	1,825,022.85	17/12/2019	8 weeks	100	Completed
95	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 17 at Kaho, K/Malam Yahya Basirka and Sabalari in Fagam Constituency, Gwaram Local Government Area.	Ramadan Constr Nig Ltd	Gwaram	5,877,322.53	5,877,322.53		17/12/2019	8 weeks		On-going
96	Completion/Renovation of 1no. Daily prayer mosques (2019 first quarter constituency projects) Lot-53 at Sabon Layi K/kudu Iggi in B/kudu Constituency.	Modang Invest. Ltd.	B/kudu	1,954,613.85	1,954,613.85	1,952,513.85	17/12/2019	8 weeks	100	Completed
97	Completion/Renovation of 1no. Daily prayer mosques (2019 first quarter constituency projects) Lot-92 at Turkushawa in Sule Tankarkar Constituency.	Modang Invest. Ltd.	S/tankarkar	2,625,238.18	2,625,238.18	2,611,875.44	17/12/2019	8 weeks	100	Completed
98	Construction of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 68 at Malam Baki in Gagarawa Constituency.	AMM Manzo Nig Ltd	Gagarawa	10,518,579.38	10,518,579.38	10,017,694.59	17/12/2019	12 weeks	100	Completed
99	Completion/Renovation of 2No. Daily prayer Mosques (2019 first Quarter Constituency projects) Lot-54 at Takur site Layin Yan Kosai and Masjid Matawalle Old Government House Dutse in Dutse Constituency.	Modang Invest. Ltd	Dutse	5,143,163.38	5,143,163.38	5,052,362.91	17/12/2019	8 weeks	100	Completed
100	Construction of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 69 at Mai-Aduwa in Gagarawa Constituency.	Modang Invest. Ltd	Gagarawa	10,518,579.38	10,518,579.38	10,424,912.06	17/12/2019	8 weeks	100	Completed
101	Contr. of Wall Fence (2019 first quarter Constituency projects) Lot- 81 at Dagacheri Juma'at Prayer Mosque in Birniwa Constituency.	AMM Manzo Nig Ltd	Birniwa	3,429,961.13	3,429,961.13	3,429,904.75	17/12/2019	8 weeks	100	Completed
102	Construction of 1No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 18 at Zango in Gumel Constituency.	farham synergy con. Ltd	Gumel	1,958,251.05	1,958,251.05	1,877,522.90	17/12/2019	4 weeks	100	Completed
103	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 36 at Fake Cikin Gari, Shuwarin Gari and Miyawo Tudu in Kiyawa Constituency.	Muhal Global Concept Ltd	Kiyawa	5,880,518.55	5,880,518.55	5,628,316.05	17/12/2019	8 weeks	100	Completed
	<b>BAL. C/F</b>			<b>863,794,780.63</b>	<b>863,794,780.63</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>863,794,780.63</b>	<b>863,794,780.63</b>					
104	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 37 at Majiya, Danfusan and Kiyawa cikin Gari in Kiyawa Constituency.	Muhal Global Concept Ltd	Kiyawa	5,880,518.55	5,880,518.55	5,628,316.05	17/12/2019	8 weeks	100	Completed
105	Constr. of 1No. Block of 2 Classroom islamiyya Each (2019 first Quarter Phase II Constituency Projects) Lot-5 at Hayatul Islam and Kabal in Jahun Constituency.	Sasco Multi Serv Nig Ltd	Jahun	6,218,498.70	6,218,498.70		27/12/2019	9 weeks		On-going
106	Completion /renovation of 1no. Friday mosque (Lot-92) (2019 second qtr constituency project) at Unguwar mani in Roni Constituency.	Jignaj Global Constr. Ltd	Roni	11,685,729.30	11,685,729.30	11,125,885.05	14/01/2020	8 Weeks	100	Completed
107	Completion/Renovation of 1No.Friday prayer Mosques (2019 first Quarter Constituency projects) Lot-89 at Tashar Dankwambo in Kanya Constituency in Babura LGA	Deetech Nig. Ltd	Babura	2,131,685.87	2,131,685.87		17/12/2019	8 weeks		On-going
108	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 45 at Debe kai, Tinti and Daneji Ringim Constituency.	Marb eng. & Multi Serv. Ltd	Ringim	5,884,568.55	5,884,568.55		17/12/2019	8 weeks		On-going
109	Construction of 4No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 35 at Kulluru, Harbon Mai Unguwa, katuka cikin Gari and Abarewa in Kiyawa Constituency.	Muhal Global Concept Ltd	Kiyawa	7,834,461.60	7,834,461.60	7,498,461.60	17/12/2019	8 weeks	100	Completed
110	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 31 at Daneri, Kanoke and Kota in Kaugama Constituency.	Danfatu & sons Nig Ltd	Kaugama	5,884,568.55	5,884,568.55		11/12/2019	8 weeks		On-going
111	Construction of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 76 at Dankumbo in Maigatari Constituency.	Allah Abin Dogaro Nig Ltd	Maigatari	14,500,005.00	14,500,005.00	13,740,567.33	17/12/2019	12 Weeks	100	Completed
112	Constr. Of JSS Science each (2019 first quarter phase II constituency projects) LOT-17 at Gumel and Garin Barka in Gumel constituency.	Farham Synergy con. Ltd	Gumel	29,908,200.00	29,908,200.00		11/12/2019	18 Weeks		On-going
113	Constr. Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-44 at Kwai Kwayu, Kagadama and Gagarawa in Ringim constituency.	Marb eng. & Multi Serv. Ltd	Ringim	5,884,568.55	5,884,568.55		17/12/2019	8 Weeks		On-going
114	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 76 at Ladin Kani in Maigatari Constituency.	Nadada Venture Nig. Ltd	Maigatari	7,609,184.60	7,609,184.60	3,486,061.11	7/12/2019	8 Weeks	50	On-going
	<b>BAL. C/F</b>			<b>967,216,769.90</b>	<b>967,216,769.90</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>967,216,769.90</b>	<b>967,216,769.90</b>					
115	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 78 at Jobi in Maigatari Constituency.	Nadada Venture Nig. Ltd	Maigatari	7,720,042.25	7,720,042.25	7,586,038.36	17/12/2019	8 Weeks	100	Completed
116	Costr.of 2No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 88 at Duzau and Danyayi in Kanya Constituency.	Deetech Nig. Ltd	Babura	7,029,877.90	7,029,877.90		17/12/2019	8 Weeks		On-going
117	Constr. Of 4no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-29 at Karfawa, Kanawa, Adigul and Balladar Kanya constituency in Babura LGA.	Deetech Nig. Ltd	Babura	7,824,104.04	7,824,104.04		17/12/2019	8 Weeks		On-going
118	Constr. of Solar Powered Water Supply Scheme Constituency Project (2019 PHASE 1) LOT-16 At Dangwabro in Maigatari Constituency	A.S.Maifata Gen. EntP. Ltd	Maigatari	6,015,765.00	6,015,765.00		11/12/2019	8 Weeks		On-going
119	Constr. Of 2no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-39 at Kkama and Kwanar Duniya in Maigatari constituency	arb eng. & Multi service Nig Ltd	Maigatari	3,908,555.70	3,908,555.70		17/12/2019	8 Weeks		On-going
120	Constr. Of 2no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-46 at ruwan garai and dansure tasha in Roni constituency	Na'ayi Resources Nig Ltd	Roni	3,919,811.70	3,919,811.70		17/12/2019	8 Weeks		On-going
121	Supply of Science Laboratories Equipment for Distribution to Senior Sec School Across the state (2019 MOEST capital project)	Aldan Project Ltd	across the stat	29,491,628.72	29,491,628.72		24/12/2019	8 weeks		On-going
122	Constr. Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-12 at gabari, machiba and shagawa in bulangu constituency	Kawu Nigeria Ltd	K/Hausa	5,567,369.55	5,567,369.55		17/12/2019	8 Weeks		On-going
123	Constr. Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-20 at abena, babban gidan nahuce and tsangwanwa in gwaram constituency	JAG & H Intergrated Service	Gwaram	5,880,512.55	5,880,512.55	5,470,816.05	17/12/2019	8 Weeks	100	Completed
124	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 80 at Kaki mai wando in Roni Constituency.	Na'ayi Resources Nig Ltd	Roni	9,527,340.25	9,527,340.25		17/12/2019	8 Weeks		On-going
125	Constr. Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-14 at kwarin bulama, S/garin bulangu, mandamari sabuwa in bulangu constituency	Kawu Nigeria Ltd	K/Hausa	5,842,273.05	5,842,273.05		17/12/2019	8 Weeks		On-going
126	Renov. Of 2no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-84 at buro and fadi gurje in fagam constituency	Pullad Global Consultant Ltd	Gwaram	2,503,688.50	2,503,688.50	2,384,465.24	17/12/2019	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,062,447,739.11</b>	<b>1,062,447,739.11</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			1,062,447,739.11	1,062,447,739.11					
127	Constr. Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-11 at turaka, gandu and K/bulama Waek in bulangu constituency	Kawu Nigeria Ltd	K/Hausa	5,865,605.55	5,865,605.55		17/12/2019	8 Weeks		On-going
128	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 76 at Ladin kani in mai gatari Constituency.	Khairushabah Nig Ltd	Maigatari	7,609,184.60	7,609,184.60		17/12/2019	8 Weeks		On-going
129	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 78 at Jobi in maigatari Constituency.	Marb Eng. & Multi serv. Ltd	Maigatari	7,720,042.25	7,720,042.25		17/12/2019	8 Weeks		On-going
130	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 74 at gwalerima in kaugama Constituency.	Danfatu & sons Nig Ltd	Kaugama	8,200,007.27	8,200,007.27		17/12/2019	12 weeks		On-going
131	Completion./Renovation Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-56 at magarya, sabuwar unguwa and GGSS Garki in Garki constituency	MMZ Garki Gen contractor	Garki	4,814,329.08	4,814,329.08		17/12/2019	8 Weeks		On-going
132	Completion./Renovation Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-56 at magarya, sabuwar unguwa and GGSS Garki in Garki constituency	MMZ Garki Gen contractor	Garki	4,814,329.08	4,814,329.08		17/12/2019	8 Weeks		On-going
133	Completion./Renovation Of 2no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-52 at argina and yartsaka in Auyo constituency	MMZ Garki Gen contractor	Auyo	7,293,833.85	7,293,833.85	7,272,833.85	17/12/2019	8 Weeks	100	Completed
134	Costr.of 1No. Friday prayer Mosques (2019 first Quarter constituency projects) Lot- 74 at Ubba in kaugama Constituency.	Danfatu & sons Nig Ltd	Kaugama	8,200,007.27	8,200,007.27		17/12/2019	12 weeks		On-going
135	Constr. Of 3no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-13 at bujaye, makera mashawai in bulangu constituency	Kawu Nigeria Ltd	K/Hausa	5,784,568.58	5,784,568.58		17/12/2019	8 Weeks		On-going
136	Constr. Of 4no. Daily Prayer Mosques (2019 first quarter constituency projects) LOT-51 at dankama, karkanai, burji fulani and kuda in yankwashi constituency	Granitoids Engr Services Ltd	Yankwashi	7,836,430.04	7,836,430.04		17/12/2019	8 Weeks		On-going
137	Constr of 4no. Daily prayer mosques (2019 first quarter constituency projects) Lot-19 at Jugwa A., Z/nagogo G/Sarkin Aska, Z/Ta gabas and Girawa in Gwaram Constituency.	JAG&H Integ. Services Ltd	Gwaram	7,846,091.40	7,846,091.40	7,510,091.40	17/12/2019	8 weeks	100	Completed
	<b>BAL. C/F</b>			1,138,432,168.08	1,138,432,168.08					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,138,432,168.08</b>	<b>1,138,432,168.08</b>					
138	Constr of 1no. Friday prayer mosque (first qtr. 2019 constituency project) Lot-74 at Ubba in Kaugama Constituency.	Danfatu & Sons Nig. Ltd.	Kaugama	8,200,007.27	8,200,007.27		17/12/2019	12 weeks		On-going
139	Completion /Renovation of 2no. Friday prayer mosques (2019 first qtrs. Constituency projects) Lot-84 at Buro and Fadi Gurje in Fagam Constituency.	Pullad Global Consultant	Gwaram	2,503,688.50	2,503,688.50		17/12/2019	8 weeks		On-going
140	Completion /Renovation of 2no. Friday prayer mosques (2019 first qtrs. Constituency projects) Lot-83 at JIBWIS Fagam and Dangulan in Fagam Constituency.	Pullad Global Consultant	Gwaram	4,668,587.70	4,668,587.70	4,596,872.53	17/12/2019	8 weeks	100	Completed
141	Completion /Renovation of 3no. Daily prayer mosques (2019 first qtrs. Constituency projects) Lot-56 at Magarya, Sabuwar Unguwa and GGSS Garki in Garki Constituency.	MMZ Garki Gen.Constr Ltd.	Garki	4,814,329.08	4,814,329.08		17/12/2019	8 weeks		On-going
142	Constr of 1no. Friday prayer mosque (first qtr. 2019 constituency project) Lot-64 at Guwa in Birniwa Constituency.	AMM Manzo Ltd.	Birniwa	10,518,579.33	10,518,579.33	10,386,238.46	31/12/2019	12 weeks	100	Completed
143	Construction of 1No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 38 at Garin Malam Ali in Malamadori Constituency.	Ramadan Constr Nig Ltd	M/madori	1,961,522.85	1,961,522.85		17/12/2019	8 weeks		On-going
144	Construction of 3No. Daily prayer Mosques (2019 first Quarter constituency projects) Lot- 17 at Kaho, K/Malam Yahya Basirka and Sabalari in Fagam Constituency, Gwaram Local Government Area.	Ramadan Constr Nig Ltd	Gwaram	5,877,322.53	5,877,322.53	5,632,568.55	17/12/2019	8 weeks	100	Completed
145	Completion/Renovation of 1no. Daily prayer mosques (2019 first quarter constituency projects) Lot-53 at Sabon Layi K/kudu Iggi in B/kudu Constituency.	Modang Invest. Ltd.	B/kudu	1,954,613.85	1,954,613.85		17/12/2019	8 weeks		On-going
146	Completion/Renovation of 1no. Daily prayer mosques (2019 first quarter constituency projects) Lot-92 at Turkushawa in Sule Tankarkar Constituency.	Modang Invest. Ltd.	S/tankarkar	2,625,238.18	2,625,238.18		17/12/2019	8 weeks		On-going
147	Constr. Of 1 Block of 2 classroom Islamiyya School Each Lot-8 (2019 Second Quarter Constituency Projects) at andaza Gabas, Zakwaro and Karangi in Kiyawa Constituency	Alkayawa Multi services	Kiyawa	9,438,765.00	9,438,765.00		21/01/2020	8 weeks		On-going
148	Constr. Of 3No Daily Prayer Mosques (2019 Second Quarter Constituency Projects) Lot-35 at Hariyal, madawa Bello and Sharbi in Kafin Hausa Constituency	K-Manu Gen Constr Ltd	K/hausa	5,870,869.00	5,870,869.00		14/01/2020	8 weeks		On-going
	<b>BAL. C/F</b>			<b>1,196,865,691.37</b>	<b>1,196,865,691.37</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,196,865,691.37</b>	<b>1,196,865,691.37</b>					
149	Constr. Of 3No daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-57 at G/Dirani, Karasau and Malamawar Babban Sara in Sule Tankarkar Constituency	Superior Metropolitan Ltd	S/tankarkar	5,884,568.55	5,884,568.55	<b>5,632,568.55</b>	14/01/2020	8 weeks	100	Completed
150	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-66 at Tsidiri in Auyo Constituency	Amm Manzo Nig Ltd	Auyo	10,831,889.95	10,831,890.95	<b>10,785,813.67</b>	14/01/2020	12 weeks	100	Completed
151	Constr. Of 3No Daily Prayer Mosques (2019 Second Quarter Constituency Projects ) Lot-38 at Gamachasko, Kantamari and Kukyain in Kaugama Constituency	Amm Manzo Nig Ltd	Kaugama	5,858,259.25	5,858,259.25		14/01/2020	8 weeks		On-going
152	Constr. of 1No. Daily Prayer (2019 Second Quarter Constituency Projects) Lot-69 at Kore Sabuwa in Gagarawa Constituency	Amm Manzo Nig Ltd	Gagarawa	10,777,893.36	10,777,893.36		14/01/2020	12 weeks		On-going
153	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-78 at Maina Dinbi in Kaugama Constituency	Amm Manzo Nig Ltd	Kaugama	10,434,438.70	10,434,438.70		14/01/2020	12 weeks		On-going
154	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-79 at Kandilari in Kaugama Constituency	Amm Manzo Nig Ltd	Kaugama	10,409,399.27	10,409,399.27		14/01/2020	12 weeks		On-going
155	Constr. of 4No daily Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-8 at Ahoto, Buji Yamma, Falageri and Gwadayi in Buji Constituency	Yayar in Tukur Nig Ltd	Buji	7,840,421.40	7,840,421.40		14/01/2020	8 weeks		On-going
156	Constr. Of 1no Daily Prayer Mosque (2019 Second quarter Constituency Projects) Lot-1 at dunkum in Auyo Constituency	Amm Manzo Nig Ltd	Auyo	1,952,753.25	1,952,753.25		14/01/2020	8 weeks		On-going
157	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Project) Lot-80 at Kanbarewa in Kaugama Constituency	Amm Manzo Nig Ltd	Kaugama	10,434,438.70	10,434,438.70		14/01/2020	12 weeks		On-going
158	Constr. Of 3No Daily Prayer Mosque (2019 Second Quarter Constituency Projects ) Lot-9 at Kawaye ( Sagu) Kukuma (Goge) and L/Kudu ( Galadima) in Buji constituency	Yayar in Tukur Nig Ltd	Buji	5,871,338.55	5,871,338.55		14/01/2020	8 weeks		On-going
159	Completion/Renovation of 1No Daily Prayer mosque (2019 Second Quarter Constituency Projects) Lot-63 at Kofar Fada Basirka I Fagam Constituency	AD2 Integrated Tech Nig Ltd	Gwaram	3,409,064.28	3,409,064.28		14/01/2020	8 weeks		On-going
160	Completion/Renovation of 2No. Daily Prayer Mosques (2019 Second Quarter constituency Project) Lot-64 at Kwarin manu and Kan Gada Dubantu in hadejia Constituency	Alh. Umaru Babandoki Nig Ltd	Hadejia	2,842,965.16	2,842,965.16	<b>2,514,291.40</b>	14/01/2020	12 weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,283,413,121.79</b>	<b>1,283,413,122.79</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,283,413,121.79</b>	<b>1,283,413,122.79</b>					
161	Renovation./Completion of 1No Friday Prayer mosque (2019 Second Quarter constituency Projects) Lot-87 at ayama town in Auyo Constituency	AGM & Sons Nig Ltd	Auyo	7,304,876.89	7,304,876.89		14/01/2020	12 weeks		On-going
162	Renovation/Completion of 2No Friday Prayer Mosques (2019 Second Quarter Constituency Projects) Lot-91 at Malam Abdullahi Mosque Dangyatin and Zareku in Miga Constituency	AD2 Integrated Tech Nig Ltd	Miga	3,461,080.44	3,461,080.44		14/01/2020	12 weeks		On-going
163	Constr. of 3No Daily Prayer Mosques ( 2019Second Quarter Constituency Projects) Lot-10 at Madabe (Giridin), Yayari K/Bahago and Chirbin in Buji Constituency	Yayarin Tukur Nig Ltd	Buji	5,865,668.55	5,865,668.55		14/01/2020	8 weeks		On-going
164	Constr. Of 1No Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-82B at Kogon Giwa In Maigatari Constituency	Al-Kheeyad Nigeria Limited	Maigatari	7,844,414.75	7,844,414.75		14/01/2020	8 weeks		On-going
165	Constr. Of 1No Friday Prayer Mosque ( 2019 Second Quarter Constituency Projects) Lot-82A at Fulata in Maigatari Constituency	Al-Kheeyad Nigeria Limited	Maigatari	7,844,414.75	7,844,414.75		14/01/2020	8 weeks		On-going
166	Constr. Of 3No. Daily Prayer Mosques (2019 Second Quarter Constituency Projects) Lot-17 Danmadai Garin Inu and Medu in Gagarawa Constituency	Farham Synergy Nigeria Ltd	Gagarawa	5,865,668.55	5,865,668.55		14/01/2020	8 weeks		On-going
167	Constr. Of 1No Friday Prayer Mosque ( 2019 second quarter Constituency Projects) Lot-70 at Yankifi Quarters Gumel in Gumel Constituency	Farham Synergy Concept	K/hausa	24,930,000.00	24,930,000.00		14/01/2020	12 Weeks		On-going
168	Constr. Of 1No Friday Prayer Mosque ( 2019 second quarter Constituency projects) Lot-68 at Marawa in Bulangu Constituency	Nabakawai General Enter	K/hausa	10,831,889.95	10,831,889.95	10,655,025.66	14/01/2020	12 Weeks	100	Completed
169	Constr. Of 3No Daily Prayer Mosques ( 2019 second quarter constituency projects) Lot-46 at Maidah, Gindin Kura and Mai Fari in Maigatari Constituency	Kanjau Synergy & Logistic	Maigatari	5,875,118.85	5,875,118.85		14/01/2020	8 Weeks		On-going
170	Constr. Of 4No. Daily Prayer Mosques ( 2019 second quarter constituency projects) Lot-34 at Sawon Gabas, gandu, Malori and Matara Alhazai in Kiri Kasamma Constituency	Adams General Enter Nig	K/kassama	7,840,683.40	7,840,683.40		14/01/2020	8 Weeks		On-going
171	Constr. Of 3No daily Prayer Mosques (2019 Second Quarter constituency projects ) Lot-32 at Lagga, Gululu yansabo and Rabi in Jahun Constituency	Wajedu Nig Ltd	Jahun	5,886,235.55	5,886,235.55		14/01/2020	8 Weeks		On-going
172	Constr. Of 4No. Daily Prayer Mosques ( 2019 Second Quarter Constituency projects) Lot-II at Mangari, Tasheko, Malamawa and Kwantarekiri in Bulangu Constituency	Wajedu Nig Ltd	K/hausa	7,838,511.40	7,838,511.40	7,514,291.40	14/01/2020	8 Weeks	100	Completed
	<b>BAL. C/F</b>			<b>1,384,801,684.87</b>	<b>1,384,801,685.87</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	<b>BAL. B/F</b>			<b>1,384,801,684.87</b>	<b>1,384,801,685.87</b>					
173	Constr. Of 1No. Daily Prayer Mosque ( 2019 Second Quarter Constituency projects) Lot-4 at Kankare in Birnin Kudu Constituency	MUK Building Civil Eng	B/kudu	1,959,107.51	1,959,107.51	<b>1,875,107.51</b>	14/01/2020	8 Weeks	100	Completed
174	Construction of 1No. Friday Prayer Mosque (2019 Second Quarter Constituency Projects) (Lot-82C) at Matsatsaggi in Maigatari Constituency.	Khairussaba Nig Ltd	Maigatari	7,844,414.75	7,844,414.75		14/1/2020	12 weeks		On-going
175	Construction of 1No. Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-74 at Gangara In Kaugama Constituency.	Danfatu & Sons Nig Ltd	Kaugama	8,200,007.27	8,200,007.27	<b>7,809,530.99</b>	14/1/2020	12 weeks	100	Completed
176	Construction of 1No. Friday Prayer Mosque (2019 Second Quarter Constituency Projects) Lot-77B at dumadumun toka in kafin hausa Constituency.	Danfatu & Sons Nig Ltd	K/hausa	10,500,438.70	10,500,438.70		14/1/2020	12 weeks		On-going
177	Construction of 3No. Daily Prayer Mosques (2019 first Quarter Constituency Projects) Lot-49 at Zareku, Aduchi and Shunawa in Miga constituency.	loyalty properties ltd	Miga	5,875,118.55	5,875,118.55	<b>5,623,118.55</b>	14/1/2020	12 weeks	100	Completed
178	Construction of 4No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-14 at T/Kondiogo, K/tsohon Liman, K/alaramma rabadi and K/Alh Umaru digijinm in fagam constituency.	Gidan Adede Gen Ent Ltd	Gwaram	7,845,647.40	7,845,647.40	<b>7,508,226.60</b>	14/1/2020	8 Weeks	100	Completed
179	Construction of 1No. Friday Prayer Mosques (2019 second Quarter Constituency Projects) Lot-81 at Gidan rimi in kiyawa constituency.	Gidan Adede Gen Ent Ltd	Kiyawa	10,010,001.72	10,010,001.72		14/1/2020	8 Weeks		On-going
180	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-47 at Dan gyatin, kabi gidan garke and gidan garba riga in miga constituency.	loyalty properties ltd	Miga	5,875,118.55	5,875,118.55	<b>5,623,118.55</b>	14/1/2020	8 Weeks	100	Completed
181	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-48 at mazawa, malamawa and dabawa in miga constituency.	loyalty properties ltd	Miga	5,875,118.55	5,875,118.55	<b>5,623,118.55</b>	14/1/2020	8 Weeks	100	Completed
182	Construction of 2No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-50 at tsohiuwar dalan and hantsu in miga constituency.	Gidan Adede Gen Ent Ltd	Miga	3,919,718.70	3,919,718.70	<b>3,750,893.97</b>	14/1/2020	8 Weeks	100	Completed
183	Construction of 1No. Friday Prayer Mosques (2019 second Quarter Constituency Projects) Lot-72 at tazara in jahun constituency.	Jiffa Enterprises	Jahun	12,222,963.64	12,222,963.64	<b>11,640,917.75</b>	14/1/2020	12 weeks	100	Completed
184	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-5 at ari adam, kubuna kulola and dakimba in birniwa constituency.	Kafiyama Gen. Entp. Td	Birniwa	5,884,566.00	5,884,566.00		14/1/2020	8 Weeks		
	<b>BAL. C/F</b>			<b>1,470,813,906.21</b>	<b>1,470,813,907.21</b>					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
	BAL. B/F			1,470,813,906.21	1,470,813,907.21					
185	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-6 at zigindimi, birniwa tasha and machinamari in birniwa constituency.	Kafiyama Gen. Entp. Td	Birniwa	5,884,566.55	5,884,566.55		14/1/2020	8 Weeks		On-going
186	Supply of carpet and generator (2019 2nd Quatre projects) Lot-95 at Tsadawa, akasan and zarga Friday prayer mosques in Taura constituency	Dankwara Majjimina Inv. Ltd	Taura	2,020,875.75	2,020,875.75		14/1/2020	8 Weeks		On-going
187	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-53 at Yankwalli, Yantsari and Bula in Roni constituency.	Jignaj Global Constr. Ltd	Roni	5,884,568.00	5,884,568.00		14/1/2020	8 Weeks		On-going
188	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-54 at Unguwar kaya, Bashen Rubawa and faifaiku in Roni constituency.	Jignaj Global Constr. Ltd	Roni	5,884,568.00	5,884,568.00		14/1/2020	8 Weeks		On-going
189	Construction of 3No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-55 at Jaloko, Fittawa and Barinje Jigawa in Roni constituency.	Jignaj Global Constr. Ltd	Roni	5,884,568.58	5,884,568.58		14/1/2020	8 Weeks		On-going
190	Construction of 2No. Daily Prayer Mosques (2019 second Quarter Constituency Projects) Lot-56 at Dansure and Roni tsallaken gabas in Roni constituency.	Jignaj Global Constr. Ltd	Roni	3,923,055.00	3,923,055.00		14/1/2020	8 Weeks		On-going
191	Constr of 2no. Daily prayer mosques (Lot-85) (2018 first qtr constituency project) at Fada and Kuka Uku in Gagarawa	Kanjau Synergy & Logistic Ltd	Gagarawa	3,918,215.02	3,918,215.02	3,755,045.70	17/12/2019	8 Weeks	100	Completed
192	Constr of 3no. Daily prayer mosques (Lot-7) (2018 first qtr constituency project) at Arobade, Mangula and Kwanar	Nushe Ltd	B/kudu	5,874,753.15	5,874,753.15	5,838,003.15	17/12/2019	12 weeks	100	Completed
193	Renov/completion of 1no. Friday prayer mosques at Ayama (Lot-87) 2019 constituency project in Auyo LGA.	AGM & Sons Ltd.	Auyo	7,304,876.89	7,304,876.89	7,294,530.60	14/01/2020	12 weeks	100	Completed
194	Constr of 2no. VIP latrines and drilling of 7no. Hand pumps at Babura and Ringim General Hospitals.	Isah Halilu Ltd.	Ringim+Babura	10,100,000.00	10,100,000.00	9,845,595.46	6/2/2020	12 weeks	100	Completed
195	Constr of 3no. Daily prayer mosques (Lot-28) (2018 second qtr constituency project) at Jemagu malamai, Rafin inge and Korayal Datsa in Gwiwa constituency.	Jignaj Global Constr. Ltd	Gwiwa	5,884,568.55	5,884,568.55	5,632,568.55	14/01/2020	8 Weeks	100	Completed
196	Constr of 3no. Daily prayer mosques (Lot-26) (2018 second qtr constituency project) at Kabaka, Indirawa and Eku in Gwiwa constituency.	Jignaj Global Constr. Ltd	Gwiwa	5,870,866.05	5,870,866.05	5,632,568.55	14/01/2020	8 Weeks	100	Completed
	<b>TOTAL</b>			<b>1,539,249,387.75</b>	<b>1,539,249,388.75</b>					



Ministry of Justice

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1										
<b>Total</b>				-	-					

Ministry of Finance

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Commission/Engagement as Consultant for the Technical consultants on Software Dev. Consulting in the state and MDAs. (IPSAS)	sparklesoft Solutions Ltd	Duse	19,710,000.00	19,710,000.00	16,753,528.35	10/28/2016	6 months	85	On-going
2	Engagement as Consultant to Recover all excess and Cot charges covering the period of April, 2013 to December, 2015 (at 5% commission).	Yolight Limited	In the state				14/8/2018	3 months		Stalled
3	Consultancy services fees to deliver World class payment and collection on I.G.R.	Ercas Solution Limited	In the state			70,016,433.40	24/12/2018			On-going
<b>Total</b>				<b>19,710,000.00</b>	<b>19,710,000.00</b>					

Agency for Nomadic Education

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1										
<b>Total</b>				-	-					

College of Islamic & Legal Studies

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1										
<b>Total</b>				-	-					

Binyaminu Usman Polytechnic Hadejia

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED	VALUE OF	COMMENCEMENT	COMPL.	STATUS	REMARKS
				(N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
1	Constr. of Classrooms and Laboratories complex at Binyaminu Usman Polytechnic, Hadejia.	DAD A.E. Nig. Ltd.	Hadejia	82,582,274.72	82,582,274.72	46,595,574.36	5/1/2017	24 weeks	56	On-going
	<b>TOTAL</b>			<b>82,582,274.72</b>	<b>82,582,274.72</b>					



POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT	REVISED	VALUE OF	COMMENCEMEN	COM P L.	STATUS	REMARKS
				AMOUNT (N)	CONTRACT SUM (N)	CERTIFIED WORK	DATE	PERIOD	IN %	
1	Constr of 2no. Township Gate in Gumel Local Government Area 2019 third quarter Constituency projects	Gare Invest Nig Ltd	Gumel	9,099,121.73	9,099,121.73	6,716,424.30	24/12/2019	8 weeks	70	On-going
2	Constr of Drainage at Kamfala Town in Malam Madori LGA 2019 First Quarter Constituency Project	Ramadan Constr Nig Ltd	M/madori	12,261,288.37	12,261,288.37		24/12/2019	12 weeks		On-going
3	Constr of Drainage at Hammado in Gumel LGA 2019 Third Quarter Constituency Project	farham synergy con. Ltd	Gumel	6,497,962.62	6,497,962.62		24/12/2019	8 weeks		On-going
4	Constr of Drainage at Marakumi Town in Malam Madori LGA 2019 First Quarter Constituency Project	Meyadi Concept Nig Ltd	M/madori	9,923,643.97	9,923,643.97		24/12/2019	12 weeks		On-going
5	Constr of Drainage at Kargo Town in Garki LGA 2019 First Quarter Constituency Project	Umar Aliyu & Sons Nig Ltd	Garki	12,899,602.80	12,899,602.80		24/12/2019	12 weeks		On-going
6	Constr of Drainage at Kandahar in Hadejia LGA 2019 First Quarter Constituency Project	Tasi'u M uhd Invt Nig Ltd	Hadejia	19,286,864.77	19,286,864.77	19,286,142.64	24/12/2019	12 weeks	100	Completed
7	Constr of Drainage at Dantanoma Quarters in Gumel LGA 2019 Third Quarter Constituency Project	JAG & H Intergreted Service	Gumel	7,223,498.48	7,223,498.48		24/12/2019	12 weeks		On-going
8	Constr of Drainage at Dingaya Town In Gwaram LGA 2019 First Quarter Constituency Project	Pullad Global Consultant Nig Lt	Gwaram	16,180,030.57	16,180,030.57	16,179,202.93	24/12/2019	12 weeks	100	Completed
9	Constr of Drainage at Fake in Kiyawa LGA 2019 2nd Quarter Constituency Project	AGM & Sons Nig Ltd	Kiyawa	14,830,841.81	14,830,841.81	14,824,519.79	13/12/2019	12 weeks	100	Completed
10	Constr of Drainage at Makeral Kirnande in Miga LGA 2019 1st Quarter Constituency Project	A. Barde Global Concopt Ltd	Miga	5,341,392.00	5,341,392.00		13/12/2019	8 weeks		On-going
11	Constr of Drainage at Lungun Malamai in Hadejia LGA 2019 1st Quarter Constituency Project	Amia Integrated Service Nig Ltd	Hadejia	4,118,002.53	4,118,002.53	4,118,002.51	13/12/2019	8 weeks	100	Completed
12	Constr of Drainage and Culverts at Kukuma Town in Buji LGA 2019 1st Quarter Constituency Project	Yayarin Tukur Nig Ltd	Buji	9,749,911.22	9,749,911.22		13/12/2019	12 weeks		On-going
13	Laterite filling at Shuwarin Town in Kiyawa LGA under 3rd Quarter 2019 Constituency Project	Khairushabah Nig Ltd	Kiyawa	4,193,265.30	4,193,265.30	4,193,254.06	12/12/2019	8 weeks	100	Completed
14	Constr. Of Drainage at Turakawa Road in Kafin Hausa LGA	Bakawa Nig Ltd	K/Hausa	11,044,103.49	11,044,103.49		7/2/2020	8 Weeks		On-going
15	Constr of Drainage at Dansure town, Roni LGA. (2019 third qtr constituency project)	Umar Aliyu & Sons	Roni	3,254,327.00	3,254,327.00	3,254,293.35	11/12/2019	8 weeks	100	Completed
16	Constr of Drainage at Imam Hassan Islamiyya in k/Hausa LGA. (2019 third qtr constituency project)	Na-bakwai Entp. Ltd.	K/Hausa	12,678,106.74	12,678,106.74	10,099,170.35	11/12/2019	12 weeks	100	Completed
17	Constr of Darinage at Kurkiyar in Kaugama LGA.	Na-bakwai Entp. Ltd.	Kaugama	3,759,865.09	3,759,865.09	3,759,324.34	11/12/2019	8 weeks	100	Completed
	<b>Total</b>			<b>162,341,828.49</b>	<b>162,341,828.49</b>					

Jigawa State College of Education Gumel

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1										
<b>Total</b>				-	-					

Informatics Institute Kazaure

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr of 1no block of hostel (20 rooms)	Babandoki Gen. Entp.	Kazaure	47,989,101.98	47,989,101.98	43,155,113.32	28/6/2019	12 weeks	86	On-going
<b>TOTAL</b>				47,989,101.98	47,989,101.98					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT(N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1										
<b>Total</b>				-	-					

POST CONTRACT PROJECT EVALUATION										
S/N	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT (N)	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Procurement of 1No Fairly used Toyota Hilux 4WD 2016/2017	Beautiful Mind Nig Ltd	In the state	21,500,000.00	21,500,000.00		27/03/2020	2 Weeks		On-going
<b>Total</b>				<b>21,500,000.00</b>	<b>21,500,000.00</b>					









